

ESTIMATE SUMMARY

 CONTID: C20430 ESTIMATE NO: 0014 PROG SPEC YR: 2005
 PCN: 20430-BID COFRS REPORTING CATEGORY: 5 FACS REF NO:

CONTRACT DESCRIPTION: US 160 W. WILDLIFE CROSSING AT MP 97.42
 TIME CHARGED: 233.0 DAYS TIME ALLOW: 233 WORK DAYS
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 180 WORK DAYS

PROJECT NO: SHE1602-151
 US 160 W. WILDLIFE CROSSING AT DRY CREEK
 NAME OF ROAD:
 PROJECT COUNTIES: LA PLATA

CONTRACTOR: CROSSFIRE, LLC
 P.O. BOX 339
 IGNACIO CO 81137 (970)884-4869
 PAY PERIOD ENDING 12/14/2016 DATE TIME STARTED 06/11/2015
 DATE LET 03/26/2015 DATE WORK BEGAN 06/11/2015
 DATE AWARDED 04/23/2015 DATE TIME STOPPED 11/09/2016
 DATE CONTRACT EXECUTED 05/13/2015 DATE ACCEPTED 11/09/2016
 DATE NOTICE TO PROCEED 06/11/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,745,525.39 PARTICIPATING	\$ 5,745,525.48	\$ 60,498.98
AWARD PROJECT AMT: \$ 5,360,587.02 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	5,745,525.48	60,498.98
FUNDS AVAILABLE: \$ -0.09 STOCKPILED MATERIALS	0.00	-1,953.00
	GROSS EARNINGS 5,745,525.48	58,545.98
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-80,408.81	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 5,665,116.67	58,545.98
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 5,665,116.67	58,545.98
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 58,545.98

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			16,131.72000	1.000		16,131.72
0010	202-00010	Removal of Tree	89.000	89.000		
			EACH	0.000	0.00	
			788.35000	89.000		70,163.15
0015	202-00027	Removal of Riprap	0.000	0.000		
			SY	0.000	0.00	
			39.24000	0.000		0.00
0020	202-00035	Removal of Pipe	576.500	576.500		
			LF	0.000	0.00	
			27.58000	576.500		15,899.87
0025	202-00090	*Removal of Delineator	51.000	51.000		
			EACH	0.000	0.00	
			4.88000	51.000		248.88
0030	202-00240	Removal of Asphalt Mat (Planing)	1,597.700	1,597.700		
			SY	0.000	0.00	
			8.05000	1,597.700		12,861.49
0032	202-00250	*Removal of Pavement Marking	4,519.790	4,519.790		
			SF	0.000	0.00	
			3.16000	4,519.790		14,282.54
0035	202-00810	*Removal of Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			207.95000	3.000		623.85
0040	202-01000	*Removal of Fence	7,377.000	7,377.000		
			LF	0.000	0.00	
			1.21000	7,377.000		8,926.17
0045	202-01300	*Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			670.78000	1.000		670.78
0050	202-06000	Removal of Detour	1.000	1.000		
			L S	0.000	0.00	
			6,295.08000	1.000		6,295.08

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	203-00060	*Embankment Material (Complete In Place)	51,664.000	51,664.000		
			CY	0.000	0.00	
			18.97000	51,664.000		980,066.08
0058	203-00100	Muck Excav	5,356.720	5,356.720		
			CY	0.000	0.00	
			22.60000	5,356.720		121,061.87
0060	203-00400	Rock Excavation	14,619.000	14,619.000		
			CY	0.000	0.00	
			11.46000	14,619.000		167,533.74
0065	203-01100	Proof Rolling	18.250	18.250		
			HOURL	0.000	0.00	
			106.94000	18.250		1,951.66
0070	203-01565	Hydraulic Excavator	2.000	2.000		
			HOURL	0.000	0.00	
			139.10000	2.000		278.20
0075	203-01582	*Truck (Dump)	0.000	0.000		
			HOURL	0.000	0.00	
			106.98000	0.000		0.00
0080	203-01594	Combination Loader	39.750	39.750		
			HOURL	0.000	0.00	
			122.09000	39.750		4,853.08
0085	203-01597	Potholing	9.000	9.000		
			HOURL	0.000	0.00	
			340.76000	9.000		3,066.84
0090	203-02330	Laborer	47.500	47.500		
			HOURL	0.000	0.00	
			27.76000	47.500		1,318.60
0095	206-00000	Structure Excavation	202.000	202.000		
			CY	0.000	0.00	
			8.71000	202.000		1,759.42
0100	206-00100	Structure Backfill (Class 1)	59.000	59.000		
			CY	0.000	0.00	
			41.78000	59.000		2,465.02

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	206-00505	Filter Material (Special)	183.000	183.000		
			CY	0.000	0.00	
			65.44000	183.000		11,975.52
0110	206-00510	Filter Material (Class A)	31.000	31.000		
			CY	0.000	0.00	
			49.34000	31.000		1,529.54
0115	206-00530	Filter Material (Class C)	81.000	81.000		
			CY	0.000	0.00	
			49.34000	81.000		3,996.54
0120	207-00205	Topsoil	4,917.400	4,917.400		
			CY	0.000	0.00	
			13.86000	4,917.400		68,155.16
0125	207-00210	Stockpile Topsoil	7,453.080	7,453.080		
			CY	0.000	0.00	
			15.63000	7,453.080		116,491.64
0130	208-00002	*Erosion Log Type 1 (12 Inch)	2,638.250	2,638.250		
			LF	0.000	0.00	
			3.02000	2,638.250		7,967.52
0135	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			15.46000	0.000		0.00
0140	208-00020	*Silt Fence	4,020.500	4,020.500		
			LF	0.000	0.00	
			4.36000	4,020.500		17,529.38
0145	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,128.81000	2.000		4,257.62
0150	208-00070	Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,921.95000	6.000		11,531.70
0155	208-00103	Removal and Disposal of Sediment (Labor)	30.750	30.750		
			HOUR	0.000	0.00	
			27.76000	30.750		853.62

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	208-00105	Removal and Disposal of Sediment (Equipment)	6.000	6.000		
			HOUR	0.000	0.00	
			40.80000	6.000		244.80
0165	208-00106	Sweeping (Sediment Removal)	16.000	16.000		
			HOUR	0.000	0.00	
			177.17000	16.000		2,834.72
0170	208-00206	Erosion Control Supervisor	155.000	155.000		
			DAY	0.000	0.00	
			42.93000	155.000		6,654.15
0175	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			30,228.75000	1.000		30,228.75
0178	210-00011	Res Mailbox Str (Ty 1)	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0180	210-00810	*Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			234.76000	1.000		234.76
0185	212-00006	Seeding (Native)	9.172	9.172		
			ACRE	0.000	0.00	
			1,752.09000	9.172		16,070.17
0190	212-00028	Seeding (Wetlands)	0.030	0.030		
			ACRE	0.000	0.00	
			8,760.33000	0.030		262.81
0195	212-00032	Soil Conditioning	9.102	9.102		
			ACRE	0.000	0.00	
			975.32000	9.102		8,877.36
0200	213-00002	Mulching (Weed Free Hay)	9.470	9.470		
			ACRE	0.000	0.00	
			1,140.34000	9.470		10,799.02
0205	213-00061	Mulch Tackifier	1,469.700	1,469.700		
			LB	0.000	0.00	
			3.35000	1,469.700		4,923.50

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	214-00215	Deciduous Tree (1.5 Inch Caliper)	20.000	20.000		
			EACH	0.000	0.00	
			536.63000	20.000		10,732.60
0215	214-00350	Deciduous Shrub (5 Gallon Container)	30.000	30.000		
			EACH	0.000	0.00	
			87.20000	30.000		2,616.00
0220	214-00450	Evergreen Tree (5 Gallon Container)	10.000	10.000		
			EACH	0.000	0.00	
			234.78000	10.000		2,347.80
0225	216-00041	Soil Retention Blanket (Straw/Coconut)	17,317.510	17,317.510		
			SY	0.000	0.00	
			3.76000	17,317.510		65,113.84
0230	218-00000	*Noxious Weed Management	0.000	0.000		
			L S	0.000	0.00	
			3,005.12000	0.000		0.00
0235	240-00000	*Wildlife Biologist	25.750	25.750		
			HOURL	0.000	0.00	
			107.33000	25.750		2,763.75
0240	240-00010	Removal of Nests	2.500	2.500		
			HOURL	0.000	0.00	
			116.07000	2.500		290.18
0245	304-02000	Aggregate Base Course (Class 2)	28,586.410	28,586.410		
			TON	0.000	0.00	
			18.33000	28,586.410		523,988.90
0250	304-06000	Aggregate Base Course (Class 6)	8,887.610	8,887.610		
			TON	0.000	0.00	
			20.47000	8,887.610		181,929.38
0255	304-09014	Aggregate Base Course (Special)	2,806.000	2,806.000		
			TON	0.000	0.00	
			20.47000	2,806.000		57,438.82
0260	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	6,877.230	6,581.260		
			TON	295.970	45,860.55	
			154.95000	6,877.230		1,065,626.79

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	411-10255	*Emulsified Asphalt (Slow-Setting)	1,610.000	1,610.000		
			GAL	0.000	0.00	
			6.31000	1,610.000		10,159.10
0270	506-00209	Riprap (9 Inch)	43.000	43.000		
			CY	0.000	0.00	
			80.30000	43.000		3,452.90
0275	506-00212	Riprap (12 Inch)	72.900	72.900		
			CY	0.000	0.00	
			80.30000	72.900		5,853.87
0280	507-00100	Concrete Slope and Ditch Paving (Reinforced)	4.000	4.000		
			CY	0.000	0.00	
			1,669.09000	4.000		6,676.36
0285	601-01050	Concrete Class B (Wall)	42.400	42.400		
			CY	0.000	0.00	
			1,294.35000	42.400		54,880.44
0290	602-00000	Reinforcing Steel	1,819.500	1,819.500		
			LB	0.000	0.00	
			1.53000	1,819.500		2,783.84
0295	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	152.000	152.000		
			LF	0.000	0.00	
			86.89000	152.000		13,207.28
0295		MATERIAL ALLOWANCE 23x24 RCP		3.000		
			LF	-3.000	-139.20	
			46.40000	0.000		0.00
0300	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			1,417.28000	2.000		2,834.56
0300		MATERIAL ALLOWANCE 23x14 RCP End Section		0.000		
			EACH	0.000	0.00	
			691.12000	0.000		0.00
0305	604-00305	Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,859.93000	2.000		5,719.86

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305		MATERIAL ALLOWANCE Type C Inlet (5')		0.000		
			EACH	0.000	0.00	
			1,412.18000	0.000		0.00
0310	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,409.54000	1.000		3,409.54
0310		MATERIAL ALLOWANCE Inlet Type D (5')		0.000		
			EACH	0.000	0.00	
			1,821.17000	0.000		0.00
0315	604-20000	Outlet Structure	2.000	2.000		
			EACH	0.000	0.00	
			4,605.78000	2.000		9,211.56
0315		MATERIAL ALLOWANCE Outlet Structure		0.000		
			EACH	0.000	0.00	
			3,282.20000	0.000		0.00
0315		MATERIAL ALLOWANCE Outlet Structure		0.000		
			EACH	0.000	0.00	
			1,981.95000	0.000		0.00
0320	605-00041	4 Inch Perforated Pipe Underdrain (Special)	250.000	250.000		
			LF	0.000	0.00	
			18.08000	250.000		4,520.00
0320		MATERIAL ALLOWANCE 4" Perforated Pipe Underdrain (Special)		10.000		
			LF	-10.000	-38.40	
			3.84000	0.000		0.00
0325	606-00301	Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			26.83000	0.000		0.00
0326	606-01340	*End Anchorage Type 3D (31 in. MGS)	4.000	4.000		
			EACH	0.000	0.00	
			2,824.00000	4.000		11,296.00
0327	606-00301	*Guardrail Type 3 (6-3 Post Spacing) MASH -Test Level 3 - 31" Height	1,872.250	1,872.250		
			LF	0.000	0.00	
			26.83000	1,872.250		50,232.47

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0328	606-01370	*Transition Type 3G (31 in. MGS)	4.000	4.000		
			EACH	0.000	0.00	
			3,156.00000	4.000		12,624.00
0329	606-01380	*Transition Type 3H (31 in. MGS)	4.000	4.000		
			EACH	0.000	0.00	
			1,938.00000	4.000		7,752.00
0330	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			2,817.30000	1.000		2,817.30
0331	606-02003	*End Anchor (Nonflared) (31 in. MGS)	2.000	2.000		
			EACH	0.000	0.00	
			3,594.00000	2.000		7,188.00
0332	606-02005	*End Anchorage (Flared) MASH - Test Level 3 - 31" Height	2.000	2.000		
			EACH	0.000	0.00	
			2,824.30000	2.000		5,648.60
0333	606-10700	Brdg Rail Ty 7	75.000	75.000		
			LF	0.000	0.00	
			283.00000	75.000		21,225.00
0334	606-99999	Gdrail Ty 7 (Precast)	94.000	94.000		
			LF	0.000	0.00	
			105.63000	94.000		9,929.22
0335	607-00005	*End Post	33.000	33.000		
			EACH	0.000	0.00	
			442.75000	33.000		14,610.75
0340	607-00010	*Corner and Line Brace Post	54.000	54.000		
			EACH	0.000	0.00	
			613.04000	54.000		33,104.16
0343	607-01000	*Fence Barbed Wire with Metal Posts	1,304.000	1,304.000		
			LF	0.000	0.00	
			5.70000	1,304.000		7,432.80
0345	607-11350	*Fence Deer	7,878.750	7,878.750		
			LF	0.000	0.00	
			9.54000	7,878.750		75,163.27

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	607-11525	Fence (Plastic)	316.000	316.000		
			LF	0.000	0.00	
			4.02000	316.000		1,270.32
0355	607-60002	*Game Ramp	6.000	6.000		
			EACH	0.000	0.00	
			8,173.91000	6.000		49,043.46
0356	607-60208	*8 Ft Gate Single (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			1,380.00000	1.000		1,380.00
0357	607-60212	*12 Foot Gate Single (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			1,620.00000	1.000		1,620.00
0358	607-60266	*16 Foot Gate Double (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			2,090.00000	1.000		2,090.00
0360	611-00031	30 Foot Deer Guard	0.000	0.000		
			EACH	0.000	0.00	
			61,304.33000	0.000		0.00
0365	612-00001	*Delineator (Type I)	154.000	154.000		
			EACH	0.000	0.00	
			48.61000	154.000		7,485.94
0370	612-00003	*Delineator (Type III)	9.000	9.000		
			EACH	0.000	0.00	
			50.93000	9.000		458.37
0375	614-00011	*Sign Panel (Class I)	48.000	48.000		
			SF	0.000	0.00	
			34.72000	48.000		1,666.56
0376	614-00012	Sign Panel (CL II)	169.000	169.000		
			SF	0.000	0.00	
			32.80000	169.000		5,543.20
0380	614-01512	*Steel Sign Support (2-Inch Round)(Post)	25.000	25.000		
			LF	0.000	0.00	
			23.15000	25.000		578.75

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	2.000	2.000		
			EACH	0.000	0.00	
			122.68000	2.000		245.36
0389	614-01585	Steel Sign Supp (2-1/2 In Rd 80) (Post)	180.000	180.000		
			LF	0.000	0.00	
			35.60000	180.000		6,408.00
0390	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	15.000	15.000		
			EACH	0.000	0.00	
			530.08000	15.000		7,951.20
0393	614-85005	Impact Atten (Sand Barrel Array)	4.000	4.000		
			EACH	0.000	0.00	
			2,854.00000	4.000		11,416.00
0395	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	244.000	244.000		
			LF	0.000	0.00	
			58.91000	244.000		14,374.04
0395		MATERIAL ALLOWANCE 18" Drainage Pipe (Class 9)		0.000		
			LF	0.000	0.00	
			12.27000	0.000		0.00
0400	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	515.000	515.000		
			LF	0.000	0.00	
			95.76000	515.000		49,316.40
0400		MATERIAL ALLOWANCE 36" Drainage Pipe (Class 9)		5.000		
			LF	-5.000	-198.20	
			39.64000	0.000		0.00
0405	624-29049	48 Inch Drainage Pipe (Class 9) (Complete In Place)	277.500	277.500		
			LF	0.000	0.00	
			122.98000	277.500		34,126.95
0405		MATERIAL ALLOWANCE 48" Drainage Pipe (Class 9)		2.500		
			LF	-2.500	-149.82	
			59.93000	0.000		0.00
0410	624-29061	60 Inch Drainage Pipe (Class 9) (Complete In Place)	315.000	315.000		
			LF	0.000	0.00	
			162.67000	315.000		51,241.05

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410		MATERIAL ALLOWANCE 60" Drainage Pipe (Class 9)		3.000		
			LF	-3.000	-268.74	
			89.58000	0.000		0.00
0415	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			80,967.11000	1.000		80,967.11
0420	625-00001	Construction Surveying (Hourly)	14.000	14.000		
			HOOR	0.000	0.00	
			221.36000	14.000		3,099.04
0425	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			84,802.95000	1.000		84,802.95
0430	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			7,687.71000	1.000		7,687.71
0435	627-00011	*Pavement Marking Paint (Waterborne)	138.546	138.546		
			GAL	0.000	0.00	
			133.05000	138.546		18,433.55
0440	627-00013	*Pavement Marking Paint (High Build)	72.900	72.900		
			GAL	0.000	0.00	
			202.56000	72.900		14,766.62
0445	630-00000	*Flagging	5,113.750	5,113.750		
			HOOR	0.000	0.00	
			27.50000	5,113.750		140,628.13
0450	630-00007	*Traffic Control Inspection	161.000	161.000		
			DAY	0.000	0.00	
			120.74000	161.000		19,439.14
0455	630-00012	*Traffic Control Management	227.000	227.000		
			DAY	0.000	0.00	
			704.32000	227.000		159,880.64
0460	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	3.600		
			EACH	0.400	21.47	
			53.67000	4.000		214.68

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0461	630-80335	*Barricade (Type 3 M-A) (Temporary) (In Use After 180 Working Days)	4.000	3.600		
			EACH	0.400	4.62	
			11.54000	4.000		46.16
0465	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	16.200		
			EACH	1.800	67.61	
			37.56000	18.000		676.08
0466	630-80341	*Construction Traffic Sign (Panel Size A) (In Use After 180 Working Days)	22.000	19.800		
			EACH	2.200	18.04	
			8.20000	22.000		180.40
0470	630-80342	*Construction Traffic Sign (Panel Size B)	54.000	48.600		
			EACH	5.400	231.82	
			42.93000	54.000		2,318.22
0471	630-80342	*Construction Traffic Sign (Panel Size B) (In Use After 180 Working Days)	34.000	30.600		
			EACH	3.400	31.96	
			9.40000	34.000		319.60
0475	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	3.600		
			EACH	0.400	17.17	
			42.93000	4.000		171.72
0476	630-80343	*Construction Traffic Sign (Panel Size C) (In Use After 180 Working Days)	4.000	3.600		
			EACH	0.400	3.76	
			9.40000	4.000		37.60
0480	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			24.15000	0.000		0.00
0481	630-80344	*Construction Traffic Sign (Special) (In Use After 180 Working Days)	0.000	0.000		
			SF	0.000	0.00	
			9.40000	0.000		0.00
0485	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.200	670.78	
			3,353.92000	2.000		6,707.84
0486	630-80355	*Portable Message Sign Panel (In Use After 180 Working Days)	2.000	1.800		
			EACH	0.200	146.30	
			731.50000	2.000		1,463.00

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-80360	*Drum Channelizing Device	100.000	90.000		
			EACH	10.000	268.30	
			26.83000	100.000		2,683.00
0491	630-80360	*Drum Channelizing Device (In Use After 180 Working Days)	95.000	85.500		
			EACH	9.500	38.00	
			4.00000	95.000		380.00
0495	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	45.000		
			EACH	5.000	214.65	
			42.93000	50.000		2,146.50
0496	630-80363	*Drum Channelizing Device (With Light) (Flashing) (In Use After 180 Working Days)	25.000	22.500		
			EACH	2.500	23.50	
			9.40000	25.000		235.00
0500	630-80370	Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			37.31000	0.000		0.00
0505	630-80377	Portable Water Filled Barrier (Temporary)	660.000	594.000		
			LF	66.000	7,983.36	
			120.96000	660.000		79,833.60
0505		MATERIAL ALLOWANCE Portable Water Filled Barrier (Temporary)		16.000		
			LF	-16.000	-1,158.64	
			72.41500	0.000		0.00
0510	630-80380	*Traffic Cone	20.000	18.000		
			EACH	2.000	21.46	
			10.73000	20.000		214.60
0511	630-80380	*Traffic Cone (In Use After 180 Working Days)	50.000	45.000		
			EACH	5.000	11.50	
			2.30000	50.000		115.00
0515	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			132.21000	0.000		0.00
0520	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70018	F/A Roadway Smoothness Incentive	3,852.430	3,852.430		
			F A	0.000	0.00	
			1.00000	3,852.430		3,852.43
0540	700-70019	F/A Asphalt Cement Cost Adjustment	1,000.050	1,000.050		
			F A	0.000	0.00	
			1.00000	1,000.050		1,000.05
0545	700-70021	F/A On-The-Job Trainee	4,526.000	4,526.000		
			HOURL	0.000	0.00	
			1.00000	4,526.000		4,526.00
0550	700-70025	F/A Quality Incentive Payment	-10,553.120	-11,000.000		
			F A	446.880	446.88	
			1.00000	-10,553.120		-10,553.12
0555	700-70060	F/A Adjust Utility	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	900-00006	Added Item (Dollar)/ Project Liens	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0591	900-00006	Added Item (Dollar)/ Price Reduction	-11.250	-4,428.500		
			DOL	4,417.250	4,417.25	
			1.00000	-11.250		-11.25

CONTID: C20430
 PCN: 20430-BID
 PROJECT: SHE1602-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 12/22/2016
 11:50:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	900-00014	Added Item (Lump Sum)/ Rock Excavation and Disposal	1.000	1.000		
		L S		0.000	0.00	
			17,040.30000	1.000		17,040.30
			CAT 0200	CURRENT AMT	\$ 4,940,375.17 \$	58,545.98 \$ 4,940,375.17
CAT NO0300 STRUCTURES						
0565	631-10002	*Bridge Design and Construction	1.000	1.000		
		L S		0.000	0.00	
			700,568.10000	1.000		700,568.10
0595	900-00014	Added Item (Lump Sum)/ Structure Re-Design and Construction	1.000	1.000		
		L S		0.000	0.00	
			33,780.88000	1.000		33,780.88
			CAT 0300	CURRENT AMT	\$ 734,348.98 \$	0.00 \$ 734,348.98
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0570	620-00001	*Field Office (Class 1)	1.000	1.000		
		EACH		0.000	0.00	
			33,147.03000	1.000		33,147.03
0575	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			29,515.89000	1.000		29,515.89
0580	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			4,069.16000	2.000		8,138.32
			CAT 0400	CURRENT AMT	\$ 70,801.24 \$	0.00 \$ 70,801.24
PROJECT TOTAL			CURRENT AMT	\$ 5,745,525.39 \$	58,545.98 \$	5,745,525.39