

ESTIMATE SUMMARY

CONTID: C20461

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 20461-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 120.0 DAYS

TIME ALLOW:

120 WORK DAYS

US287 (FEDERAL) RESURFACING-12

PERCENT TIME: 100.00

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO:

STA2873-180

US287 (FEDERAL) RESURFACING-12

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

10100 DALLAS STREET

HENDERSON

CO 80640

(303)289-8555

PAY PERIOD ENDING

08/06/2018

DATE TIME STARTED

05/22/2017

DATE LET

03/09/2017

DATE WORK BEGAN

05/22/2017

DATE AWARDED

03/24/2017

DATE TIME STOPPED

05/23/2018

DATE CONTRACT EXECUTED

04/10/2017

DATE ACCEPTED

05/23/2018

DATE NOTICE TO PROCEED

05/22/2017

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,542,833.28 PARTICIPATING	\$ 4,542,833.30	\$ 0.00
AWARD PROJECT AMT: \$ 4,181,604.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	4,542,833.30	0.00
FUNDS AVAILABLE: \$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	62,724.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	62,724.06
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	62,724.06
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 62,724.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	7.000	7.000		
			EACH	0.000	0.00	
			7.50000	7.000		52.50
0006	202-00190	Rem of Conc Median Cover Mat1	222.000	222.000		
			SY	0.000	0.00	
			22.50000	222.000		4,995.00
0010	202-00200	*Removal of Sidewalk	1,069.000	1,069.000		
			SY	0.000	0.00	
			19.50000	1,069.000		20,845.50
0015	202-00203	*Removal of Curb and Gutter	2,715.000	2,715.000		
			LF	0.000	0.00	
			10.50000	2,715.000		28,507.50
0020	202-00206	*Removal of Concrete Curb Ramp	1,025.000	1,025.000		
			SY	0.000	0.00	
			27.50000	1,025.000		28,187.50
0021	202-00210	Rem Conc Pavement	228.000	228.000		
			SY	0.000	0.00	
			24.00000	228.000		5,472.00
0025	202-00220	Removal of Asphalt Mat	1,925.000	1,925.000		
			SY	0.000	0.00	
			23.00000	1,925.000		44,275.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	171,239.000	171,239.000		
			SY	0.000	0.00	
			2.00000	171,239.000		342,478.00
0035	202-00246	Removal of Asphalt Mat (Planing) (Special)	378.000	378.000		
			SY	0.000	0.00	
			25.00000	378.000		9,450.00
0040	202-00250	*Removal of Pavement Marking	216.000	216.000		
			SF	0.000	0.00	
			1.65000	216.000		356.40
0045	202-00810	*Removal of Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			85.00000	3.000		255.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0050	202-04003	*Clean Culvert (Special)	42.000	42.000		
			EACH	0.000	0.00	
			1,200.00000	42.000		50,400.00
0055	202-04005	*Clean Valve Box	6.000	6.000		
			EACH	0.000	0.00	
			290.00000	6.000		1,740.00
0060	203-01597	*Potholing	100.000	100.000		
			HOURL	0.000	0.00	
			200.00000	100.000		20,000.00
0065	203-01622	*Sweeping (With Pickup Broom)	16.000	16.000		
			HOURL	0.000	0.00	
			140.00000	16.000		2,240.00
0070	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			19.30000	0.000		0.00
0075	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
0080	208-00051	*Storm Drain Inlet Protection (Type I)	357.000	357.000		
			LF	0.000	0.00	
			19.00000	357.000		6,783.00
0085	208-00052	*Storm Drain Inlet Protection (Type II)	69.000	69.000		
			LF	0.000	0.00	
			19.00000	69.000		1,311.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	41.000	41.000		
			HOURL	0.000	0.00	
			80.00000	41.000		3,280.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	15.000		
			HOURL	0.000	0.00	
			125.00000	15.000		1,875.00
0100	208-00106	Sweeping (Sediment Removal)	8.000	8.000		
			HOURL	0.000	0.00	
			135.00000	8.000		1,080.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0105	208-00107	Removal of Trash	0.000	0.000		
			115.00000	0.000	0.00	0.00
				0.000		
0110	208-00207	*Erosion Control Management	15.000	15.000		
			95.00000	15.000	0.00	1,425.00
				0.000		
0115	210-04010	Adjust Manhole	28.000	28.000		
			550.00000	28.000	0.00	15,400.00
				0.000		
0120	210-04050	Adjust Valve Box	12.000	12.000		
			250.00000	12.000	0.00	3,000.00
				0.000		
0125	212-00006	*Seeding (Native)	0.130	0.130		
			9,300.00000	0.130	0.00	1,209.00
				0.000		
0130	212-00032	*Soil Conditioning	0.130	0.130		
			6,000.00000	0.130	0.00	780.00
				0.000		
0135	213-00002	*Mulching (Weed Free Hay)	0.130	0.130		
			7,050.00000	0.130	0.00	916.50
				0.000		
0140	213-00061	*Mulch Tackifier	20.000	20.000		
			3.50000	20.000	0.00	70.00
				0.000		
0145	240-00000	*Wildlife Biologist	70.000	70.000		
			100.00000	70.000	0.00	7,000.00
				0.000		
0150	240-00010	*Removal of Nests	0.000	0.000		
			72.00000	0.000	0.00	0.00
				0.000		
0155	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			3,400.00000	1.000	0.00	3,400.00
				0.000		

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	250-00050	*Monitoring Technician	0.000	0.000		
			HOOR	0.000	0.00	
			75.00000	0.000		0.00
0165	250-00110	*Health and Safety Officer	0.000	0.000		
			HOOR	0.000	0.00	
			105.00000	0.000		0.00
0170	304-06007	Aggregate Base Course (Class 6)	163.000	163.000		
			CY	0.000	0.00	
			46.00000	163.000		7,498.00
0175	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	446.980	446.980		
			TON	0.000	0.00	
			150.00000	446.980		67,047.00
0180	403-00800	Emergency Pothole Repair	0.000	0.000		
			TON	0.000	0.00	
			785.00000	0.000		0.00
0185	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	311.400	311.400		
			TON	0.000	0.00	
			98.00000	311.400		30,517.20
0190	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	25,550.500	25,550.500		
			TON	0.000	0.00	
			74.50000	25,550.500		1,903,512.25
0195	411-10255	Emulsified Asphalt (Slow-Setting)	8,418.000	8,418.000		
			GAL	0.000	0.00	
			2.00000	8,418.000		16,836.00
0196	412-00600	Conc Pvmt (6 In)	328.000	328.000		
			SY	0.000	0.00	
			76.90000	328.000		25,223.20
0197	503-00012	Drilled Caisson (12 In)	46.000	46.000		
			LF	0.000	0.00	
			160.00000	46.000		7,360.00
0200	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			3.80000	0.000		0.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0205	608-00000	*Concrete Sidewalk	1,188.000	1,188.000		
			SY	0.000	0.00	
			49.00000	1,188.000		58,212.00
0210	608-00010	*Concrete Curb Ramp	0.000	0.000		
			SY	0.000	0.00	
			135.00000	0.000		0.00
0211	608-00010	Conc Curb Ramp New Standard	1,377.000	1,377.000		
			SY	0.000	0.00	
			190.00000	1,377.000		261,630.00
0215	608-00015	*Detectable Warnings	16.000	16.000		
			SF	0.000	0.00	
			80.00000	16.000		1,280.00
0220	609-21010	*Curb and Gutter Type 2 (Section I-B)	564.000	564.000		
			LF	0.000	0.00	
			20.00000	564.000		11,280.00
0221	609-24002	Gutter Ty 2 (2 Ft)	23.000	23.000		
			LF	0.000	0.00	
			23.00000	23.000		529.00
0225	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,211.000	2,211.000		
			LF	0.000	0.00	
			24.00000	2,211.000		53,064.00
0226	610-00010	Median Cover Matl (Dec)	836.000	836.000		
			SF	0.000	0.00	
			12.00000	836.000		10,032.00
0227	610-00020	Median Cover (Pattern Conc)	1,822.000	1,822.000		
			SF	0.000	0.00	
			22.50000	1,822.000		40,995.00
0228	610-00030	Median Cover Matl (Conc)	475.000	475.000		
			SF	0.000	0.00	
			8.00000	475.000		3,800.00
0229	612-00001	Delin (Ty I)	32.000	32.000		
			EACH	0.000	0.00	
			30.00000	32.000		960.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0230	613-00206	*2 Inch Electrical Conduit (Bored)	3,367.000	3,367.000		
			LF	0.000	0.00	
			15.00000	3,367.000		50,505.00
0231	613-00300	3 In Elec Cond	6.000	6.000		
			LF	0.000	0.00	
			27.00000	6.000		162.00
0232	614-72863	Ped Push Button Post Assem	14.000	14.000		
			EACH	0.000	0.00	
			890.00000	14.000		12,460.00
0233	900-00007	Added Item (Each)/ Push Button Extension Brackets	4.000	4.000		
			EACH	0.000	0.00	
			674.79000	4.000		2,699.16
0234	900-00007	Added Item (Each)/ 4.5" Diameter Ped Push Button Post Assembly and Caisson	2.000	2.000		
			EACH	0.000	0.00	
			2,159.95000	2.000		4,319.90
0235	613-00306	*3 Inch Electrical Conduit (Bored)	480.000	480.000		
			LF	0.000	0.00	
			22.00000	480.000		10,560.00
0236	900-00007	Added Item (Each)/ Pedestrian Pole Added Wiring	14.000	14.000		
			EACH	0.000	0.00	
			115.49000	14.000		1,616.86
0240	613-01200	*2 Inch Electrical Conduit (Plastic)	113.000	113.000		
			LF	0.000	0.00	
			8.50000	113.000		960.50
0245	613-07000	*Pull Box (Special)	5.000	5.000		
			EACH	0.000	0.00	
			400.00000	5.000		2,000.00
0250	613-07001	*Type One Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			850.00000	3.000		2,550.00
0251	613-07004	Type Four Pull Box	19.000	19.000		
			EACH	0.000	0.00	
			1,150.00000	19.000		21,850.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255	614-00012	*Sign Panel (Class II)	80.000	80.000		
			SF	0.000	0.00	
			32.00000	80.000		2,560.00
0256	614-00011	Sign Panel (CL I)	13.000	13.000		
			SF	0.000	0.00	
			34.00000	13.000		442.00
0257	614-01573	Steel Sign Supp (2-1/2 Rd NP40)(Po&Slip)	1.000	1.000		
			EACH	0.000	0.00	
			330.00000	1.000		330.00
0260	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	4.000		
			EACH	0.000	0.00	
			410.00000	4.000		1,640.00
0265	614-72875	*Loop Detector Wire	1,820.000	1,820.000		
			LF	0.000	0.00	
			3.00000	1,820.000		5,460.00
0270	614-72878	*Traffic Signal Vehicle Detector Amplifier (Loop Type) (4 Ch)	5.000	5.000		
			EACH	0.000	0.00	
			1,100.00000	5.000		5,500.00
0275	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	20.000	20.000		
			EACH	0.000	0.00	
			820.00000	20.000		16,400.00
0280	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			41,000.00000	1.000		41,000.00
0285	625-00001	*Construction Surveying (Hourly)	134.000	134.000		
			HOUR	0.000	0.00	
			165.00000	134.000		22,110.00
0290	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			260,000.00000	1.000		260,000.00
0295	626-01103	Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0300	627-00008	*Modified Epoxy Pavement Marking	426.000	426.000		
			GAL	0.000	0.00	
			75.00000	426.000		31,950.00
0305	627-00011	*Pavement Marking Paint (Waterborne)	1,003.000	1,003.000		
			GAL	0.000	0.00	
			30.00000	1,003.000		30,090.00
0310	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,654.000	3,654.000		
			SF	0.000	0.00	
			9.50000	3,654.000		34,713.00
0315	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	0.000	0.000		
			SF	0.000	0.00	
			23.50000	0.000		0.00
0320	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	0.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0321	627-30405	Preform Thermoplastic Pvmt Mkg (WS)	1,812.000	1,812.000		
			SF	0.000	0.00	
			18.15000	1,812.000		32,887.80
0322	627-30410	Preform Thermoplastic Pvmt Mkg (XS)	7,293.000	7,293.000		
			SF	0.000	0.00	
			9.50000	7,293.000		69,283.50
0325	630-00000	*Flagging	2,939.000	2,939.000		
			HOOR	0.000	0.00	
			27.50000	2,939.000		80,822.50
0330	630-00003	*Uniformed Traffic Control	525.000	525.000		
			HOOR	0.000	0.00	
			83.00000	525.000		43,575.00
0335	630-00004	*Traffic Control Vehicle	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0340	630-00007	*Traffic Control Inspection	33.000	33.000		
			DAY	0.000	0.00	
			120.00000	33.000		3,960.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0345	630-00012	*Traffic Control Management	121.000	121.000		
			DAY	0.000	0.00	
			780.00000	121.000		94,380.00
0350	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			55.00000	4.000		220.00
0355	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	4.000		
			EACH	0.000	0.00	
			27.00000	4.000		108.00
0360	630-80342	*Construction Traffic Sign (Panel Size B)	36.000	36.000		
			EACH	0.000	0.00	
			55.00000	36.000		1,980.00
0365	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	10.000		
			EACH	0.000	0.00	
			61.00000	10.000		610.00
0370	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0375	630-80355	*Portable Message Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			3,600.00000	6.000		21,600.00
0380	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,150.00000	4.000		4,600.00
0385	630-80360	*Drum Channelizing Device	270.000	270.000		
			EACH	0.000	0.00	
			16.50000	270.000		4,455.00
0390	630-80380	*Traffic Cone	388.000	388.000		
			EACH	0.000	0.00	
			7.20000	388.000		2,793.60
0395	630-85020	*Mobile Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			14,500.00000	1.000		14,500.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0400	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0405	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0406	700-70035	F/A Violation of Working Time Limitation	-7,050.000	-7,050.000		
			F A	0.000	0.00	
			1.00000	-7,050.000		-7,050.00
0410	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	78,437.250	78,437.250		
			F A	0.000	0.00	
			1.00000	78,437.250		78,437.25
0420	700-70016	F/A Fuel Cost Adjustment	7,743.400	7,743.400		
			F A	0.000	0.00	
			1.00000	7,743.400		7,743.40
0425	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70023	F/A On-The-Job Trainee	-278.610	-278.610		
			F A	0.000	0.00	
			1.00000	-278.610		-278.61
0435	700-70031	F/A Interim Surface Repair	1,600.000	1,600.000		
			F A	0.000	0.00	
			1.00000	1,600.000		1,600.00
0440	700-70034	*F/A Pavement Cores	2,887.630	2,887.630		
			F A	0.000	0.00	
			1.00000	2,887.630		2,887.63
0445	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0446	700-70310	F/A Landscaping Curb Ramp Landscape Restoration	8,543.640	8,543.640		
			F A	0.000	0.00	
			1.00000	8,543.640		8,543.64
0447	700-70060	F/A Adjust Curb Ramp Utilities	6,468.000	6,468.000		
			F A	0.000	0.00	
			1.00000	6,468.000		6,468.00
0448	900-00014	Added Item (Lump Sum)/ CMO #2 Overhead Costs	1.000	1.000		
			L S	0.000	0.00	
			28,146.15000	1.000		28,146.15
0449	900-00014	Added Item (Lump Sum)/ CMO #6 Overhead Costs	1.000	1.000		
			L S	0.000	0.00	
			19,977.35000	1.000		19,977.35
0581	614-81145	Sig-Light Pole Steel (1-45 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			14,500.00000	1.000		14,500.00

			CAT 0200	CURRENT AMT \$ 4,240,888.18 \$	0.00	\$ 4,240,888.18
CAT NO0201 Traffic Signals at 98th Ave & Federal Blvd						
0450	503-00012	*Drilled Caisson (12 Inch)	14.000	14.000		
			LF	0.000	0.00	
			160.00000	14.000		2,240.00
0455	503-00018	*Drilled Caisson (18 Inch)	8.000	8.000		
			LF	0.000	0.00	
			145.00000	8.000		1,160.00
0460	503-00036	*Drilled Caisson (36 Inch)	76.000	76.000		
			LF	0.000	0.00	
			320.00000	76.000		24,320.00
0465	610-00020	Median Cover Material (Patterned Concrete)	525.000	525.000		
			SF	0.000	0.00	
			22.50000	525.000		11,812.50
0470	613-00200	*2 Inch Electrical Conduit	135.000	135.000		
			LF	0.000	0.00	
			19.00000	135.000		2,565.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Traffic Signals at 98th Ave & Federal Blvd						
0475	613-00206	*2 Inch Electrical Conduit (Bored)	1,202.000	1,202.000		
			LF	0.000	0.00	
			15.00000	1,202.000		18,030.00
0480	613-00300	*3 Inch Electrical Conduit	117.000	117.000		
			LF	0.000	0.00	
			27.00000	117.000		3,159.00
0485	613-00306	*3 Inch Electrical Conduit (Bored)	1,356.000	1,356.000		
			LF	0.000	0.00	
			22.00000	1,356.000		29,832.00
0490	613-07000	*Pull Box (Special)	6.000	6.000		
			EACH	0.000	0.00	
			400.00000	6.000		2,400.00
0495	613-07004	*Type Four Pull Box	16.000	16.000		
			EACH	0.000	0.00	
			1,150.00000	16.000		18,400.00
0500	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0505	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			13,100.00000	1.000		13,100.00
0510	613-13000	*Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			860.00000	4.000		3,440.00
0515	613-80130	*Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0520	614-00011	*Sign Panel (Class I)	13.000	13.000		
			SF	0.000	0.00	
			34.00000	13.000		442.00
0525	614-00012	*Sign Panel (Class II)	47.000	47.000		
			SF	0.000	0.00	
			32.00000	47.000		1,504.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Traffic Signals at 98th Ave & Federal Blvd						
0530	614-00029	*Sign Panel (Class II) (Install Only)	6.000	6.000		
			EACH	0.000	0.00	
			310.00000	6.000		1,860.00
0535	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	1.000	1.000		
			EACH	0.000	0.00	
			330.00000	1.000		330.00
0540	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			620.00000	8.000		4,960.00
0545	614-70336	*Traffic Signal Face (12-12-12)	18.000	18.000		
			EACH	0.000	0.00	
			750.00000	18.000		13,500.00
0550	614-72863	*Pedestrian Push Button Post Assembly	2.000	2.000		
			EACH	0.000	0.00	
			890.00000	2.000		1,780.00
0555	614-72866	*Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0560	614-72875	*Loop Detector Wire	1,688.000	1,688.000		
			LF	0.000	0.00	
			3.00000	1,688.000		5,064.00
0565	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	8.000	8.000		
			EACH	0.000	0.00	
			820.00000	8.000		6,560.00
0570	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0575	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0580	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Traffic Signals at 98th Ave & Federal Blvd						
0585	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0590	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0595	614-86246	*Controller (Type 170E-HC11)	0.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
0600	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	30.000	30.000		
			LF	0.000	0.00	
			20.50000	30.000		615.00
0605	614-87320	*Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00
0610	614-87350	*Test Fiber Optic Cable	0.000	0.000		
			L S	0.000	0.00	
			220.00000	0.000		0.00
0615	614-87690	*Ethernet Switch	0.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
0620	627-00008	*Modified Epoxy Pavement Marking	0.000	0.000		
			GAL	0.000	0.00	
			75.00000	0.000		0.00
0625	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	121.000	121.000		
			SF	0.000	0.00	
			9.50000	121.000		1,149.50
0630	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	0.000	0.000		
			SF	0.000	0.00	
			23.50000	0.000		0.00
0635	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	0.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Traffic Signals at 98th Ave & Federal Blvd						
0636	627-30405	Preform Thermoplastic Pvmt Mkg (WS)	214.000	214.000		
			SF	0.000	0.00	
			18.15000	214.000		3,884.10
0637	627-30410	Preform Thermoplastic Pvmt Mkg (XS)	1,158.000	1,158.000		
			SF	0.000	0.00	
			9.50000	1,158.000		11,001.00
0640	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0201	CURRENT AMT \$	247,408.10 \$	0.00 \$ 247,408.10
CAT NO0300 STRUCTURES						
0645	202-00453	*Removal of Portions of Present Structure (Class 2)	9.000	9.000		
			SY	0.000	0.00	
			350.00000	9.000		3,150.00
0650	515-00120	*Waterproofing (Membrane)	263.000	263.000		
			SY	0.000	0.00	
			21.00000	263.000		5,523.00
0655	518-03000	*Sawing and Sealing Bridge Joint	204.000	204.000		
			LF	0.000	0.00	
			41.00000	204.000		8,364.00
0660	601-03057	*Concrete Class DR	0.000	0.000		
			CY	0.000	0.00	
			3,600.00000	0.000		0.00
0661	601-06100	Conc (Patching)	1.000	1.000		
			CY	0.000	0.00	
			3,600.00000	1.000		3,600.00
0665	601-51007	*Galvanic Anodes (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0670	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C20461
 PCN: 20461-BID
 PROJECT: STA2873-180

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 08/06/2018
 13:29:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0675	700-70060	F/A Adjust Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 20,637.00 \$	0.00 \$	20,637.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0680	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,500.00000	1.000		18,500.00
0685	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0690	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
			CAT 0400	CURRENT AMT \$ 33,900.00 \$	0.00 \$	33,900.00
			PROJECT TOTAL	CURRENT AMT \$ 4,542,833.28 \$	0.00 \$	4,542,833.28
