

ESTIMATE SUMMARY

CONTID: C20467

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 20467-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 106.0 DAYS

TIME ALLOW:

128 WORK DAYS

SH24E MANITOU AVE OVERLAY

PERCENT TIME: 82.81

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO: STU0242-066

SH24E MANITOU AVE OVERLAY

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 05/05/2017

DATE TIME STARTED 09/21/2016

160 INVERNESS DR W STE 110

DATE LET 07/28/2016

DATE WORK BEGAN 09/26/2016

DATE AWARDED 08/23/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/19/2016

DATE ACCEPTED

ENGLEWOOD CO 80112 (303)979-9330

DATE NOTICE TO PROCEED 09/21/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,812,552.86 PARTICIPATING	\$ 1,743,297.40	\$ 187,092.16
AWARD PROJECT AMT: \$ 2,448,764.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 61.98% TOTAL EARNINGS	1,743,297.40	187,092.16
FUNDS AVAILABLE: \$ 1,069,255.46 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,743,297.40	187,092.16
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-36,731.47	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,706,565.93	187,092.16
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,706,565.93	187,092.16
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 187,092.16

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00033	Removal of Pipe	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0010	202-00090	*Removal of Delineator	54.000	18.000		
			EACH	0.000	0.00	
			9.00000	18.000		162.00
0015	202-00200	*Removal of Sidewalk	560.000	510.870		
			SY	35.000	980.00	
			28.00000	545.870		15,284.36
0020	202-00203	*Removal of Curb and Gutter	1,350.000	1,194.750		
			LF	148.000	1,924.00	
			13.00000	1,342.750		17,455.75
0025	202-00206	*Removal of Concrete Curb Ramp	150.000	135.510		
			SY	2.220	66.60	
			30.00000	137.730		4,131.90
0030	202-00210	*Removal of Concrete Pavement	57.930	50.130		
			SY	7.800	468.00	
			60.00000	57.930		3,475.80
0035	202-00217	Remove Concrete Pavement (Planing) (Special)	1.000	0.000		
			SY	0.000	0.00	
			700.00000	0.000		0.00
0040	202-00220	Removal of Asphalt Mat	475.000	377.480		
			SY	32.500	325.00	
			10.00000	409.980		4,099.80
0045	202-00240	*Removal of Asphalt Mat (Planing)	17,982.000	12,745.190		
			SY	0.000	0.00	
			3.50000	12,745.190		44,608.17
0050	202-00246	*Removal of Asphalt Mat (Planing) (Special)	34,713.000	0.000		
			SY	20,376.280	112,069.54	
			5.50000	20,376.280		112,069.54
0055	202-00810	*Removal of Ground Sign	9.000	2.000		
			EACH	0.000	0.00	
			130.00000	2.000		260.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	11.000 EACH	0.000 0.000	0.00	0.00
			75.00000	0.000		0.00
0065	202-00828	*Removal of Traffic Signal Equipment	1.000 L S	1.000 0.000	0.00	0.00
			9,000.00000	1.000		9,000.00
0070	202-00831	*Removal of Traffic Signal Head	7.000 EACH	3.000 0.000	0.00	0.00
			200.00000	3.000		600.00
0075	202-00860	*Removal of Pedestrian Push Button	4.000 EACH	4.000 0.000	0.00	0.00
			60.00000	4.000		240.00
0080	202-01130	*Removal of Guardrail Type 3	1,370.500 LF	1,370.500 0.000	0.00	0.00
			13.00000	1,370.500		17,816.50
0085	202-01300	*Removal of End Anchorage	1.000 EACH	1.000 0.000	0.00	0.00
			1,100.00000	1.000		1,100.00
0090	203-00010	Unclassified Excavation (Complete In Place)	111.000 CY	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0095	203-01500	Blading	0.000 HOUR	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0100	203-01510	Backhoe	12.000 HOUR	12.000 0.000	0.00	0.00
			150.00000	12.000		1,800.00
0105	203-01594	Combination Loader	0.000 HOUR	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0110	203-01597	*Potholing	229.500 HOUR	106.750 67.500	20,250.00	20,250.00
			300.00000	174.250		52,275.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-02330	Laborer	80.000	38.500		
			HOOR	0.000	0.00	
			40.00000	38.500		1,540.00
0120	207-00205	Topsoil (Imported)	35.000	29.630		
			CY	0.000	0.00	
			50.00000	29.630		1,481.50
0125	208-00002	*Erosion Log Type 1 (12 Inch)	140.000	140.000		
			LF	0.000	0.00	
			5.00000	140.000		700.00
0130	208-00021	*Silt Fence (Reinforced)	282.000	282.000		
			LF	0.000	0.00	
			6.00000	282.000		1,692.00
0135	208-00035	*Aggregate Bag (Applied as Storm Drain Inlet Protection	650.000	294.000		
			LF	214.000	2,140.00	
			10.00000	508.000		5,080.00
0140	208-00045	Concrete Washout Structure (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0145	208-00056	*Storm Drain Inlet Protection (Type III) (Sediment Filter Bag)	4.000	3.000		
			EACH	0.000	0.00	
			230.00000	3.000		690.00
0150	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0155	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	0.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOOR	13.500	1,215.00	
			90.00000	13.500		1,215.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	58.000	18.000		
			HOOR	13.500	2,025.00	
			150.00000	31.500		4,725.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	0.000	0.00	
			170.00000	0.000		0.00
0175	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			85.00000	0.000		0.00
0180	208-00207	Erosion Control Management	121.000	86.500		
			DAY	9.000	450.00	
			50.00000	95.500		4,775.00
0185	210-00810	*Reset Ground Sign	8.000	3.000		
			EACH	0.000	0.00	
			400.00000	3.000		1,200.00
0190	210-00815	*Reset Sign Panel	8.000	5.000		
			EACH	0.000	0.00	
			170.00000	5.000		850.00
0195	210-00827	*Reset Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			90.00000	4.000		360.00
0200	210-00831	*Reset Traffic Signal Head	5.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0205	210-04010	Adjust Manhole	29.000	3.000		
			EACH	0.000	0.00	
			1,050.00000	3.000		3,150.00
0210	210-04020	Modify Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0215	210-04050	Adjust Valve Box	15.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0220	212-00006	*Seeding (Native)	0.100	0.070		
			ACRE	0.000	0.00	
			17,000.00000	0.070		1,190.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00050	*Sod	400.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0230	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	500.000	355.610		
			SY	0.000	0.00	
			4.00000	355.610		1,422.44
0235	216-00301	*Turf Reinforcement Mat (Class 1)	117.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0240	304-09014	Aggregate Base Course (Special)	199.000	94.930		
			TON	0.000	0.00	
			30.00000	94.930		2,847.90
0245	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	723.000	589.060		
			SY	33.890	5,083.50	
			150.00000	622.950		93,442.50
0250	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	6,250.000	1,498.880		
			TON	0.000	0.00	
			120.00000	1,498.880		179,865.60
0255	411-10255	Emulsified Asphalt (Slow-Setting)	2,700.000	690.610		
			GAL	0.000	0.00	
			3.00000	690.610		2,071.83
0260	412-00600	*Concrete Pavement (6 Inch)	30.450	30.450		
			SY	0.000	0.00	
			120.00000	30.450		3,654.00
0265	503-00018	*Drilled Caisson (18 Inch)	6.000	6.000		
			LF	0.000	0.00	
			500.00000	6.000		3,000.00
0270	506-00030	Grouted Riprap	44.770	44.770		
			CY	0.000	0.00	
			170.00000	44.770		7,610.90
0275	506-00036	Grouted Riprap (36 Inch) (Special)	27.630	27.630		
			CY	0.000	0.00	
			300.00000	27.630		8,289.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	506-00424	Soil Riprap (24 Inch)	41.780	41.780		
			CY	0.000	0.00	
			160.00000	41.780		6,684.80
0285	601-03050	Concrete Class D (Wall)	0.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0290	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0295	603-01215	21 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
0300	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0305	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	0.000	0.000		
			LF	0.000	0.00	
			320.00000	0.000		0.00
0310	603-05030	30 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0315	604-00305	Inlet Type C (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0320	604-16010	Inlet Type 16 (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0325	604-16610	Inlet Type 16 (Triple) (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0330	604-19310	Inlet Type R L 15 (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-30010	Manhole Slab Base (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0340	604-30015	Manhole Slab Base (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0345	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,477.000	1,477.000		
			LF	0.000	0.00	
			37.00000	1,477.000		54,649.00
0350	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0355	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0360	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0361	606-01390	End Anchor Ty 3K	2.000	2.000		
			EACH	0.000	0.00	
			1,924.00000	2.000		3,848.00
0365	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0370	608-00000	*Concrete Sidewalk	352.000	271.550		
			SY	39.390	4,726.80	
			120.00000	310.940		37,312.80
0375	608-00010	*Concrete Curb Ramp	190.000	172.220		
			SY	0.000	0.00	
			320.00000	172.220		55,110.40
0380	608-00012	*Curb Ramp (Special)	110.950	110.950		
			SY	0.000	0.00	
			320.00000	110.950		35,504.00



CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	608-00015	*Detectable Warnings	58.900	58.900		
			SF	0.000	0.00	
			30.00000	58.900		1,767.00
0390	609-21010	*Curb and Gutter Type 2 (Section I-B)	60.000	60.000		
			LF	0.000	0.00	
			45.00000	60.000		2,700.00
0395	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,147.000	1,249.510		
			LF	148.000	5,328.00	
			36.00000	1,397.510		50,310.36
0400	612-00001	*Delineator (Type I)	120.000	83.000		
			EACH	0.000	0.00	
			17.00000	83.000		1,411.00
0405	612-00002	*Delineator (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			23.00000	4.000		92.00
0410	612-00003	*Delineator (Type III)	3.000	3.000		
			EACH	0.000	0.00	
			29.00000	3.000		87.00
0415	613-07001	*Type One Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0420	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0425	614-00011	*Sign Panel (Class I)	128.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0430	614-00012	*Sign Panel (Class II)	34.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0435	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	4.000 EACH 450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0445	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000 EACH 1,700.00000	1.000 0.000 1.000	0.00 0.00	1,700.00
0450	614-72860	*Pedestrian Push Button	1.000 EACH 850.00000	1.000 0.000 1.000	0.00 0.00	850.00
0455	625-00000	*Construction Surveying	1.000 L S 30,000.00000	0.900 0.000 0.900	0.00 0.00	27,000.00
0460	626-00000	*Mobilization	1.000 L S 228,000.00000	0.974 0.000 0.974	0.00 0.00	222,072.00
0465	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	195.000 GAL 155.00000	52.570 0.000 52.570	0.00 0.00	8,148.35
0470	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	314.000 GAL 46.00000	0.000 78.570 78.570	3,614.22 3,614.22	3,614.22
0475	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	955.000 SF 23.00000	0.000 0.000 0.000	0.00 0.00	0.00
0480	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,580.000 SF 17.00000	0.000 0.000 0.000	0.00 0.00	0.00
0485	630-00000	*Flagging	2,100.000 HOUR 24.00000	636.500 241.000 877.500	5,784.00 5,784.00	21,060.00
0490	630-00007	*Traffic Control Inspection	62.000 DAY 180.00000	46.000 4.000 50.000	720.00 720.00	9,000.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	630-00012	*Traffic Control Management	128.000	96.000		
			DAY	9.000	5,850.00	
			650.00000	105.000		68,250.00
0500	630-80002	*Flashing Beacon (Solar)	20.000	2.000		
			EACH	8.000	9,600.00	
			1,200.00000	10.000		12,000.00
0505	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	24.500		
			EACH	11.500	402.50	
			35.00000	36.000		1,260.00
0510	630-80342	*Construction Traffic Sign (Panel Size B)	80.000	18.000		
			EACH	0.000	0.00	
			35.00000	18.000		630.00
0515	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0520	630-80355	*Portable Message Sign Panel	4.000	1.500		
			EACH	0.500	3,500.00	
			7,000.00000	2.000		14,000.00
0525	630-80360	*Drum Channelizing Device	200.000	66.500		
			EACH	7.000	245.00	
			35.00000	73.500		2,572.50
0530	630-80363	*Drum Channelizing Device (With Light) (Flashing)	5.000	2.500		
			EACH	0.000	0.00	
			40.00000	2.500		100.00
0535	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	30.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0540	630-80380	*Traffic Cone	200.000	25.000		
			EACH	65.000	325.00	
			5.00000	90.000		450.00
0545	630-85041	*Mobile Attenuator	9.000	9.000		
			DAY	0.000	0.00	
			700.00000	9.000		6,300.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	700-70010	F/A Minor Contract Revisions	9,978.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70011	F/A Partnering	1,682.000	1,682.000		
			F A	0.000	0.00	
			1.00000	1,682.000		1,682.00
0560	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70018	*F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70019	F/A Asphalt Cement Cost Adjustment	7,200.000	-1,752.880		
			F A	0.000	0.00	
			1.00000	-1,752.880		-1,752.88
0575	700-70021	F/A On-The-Job Trainee	640.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70025	F/A Quality Incentive Payment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70031	F/A Interim Surface Repair	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70034	F/A Relocate Electric Line	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70380	F/A Erosion Control	3,710.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0596	900-00006	Added Item (Dollar)/ Drainage Impact #1 (CMO3)	1.000	1.000		
			DOL	0.000	0.00	
			20,118.57000	1.000		20,118.57

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0597	900-00006	Added Item (Dollar)/ Drainage Design Impact #2 & #3 (CMO 4)	229,889.570	229,889.570		
			DOL	0.000	0.00	
			1.00000	229,889.570		229,889.57
0598	900-00006	Added Item (Dollar)/ Extended Jobsite Overhead - Drainage Impacts #1 & #2 (CMO 6)	93,622.500	93,622.500		
			DOL	0.000	0.00	
			1.00000	93,622.500		93,622.50
			CAT 0200	CURRENT AMT	\$ 2,703,930.14	\$ 187,092.16
					\$ 1,634,674.68	
CAT NO0300 STRUCTURES						
0600	202-00425	Removal of Bridge Railing	13.000	13.000		
			LF	0.000	0.00	
			14.00000	13.000		182.00
0604	202-00450	Rem Port Present Str (1)	128.310	128.310		
			SY	0.000	0.00	
			170.00000	128.310		21,812.70
0605	202-00453	Removal of Portions of Present Structure (Class 2)	146.330	146.330		
			SY	0.000	0.00	
			250.00000	146.330		36,582.50
0610	202-00460	Removal of Portions of Present Structure (Class 3)	0.160	0.160		
			SY	0.000	0.00	
			520.00000	0.160		83.20
0615	202-04050	Clean Expansion Joint	80.000	80.000		
			LF	0.000	0.00	
			70.00000	80.000		5,600.00
0620	210-00425	Reset Bridge Railing	13.000	13.000		
			LF	0.000	0.00	
			25.00000	13.000		325.00
0625	601-03041	*Concrete Class D (Bridge) (Special)	18.000	18.000		
			CY	0.000	0.00	
			720.00000	18.000		12,960.00
0630	601-06100	Concrete (Patching)	0.060	0.060		
			CY	0.000	0.00	
			6,000.00000	0.060		360.00

CONTID: C20467  
 PCN: 20467-BID  
 PROJECT: STU0242-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14  
 ESTIMATE RUN 05/05/2017  
 13:02:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0635	601-51005	Galvanic Anodes	337.000	337.000			
			EACH	0.000	0.00		
			24.00000	337.000		8,088.00	
0640	602-00000	Reinforcing Steel	32.330	32.330			
			LB	0.000	0.00		
			4.00000	32.330		129.32	
			CAT 0300	CURRENT AMT \$	86,122.72 \$	0.00 \$	86,122.72
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0645	620-00002	*Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			12,000.00000	1.000		12,000.00	
0650	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			10,000.00000	1.000		10,000.00	
0655	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			500.00000	1.000		500.00	
			CAT 0400	CURRENT AMT \$	22,500.00 \$	0.00 \$	22,500.00
			PROJECT TOTAL	CURRENT AMT \$	2,812,552.86 \$	187,092.16 \$	1,743,297.40