

ESTIMATE SUMMARY

 CONTID: C20518 ESTIMATE NO: 0012 FINL SPEC YR: 2005
 PCN: 20518-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 161.5 DAYS TIME ALLOW: 163 WORK DAYS
 SH 59 SEIBERT TO COPE PERCENT TIME: 99.08 ORIG TIME ALLOW: 120 WORK DAYS

PROJECT NO: STA059A-036
 SH 59 SEIBERT TO COPE

NAME OF ROAD:

PROJECT COUNTIES: KIT CARSON WASHINGTON

CONTRACTOR:

MCATEE CONSTRUCTION CO.	PAY PERIOD ENDING	08/18/2021	DATE TIME STARTED	05/13/2020
220 EDWARDS AVENUE	DATE LET	02/06/2020	DATE WORK BEGAN	05/13/2020
	DATE AWARDED	02/21/2020	DATE TIME STOPPED	03/05/2021
	DATE CONTRACT EXECUTED	03/13/2020	DATE ACCEPTED	03/05/2021
STERLING CO 80751 (307)635-9005	DATE NOTICE TO PROCEED	05/13/2020		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 13,846,099.79 PARTICIPATING	\$ 58,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 12,072,994.45 NON-PARTICIPATING	13,788,099.83	294,351.10
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	13,846,099.83	294,351.10
FUNDS AVAILABLE: \$ -0.04 STOCKPILED MATERIALS	0.23	0.00
	GROSS EARNINGS	13,846,100.06
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	181,094.92
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	13,846,100.06
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	13,846,100.06
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 475,446.02

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	202-00090	*Removal of Delineator		341.000	341.000		
			EACH		0.000	0.00	
				5.00000	341.000		1,705.00
0010	202-00220	Removal of Asphalt Mat		7,828.000	7,828.000		
			SY		0.000	0.00	
				35.00000	7,828.000		273,980.00
0015	202-00240	*Removal of Asphalt Mat (Planing)		9,066.000	9,066.000		
			SY		0.000	0.00	
				5.25000	9,066.000		47,596.50
0020	202-00810	*Removal of Ground Sign		21.000	21.000		
			EACH		0.000	0.00	
				102.00000	21.000		2,142.00
0025	202-01130	*Removal of Guardrail Type 3		675.000	675.000		
			LF		0.000	0.00	
				8.00000	675.000		5,400.00
0030	202-01300	*Removal of End Anchorage		4.000	4.000		
			EACH		0.000	0.00	
				354.00000	4.000		1,416.00
0035	203-00050	*Unsuitable Material		128.000	128.000		
			CY		0.000	0.00	
				15.50000	128.000		1,984.00
0040	203-00060	*Embankment Material (Complete In Place)		10,555.000	10,555.000		
			CY		0.000	0.00	
				48.00000	10,555.000		506,640.00
0045	208-00002	*Erosion Log Type 1 (12 Inch)		485.000	485.000		
			LF		0.000	0.00	
				5.00000	485.000		2,425.00
0050	208-00035	*Aggregate Bag Deleted: 105-12		0.000	0.000		
			LF		0.000	0.00	
				8.00000	0.000		0.00
0055	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1) Deleted: 105-12		0.000	0.000		
			EACH		0.000	0.00	
				2,050.00000	0.000		0.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00075	*Pre-fabricated Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0065	208-00103	Removal and Disposal of Sediment (Labor) Deleted: 105-12	0.000	0.000		
			HOOR	0.000	0.00	
			46.00000	0.000		0.00
0070	208-00105	Removal and Disposal of Sediment (Equipment)	3.000	3.000		
			HOOR	0.000	0.00	
			85.00000	3.000		255.00
0075	208-00106	Sweeping (Sediment Removal)	6.000	6.000		
			HOOR	0.000	0.00	
			127.00000	6.000		762.00
0080	208-00107	Removal of Trash Deleted: 105-12	0.000	0.000		
			HOOR	0.000	0.00	
			61.00000	0.000		0.00
0085	210-00011	*Reset Mailbox Structure (Type 1)	10.000	10.000		
			EACH	0.000	0.00	
			306.00000	10.000		3,060.00
0090	210-00012	*Reset Mailbox Structure (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			381.00000	2.000		762.00
0095	210-00090	*Reset Delineator Deleted: 105-12	0.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0100	212-00006	*Seeding (Native)	2.100	2.100		
			ACRE	0.000	0.00	
			1,200.00000	2.100		2,520.00
0105	212-00032	*Soil Conditioning	2.100	2.100		
			ACRE	0.000	0.00	
			3,000.00000	2.100		6,300.00
0110	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class Deleted: CO #012/MCR #05	0.000	0.000		
			SY	0.000	0.00	
			3.55000	0.000		0.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	304-06007	*Aggregate Base Course (Class 6)	154.000	154.000		
			CY	0.000	0.00	
			134.00000	154.000		20,636.00
0120	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,309.540	2,309.540		
			TON	0.000	0.00	
			176.00000	2,309.540		406,479.04
0125	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	89,784.240	89,784.240		
			TON	0.000	0.00	
			98.25000	89,784.240		8,821,301.58
0125		MATERIAL ALLOWANCE 5/8" Aggregate		0.000		
			TON	0.000	0.00	
			11.36104	0.000		0.00
0125		MATERIAL ALLOWANCE Crusher Fines		0.000		
			TON	0.000	0.00	
			5.64984	0.000		0.00
0125		MATERIAL ALLOWANCE Washed Sand		0.000		
			TON	0.000	0.00	
			3.37480	0.000		0.00
0125		MATERIAL ALLOWANCE Natural Sand		0.000		
			TON	0.000	0.00	
			1.90565	0.000		0.00
0125		MATERIAL ALLOWANCE 3/8" RAP		0.000		
			TON	0.000	0.00	
			6.54277	0.000		0.00
0130	411-10255	Emulsified Asphalt (Slow-Setting)	26,566.000	26,566.000		
			GAL	0.000	0.00	
			1.90000	26,566.000		50,475.40
0135	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	35.000	35.000		
			TON	0.000	0.00	
			385.00000	35.000		13,475.00
0140	603-10180	*18 Inch Corrugated Steel Pipe	45.000	45.000		
			LF	0.000	0.00	
			138.00000	45.000		6,210.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0145	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,450.000	1,450.000		
			LF	0.000	0.00	
			28.00000	1,450.000		40,600.00
0150	606-01370	*Transition Type 3G	16.000	16.000		
			EACH	0.000	0.00	
			2,200.00000	16.000		35,200.00
0155	606-02005	*End Anchorage (Flared)	16.000	16.000		
			EACH	0.000	0.00	
			2,240.00000	16.000		35,840.00
0160	609-60011	Curb Type 6 (Section M)	80.000	80.000		
			LF	0.000	0.00	
			25.00000	80.000		2,000.00
0165	612-00111	*Delineator (Drivable)(Type I)	542.000	542.000		
			EACH	0.000	0.00	
			66.00000	542.000		35,772.00
0170	612-00113	*Delineator (Drivable)(Type III)	113.000	113.000		
			EACH	0.000	0.00	
			71.00000	113.000		8,023.00
0175	614-00011	*Sign Panel (Class I)	300.000	300.000		
			SF	0.000	0.00	
			20.25000	300.000		6,075.00
0180	614-00012	*Sign Panel (Class II)	18.000	18.000		
			SF	0.000	0.00	
			25.50000	18.000		459.00
0185	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	30.000	30.000		
			EACH	0.000	0.00	
			255.00000	30.000		7,650.00
0190	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	2.000	2.000		
			EACH	0.000	0.00	
			383.00000	2.000		766.00
0195	615-00050	Embankment Protector Type 5	8.000	8.000		
			EACH	0.000	0.00	
			1,500.00000	8.000		12,000.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0200	625-00000	*Construction Surveying	1.000	1.000		
		L S		0.000	0.00	
			43,000.00000	1.000		43,000.00
0205	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			703,972.00000	1.000		703,972.00
0210	626-01114	*Public Information Management (Tier IV)	224.000	224.000		
		DAY		0.000	0.00	
			34.00000	224.000		7,616.00
0215	627-00008	*Modified Epoxy Pavement Marking	2,077.000	2,077.000		
		GAL		0.000	0.00	
			87.00000	2,077.000		180,699.00
0220	627-00013	*Pavement Marking Paint (High Build)	3,142.000	3,142.000		
		GAL		0.000	0.00	
			41.00000	3,142.000		128,822.00
0225	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	138.000	138.000		
		SF		0.000	0.00	
			30.00000	138.000		4,140.00
0230	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,072.000	1,072.000		
		SF		0.000	0.00	
			12.00000	1,072.000		12,864.00
0235	629-01031	*Survey Monument (Type 3A)	2.000	2.000		
		EACH		0.000	0.00	
			625.00000	2.000		1,250.00
0240	630-00000	*Flagging	7,288.000	7,288.000		
		HOURL		0.000	0.00	
			31.00000	7,288.000		225,928.00
0245	630-00007	*Traffic Control Inspection	92.000	92.000		
		DAY		0.000	0.00	
			820.00000	92.000		75,440.00
0250	630-00012	*Traffic Control Management	133.000	133.000		
		DAY		0.000	0.00	
			1,505.00000	133.000		200,165.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0260	630-80338	*Barricade (Type 3 M-D) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			770.00000	4.000		3,080.00
0265	630-80341	*Construction Traffic Sign (Panel Size A)	32.000	32.000		
			EACH	0.000	0.00	
			82.00000	32.000		2,624.00
0270	630-80342	*Construction Traffic Sign (Panel Size B)	96.000	96.000		
			EACH	0.000	0.00	
			87.00000	96.000		8,352.00
0275	630-80343	*Construction Traffic Sign (Panel Size C)	16.000	16.000		
			EACH	0.000	0.00	
			92.00000	16.000		1,472.00
0280	630-80344	*Construction Traffic Sign (Special)	628.000	628.000		
			SF	0.000	0.00	
			26.00000	628.000		16,328.00
0285	630-80350	*Vertical Panel	40.000	40.000		
			EACH	0.000	0.00	
			15.00000	40.000		600.00
0290	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			6,150.00000	2.000		12,300.00
0295	630-80360	*Drum Channelizing Device	95.000	95.000		
			EACH	0.000	0.00	
			22.00000	95.000		2,090.00
0300	630-80380	*Traffic Cone	200.000	200.000		
			EACH	0.000	0.00	
			10.00000	200.000		2,000.00
0305	630-80520	*Mobile Pavement Marking Zone	7.000	7.000		
			DAY	0.000	0.00	
			7,500.00000	7.000		52,500.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0310	630-86810	*Traffic Signal (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			16,000.00000	2.000		32,000.00
0315	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70016	F/A Fuel Cost Adjustment Declined by Contractor	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70018	F/A Roadway Smoothness Incentive	341,947.660	341,947.660		
			F A	0.000	0.00	
			1.00000	341,947.660		341,947.66
0330	700-70019	F/A Asphalt Cement Cost Adjustment	-117,219.370	-117,219.370		
			F A	0.000	0.00	
			1.00000	-117,219.370		-117,219.37
0335	700-70025	F/A Quality Incentive Payment	210,453.490	210,453.490		
			F A	0.000	0.00	
			1.00000	210,453.490		210,453.49
0340	700-70035	F/A High Speed Internet	960.880	960.880		
			F A	0.000	0.00	
			1.00000	960.880		960.88
0345	700-70042	F/A Railroad Flagging Deleted: 105-12	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70111	Project First Program Deleted: 105-12	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70380	F/A Erosion Control Deleted: 105-12	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	203-01582	Truck (Dump) (MCR #01)	5.000	5.000		
			HOOR	0.000	0.00	
			120.00000	5.000		600.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0760	203-01590	Front End Loader (Rubber) (MCR #01)	18.000	18.000		
			150.00000	18.000		2,700.00
				0.000	0.00	
			HOUR			
0765	900-00024	Added Item (Ton)/ (Cold Asphalt Patching)(MCR #01)	12.590	12.590		
			161.00000	12.590		2,026.99
				0.000	0.00	
			TON			
0780	210-00810	Res Ground Sign (MCR #01)	2.000	2.000		
			275.00000	2.000		550.00
				0.000	0.00	
			EACH			
0795	900-00006	Added Item (Dollar)/ HMA Failing Test Result Price Reduction	-110,973.380	-110,973.380		
			1.00000	-110,973.380		-110,973.38
				0.000	0.00	
			DOL			
0800	900-00010	Added Item (Hour)/ 105.13(a) Extra Surveying	72.000	72.000		
			150.00000	72.000		10,800.00
				0.000	0.00	
			HOUR			
0805	700-70034	F/A (MCR #02) Embankment Replacement of 24" Riprap	8,040.420	8,040.420		
			1.00000	8,040.420		8,040.42
				0.000	0.00	
			F A			
0810	203-01500	Blading (MCR# 03)	38.000	38.000		
			150.00000	38.000		5,700.00
				0.000	0.00	
			HOUR			
0815	603-30018	18 In SES (MCR# 03)	4.000	4.000		
			350.00000	4.000		1,400.00
				0.000	0.00	
			EACH			
0825	213-00003	Mulching (Weed Free) (MCR# 05)	2.100	2.100		
			2,058.81000	2.100		4,323.50
				0.000	0.00	
			ACRE			
0830	213-00061	Mulch Tackifier (MCR #05)	426.000	426.000		
			5.00000	426.000		2,130.00
				0.000	0.00	
			LB			
0860	627-00009	Mod Epoxy (Inlaid) (CMO# 04)	229.000	229.000		
			190.00000	229.000		43,510.00
				0.000	0.00	
			GAL			

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0865	900-00006	Added Item (Dollar)/ Modified Epoxy Retroreflectivity Price Reduction	-76,128.920	-76,128.920		
			DOL	0.000	0.00	
			1.00000	-76,128.920		-76,128.92
0870	900-00006	Added Item (Dollar)/ 105.03(b) Violation of Working Time Price Reduction	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
0875	900-00006	Added Item (Dollar)/ 105.18 Overweight Load Price Reduction	-80.000	-80.000		
			DOL	0.000	0.00	
			1.00000	-80.000		-80.00
0880	900-00006	Added Item (Dollar)/ Administrative Settlement	294,351.100	0.000		
			DOL	294,351.100	294,351.10	
			1.00000	294,351.100		294,351.10

		CAT 0200	CURRENT AMT	\$12,708,893.89 \$	294,351.10	\$12,708,893.89

CAT NO0300 G-25-F						
0360	202-00029	*Removal of Gabion	78.000	78.000		
			CY	0.000	0.00	
			61.00000	78.000		4,758.00
0365	202-00246	*Removal of Asphalt Mat (Planing) (Special)	652.000	652.000		
			SY	0.000	0.00	
			16.50000	652.000		10,758.00
0370	202-00425	*Removal of Bridge Railing	258.000	258.000		
			LF	0.000	0.00	
			31.00000	258.000		7,998.00
0375	202-00453	*Removal of Portions of Present Structure (Class 2)	40.000	40.000		
			SY	0.000	0.00	
			340.00000	40.000		13,600.00
0380	202-00460	*Removal of Portions of Present Structure (Class 3) Deleted: 105-12	0.000	0.000		
			SY	0.000	0.00	
			880.00000	0.000		0.00
0385	202-00504	*Removal of Expansion Device	73.000	73.000		
			LF	0.000	0.00	
			127.00000	73.000		9,271.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-25-F						
0390	202-00505	*Removal of Portions of Present Structure	13.000	13.000		
			SF	0.000	0.00	
			269.00000	13.000		3,497.00
0395	203-00000	*Unclassified Excavation	2,260.000	2,260.000		
			CY	0.000	0.00	
			22.00000	2,260.000		49,720.00
0400	210-00530	*Rebuild Portions of Present Structure	13.000	13.000		
			SF	0.000	0.00	
			218.00000	13.000		2,834.00
0405	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	104.100	104.100		
			TON	0.000	0.00	
			98.25000	104.100		10,227.83
0405		MATERIAL ALLOWANCE Natural Sand		0.000		
			TON	0.000	0.00	
			1.90565	0.000		0.00
0410	408-01100	*Joint Sealant	72.000	72.000		
			LF	0.000	0.00	
			28.00000	72.000		2,016.00
0415	420-00102	*Geotextile (Erosion Control) (Class 1)	2,070.000	2,070.000		
			SY	0.000	0.00	
			2.00000	2,070.000		4,140.00
0420	506-00224	*Riprap (24 Inch)	2,408.000	2,408.000		
			CY	0.000	0.00	
			143.00000	2,408.000		344,344.00
0425	515-00120	*Waterproofing (Membrane)	650.000	650.000		
			SY	0.000	0.00	
			17.50000	650.000		11,375.00
0430	515-00400	*Concrete Sealer	75.000	75.000		
			SY	0.000	0.00	
			13.75000	75.000		1,031.25
0435	601-03057	*Concrete Class DR Deleted: CO# 004/CMO# 01	0.000	0.000		
			CY	0.000	0.00	
			1,960.00000	0.000		0.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-25-F						
0440	601-51005	*Galvanic Anodes	194.000	194.000		
			EACH	0.000	0.00	
			39.00000	194.000		7,566.00
0445	602-00000	*Reinforcing Steel	297.000	297.000		
			LB	0.000	0.00	
			2.25000	297.000		668.25
0450	606-11010	*Bridge Rail Type 10R	258.000	258.000		
			LF	0.000	0.00	
			132.00000	258.000		34,056.00
0455	619-30480	*6 Inch Galvanized Pipe	9.000	9.000		
			LF	0.000	0.00	
			391.00000	9.000		3,519.00
0735	601-03057	Conc CL DR (CMO #01)	10.400	10.400		
			CY	0.000	0.00	
			2,064.02000	10.400		21,465.81
0770	202-00010	Rem Tree (MCR #01)	5.000	5.000		
			EACH	0.000	0.00	
			496.50000	5.000		2,482.50
0775	202-01000	Rem Fence (MCR #01)	480.000	480.000		
			LF	0.000	0.00	
			1.25000	480.000		600.00
0785	607-11580	Fence (Temp) (MCR #01)	561.000	561.000		
			LF	0.000	0.00	
			7.95000	561.000		4,459.95
0790	607-01000	Fence BW MP (MCR #01)	475.000	475.000		
			LF	0.000	0.00	
			9.10000	475.000		4,322.50
0835	518-01001	Br Expan Joint (Asphaltic Plug) (G-25-F)(CMO #03)	68.000	68.000		
			LF	0.000	0.00	
			202.00000	68.000		13,736.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-25-F						
0845	518-01001	Br Expan Joint (Asphaltic Plug) (G-25-F)(Corrective Work)(CMO #03) Deleted: 105-12	0.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00

			CAT 0300	CURRENT AMT \$	568,446.09 \$	0.00 \$ 568,446.09
CAT NO0301 G-25-C						
0460	202-00246	*Removal of Asphalt Mat (Planing) (Special)	869.000	869.000		
			SY	0.000	0.00	
			16.50000	869.000		14,338.50
0465	202-00425	*Removal of Bridge Railing	396.000	396.000		
			LF	0.000	0.00	
			31.00000	396.000		12,276.00
0470	202-00453	*Removal of Portions of Present Structure (Class 2)	92.000	92.000		
			SY	0.000	0.00	
			340.00000	92.000		31,280.00
0475	202-00460	*Removal of Portions of Present Structure (Class 3) Deleted: 105-12	0.000	0.000		
			SY	0.000	0.00	
			880.00000	0.000		0.00
0480	202-00504	*Removal of Expansion Device	68.000	68.000		
			LF	0.000	0.00	
			127.00000	68.000		8,636.00
0485	202-00505	*Removal of Portions of Present Structure	20.000	20.000		
			SF	0.000	0.00	
			269.00000	20.000		5,380.00
0490	206-00065	*Structure Backfill (Flow-Fill)	1.000	1.000		
			CY	0.000	0.00	
			730.00000	1.000		730.00
0495	210-00530	*Rebuild Portions of Present Structure	20.000	20.000		
			SF	0.000	0.00	
			218.00000	20.000		4,360.00
0500	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	138.810	138.810		
			TON	0.000	0.00	
			98.25000	138.810		13,638.08

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-25-C							
0500		MATERIAL ALLOWANCE Natural Sand			0.000		
			TON		0.000	0.00	
				1.90565	0.000		0.00
0505	408-01100	*Joint Sealant		68.000	68.000		
			LF		0.000	0.00	
				28.00000	68.000		1,904.00
0510	515-00120	*Waterproofing (Membrane)		865.000	865.000		
			SY		0.000	0.00	
				17.50000	865.000		15,137.50
0515	515-00400	*Concrete Sealer		116.000	116.000		
			SY		0.000	0.00	
				13.75000	116.000		1,595.00
0520	601-03057	*Concrete Class DR Deleted: CO# 004/CMO# 01		0.000	0.000		
			CY		0.000	0.00	
				1,960.00000	0.000		0.00
0525	601-51005	*Galvanic Anodes		388.000	388.000		
			EACH		0.000	0.00	
				39.00000	388.000		15,132.00
0530	602-00000	*Reinforcing Steel		284.000	284.000		
			LB		0.000	0.00	
				2.25000	284.000		639.00
0535	606-11010	*Bridge Rail Type 10R		396.000	396.000		
			LF		0.000	0.00	
				132.00000	396.000		52,272.00
0540	619-30480	*6 Inch Galvanized Pipe		12.000	12.000		
			LF		0.000	0.00	
				391.00000	12.000		4,692.00
0740	601-03057	Conc CL DR (CMO #01)		12.900	12.900		
			CY		0.000	0.00	
				2,064.02000	12.900		26,625.86

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2021

ESTIMATE NO: 0012

11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-25-C						
0840	518-01001	Br Expan Joint (Asphaltic Plug) (G-25-C)(CMO #03)	68.000	68.000		
		LF		0.000	0.00	
			202.00000	68.000		13,736.00

		CAT 0301	CURRENT AMT \$	222,371.94 \$	0.00 \$	222,371.94

CAT NO0302 G-25-G						
0545	202-00246	*Removal of Asphalt Mat (Planing) (Special)	387.000	387.000		
		SY		0.000	0.00	
			16.50000	387.000		6,385.50
0550	202-00425	*Removal of Bridge Railing	249.000	249.000		
		LF		0.000	0.00	
			31.00000	249.000		7,719.00
0555	202-00453	*Removal of Portions of Present Structure (Class 2)	30.000	30.000		
		SY		0.000	0.00	
			340.00000	30.000		10,200.00
0560	202-00460	*Removal of Portions of Present Structure (Class 3)	9.000	9.000		
		SY		0.000	0.00	
			880.00000	9.000		7,920.00
0565	202-00500	*Removal of Portions of Present Structure	2.000	2.000		
		EACH		0.000	0.00	
			5,900.00000	2.000		11,800.00
0570	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	61.880	61.880		
		TON		0.000	0.00	
			98.25000	61.880		6,079.71
0570		MATERIAL ALLOWANCE Natural Sand		0.121		
		TON		0.000	0.00	
			1.90565	0.121		0.23
0575	408-01100	*Joint Sealant	56.000	56.000		
		LF		0.000	0.00	
			28.00000	56.000		1,568.00
0580	515-00120	*Waterproofing (Membrane)	386.000	386.000		
		SY		0.000	0.00	
			17.50000	386.000		6,755.00

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 G-25-G						
0585	515-00400	*Concrete Sealer	99.000	99.000		
			SY	0.000	0.00	
			13.75000	99.000		1,361.25
0590	601-03057	*Concrete Class DR Deleted: CO# 004/CMO# 01	0.000	0.000		
			CY	0.000	0.00	
			1,960.00000	0.000		0.00
0595	601-51005	*Galvanic Anodes	132.000	132.000		
			EACH	0.000	0.00	
			39.00000	132.000		5,148.00
0600	602-00000	*Reinforcing Steel	216.000	216.000		
			LB	0.000	0.00	
			2.25000	216.000		486.00
0605	606-11010	*Bridge Rail Type 10R	249.000	249.000		
			LF	0.000	0.00	
			132.00000	249.000		32,868.00
0610	619-30320	*4 Inch Galvanized Pipe	6.000	6.000		
			LF	0.000	0.00	
			355.00000	6.000		2,130.00
0615	619-30480	*6 Inch Galvanized Pipe	6.000	6.000		
			LF	0.000	0.00	
			391.00000	6.000		2,346.00
0705	206-00065	Str Bkfl (Flow-Fill) (G-25-G)	3.000	3.000		
			CY	0.000	0.00	
			730.00000	3.000		2,190.00
0715	202-00505	Rem Port of Present Structure (G-25-G Pier Cap Concrete Patching)	21.000	21.000		
			SF	0.000	0.00	
			269.00000	21.000		5,649.00
0720	210-00530	Rebuild Port of Present Str (G-25-G Pier Cap Concrete Patching)	21.000	21.000		
			SF	0.000	0.00	
			218.00000	21.000		4,578.00
0745	601-03057	Conc CL DR (CMO #01)	4.600	4.600		
			CY	0.000	0.00	
			2,064.02000	4.600		9,494.49

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2021

ESTIMATE NO: 0012

11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 G-25-G						
0850	700-70034	F/A LBP Mitigation for Bridge Rail Removal (MCR #04) (G-25-G)	1,523.670	1,523.670		
			F A	0.000	0.00	
			1.00000	1,523.670		1,523.67

			CAT 0302	CURRENT AMT \$	126,201.62 \$	0.00 \$ 126,201.85
CAT NO0303 G-25-H						
0620	202-00246	*Removal of Asphalt Mat (Planing) (Special)	415.000	415.000		
			SY	0.000	0.00	
			16.50000	415.000		6,847.50
0625	202-00425	*Removal of Bridge Railing	312.000	312.000		
			LF	0.000	0.00	
			31.00000	312.000		9,672.00
0630	202-00453	*Removal of Portions of Present Structure (Class 2)	40.000	40.000		
			SY	0.000	0.00	
			340.00000	40.000		13,600.00
0635	202-00460	*Removal of Portions of Present Structure (Class 3)	12.000	12.000		
			SY	0.000	0.00	
			880.00000	12.000		10,560.00
0640	202-00500	*Removal of Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,900.00000	2.000		11,800.00
0645	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	66.360	66.360		
			TON	0.000	0.00	
			98.25000	66.360		6,519.87
0645		MATERIAL ALLOWANCE Natural Sand		0.000		
			TON	0.000	0.00	
			1.90565	0.000		0.00
0650	408-01100	*Joint Sealant	55.000	55.000		
			LF	0.000	0.00	
			28.00000	55.000		1,540.00
0655	515-00120	*Waterproofing (Membrane)	415.000	415.000		
			SY	0.000	0.00	
			17.50000	415.000		7,262.50

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18
 ESTIMATE RUN 08/18/2021
 11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 G-25-H						
0660	515-00400	*Concrete Sealer	123.000	123.000		
			SY	0.000	0.00	
			13.75000	123.000		1,691.25
0665	601-03057	*Concrete Class DR Deleted: CO# 004/CMO# 01	0.000	0.000		
			CY	0.000	0.00	
			1,960.00000	0.000		0.00
0670	601-51005	*Galvanic Anodes	168.000	168.000		
			EACH	0.000	0.00	
			39.00000	168.000		6,552.00
0675	602-00000	*Reinforcing Steel	257.000	257.000		
			LB	0.000	0.00	
			2.25000	257.000		578.25
0680	606-11010	*Bridge Rail Type 10R	312.000	312.000		
			LF	0.000	0.00	
			132.00000	312.000		41,184.00
0685	619-30320	*4 Inch Galvanized Pipe	15.000	15.000		
			LF	0.000	0.00	
			355.00000	15.000		5,325.00
0710	206-00065	Str Bkfl (Flow-Fill) (G-25-H)	4.000	4.000		
			CY	0.000	0.00	
			730.00000	4.000		2,920.00
0725	202-00505	Rem Port of Present Structure (G-25-H Diaphragm/Girder Concrete Patching)	40.000	40.000		
			SF	0.000	0.00	
			269.00000	40.000		10,760.00
0730	210-00530	Rebuild Port of Present Str (G-25-H Diaphragm/Girder Concrete Patching)	40.000	40.000		
			SF	0.000	0.00	
			218.00000	40.000		8,720.00
0750	601-03057	Conc CL DR (CMO #01)	6.000	6.000		
			CY	0.000	0.00	
			2,064.02000	6.000		12,384.12

CONTID: C20518
 PCN: 20518-BID
 PROJECT: STA059A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2021

ESTIMATE NO: 0012

11:31:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 G-25-H						
0855	700-70034	F/A LBP Mitigation for Bridge Rail Removal (MCR #04) (G-25-H)	4,269.760	4,269.760		
			F A	0.000	0.00	
			1.00000	4,269.760		4,269.76

			CAT 0303	CURRENT AMT \$	162,186.25 \$	0.00 \$ 162,186.25
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0700	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			9,000.00000	2.000		18,000.00

			CAT 0400	CURRENT AMT \$	58,000.00 \$	0.00 \$ 58,000.00

		PROJECT TOTAL	CURRENT AMT	\$13,846,099.79 \$	294,351.10	\$13,846,100.02