

ESTIMATE SUMMARY

 CONTID: C20547 ESTIMATE NO: 0016 PROG SPEC YR: 2005
 PCN: 20547-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 616.0 DAYS TIME ALLOW: 6/1/2019 FIXED COMPLETION DAT
 HLT VMS CMS LUS REPLACEMENT PERCENT TIME: 81.27 ORIG TIME ALLOW: 11/1/2018 FIXED COMPLETION DAT

PROJECT NO: NHPP0702-352
 HLT VMS CMS LUS REPLACEMENT
 NAME OF ROAD:
 PROJECT COUNTIES: GARFIELD

CONTRACTOR:
 Casper Electric, Inc. PAY PERIOD ENDING 01/10/2019 DATE TIME STARTED 05/05/2017
 3150 East Yellowstone Hwy., DATE LET 01/05/2017 DATE WORK BEGAN 05/05/2017
 DATE AWARDED 01/18/2017 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/18/2017 DATE ACCEPTED
 Casper WY 82609 (307)237-3003 DATE NOTICE TO PROCEED 05/05/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,209,821.37 PARTICIPATING	\$ 30,653.54	\$ 0.00
AWARD PROJECT AMT: \$ 3,060,140.82 NON-PARTICIPATING	2,864,372.41	0.00
PERCENT COMPLETE: 90.19% TOTAL EARNINGS	2,895,025.95	0.00
FUNDS AVAILABLE: \$ 314,795.42 STOCKPILED MATERIALS	161,811.95	161,811.95
	GROSS EARNINGS	3,056,837.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-45,902.11	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,010,935.79
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,010,935.79
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 161,811.95

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00823	Removal of Dynamic Message Sign	5.000	5.000		
			EACH	0.000	0.00	
			950.40000	5.000		4,752.00
0010	203-02330	Laborer	32.000	32.000		
			HOOR	0.000	0.00	
			60.00000	32.000		1,920.00
0015	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0020	210-00825	Reset Flashing Beacon	4.000	4.000		
			EACH	0.000	0.00	
			240.00000	4.000		960.00
0025	240-00000	*Wildlife Biologist	4.500	4.500		
			HOOR	0.000	0.00	
			131.25000	4.500		590.63
0030	613-00200	2 Inch Electrical Conduit	25.000	25.000		
			LF	0.000	0.00	
			24.82000	25.000		620.50
0035	613-01200	2 Inch Electrical Conduit (Plastic)	20.000	20.000		
			LF	0.000	0.00	
			13.51000	20.000		270.20
0040	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			171,413.83000	1.000		171,413.83
0045	614-10116	Dynamic Message Sign Controller	3.000	3.000		
			EACH	0.000	0.00	
			6,470.59000	3.000		19,411.77
0045		MATERIAL ALLOWANCE Controller Cabinet		0.000		
			EACH	0.000	0.00	
			3,460.00000	0.000		0.00
0050	614-10145	Variable Message Sign LED (Single Faced)	6.000	6.000		
			EACH	0.000	0.00	
			30,132.55000	6.000		180,795.30

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0050		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			20,995.61000	0.000		0.00
0055	614-72830	Communications Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			8,782.35000	2.000		17,564.70
0060	614-86800	Uninterrupted Power Supply	3.000	3.000		
			EACH	0.000	0.00	
			8,935.29000	3.000		26,805.87
0065	626-00000	*Mobilization	0.000	0.000		
			L S	0.000	0.00	
			450,000.00000	0.000		0.00
0070	626-01104	*Public Information Services (Tier IV)	1.000	0.960		
			L S	0.000	0.00	
			18,125.00000	0.960		17,400.00
0075	630-00000	*Flagging	350.000	298.000		
			HOOR	0.000	0.00	
			35.00000	298.000		10,430.00
0080	630-00007	*Traffic Control Inspection	120.000	92.000		
			DAY	0.000	0.00	
			375.00000	92.000		34,500.00
0085	630-00012	*Traffic Control Management	160.000	129.000		
			DAY	0.000	0.00	
			1,062.50000	129.000		137,062.50
0090	630-80001	*Flashing Beacon (Portable)	6.000	5.400		
			EACH	0.000	0.00	
			937.50000	5.400		5,062.50
0095	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	9.000		
			EACH	0.000	0.00	
			12.50000	9.000		112.50
0100	630-80342	*Construction Traffic Sign (Panel Size B)	29.000	26.100		
			EACH	0.000	0.00	
			25.00000	26.100		652.50

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0105	630-80343	*Construction Traffic Sign (Panel Size C)	3.000	2.700		
			EACH	0.000	0.00	
			37.50000	2.700		101.25
0110	630-80344	*Construction Traffic Sign (Special) FASTER Funding Sign	60.000	54.000		
			SF	0.000	0.00	
			25.00000	54.000		1,350.00
0115	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.900		
			EACH	0.000	0.00	
			2,187.50000	0.900		1,968.75
0120	630-80360	*Drum Channelizing Device	31.000	27.900		
			EACH	0.000	0.00	
			1.25000	27.900		34.88
0125	630-80363	*Drum Channelizing Device (With Light) (Flashing)	29.000	26.100		
			EACH	0.000	0.00	
			1.25000	26.100		32.63
0130	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			1.25000	0.000		0.00
0135	630-80367	*Portable Traffic Speed Monitor	2.000	1.800		
			EACH	0.000	0.00	
			1,562.50000	1.800		2,812.50
0140	630-80390	*Channelizing Device (Special)	140.000	126.000		
			EACH	0.000	0.00	
			31.25000	126.000		3,937.50
0145	630-85041	*Mobile Attenuator	150.000	127.000		
			DAY	0.000	0.00	
			250.00000	127.000		31,750.00
0150	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			24,000.00000	1.000		24,000.00
0155	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/10/2019

ESTIMATE NO: 0016

08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0170	700-70023	F/A On-The-Job Trainee	3,567.000	3,567.000		
			F A	0.000	0.00	
			1.00000	3,567.000		3,567.00
0175	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0180	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	626-00100	Mobilization (w/o Autopay) CMO 9	1.000	1.000		
			L S	0.000	0.00	
			450,000.00000	1.000		450,000.00

			CAT 0200	CURRENT AMT \$ 1,213,396.80 \$	0.00	\$ 1,149,879.31
CAT NO0300 F-08-AP						
0190	202-00823	Removal of Dynamic Message Sign	56.000	56.000		
			EACH	0.000	0.00	
			950.40000	56.000		53,222.40
0195	202-00855	Removal of Traffic Signal Controller Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			360.00000	4.000		1,440.00
0200	210-00825	Reset Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			240.00000	2.000		480.00
0205	210-00831	Reset Traffic Signal Head	12.000	12.000		
			EACH	0.000	0.00	
			360.00000	12.000		4,320.00

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 F-08-AP						
0210	613-00050	1/2 Inch Electrical Conduit	50.000	50.000		
			LF	0.000	0.00	
			14.05000	50.000		702.50
0215	613-00100	1 Inch Electrical Conduit	630.000	630.000		
			LF	0.000	0.00	
			16.47000	630.000		10,376.10
0220	613-00125	1-1/4 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			19.03000	0.000		0.00
0225	613-00150	1-1/2 Inch Electrical Conduit	264.000	264.000		
			LF	0.000	0.00	
			22.02000	264.000		5,813.28
0230	613-00200	2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			24.82000	0.000		0.00
0235	614-10145	Variable Message Sign LED (Single Faced)	14.000	14.000		
			EACH	0.000	0.00	
			30,132.55000	14.000		421,855.70
0235		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			20,995.61000	0.000		0.00
0240	614-10240	Lane Use Control Signal LED (Double Faced)	27.000	27.000		
			EACH	0.000	0.00	
			4,071.70000	27.000		109,935.90
0240		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			2,495.00000	0.000		0.00
0245	614-10245	Lane Use Control Signal LED (Single Faced)	17.000	17.000		
			EACH	0.000	0.00	
			3,312.11000	17.000		56,305.87
0245		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 F-08-AP						
0410	900-00007	Added Item (Each)/ Engineered Mounting System for VMS E70	1.000	1.000		
		EACH		0.000	0.00	
			4,900.00000	1.000		4,900.00
0420	900-00007	Added Item (Each)/ Controller Upgrade VMS E17	1.000	1.000		
		EACH		0.000	0.00	
			36,068.00000	1.000		36,068.00
0430	900-00007	Added Item (Each)/ Remove and Dispose of LPS Light Fixture	228.000	0.000		
		EACH		0.000	0.00	
			122.50000	0.000		0.00
0435	900-00007	Added Item (Each)/ Supply and Install VT5-LED 8-R Kit in Fixture	228.000	0.000		
		EACH		0.000	0.00	
			791.00000	0.000		0.00
0435		MATERIAL ALLOWANCE VT5-LED KITS		0.000		
		EACH		228.000	161,811.95	
			709.70000	228.000		161,811.60
0440	900-00014	Added Item (Lump Sum)/ Additional Mobilization, Extended Overhead, Extended PIM	1.000	0.000		
		L S		0.000	0.00	
			43,000.00000	0.000		0.00

		CAT 0300	CURRENT AMT \$	956,697.75 \$	161,811.95 \$	867,231.35

CAT NO0301 F-08-AQ						
0250	202-00823	Removal of Dynamic Message Sign	52.000	52.000		
		EACH		0.000	0.00	
			950.40000	52.000		49,420.80
0255	202-00855	Removal of Traffic Signal Controller Cabinet	4.000	4.000		
		EACH		0.000	0.00	
			360.00000	4.000		1,440.00
0260	210-00825	Reset Flashing Beacon	2.000	2.000		
		EACH		0.000	0.00	
			240.00000	2.000		480.00
0265	210-00831	Reset Traffic Signal Head	12.000	12.000		
		EACH		0.000	0.00	
			360.00000	12.000		4,320.00

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 F-08-AQ						
0270	613-00050	1/2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			14.05000	0.000		0.00
0275	613-00100	1 Inch Electrical Conduit	781.000	781.000		
			LF	0.000	0.00	
			16.47000	781.000		12,863.07
0280	613-00125	1-1/4 Inch Electrical Conduit	35.000	35.000		
			LF	0.000	0.00	
			19.03000	35.000		666.05
0285	613-00150	1-1/2 Inch Electrical Conduit	312.000	312.000		
			LF	0.000	0.00	
			22.02000	312.000		6,870.24
0290	613-00200	2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			24.82000	0.000		0.00
0295	613-40000	Concrete Foundation Pad	1.000	1.000		
			EACH	0.000	0.00	
			970.00000	1.000		970.00
0300	613-50130	4-Plex Receptacle (With Back Box and Cover)	43.000	43.000		
			EACH	0.000	0.00	
			619.43000	43.000		26,635.49
0305	613-50132	2-Plex Receptacle (With Box and Cover)	0.000	0.000		
			EACH	0.000	0.00	
			507.86000	0.000		0.00
0310	613-50355	Power Transformer	2.000	2.000		
			EACH	0.000	0.00	
			2,975.53000	2.000		5,951.06
0315	613-80002	Circuit Breaker (20A, 1 Pole)	91.000	91.000		
			EACH	0.000	0.00	
			145.00000	91.000		13,195.00
0320	613-80004	Circuit Breaker (40A, 2 Pole)	12.000	12.000		
			EACH	0.000	0.00	
			145.00000	12.000		1,740.00

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 01/10/2019
 08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 F-08-AQ						
0325	613-80005	Circuit Breaker (50A, 3 Pole)	10.000	10.000		
			EACH	0.000	0.00	
			145.00000	10.000		1,450.00
0330	613-80007	Circuit Breaker (70A, 2 Pole)	2.000	2.000		
			EACH	0.000	0.00	
			145.00000	2.000		290.00
0335	613-80008	Circuit Breaker (80A, 2 Pole)	0.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0340	613-80012	Circuit Breaker (100A, 2 Pole)	0.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0345	613-80013	Circuit Breaker (100A, 3 Pole)	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0350	613-81010	Panelboard (100A, 120/208V, 3 Phase, 42 Circuit)	1.000	1.000		
			EACH	0.000	0.00	
			2,363.75000	1.000		2,363.75
0355	614-10116	Dynamic Message Sign Controller	13.000	13.000		
			EACH	0.000	0.00	
			6,470.59000	13.000		84,117.67
0355		MATERIAL ALLOWANCE Controller Cabinet		0.000		
			EACH	0.000	0.00	
			3,460.00000	0.000		0.00
0360	614-10145	Variable Message Sign LED (Single Faced)	13.000	13.000		
			EACH	0.000	0.00	
			30,132.55000	13.000		391,723.15
0360		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			20,995.61000	0.000		0.00
0365	614-10240	Lane Use Control Signal LED (Double Faced)	25.000	25.000		
			EACH	0.000	0.00	
			4,071.70000	25.000		101,792.50

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 F-08-AQ						
0365		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			2,495.00000	0.000		0.00
0370	614-10245	Lane Use Control Signal LED (Single Faced)	17.000	17.000		
			EACH	0.000	0.00	
			3,312.11000	17.000		56,305.87
0370		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
0375	614-72832	Communications Cabinet (Type 2)	8.000	8.000		
			EACH	0.000	0.00	
			8,529.41000	8.000		68,235.28
0380	614-86800	Uninterrupted Power Supply	12.000	12.000		
			EACH	0.000	0.00	
			8,935.29000	12.000		107,223.48
0395	900-00007	Added Item (Each)/ NEMA 12 (12'x12'x48') Wiring Trough	8.000	8.000		
			EACH	0.000	0.00	
			1,775.00000	8.000		14,200.00
0400	900-00007	Added Item (Each)/ Furnish Power Transformer	1.000	1.000		
			EACH	0.000	0.00	
			2,217.00000	1.000		2,217.00
0405	900-00006	Added Item (Dollar)/ Triac Semiconductor with Snubber Circuit/SMCO 6	49,702.870	49,702.870		
			DOL	0.000	0.00	
			1.00000	49,702.870		49,702.87
0415	900-00007	Added Item (Each)/ Engineered Mounting System for VMS W69	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00

		CAT 0301	CURRENT AMT	\$ 1,009,073.28 \$	0.00	\$ 1,009,073.28

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0385	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,653.54000	1.000		21,653.54

CONTID: C20547
 PCN: 20547-BID
 PROJECT: NHPP0702-352

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/10/2019

ESTIMATE NO: 0016

08:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0390	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00

		CAT 0400	CURRENT AMT	\$ 30,653.54	\$ 0.00	\$ 30,653.54

		PROJECT TOTAL	CURRENT AMT	\$ 3,209,821.37	\$ 161,811.95	\$ 3,056,837.48