

ESTIMATE SUMMARY

CONTID: C20575

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20575-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 10.0 DAYS

TIME ALLOW:

290 WORK DAYS

CROSSROADS BRIDGE REPLACEMENT

PERCENT TIME: 3.45

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO:

IM0253-242

CROSSROADS BRIDGE REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

RALPH L. WADSWORTH CONSTRUCTION COMPANY, LLC.

PAY PERIOD ENDING

09/25/2016

DATE TIME STARTED 09/12/2016

166 EAST 14000 SOUTH, STE 200

DATE LET

07/14/2016

DATE WORK BEGAN 09/12/2016

DATE AWARDED

07/27/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/25/2016

DATE ACCEPTED

DRAPER

UT 84020

(801)617-1753

DATE NOTICE TO PROCEED

09/12/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 24,853,367.82	PARTICIPATING	\$ 430,625.66	\$ 430,625.66
AWARD PROJECT AMT:	\$ 21,544,006.09	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.73%	TOTAL EARNINGS	430,625.66	430,625.66
FUNDS AVAILABLE:	\$ 24,422,742.16	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	430,625.66	430,625.66
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-12,918.77	-12,918.77
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	417,706.89	417,706.89
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	417,706.89	417,706.89
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

417,706.89

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.000		
			L S	0.350	5,667.56	
			16,193.03000	0.350		5,667.56
0010	202-00010	*Removal of Tree	20.000	0.000		
			EACH	17.000	8,758.91	
			515.23000	17.000		8,758.91
0015	202-00015	Removal of Headwall	2.000	0.000		
			EACH	0.000	0.00	
			757.08000	0.000		0.00
0020	202-00019	*Removal of Inlet	9.000	0.000		
			EACH	1.000	1,083.04	
			1,083.04000	1.000		1,083.04
0025	202-00021	*Removal of Manhole	4.000	0.000		
			EACH	0.000	0.00	
			1,083.04000	0.000		0.00
0030	202-00024	*Removal of Embankment Protector Type 5	2.000	0.000		
			EACH	2.000	1,577.24	
			788.62000	2.000		1,577.24
0035	202-00026	*Removal of Slope and Ditch Paving	59.000	0.000		
			SY	59.000	3,411.97	
			57.83000	59.000		3,411.97
0040	202-00027	Removal of Riprap	146.000	0.000		
			SY	0.000	0.00	
			7.89000	0.000		0.00
0045	202-00035	*Removal of Pipe	1,809.000	0.000		
			LF	33.000	832.59	
			25.23000	33.000		832.59
0050	202-00037	*Removal of End Section	6.000	0.000		
			EACH	0.000	0.00	
			325.97000	0.000		0.00
0055	202-00070	*Removal of Barricade	2.000	0.000		
			EACH	0.000	0.00	
			315.45000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0060	202-00155	*Removal of Wall	1,015.000	0.000		
			LF	0.000	0.00	
			26.29000	0.000		0.00
0065	202-00190	*Removal of Concrete Median Cover Material	110.000	0.000		
			SY	0.000	0.00	
			23.13000	0.000		0.00
0070	202-00200	*Removal of Sidewalk	939.000	0.000		
			SY	0.000	0.00	
			6.05000	0.000		0.00
0075	202-00203	*Removal of Curb and Gutter	850.000	0.000		
			LF	0.000	0.00	
			6.31000	0.000		0.00
0080	202-00206	*Removal of Concrete Curb Ramp	10.000	0.000		
			SY	0.000	0.00	
			157.72000	0.000		0.00
0085	202-00210	*Removal of Concrete Pavement	751.000	0.000		
			SY	0.000	0.00	
			8.41000	0.000		0.00
0090	202-00212	*Removal of Concrete Pavement (Special)	52,732.000	0.000		
			SY	0.000	0.00	
			3.42000	0.000		0.00
0095	202-00220	*Removal of Asphalt Mat	83,143.000	0.000		
			SY	11,912.400	25,730.78	
			2.16000	11,912.400		25,730.78
0100	202-00240	Removal of Asphalt Mat (Planing)	3,826.000	0.000		
			SY	0.000	0.00	
			2.75000	0.000		0.00
0105	202-00250	*Removal of Pavement Marking	12,200.000	0.000		
			SF	0.000	0.00	
			0.84000	0.000		0.00
0110	202-00254	*Removal of Pavement Marking (12 Inch)	3,000.000	0.000		
			SF	0.000	0.00	
			2.11000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0115	202-00420	Removal of Pedestrian Rail	576.000	0.000		
			LF	0.000	0.00	
			4.03000	0.000		0.00
0120	202-00700	*Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			337.93000	0.000		0.00
0125	202-00705	*Removal of Light Standard Foundation	11.000	0.000		
			EACH	0.000	0.00	
			564.97000	0.000		0.00
0130	202-00810	*Removal of Ground Sign	40.000	0.000		
			EACH	2.000	136.70	
			68.35000	2.000		136.70
0135	202-00821	*Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			94.64000	0.000		0.00
0140	202-00827	*Removal of Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			168.96000	0.000		0.00
0145	202-01000	*Removal of Fence	1,819.000	0.000		
			LF	0.000	0.00	
			1.31000	0.000		0.00
0150	202-01130	*Removal of Guardrail Type 3	3,060.000	0.000		
			LF	0.000	0.00	
			2.42000	0.000		0.00
0155	202-01170	Removal of Guardrail Type 7	171.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0160	202-01200	*Removal of Tensioned Cable Barrier	10,127.000	0.000		
			LF	5,568.000	21,102.72	
			3.79000	5,568.000		21,102.72
0165	202-01300	*Removal of End Anchorage	20.000	0.000		
			EACH	0.000	0.00	
			201.31000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0170	203-00010	*Unclassified Excavation (Complete In Place)	335,478.000	0.000		
			CY	1,200.000	8,076.00	
			6.73000	1,200.000		8,076.00
0175	203-00100	*Muck Excavation	50.000	0.000		
			CY	0.000	0.00	
			52.57000	0.000		0.00
0180	203-01100	*Proof Rolling	50.000	0.000		
			HOURL	0.000	0.00	
			157.72000	0.000		0.00
0185	203-01500	*Blading	50.000	0.000		
			HOURL	0.000	0.00	
			189.27000	0.000		0.00
0190	203-01510	*Backhoe	40.000	0.000		
			HOURL	0.000	0.00	
			205.04000	0.000		0.00
0195	203-01550	*Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			210.30000	0.000		0.00
0200	203-01594	*Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			189.27000	0.000		0.00
0205	203-01597	*Potholing	50.000	0.000		
			HOURL	0.000	0.00	
			700.44000	0.000		0.00
0210	203-01622	Sweeping (With Pickup Broom)	30.000	0.000		
			HOURL	0.000	0.00	
			368.02000	0.000		0.00
0215	206-00000	*Structure Excavation	157.000	0.000		
			CY	0.000	0.00	
			16.02000	0.000		0.00
0220	208-00002	*Erosion Log Type 1 (12 Inch)	19,332.000	0.000		
			LF	944.000	2,879.20	
			3.05000	944.000		2,879.20

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0225	208-00020	*Silt Fence	3,430.000	0.000		
			LF	48.500	48.50	
			1.00000	48.500		48.50
0230	208-00035	*Aggregate Bag	7,791.000	0.000		
			LF	0.000	0.00	
			4.73000	0.000		0.00
0235	208-00045	Concrete Washout Structure	7.000	0.000		
			EACH	0.000	0.00	
			1,990.22000	0.000		0.00
0240	208-00051	*Storm Drain Inlet Protection (Type I)	127.000	0.000		
			LF	116.000	610.16	
			5.26000	116.000		610.16
0245	208-00052	*Storm Drain Inlet Protection (Type II)	26.000	0.000		
			LF	0.000	0.00	
			5.26000	0.000		0.00
0250	208-00070	Vehicle Tracking Pad	10.000	0.000		
			EACH	0.000	0.00	
			3,995.68000	0.000		0.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	120.000	0.000		
			HOUR	0.000	0.00	
			39.90000	0.000		0.00
0260	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOUR	0.000	0.00	
			39.43000	0.000		0.00
0265	208-00207	Erosion Control Management	100.000	0.000		
			DAY	1.000	245.17	
			245.17000	1.000		245.17
0270	208-00300	*Temporary Berms	3,785.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0275	210-00473	*Reset TV Cameras	2.000	0.000		
			EACH	0.000	0.00	
			1,568.19000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0280	210-00750	*Reset Light Standard	3.000	0.000		
			EACH	0.000	0.00	
			2,059.24000	0.000		0.00
0285	210-00815	*Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			173.50000	0.000		0.00
0290	210-00855	*Reset Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			3,912.56000	0.000		0.00
0295	210-02018	*Relay Pipe (18 Inch)	26.000	0.000		
			LF	0.000	0.00	
			54.68000	0.000		0.00
0300	210-04010	*Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			651.93000	0.000		0.00
0305	210-04050	*Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			441.63000	0.000		0.00
0310	212-00006	*Seeding (Native)	42.100	0.000		
			ACRE	0.000	0.00	
			394.31000	0.000		0.00
0315	212-00028	*Seeding (Wetlands)	1.400	0.000		
			ACRE	0.000	0.00	
			1,577.24000	0.000		0.00
0320	212-00032	*Soil Conditioning	34.800	0.000		
			ACRE	0.000	0.00	
			788.62000	0.000		0.00
0325	213-00002	*Mulching (Weed Free Hay)	43.500	0.000		
			ACRE	0.000	0.00	
			352.25000	0.000		0.00
0330	213-00012	*Spray-on Mulch Blanket	5.200	0.000		
			ACRE	0.000	0.00	
			2,733.89000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0335	213-00061	*Mulch Tackifier	8,688.000	0.000		
			LB	0.000	0.00	
			1.89000	0.000		0.00
0340	213-00067	*Rock Mulch (Weed Free)	15,872.000	0.000		
			SF	0.000	0.00	
			1.02000	0.000		0.00
0345	213-00070	*Landscape Weed Barrier Fabric	1,764.000	0.000		
			SY	0.000	0.00	
			1.53000	0.000		0.00
0350	213-00460	*Metal Landscape Border (3/16x4 Inch)	121.000	0.000		
			LF	0.000	0.00	
			6.36000	0.000		0.00
0355	214-00225	*Deciduous Tree (2.5 Inch Caliper)	11.000	0.000		
			EACH	0.000	0.00	
			571.92000	0.000		0.00
0360	214-00350	*Deciduous Shrub (5 Gallon Container)	293.000	0.000		
			EACH	0.000	0.00	
			28.39000	0.000		0.00
0365	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	8.000	0.000		
			EACH	0.000	0.00	
			563.60000	0.000		0.00
0370	214-00650	*Evergreen Shrub (5 Gallon Container)	89.000	0.000		
			EACH	0.000	0.00	
			31.54000	0.000		0.00
0375	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	33,067.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0380	217-00000	*Herbicide Treatment	8,410.000	0.000		
			SY	0.000	0.00	
			0.84000	0.000		0.00
0385	240-00010	Removal of Nests	40.000	0.000		
			HOURL	0.000	0.00	
			98.84000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0390	240-00020	Netting	300.000	0.000		
			SY	0.000	0.00	
			29.44000	0.000		0.00
0395	250-00010	Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,230.59000	0.000		0.00
0400	304-06007	*Aggregate Base Course (Class 6)	19,578.000	0.000		
			CY	0.000	0.00	
			42.06000	0.000		0.00
0405	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	295.000	0.000		
			TON	0.000	0.00	
			221.81000	0.000		0.00
0410	403-09210	*Stone Matrix Asphalt	2,028.000	0.000		
			TON	0.000	0.00	
			135.20000	0.000		0.00
0415	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	12,929.000	0.000		
			TON	0.000	0.00	
			91.90000	0.000		0.00
0420	412-00800	*Concrete Pavement (8 Inch)	6,259.000	0.000		
			SY	0.000	0.00	
			43.00000	0.000		0.00
0425	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	3,194.000	0.000		
			SY	0.000	0.00	
			109.00000	0.000		0.00
0430	412-00900	*Concrete Pavement (9 Inch)	2,559.000	0.000		
			SY	0.000	0.00	
			46.00000	0.000		0.00
0435	412-01250	*Concrete Pavement (12-1/2 Inch)	85,064.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0440	412-02000	*Concrete Safety Edge	19,707.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0445	420-00102	*Geotextile (Erosion Control) (Class 1)	356.000	0.000		
			SY	0.000	0.00	
			7.36000	0.000		0.00
0450	506-00212	*Riprap (12 Inch)	179.000	0.000		
			CY	0.000	0.00	
			121.97000	0.000		0.00
0455	507-00000	*Concrete Slope and Ditch Paving	20.000	0.000		
			CY	0.000	0.00	
			508.52000	0.000		0.00
0460	507-00725	*Slope and Ditch Paving (Special)	6,435.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0465	601-01000	*Concrete Class B	4.000	0.000		
			CY	0.000	0.00	
			972.63000	0.000		0.00
0470	602-00020	*Reinforcing Steel (Epoxy Coated)	188.000	0.000		
			LB	0.000	0.00	
			0.87000	0.000		0.00
0475	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	112.000	0.000		
			LF	0.000	0.00	
			63.09000	0.000		0.00
0480	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,070.000	0.000		
			LF	0.000	0.00	
			73.61000	0.000		0.00
0485	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	372.000	0.000		
			LF	0.000	0.00	
			100.95000	0.000		0.00
0490	603-02271	*34 x 22 Inch Reinforced Concrete Pipe Elliptical (Complete	184.000	0.000		
			LF	0.000	0.00	
			117.77000	0.000		0.00
0495	603-02272	*34 x 22 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			1,813.83000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0500	603-05018	*18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			977.89000	0.000		0.00
0505	603-05024	*24 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			1,209.22000	0.000		0.00
0510	603-05124	*30x19 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			1,419.52000	0.000		0.00
0515	604-00305	*Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,259.63000	0.000		0.00
0520	604-00505	*Inlet Type D (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,731.73000	0.000		0.00
0525	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,416.28000	0.000		0.00
0530	604-19410	*Inlet Type R Special (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			15,246.68000	0.000		0.00
0535	604-20000	*Outlet Structure	2.000	0.000		
			EACH	0.000	0.00	
			12,617.94000	0.000		0.00
0540	604-30005	*Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,995.68000	0.000		0.00
0545	604-31005	*Manhole Box Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,727.41000	0.000		0.00
0550	604-39000	*Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			19,032.06000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0555	605-00004	*4 Inch Non-Perforated Pipe Underdrain	167.000	0.000		
			LF	0.000	0.00	
			23.13000	0.000		0.00
0560	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,859.000	0.000		
			LF	0.000	0.00	
			24.13000	0.000		0.00
0565	606-01340	*End Anchorage Type 3D	6.000	0.000		
			EACH	0.000	0.00	
			780.68000	0.000		0.00
0570	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,863.51000	0.000		0.00
0575	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			839.04000	0.000		0.00
0580	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			4,345.83000	0.000		0.00
0585	606-02005	*End Anchorage (Flared)	6.000	0.000		
			EACH	0.000	0.00	
			2,260.45000	0.000		0.00
0590	606-20014	*Tensioned Cable Barrier (TL-4)	6,435.000	0.000		
			LF	0.000	0.00	
			19.40000	0.000		0.00
0595	606-21010	*End Anchorage (Tensioned Cable Barrier)	8.000	0.000		
			EACH	0.000	0.00	
			4,832.93000	0.000		0.00
0600	607-00005	*End Post	1.000	0.000		
			EACH	0.000	0.00	
			247.31000	0.000		0.00
0605	607-00010	*Corner and Line Brace Post	3.000	0.000		
			EACH	0.000	0.00	
			276.18000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0610	607-01000	*Fence Barbed Wire with Metal Posts	1,801.000	0.000		
			LF	0.000	0.00	
			1.89000	0.000		0.00
0615	607-11525	*Fence (Plastic)	300.000	0.000		
			LF	300.000	2,352.00	
			7.84000	300.000		2,352.00
0620	608-00006	*Concrete Sidewalk (6 Inch)	598.000	0.000		
			SY	0.000	0.00	
			45.21000	0.000		0.00
0625	608-00012	*Curb Ramp (Special)	64.000	0.000		
			SY	0.000	0.00	
			157.72000	0.000		0.00
0630	609-21010	*Curb and Gutter Type 2 (Section I-B)	844.000	0.000		
			LF	0.000	0.00	
			24.18000	0.000		0.00
0635	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,235.000	0.000		
			LF	0.000	0.00	
			24.18000	0.000		0.00
0640	609-24100	*Gutter Type 2 (Variable)	1,307.000	0.000		
			LF	0.000	0.00	
			31.54000	0.000		0.00
0645	609-60011	Curb Type 6 (Section M)	1,273.000	0.000		
			LF	0.000	0.00	
			26.29000	0.000		0.00
0650	610-00035	Median Cover Material (Concrete)(Special)	2,331.000	0.000		
			SF	0.000	0.00	
			6.89000	0.000		0.00
0655	612-00001	*Delineator (Type I)	99.000	0.000		
			EACH	0.000	0.00	
			22.08000	0.000		0.00
0660	612-00002	*Delineator (Type II)	102.000	0.000		
			EACH	0.000	0.00	
			23.13000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0665	612-00003	*Delineator (Type III)	16.000	0.000		
			EACH	0.000	0.00	
			24.18000	0.000		0.00
0670	612-00037	*Delineator (Flexible) (Flat Mounted)	33.000	0.000		
			EACH	0.000	0.00	
			47.32000	0.000		0.00
0675	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			157.72000	0.000		0.00
0680	612-00260	*Location Marker (Fiber Optic)(Dome)	5.000	0.000		
			EACH	0.000	0.00	
			71.81000	0.000		0.00
0685	612-00270	*Location Marker (Utility)(Flat Slat)	2.000	0.000		
			EACH	0.000	0.00	
			63.36000	0.000		0.00
0690	613-00200	*2 Inch Electrical Conduit	825.000	0.000		
			LF	0.000	0.00	
			7.92000	0.000		0.00
0695	613-00206	*2 Inch Electrical Conduit (Bored)	1,250.000	0.000		
			LF	0.000	0.00	
			19.53000	0.000		0.00
0700	613-01100	*1 Inch Electrical Conduit (Plastic)	406.000	0.000		
			LF	0.000	0.00	
			15.84000	0.000		0.00
0705	613-01200	*2 Inch Electrical Conduit (Plastic)	8,951.000	0.000		
			LF	0.000	0.00	
			7.92000	0.000		0.00
0710	613-01300	*3 Inch Electrical Conduit (Plastic)	276.000	0.000		
			LF	0.000	0.00	
			9.51000	0.000		0.00
0715	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			1,584.03000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0720	613-07001	*Type One Pull Box	34.000	0.000		
			EACH	0.000	0.00	
			718.09000	0.000		0.00
0725	613-07002	*Type Two Pull Box	6.000	0.000		
			EACH	0.000	0.00	
			1,277.79000	0.000		0.00
0730	613-07011	*Pull Box (11"x18"x12")	2.000	0.000		
			EACH	0.000	0.00	
			718.09000	0.000		0.00
0735	613-07023	*Pull Box (24"x36"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,277.79000	0.000		0.00
0740	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			29,040.57000	0.000		0.00
0745	613-13003	*Luminaire (Special)(LED)(50 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			2,803.74000	0.000		0.00
0750	613-13006	*Luminare (LED) (8500 Lumens)	33.000	0.000		
			EACH	0.000	0.00	
			549.13000	0.000		0.00
0755	613-32300	*Light Standard Steel (30 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,075.08000	0.000		0.00
0760	613-32350	*Light Standard Steel (35 Foot)	33.000	0.000		
			EACH	0.000	0.00	
			2,075.08000	0.000		0.00
0765	613-40010	*Light Standard Foundation	37.000	0.000		
			EACH	0.000	0.00	
			1,478.43000	0.000		0.00
0770	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			7,904.32000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0775	613-50410	*Light Standard (Temporary)	9.000	0.000		
			EACH	0.000	0.00	
			3,183.90000	0.000		0.00
0780	614-00011	*Sign Panel (Class I)	43.000	0.000		
			SF	0.000	0.00	
			19.98000	0.000		0.00
0785	614-00012	*Sign Panel (Class II)	332.750	0.000		
			SF	0.000	0.00	
			24.18000	0.000		0.00
0790	614-00013	*Sign Panel (Class III)	611.500	0.000		
			SF	0.000	0.00	
			27.34000	0.000		0.00
0795	614-00040	*Sign Post (Special)	96.000	0.000		
			LF	0.000	0.00	
			21.03000	0.000		0.00
0800	614-00818	*Steel Sign Post (W 8x18)	442.000	0.000		
			LF	0.000	0.00	
			78.86000	0.000		0.00
0805	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	76.000	0.000		
			LF	0.000	0.00	
			21.03000	0.000		0.00
0810	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	265.500	0.000		
			LF	0.000	0.00	
			37.85000	0.000		0.00
0815	614-03003	*Concrete Footing (Type 3)	28.000	0.000		
			EACH	0.000	0.00	
			1,892.69000	0.000		0.00
0820	614-80385	Rumble Strip	13,926.000	0.000		
			LF	0.000	0.00	
			0.21000	0.000		0.00
0825	614-86737	*Surface Sensor	1.000	0.000		
			EACH	0.000	0.00	
			35,376.70000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0830	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	3,000.000	0.000		
			LF	0.000	0.00	
			7.24000	0.000		0.00
0835	615-00050	*Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			6,426.03000	0.000		0.00
0840	619-50060	*3/4 Inch Plastic Pipe	1,088.000	0.000		
			LF	0.000	0.00	
			1.73000	0.000		0.00
0845	619-50320	*4 Inch Plastic Pipe	31.000	0.000		
			LF	0.000	0.00	
			16.30000	0.000		0.00
0850	621-00450	*Detour Pavement	30,770.000	0.000		
			SY	0.000	0.00	
			53.67000	0.000		0.00
0855	623-00164	*Drip Emitter	878.000	0.000		
			EACH	0.000	0.00	
			1.16000	0.000		0.00
0860	624-20300	*Detour Drainage Pipe (Class 0)	1,596.000	0.000		
			LF	0.000	0.00	
			42.06000	0.000		0.00
0865	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			181,593.24000	0.000		0.00
0870	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			2,080,000.00000	0.000		0.00
0875	626-01103	*Public Information Services (Tier III)	6.250	0.000		
			L S	0.063	2,036.21	
			32,320.86000	0.063		2,036.21
0880	627-00008	*Modified Epoxy Pavement Marking	206.000	0.000		
			GAL	0.000	0.00	
			99.89000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0885	627-00011	*Pavement Marking Paint (Waterborne)	427.000	0.000		
			GAL	0.000	0.00	
			44.69000	0.000		0.00
0890	627-00070	*Preformed Thermoplastic Pavement Marking	950.000	0.000		
			SF	0.000	0.00	
			13.67000	0.000		0.00
0895	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	224.000	0.000		
			SF	0.000	0.00	
			17.87000	0.000		0.00
0900	630-00000	*Flagging	4,000.000	0.000		
			HOUR	29.000	701.22	
			24.18000	29.000		701.22
0905	630-00007	*Traffic Control Inspection	340.000	0.000		
			DAY	5.000	788.60	
			157.72000	5.000		788.60
0910	630-00012	*Traffic Control Management	150.000	0.000		
			DAY	8.000	5,678.08	
			709.76000	8.000		5,678.08
0915	630-00015	*Uniformed Traffic Control Coordination	150.000	0.000		
			HOUR	0.000	0.00	
			21.03000	0.000		0.00
0920	630-00040	*Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.000	0.00	
			4,205.98000	0.000		0.00
0925	630-00041	*Traffic Incident Management Plan Implementation	14.000	0.000		
			MON	0.000	0.00	
			525.75000	0.000		0.00
0930	630-80001	*Flashing Beacon (Portable)	6.000	0.000		
			EACH	0.000	0.00	
			788.62000	0.000		0.00
0935	630-80336	*Barricade (Type 3 M-B) (Temporary)	6.000	0.000		
			EACH	3.000	946.35	
			315.45000	3.000		946.35

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0940	630-80341	*Construction Traffic Sign (Panel Size A)	72.000	0.000		
			EACH	32.500	2,733.90	
			84.12000	32.500		2,733.90
0945	630-80342	*Construction Traffic Sign (Panel Size B)	62.000	0.000		
			EACH	17.500	2,024.23	
			115.67000	17.500		2,024.23
0950	630-80343	*Construction Traffic Sign (Panel Size C)	26.000	0.000		
			EACH	13.000	1,503.71	
			115.67000	13.000		1,503.71
0955	630-80344	*Construction Traffic Sign (Special)	299.000	0.000		
			SF	40.000	546.80	
			13.67000	40.000		546.80
0960	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	1,787.54	
			893.77000	2.000		1,787.54
0965	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	1.000	2,733.89	
			2,733.89000	1.000		2,733.89
0970	630-80360	*Drum Channelizing Device	157.000	0.000		
			EACH	30.500	1,603.39	
			52.57000	30.500		1,603.39
0975	630-80363	Drum Channelizing Device (With Light) (Flashing)	30.000	0.000		
			EACH	0.000	0.00	
			52.57000	0.000		0.00
0980	630-80367	Portable Traffic Speed Monitor	4.000	0.000		
			EACH	0.000	0.00	
			1,577.24000	0.000		0.00
0985	630-80370	Concrete Barrier (Temporary)	30,080.000	0.000		
			LF	8,758.500	183,315.41	
			20.93000	8,758.500		183,315.41
0990	630-80380	*Traffic Cone	200.000	0.000		
			EACH	75.000	788.25	
			10.51000	75.000		788.25

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 200 ROADWAY						
0995	630-85010	Impact Attenuator (Temporary)	12.000	0.000		
			EACH	4.500	19,813.73	
			4,403.05000	4.500		19,813.72
1000	630-85041	*Mobile Attenuator	50.000	0.000		
			DAY	7.000	2,944.20	
			420.60000	7.000		2,944.20
1005	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.200	9,059.19	
			45,295.93000	0.200		9,059.19
1010	700-70002	F/A ANTICIPATED CMO	1,677,339.250	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70010	F/A Minor Contract Revisions	695,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70011	F/A Partnering	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70012	F/A Asphalt Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70013	F/A Concrete Pavement Incentive	114,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70016	F/A Fuel Cost Adjustment	270,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70018	F/A Roadway Smoothness Incentive	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70019	F/A Asphalt Cement Cost Adjustment	81,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 200 ROADWAY							
1050	700-70021	F/A On-The-Job Trainee	5,120.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
1055	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1060	700-70155	F/A Pavement Surface Course Maintenance	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1065	700-70230	F/A Communication Lines Long Distance	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1070	700-70380	F/A Erosion Control	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1075	700-70594	F/A DRB Standing Committee	30,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 21,648,216.36 \$	321,517.24 \$	321,517.24
CAT NO0300 300 STRUCTURES (C-17-GL)							
1085	202-00400	Removal of Bridge	1.000	0.000			
			EACH	0.000	0.00		
			37,101.61000	0.000		0.00	
1090	206-00000	Structure Excavation	1,235.000	0.000			
			CY	0.000	0.00		
			16.02000	0.000		0.00	
1095	206-00100	Structure Backfill (Class 1)	1,335.000	0.000			
			CY	0.000	0.00		
			36.02000	0.000		0.00	
1100	206-00360	Mechanical Reinforcement of Soil	1,157.000	0.000			
			CY	0.000	0.00		
			11.62000	0.000		0.00	

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 300 STRUCTURES (C-17-GL)						
1105	206-01781	*Shoring (Area 1)	1.000	0.000		
		L S		0.000	0.00	
			21,513.59000	0.000		0.00
1110	206-01782	*Shoring (Area 2)	1.000	0.000		
		L S		0.000	0.00	
			18,211.90000	0.000		0.00
1115	503-00024	*Drilled Caisson (24 Inch)	441.000	0.000		
		LF		0.000	0.00	
			120.63000	0.000		0.00
1120	518-01004	Bridge Expansion Device (0-4 Inch)	128.000	0.000		
		LF		0.000	0.00	
			170.05000	0.000		0.00
1125	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	1,287.000	0.000		
		SY		0.000	0.00	
			52.07000	0.000		0.00
1130	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	833.000	0.000		
		CF		0.000	0.00	
			121.63000	0.000		0.00
1135	601-03040	Concrete Class D (Bridge)	632.000	0.000		
		CY		0.000	0.00	
			478.48000	0.000		0.00
1140	601-40400	Structural Concrete Stain	916.000	0.000		
		SY		0.000	0.00	
			9.16000	0.000		0.00
1145	602-00020	*Reinforcing Steel (Epoxy Coated)	116,615.000	0.000		
		LB		0.000	0.00	
			0.87000	0.000		0.00
1150	603-50015	*15 Inch Plastic Pipe	66.000	0.000		
		LF		0.000	0.00	
			184.01000	0.000		0.00
1155	606-11000	*Bridge Rail Type 10	378.000	0.000		
		LF		0.000	0.00	
			121.29000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 300 STRUCTURES (C-17-GL)						
1160	613-00100	1 Inch Electrical Conduit	197.000	0.000		
			LF	0.000	0.00	
			15.84000	0.000		0.00
1165	613-00200	2 Inch Electrical Conduit	446.000	0.000		
			LF	0.000	0.00	
			7.92000	0.000		0.00
1170	618-00184	*Prestressed Concrete I (BT84)	986.000	0.000		
			LF	0.000	0.00	
			262.75000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,137,400.50 \$	0.00 \$
CAT NO0301 301 STRUCTURES (C-17-GM)						
1175	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			37,101.61000	0.000		0.00
1180	202-00453	Removal of Portions of Present Structure (Class 2)	264.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
1185	206-00000	Structure Excavation	216.000	0.000		
			CY	0.000	0.00	
			16.02000	0.000		0.00
1190	206-00100	*Structure Backfill (Class 1)	1,353.000	0.000		
			CY	0.000	0.00	
			36.02000	0.000		0.00
1195	206-00360	Mechanical Reinforcement of Soil	1,159.000	0.000		
			CY	0.000	0.00	
			11.62000	0.000		0.00
1200	503-00024	*Drilled Caisson (24 Inch)	441.000	0.000		
			LF	0.000	0.00	
			120.63000	0.000		0.00
1205	518-01004	Bridge Expansion Device (0-4 Inch)	128.000	0.000		
			LF	0.000	0.00	
			170.05000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 301 STRUCTURES (C-17-GM)						
1210	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	1,287.000	0.000		
			SY	0.000	0.00	
			52.07000	0.000		0.00
1215	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	833.000	0.000		
			CF	0.000	0.00	
			121.63000	0.000		0.00
1220	601-03040	*Concrete Class D (Bridge)	632.000	0.000		
			CY	0.000	0.00	
			478.48000	0.000		0.00
1225	601-06150	Concrete (Patching)	264.000	0.000		
			SF	0.000	0.00	
			48.18000	0.000		0.00
1230	601-40400	*Structural Concrete Stain	916.000	0.000		
			SY	0.000	0.00	
			9.16000	0.000		0.00
1235	602-00020	*Reinforcing Steel (Epoxy Coated)	116,615.000	0.000		
			LB	0.000	0.00	
			0.87000	0.000		0.00
1240	603-50015	15 Inch Plastic Pipe	78.000	0.000		
			LF	0.000	0.00	
			184.01000	0.000		0.00
1245	606-11000	Bridge Rail Type 10	378.000	0.000		
			LF	0.000	0.00	
			121.29000	0.000		0.00
1250	613-00100	*1 Inch Electrical Conduit	210.000	0.000		
			LF	0.000	0.00	
			15.84000	0.000		0.00
1255	613-00200	2 Inch Electrical Conduit	446.000	0.000		
			LF	0.000	0.00	
			7.92000	0.000		0.00
1260	618-00184	Prestressed Concrete I (BT84)	986.000	0.000		
			LF	0.000	0.00	
			262.75000	0.000		0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 301 STRUCTURES (C-17-GM)						
1265	621-00500	*Temporary Bridge	1.000	0.000		
			L S	0.000	0.00	
			318,124.56000	0.000		0.00
			CAT 0301	CURRENT AMT \$ 1,415,544.35 \$	0.00 \$	0.00
CAT NO0302 302 WALLS						
1270	206-00000	*Structure Excavation	1,657.000	0.000		
			CY	0.000	0.00	
			16.02000	0.000		0.00
1275	206-00100	*Structure Backfill (Class 1)	2,440.000	0.000		
			CY	0.000	0.00	
			36.02000	0.000		0.00
1280	206-00360	*Mechanical Reinforcement of Soil	1,324.000	0.000		
			CY	0.000	0.00	
			11.62000	0.000		0.00
1285	504-04420	Precast Panel Facing	3,121.000	0.000		
			SF	0.000	0.00	
			21.94000	0.000		0.00
1290	504-06400	*Soil Nail Wall	7,567.000	0.000		
			SF	0.000	0.00	
			24.71000	0.000		0.00
1295	507-00000	Concrete Slope and Ditch Paving	25.000	0.000		
			CY	0.000	0.00	
			508.52000	0.000		0.00
1300	601-03050	*Concrete Class D (Wall)	196.000	0.000		
			CY	0.000	0.00	
			632.34000	0.000		0.00
1305	601-40302	*Structural Concrete Coating (Anti-Graffiti)	10,688.000	0.000		
			SF	0.000	0.00	
			1.13000	0.000		0.00
1310	602-00020	*Reinforcing Steel (Epoxy Coated)	10,454.000	0.000		
			LB	0.000	0.00	
			0.87000	0.000		0.00
			CAT 0302	CURRENT AMT \$ 543,098.19 \$	0.00 \$	0.00

CONTID: C20575
 PCN: 20575-BID
 PROJECT: IM0253-242

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 10/04/2016
 12:25:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1315	620-00002	*Field Office (Class 2)	1.000	0.000		
			EACH	1.000	58,594.57	
			58,594.57000	1.000		58,594.57
1320	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	46,476.11	
			46,476.11000	1.000		46,476.11
1325	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	4,037.74	
			2,018.87000	2.000		4,037.74
			CAT 0400	CURRENT AMT	\$ 109,108.42	\$ 109,108.42
			PROJECT TOTAL	CURRENT AMT	\$ 24,853,367.82	\$ 430,625.66