

ESTIMATE SUMMARY

CONTID: C20610

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 20610-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 288.0 DAYS

TIME ALLOW: 11/1/2017 FIXED COMPLETION DAT

US 36 CULVERT REPAIR MP 11.95

PERCENT TIME: 193.29

ORIG TIME ALLOW: 11/1/2017 FIXED COMPLETION DAT

PROJECT NO:

BR0361-117

US 36 CULVERT REPAIR MP 11.95

NAME OF ROAD:

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

AMERICAN WEST CONSTRUCTION, LLC

275 E 64th AVENUE

DENVER

CO 80221

(303)455-0838

PAY PERIOD ENDING

03/20/2018

DATE TIME STARTED 06/06/2017

DATE LET

05/04/2017

DATE WORK BEGAN 07/18/2017

DATE AWARDED

05/16/2017

DATE TIME STOPPED

DATE CONTRACT EXECUTED

06/05/2017

DATE ACCEPTED

DATE NOTICE TO PROCEED

06/06/2017

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,146,888.10 PARTICIPATING	\$ 14,860.00	\$ 3,500.00
AWARD PROJECT AMT: \$ 1,149,975.00 NON-PARTICIPATING	820,683.19	64,453.13
PERCENT COMPLETE: 72.85% TOTAL EARNINGS	835,543.19	67,953.13
FUNDS AVAILABLE: \$ 311,344.91 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	835,543.19
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-17,249.63	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	818,293.56
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	818,293.56
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

67,953.13

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.300	0.410		
			ACRE	0.000	0.00	
			22,500.00000	0.410		9,225.00
0010	202-00010	Removal of Tree	24.000	24.000		
			EACH	0.000	0.00	
			840.00000	24.000		20,160.00
0015	202-00090	Removal of Delineator	4.000	2.000		
			EACH	0.000	0.00	
			20.00000	2.000		40.00
0020	202-00220	Removal of Asphalt Mat	310.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	1,200.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0030	203-00060	Embankment Material (Complete In Place)	600.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0035	203-00062	Embankment Material (Complete In Place) (Special)	156.000	0.000		
			CY	0.000	0.00	
			130.00000	0.000		0.00
0040	203-01510	Backhoe	10.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0045	203-01597	Potholing	0.000	0.000		
			HOOR	0.000	0.00	
			320.00000	0.000		0.00
0050	207-00205	Topsoil	2,100.000	0.000		
			CY	0.000	0.00	
			1.25000	0.000		0.00
0055	207-00210	Stockpile Topsoil	2,100.000	0.000		
			CY	0.000	0.00	
			1.25000	0.000		0.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	208-00011	Erosion Bales (Weed Free)	40.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0064	208-00002	Erosion Log Type 1 (12 In) CO #004/MCR #001	1,200.000	1,061.000		
			LF	0.000	0.00	
			5.62000	1,061.000		5,962.82
0065	208-00024	Erosion Log (Type 3)(20 Inch)	1,410.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0070	208-00035	Aggregate Bag	30.000	30.000		
			LF	0.000	0.00	
			6.00000	30.000		180.00
0075	208-00046	Pre-fabricated Concrete Washout Structure	8.000	2.000		
			EACH	4.000	4,000.00	
			1,000.00000	6.000		6,000.00
0080	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0081	208-00070	Vehicle Tracking Pad CO #004/MCR #001	2.000	2.000		
			EACH	0.000	0.00	
			2,286.00000	2.000		4,572.00
0085	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0090	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0095	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0100	208-00107	Removal of Trash	10.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0105	208-00207	Erosion Control Management	15.000	9.000		
			DAY	3.000	120.00	
			40.00000	12.000		480.00
0110	212-00006	Seeding (Native)	1.300	0.000		
			ACRE	0.000	0.00	
			840.00000	0.000		0.00
0115	212-00032	Soil Conditioning	1.300	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0120	213-00012	Spray-on Mulch Blanket	1.500	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0125	214-01015	Willow Cuttings	150.000	0.000		
			EACH	0.000	0.00	
			3.50000	0.000		0.00
0130	214-01403	Nursery Stock Deep Rooted Container (DRC # 60)	120.000	0.000		
			EACH	0.000	0.00	
			26.50000	0.000		0.00
0135	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,400.000	0.000		
			SY	0.000	0.00	
			1.80000	0.000		0.00
0140	304-06007	Aggregate Base Course (Class 6)	54.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0145	403-33741	Hot Mix Asphalt (Grading S) (75) (PG 64-22)	104.000	0.000		
			TON	0.000	0.00	
			285.00000	0.000		0.00
0150	420-00103	Geotextile (Erosion Control) (Class 2)	147.800	147.800		
			SY	0.000	0.00	
			7.00000	147.800		1,034.60
0155	506-00209	Riprap (9 Inch)	20.000	9.200		
			CY	4.000	1,240.00	
			310.00000	13.200		4,092.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	603-00001	Annular Space Grouting	16.050	16.050		
			CY	0.000	0.00	
			700.00000	16.050		11,235.00
0165	607-00005	End Post	8.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0170	607-00010	Corner and Line Brace Post	8.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0175	607-01000	Fence Barbed Wire with Metal Posts	1,000.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0180	607-11525	Fence (Plastic)	2,500.000	2,343.000		
			LF	0.000	0.00	
			1.50000	2,343.000		3,514.50
0185	609-24004	Gutter Type 2 (4 Foot)	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0190	609-60011	Curb Type 6 (Section M)	0.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0195	612-00103	Delineator (Drivable Concrete Installation) (Type III)	9.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0200	625-00000	Construction Surveying	1.000	0.530		
			L S	0.000	0.00	
			6,000.00000	0.530		3,180.00
0205	626-00000	Mobilization	1.000	0.619		
			L S	0.000	0.00	
			160,000.00000	0.619		99,040.00
0210	626-01104	Public Information Services (Tier IV)	1.000	0.750		
			L S	0.250	400.00	
			1,600.00000	1.000		1,600.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	627-00008	Modified Epoxy Pavement Marking	6.000	0.000		
			GAL	0.000	0.00	
			1,300.00000	0.000		0.00
0220	627-00011	Pavement Marking Paint (Waterborne)	18.000	0.000		
			GAL	0.000	0.00	
			300.00000	0.000		0.00
0225	629-01001	Survey Monument (Type 1)	5.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0230	630-00000	Flagging	500.000	325.500		
			HOUR	53.500	1,270.63	
			23.75000	379.000		9,001.25
0235	630-00007	Traffic Control Inspection	47.000	38.000		
			DAY	9.000	2,025.00	
			225.00000	47.000		10,575.00
0240	630-00012	Traffic Control Management	50.000	33.000		
			DAY	9.000	6,165.00	
			685.00000	42.000		28,770.00
0245	630-00015	Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0250	630-80341	Construction Traffic Sign (Panel Size A)	7.000	2.000		
			EACH	0.000	0.00	
			27.00000	2.000		54.00
0255	630-80342	Construction Traffic Sign (Panel Size B)	24.000	11.000		
			EACH	1.000	32.50	
			32.50000	12.000		390.00
0260	630-80343	Construction Traffic Sign (Panel Size C)	4.000	2.000		
			EACH	0.000	0.00	
			38.00000	2.000		76.00
0265	630-80350	Vertical Panel	20.000	7.000		
			EACH	0.000	0.00	
			52.00000	7.000		364.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0270	630-80355	Portable Message Sign Panel	2.000	0.500		
			EACH	0.000	0.00	
			8,500.00000	0.500		4,250.00
0275	630-80360	Drum Channelizing Device	25.000	4.500		
			EACH	0.000	0.00	
			32.50000	4.500		146.25
0280	630-80370	Concrete Barrier (Temporary)	204.000	102.000		
			LF	0.000	0.00	
			68.00000	102.000		6,936.00
0285	630-80380	Traffic Cone	40.000	13.000		
			EACH	0.000	0.00	
			3.25000	13.000		42.25
0290	630-85010	Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			7,600.00000	0.000		0.00
0295	700-70010	F/A Minor Contract Revisions	4,712.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70016	F/A Fuel Cost Adjustment	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70019	F/A Asphalt Cement Cost Adjustment	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/23/2018

ESTIMATE NO: 0005

16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0415	625-00001	Const Surveying (Hour) CO #002	20.000	5.750		
			HOUR	0.000	0.00	
			150.00000	5.750		862.50
-----						
			CAT 0200	CURRENT AMT \$	544,228.10 \$	15,253.13 \$ 233,983.17
CAT NO0300 STRUCTURE MP 11.95						
0325	202-00015	Removal of Headwall	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0330	202-04001	Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00
0335	601-01050	Concrete Class B (Wall)	8.200	0.000		
			CY	8.200	24,600.00	
			3,000.00000	8.200		24,600.00
0336	211-02275	Cement Grout CO #003	0.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
0340	603-07540	54 Inch Reinforced Concrete Pipe (Jacked)	0.000	0.000		
			LF	0.000	0.00	
			1,475.00000	0.000		0.00
0341	619-10607	60 In Wed Steel Pipe (J) CO #003	131.000	131.000		
			LF	0.000	0.00	
			2,100.00000	131.000		275,100.00
-----						
			CAT 0300	CURRENT AMT \$	300,800.00 \$	24,600.00 \$ 300,800.00
CAT NO0301 STRUCTURE MP 12.25						
0345	202-00015	Removal of Headwall	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0350	202-04001	Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00
0355	601-01050	Concrete Class B (Wall)	0.000	0.000		
			CY	0.000	0.00	
			3,000.00000	0.000		0.00



CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/23/2018

ESTIMATE NO: 0005

16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STRUCTURE MP 12.25						
0360	603-07360	36 Inch Reinforced Concrete Pipe (Jacked)	0.000	0.000		
		LF		0.000	0.00	
			1,360.00000	0.000		0.00
-----						
		CAT 0301	CURRENT AMT \$	0.00 \$	0.00 \$	0.00
CAT NO0302 STRUCTURE MP 12.29						
0365	202-00015	Removal of Headwall	1.000	1.000		
		EACH		0.000	0.00	
			1,100.00000	1.000		1,100.00
0370	202-04001	Plug Culvert	0.000	0.000		
		EACH		0.000	0.00	
			890.00000	0.000		0.00
0375	601-01050	Concrete Class B (Wall)	8.200	0.000		
		CY		8.200	24,600.00	
			3,000.00000	8.200		24,600.00
0380	603-07540	54 Inch Reinforced Concrete Pipe (Jacked)	8.000	8.000		
		LF		0.000	0.00	
			1,475.00000	8.000		11,800.00
0381	619-10607	60 In Wed Steel Pipe (J) CO #003	92.000	92.000		
		LF		0.000	0.00	
			2,100.00000	92.000		193,200.00
-----						
		CAT 0302	CURRENT AMT \$	230,700.00 \$	24,600.00 \$	230,700.00
CAT NO0303 STRUCTURE MP 12.33						
0385	202-00015	Removal of Headwall	1.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0390	601-01050	Concrete Class B (Wall)	4.000	4.000		
		CY		0.000	0.00	
			3,000.00000	4.000		12,000.00
0395	603-00036	Culvert Lining (36 Inch)	90.000	90.000		
		LF		0.000	0.00	
			480.00000	90.000		43,200.00
-----						
		CAT 0303	CURRENT AMT \$	56,300.00 \$	0.00 \$	55,200.00

CONTID: C20610  
 PCN: 20610-BID  
 PROJECT: BR0361-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10  
 ESTIMATE RUN 03/23/2018  
 16:30:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0400	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.250	3,500.00	
			14,000.00000	1.000		14,000.00
0405	620-00012	Field Laboratory (Class 2)	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0410	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			860.00000	1.000		860.00
-----						
		CAT 0400	CURRENT AMT	\$ 14,860.00	\$ 3,500.00	\$ 14,860.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 1,146,888.10	\$ 67,953.13	\$ 835,543.17