

ESTIMATE SUMMARY

-----  
 CONTID: C20737S ESTIMATE NO: 0003 PROG SPEC YR: 2005  
 PCN: 20737S-BID COFRS REPORTING CATEGORY: 5 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 89.0 DAYS TIME ALLOW: 5/24/2019 FIXED COMPLETION DAT  
 US 550/32\_22\_17 DURANGO SIG PERCENT TIME: 37.71 ORIG TIME ALLOW: 5/24/2019 FIXED COMPLETION DAT

PROJECT NO: NHPPC200-009  
 US 550/32\_22\_17 DURANGO SIG

NAME OF ROAD:

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

KIRKLAND CONSTRUCTION, L.L.L.P.  
 P.O. BOX 580

PAY PERIOD ENDING 12/28/2018 DATE TIME STARTED 10/01/2018  
 DATE LET 05/24/2018 DATE WORK BEGAN  
 DATE AWARDED 06/07/2018 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 06/20/2018 DATE ACCEPTED  
 RYE CO 81069 (719)489-3385 DATE NOTICE TO PROCEED 10/01/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,943,456.50 PARTICIPATING	\$ 14,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,591,516.00 NON-PARTICIPATING	1,378,224.53	329,856.98
PERCENT COMPLETE: 35.30% TOTAL EARNINGS	1,392,224.53	329,856.98
FUNDS AVAILABLE: \$ 2,551,231.97 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	329,856.98
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-35,941.19	-9,895.71
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	319,961.27
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	319,961.27
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 319,961.27

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00001	*Removal of Structure	5.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0010	202-00010	*Removal of Tree	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0015	202-00019	*Removal of Inlet	5.000	1.000		
			EACH	2.000	16,000.00	
			8,000.00000	3.000		24,000.00
0020	202-00031	*Removal of Fire Hydrant	2.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
0025	202-00035	*Removal of Pipe	90.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0030	202-00155	*Removal of Wall	60.000	60.000		
			LF	0.000	0.00	
			200.00000	60.000		12,000.00
0035	202-00200	*Removal of Sidewalk	942.000	154.600		
			SY	117.600	4,116.00	
			35.00000	272.200		9,527.00
0040	202-00202	*Removal of Gutter	94.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0045	202-00203	*Removal of Curb and Gutter	1,483.000	372.000		
			LF	220.000	9,900.00	
			45.00000	592.000		26,640.00
0050	202-00210	*Removal of Concrete Pavement	631.000	48.200		
			SY	0.000	0.00	
			50.00000	48.200		2,410.00
0055	202-00220	*Removal of Asphalt Mat	752.000	477.100		
			SY	44.600	892.00	
			20.00000	521.700		10,434.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	1,100.000	0.000		
			SF	0.000	0.00	
			4.10000	0.000		0.00
0065	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0070	202-00828	*Removal of Traffic Signal Equipment (17th Street)	1.000	0.750		
			L S	0.250	3,000.00	
			12,000.00000	1.000		12,000.00
0075	202-00828	*Removal of Traffic Signal Equipment (22nd Street	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0080	202-00828	*Removal of Traffic Signal Equipment (32nd Street)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0085	202-04000	*Plug Structure	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0090	203-00010	*Unclassified Excavation (Complete In Place)	826.000	129.100		
			CY	0.800	92.80	
			116.00000	129.900		15,068.40
0095	203-01594	*Combination Loader	17.500	2.500		
			HOURL	15.000	3,450.00	
			230.00000	17.500		4,025.00
0100	203-01597	*Potholing	40.000	26.000		
			HOURL	5.000	3,050.00	
			610.00000	31.000		18,910.00
0105	203-02330	*Laborer	40.000	12.500		
			HOURL	16.500	1,254.00	
			76.00000	29.000		2,204.00
0110	206-00000	*Structure Excavation	16.000	15.000		
			CY	1.000	230.00	
			230.00000	16.000		3,680.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	206-00100	*Structure Backfill (Class 1)	16.000	15.000		
			CY	1.000	175.00	
			175.00000	16.000		2,800.00
0120	207-00205	*Topsoil	23.000	0.000		
			CY	19.000	3,990.00	
			210.00000	19.000		3,990.00
0125	208-00002	*Erosion Log Type 1 (12 Inch)	130.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0130	208-00035	*Aggregate Bag	119.000	99.000		
			LF	20.000	200.00	
			10.00000	119.000		1,190.00
0135	208-00046	Pre-fabricated Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			8,000.00000	3.000		24,000.00
0140	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	11.000	11.000		
			EACH	0.000	0.00	
			75.00000	11.000		825.00
0145	208-00103	*Removal and Disposal of Sediment (Labor)	15.000	0.000		
			HOOR	5.000	325.00	
			65.00000	5.000		325.00
0150	208-00105	*Removal and Disposal of Sediment (Equipment)	15.000	0.000		
			HOOR	0.000	0.00	
			157.00000	0.000		0.00
0155	210-00815	*Reset Sign Panel	13.000	5.000		
			EACH	8.000	944.00	
			118.00000	13.000		1,534.00
0160	210-02510	*Relay Sprinkler System (17th Street)	1.000	0.000		
			L S	1.000	12,000.00	
			12,000.00000	1.000		12,000.00
0165	210-02510	*Relay Sprinkler System (22nd Street)	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	210-02510	*Relay Sprinkler System (32nd Street)	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0175	210-04010	*Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0180	210-04015	*Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0185	210-04020	*Modify Inlet	1.000	0.500		
			EACH	0.500	4,000.00	
			8,000.00000	1.000		8,000.00
0190	210-04050	*Adjust Valve Box	4.000	0.000		
			EACH	4.000	7,200.00	
			1,800.00000	4.000		7,200.00
0195	212-00006	*Seeding (Native)	0.660	0.000		
			ACRE	0.000	0.00	
			7,000.00000	0.000		0.00
0200	212-00032	*Soil Conditioning	0.660	0.000		
			ACRE	0.000	0.00	
			15,000.00000	0.000		0.00
0205	212-00050	*Sod	2,500.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0210	213-00004	*Mulching (Weed Free Straw)	0.660	0.000		
			ACRE	0.000	0.00	
			7,000.00000	0.000		0.00
0215	213-00008	*Mulching (Wood Chip)	6.000	0.000		
			CF	0.000	0.00	
			40.00000	0.000		0.00
0220	213-00061	*Mulch Tackifier	30.000	0.000		
			LB	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	214-00350	*Deciduous Shrub (5 Gallon Container)	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0230	250-00010	*Environmental Health and Safety Management	1.000	0.500		
			L S	0.000	0.00	
			6,000.00000	0.500		3,000.00
0235	250-00050	*Monitoring Technician	77.500	77.500		
			HOOR	0.000	0.00	
			225.00000	77.500		17,437.50
0240	250-00110	*Health and Safety Officer	1.000	1.000		
			HOOR	0.000	0.00	
			175.00000	1.000		175.00
0245	250-00120	*Material Sampling and Delivery	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0250	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0255	250-00210	*Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0260	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0265	304-02005	*Aggregate Base Course (Class 2)	120.000	4.000		
			CY	0.000	0.00	
			145.00000	4.000		580.00
0270	304-06007	*Aggregate Base Course (Class 6)	600.000	97.400		
			CY	16.700	2,505.00	
			150.00000	114.100		17,115.00
0275	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	398.000	30.900		
			SY	0.000	0.00	
			150.00000	30.900		4,635.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	68.000	0.000		
			SY	7.000	1,400.00	
			200.00000	7.000		1,400.00
0285	412-00901	*Concrete Pavement (9 Inch) (Special) (Fast Track)	1,195.000	365.100		
			SY	0.000	0.00	
			195.00000	365.100		71,194.50
0290	503-00036	*Drilled Caisson (36 Inch)	211.000	211.000		
			LF	0.000	0.00	
			1,250.00000	211.000		263,750.00
0295	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			1,300.00000	21.000		27,300.00
0300	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	151.000	94.000		
			LF	47.000	10,575.00	
			225.00000	141.000		31,725.00
0305	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	132.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00
0310	603-10120	*12 Inch Corrugated Steel Pipe	14.000	0.000		
			LF	10.000	2,100.00	
			210.00000	10.000		2,100.00
0315	603-10360	*36 Inch Corrugated Steel Pipe	8.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00
0320	604-16005	*Inlet Type 16 (5 Foot)	2.000	0.500		
			EACH	1.500	18,000.00	
			12,000.00000	2.000		24,000.00
0325	604-16505	*Inlet Type 16 (Double) (5 Foot)	9.000	0.500		
			EACH	2.500	32,500.00	
			13,000.00000	3.000		39,000.00
0330	604-30005	*Manhole Slab Base (5 Foot)	6.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	607-11525	*Fence (Plastic)	500.000	500.000		
			LF	0.000	0.00	
			12.00000	500.000		6,000.00
0340	608-00006	*Concrete Sidewalk (6 Inch)	533.000	0.000		
			SY	49.600	6,448.00	
			130.00000	49.600		6,448.00
0345	608-00010	*Concrete Curb Ramp	493.000	58.100		
			SY	73.900	11,085.00	
			150.00000	132.000		19,800.00
0350	608-10000	*Sidewalk Drain	14.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0355	609-20010	*Curb Type 2 (Section B)	79.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0360	609-21010	*Curb and Gutter Type 2 (Section I-B) (1.5' Pan)	764.000	171.000		
			LF	69.000	3,450.00	
			50.00000	240.000		12,000.00
0365	609-21020	*Curb and Gutter Type 2 (Section II-B)	715.000	150.000		
			LF	75.000	3,900.00	
			52.00000	225.000		11,700.00
0370	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	2,186.000	0.000		
			SF	445.200	17,808.00	
			40.00000	445.200		17,808.00
0375	612-00041	*Delineator (Flexible) (Type I) (Crystal)	4.000	0.000		
			EACH	1.000	80.00	
			80.00000	1.000		80.00
0380	613-00100	*1 Inch Electrical Conduit (Trench)	294.000	60.000		
			LF	0.000	0.00	
			25.00000	60.000		1,500.00
0385	613-00200	*2 Inch Electrical Conduit (Trench)	1,224.000	295.000		
			LF	0.000	0.00	
			19.00000	295.000		5,605.00



CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	613-00206	*2 Inch Electrical Conduit (Bored)	354.000	0.000		
			LF	93.000	3,441.00	
				37.00000		3,441.00
0395	613-00300	*3 Inch Electrical Conduit (Trench)	1,484.000	594.000		
			LF	0.000	0.00	
				35.00000	594.000	20,790.00
0400	613-00306	*3 Inch Electrical Conduit (Bored)	708.000	0.000		
			LF	186.000	7,068.00	
				38.00000	186.000	7,068.00
0405	613-07023	*Pull Box (24"x36"x24")	3.000	0.000		
			EACH	1.000	3,000.00	
				3,000.00000	1.000	3,000.00
0410	613-07060	*Pull Box (18"x30"x18") Deep	13.000	0.000		
			EACH	2.000	3,800.00	
				1,900.00000	2.000	3,800.00
0415	613-10000	*Wiring (17th Street)	1.000	0.000		
			L S	1.000	20,000.00	
				20,000.00000	1.000	20,000.00
0420	613-10000	*Wiring (22nd Street	1.000	0.000		
			L S	0.000	0.00	
				19,000.00000	0.000	0.00
0425	613-10000	*Wiring (32nd Street)	1.000	0.000		
			L S	0.000	0.00	
				19,000.00000	0.000	0.00
0430	613-13006	*Luminare (LED) (8500 Lumens)	12.000	6.000		
			EACH	6.000	6,000.00	
				1,000.00000	12.000	12,000.00
0435	614-00011	*Sign Panel (Class I)	18.000	0.000		
			SF	0.000	0.00	
				22.00000	0.000	0.00
0440	614-00012	*Sign Panel (Class II)	289.000	0.000		
			SF	201.500	10,075.00	
				50.00000	201.500	10,075.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	614-01512	*Steel Sign Support (2-Inch Round)(Post)	110.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0450	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	11.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0455	614-10160	*Signal Head Backplates	31.000	20.000		
			EACH	6.000	1,740.00	
			290.00000	26.000		7,540.00
0460	614-70150	*Pedestrian Signal Face (16) (Countdown)	24.000	16.000		
			EACH	0.000	0.00	
			850.00000	16.000		13,600.00
0465	614-70336	*Traffic Signal Face (12-12-12)	30.000	20.000		
			EACH	4.000	5,200.00	
			1,300.00000	24.000		31,200.00
0470	614-70336	*Traffic Signal Face (12-12-12) (Bicycle)	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0475	614-70448	*Traffic Signal Face (12-12-12-12)	25.000	16.000		
			EACH	2.000	3,200.00	
			1,600.00000	18.000		28,800.00
0480	614-72740	*Blank Out Sign(LED)(Single Faced)	0.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0485	614-72854	*Traffic Controller Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0490	614-72863	*Pedestrian Push Button Post Assembly (Accessible)	26.000	0.000		
			EACH	4.000	10,800.00	
			2,700.00000	4.000		10,800.00
0495	614-72866	*Fire Preemption Unit and Timer	6.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 12/28/2018

13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	614-72885	*Traffic Signal Vehicle Detector (Special) (Advanced)	6.000	0.000		
		EACH		0.000	0.00	
			9,000.00000	0.000		0.00
0505	614-72885	*Traffic Signal Vehicle Detector (Special) (Stop Bar)	12.000	0.000		
		EACH		0.000	0.00	
			8,500.00000	0.000		0.00
0510	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (30 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			3,500.00000	1.000		3,500.00
0515	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (35 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			3,500.00000	1.000		3,500.00
0520	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (40 ft Mast Arm)	2.000	1.500		
		EACH		0.500	1,750.00	
			3,500.00000	2.000		7,000.00
0525	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (50 ft Mast Arm)	1.000	0.500		
		EACH		0.500	1,750.00	
			3,500.00000	1.000		3,500.00
0530	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (55 ft Mast Arm)	6.000	5.000		
		EACH		1.000	3,700.00	
			3,700.00000	6.000		22,200.00
0535	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (65 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			4,100.00000	1.000		4,100.00
0540	614-86105	*Telemetry (Field)	3.000	0.000		
		EACH		1.000	7,000.00	
			7,000.00000	1.000		7,000.00
0545	614-86800	*Uninterrupted Power Supply	3.000	0.000		
		EACH		0.000	0.00	
			8,500.00000	0.000		0.00
0550	619-06060	*6 Inch Ductile Iron Pipe	54.000	0.000		
		LF		0.000	0.00	
			175.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	619-40120	*1-1/2 Inch Copper Pipe	10.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
0560	619-50320	*4 Inch Plastic Pipe	10.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
0565	619-77300	*Corporation Stop	1.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0570	619-77400	*Curb Stop and Box	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0575	619-78049	*6 Inch Fire Hydrant (Install Only)	2.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0580	625-00000	*Construction Surveying	1.000	0.250		
			L S	0.125	3,125.00	
			25,000.00000	0.375		9,375.00
0585	626-00000	*Mobilization	1.000	0.547		
			L S	0.000	0.00	
			355,000.00000	0.547		194,185.00
0590	626-01103	*Public Information Services (Tier III)	1.000	0.250		
			L S	0.125	1,500.00	
			12,000.00000	0.375		4,500.00
0595	627-00013	*Pavement Marking Paint (High Build) (Temporary)	20.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0600	627-00070	*Preformed Thermoplastic Pavement Marking (Inlaid)	22.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0605	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,527.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	775.000	0.000		
		SF		0.000	0.00	
			14.00000	0.000		0.00
0615	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	1,630.000	0.000		
		SF		0.000	0.00	
			25.00000	0.000		0.00
0620	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe (Inlaid)	772.000	0.000		
		SF		0.000	0.00	
			26.00000	0.000		0.00
0625	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	3,247.000	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00
0630	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	714.000	0.000		
		SF		0.000	0.00	
			17.00000	0.000		0.00
0635	630-00000	*Flagging	2,500.000	602.500		
		HOUR		290.500	7,262.50	
			25.00000	893.000		22,325.00
0640	630-00007	*Traffic Control Inspection	50.000	18.000		
		DAY		15.000	1,050.00	
			70.00000	33.000		2,310.00
0645	630-00012	*Traffic Control Management	100.000	41.000		
		DAY		14.000	11,900.00	
			850.00000	55.000		46,750.00
0650	630-00040	*Traffic Incident Management Plan Development	1.000	0.500		
		L S		0.000	0.00	
			15,000.00000	0.500		7,500.00
0655	630-00041	*Traffic Incident Management Plan Implementation	4.000	0.885		
		MON		0.500	7,500.00	
			15,000.00000	1.385		20,775.00
0660	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	2.000		
		EACH		0.000	0.00	
			225.00000	2.000		450.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14  
 ESTIMATE RUN 12/28/2018  
 13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0665	630-80341	*Construction Traffic Sign (Panel Size A)	98.000	28.000		
			EACH	1.000	35.00	
			35.00000	29.000		1,015.00
0670	630-80342	*Construction Traffic Sign (Panel Size B)	16.000	7.000		
			EACH	1.000	35.00	
			35.00000	8.000		280.00
0675	630-80344	*Construction Traffic Sign (Special)	201.000	67.175		
			SF	8.000	144.00	
			18.00000	75.175		1,353.15
0680	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0685	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0690	630-80360	*Drum Channelizing Device	87.000	43.500		
			EACH	0.000	0.00	
			18.00000	43.500		783.00
0695	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	12.500		
			EACH	0.000	0.00	
			25.00000	12.500		312.50
0700	630-80377	Portable Water Filled Barrier (Temporary)	100.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0705	630-80380	*Traffic Cone	100.000	50.000		
			EACH	0.000	0.00	
			3.00000	50.000		150.00
0710	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0715	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20737S  
 PCN: 20737S-BID  
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/28/2018

ESTIMATE NO: 0003

13:22:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0720	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70014	F/A Incentive	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70060	F/A Adjust (Utilities)	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70380	*F/A Erosion Control	20,000.000	4,719.800		
			F A	2,111.675	2,111.68	
			1.00000	6,831.475		6,831.48
-----						
		CAT 0200	CURRENT AMT	\$ 3,929,456.50	\$ 329,856.98	\$ 1,378,224.53
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0745	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			7,000.00000	2.000		14,000.00
-----						
		CAT 0400	CURRENT AMT	\$ 14,000.00	\$ 0.00	\$ 14,000.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 3,943,456.50	\$ 329,856.98	\$ 1,392,224.53