

ESTIMATE SUMMARY

CONTID: C20737S

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 20737S-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION: US 550/32_22_17 DURANGO SIG
 TIME CHARGED: 283.0 DAYS TIME ALLOW: 7/12/2019 FIXED COMPLETION DAT
 PERCENT TIME: 99.30 ORIG TIME ALLOW: 5/24/2019 FIXED COMPLETION DAT

PROJECT NO: NHPPC200-009
 US 550/32_22_17 DURANGO SIG

NAME OF ROAD:

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

KIRKLAND CONSTRUCTION, L.L.L.P.
 P.O. BOX 580

PAY PERIOD ENDING 01/31/2020 DATE TIME STARTED 10/01/2018
 DATE LET 05/24/2018 DATE WORK BEGAN
 DATE AWARDED 06/07/2018 DATE TIME STOPPED 07/10/2019
 DATE CONTRACT EXECUTED 06/20/2018 DATE ACCEPTED 07/10/2019
 DATE NOTICE TO PROCEED 10/01/2018

RYE CO 81069 (719)489-3385

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,816,058.55 PARTICIPATING	\$ 14,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,591,516.00 NON-PARTICIPATING	3,802,058.55	30,575.04
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	3,816,058.55	30,575.04
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,816,058.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	53,872.74
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,816,058.55
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,816,058.55
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 84,447.78

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*Removal of Structure	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00
0010	202-00010	*Removal of Tree	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0015	202-00019	*Removal of Inlet	5.000	5.000		
			EACH	0.000	0.00	
			8,000.00000	5.000		40,000.00
0020	202-00031	*Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0025	202-00035	*Removal of Pipe	99.000	99.000		
			LF	0.000	0.00	
			200.00000	99.000		19,800.00
0030	202-00155	*Removal of Wall	60.000	60.000		
			LF	0.000	0.00	
			200.00000	60.000		12,000.00
0035	202-00200	*Removal of Sidewalk	992.000	992.000		
			SY	0.000	0.00	
			35.00000	992.000		34,720.00
0040	202-00202	*Removal of Gutter	96.000	96.000		
			LF	0.000	0.00	
			35.00000	96.000		3,360.00
0045	202-00203	*Removal of Curb and Gutter	1,533.000	1,533.000		
			LF	0.000	0.00	
			45.00000	1,533.000		68,985.00
0050	202-00210	*Removal of Concrete Pavement	617.500	617.500		
			SY	0.000	0.00	
			50.00000	617.500		30,875.00
0055	202-00220	*Removal of Asphalt Mat	986.300	986.300		
			SY	0.000	0.00	
			20.00000	986.300		19,726.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	4,493.750	4,493.750		
			SF	0.000	0.00	
			4.10000	4,493.750		18,424.38
0065	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			76.00000	1.000		76.00
0070	202-00828	*Removal of Traffic Signal Equipment (17th Street)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0075	202-00828	*Removal of Traffic Signal Equipment (22nd Street	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0080	202-00828	*Removal of Traffic Signal Equipment (32nd Street)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0085	202-04000	*Plug Structure	3.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0090	203-00010	*Unclassified Excavation (Complete In Place)	863.300	863.300		
			CY	0.000	0.00	
			116.00000	863.300		100,142.80
0095	203-01594	*Combination Loader	51.500	51.500		
			HOURL	0.000	0.00	
			230.00000	51.500		11,845.00
0100	203-01597	*Potholing	50.000	50.000		
			HOURL	0.000	0.00	
			610.00000	50.000		30,500.00
0105	203-02330	*Laborer	66.000	66.000		
			HOURL	0.000	0.00	
			76.00000	66.000		5,016.00
0110	206-00000	*Structure Excavation	16.000	16.000		
			CY	0.000	0.00	
			230.00000	16.000		3,680.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	206-00100	*Structure Backfill (Class 1)	16.000	16.000		
			CY	0.000	0.00	
			175.00000	16.000		2,800.00
0120	207-00205	*Topsoil	50.100	50.100		
			CY	0.000	0.00	
			210.00000	50.100		10,521.00
0125	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0130	208-00035	*Aggregate Bag	284.000	284.000		
			LF	0.000	0.00	
			10.00000	284.000		2,840.00
0135	208-00046	Pre-fabricated Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			8,000.00000	3.000		24,000.00
0140	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	11.000	11.000		
			EACH	0.000	0.00	
			75.00000	11.000		825.00
0145	208-00103	*Removal and Disposal of Sediment (Labor)	31.500	31.500		
			HOOR	0.000	0.00	
			65.00000	31.500		2,047.50
0150	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			157.00000	0.000		0.00
0155	210-00815	*Reset Sign Panel	13.000	13.000		
			EACH	0.000	0.00	
			118.00000	13.000		1,534.00
0160	210-02510	*Relay Sprinkler System (17th Street)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0165	210-02510	*Relay Sprinkler System (22nd Street)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-02510	*Relay Sprinkler System (32nd Street)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0175	210-04010	*Adjust Manhole	3.000	3.000		
			EACH	0.000	0.00	
			5,500.00000	3.000		16,500.00
0180	210-04015	*Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0185	210-04020	*Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0190	210-04050	*Adjust Valve Box	4.000	4.000		
			EACH	0.000	0.00	
			1,800.00000	4.000		7,200.00
0195	212-00006	*Seeding (Native)	0.110	0.110		
			ACRE	0.000	0.00	
			7,000.00000	0.110		770.00
0200	212-00032	*Soil Conditioning	0.110	0.110		
			ACRE	0.000	0.00	
			15,000.00000	0.110		1,650.00
0205	212-00050	*Sod	1,675.000	1,675.000		
			SF	0.000	0.00	
			3.00000	1,675.000		5,025.00
0210	213-00004	*Mulching (Weed Free Straw)	0.110	0.110		
			ACRE	0.000	0.00	
			7,000.00000	0.110		770.00
0215	213-00008	*Mulching (Wood Chip)	0.000	0.000		
			CF	0.000	0.00	
			40.00000	0.000		0.00
0220	213-00061	*Mulch Tackifier	22.000	22.000		
			LB	0.000	0.00	
			12.00000	22.000		264.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	214-00350	*Deciduous Shrub (5 Gallon Container)	4.000	4.000		
			EACH	0.000	0.00	
			160.00000	4.000		640.00
0230	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0235	250-00050	*Monitoring Technician	77.500	77.500		
			HOOR	0.000	0.00	
			225.00000	77.500		17,437.50
0240	250-00110	*Health and Safety Officer	1.000	1.000		
			HOOR	0.000	0.00	
			175.00000	1.000		175.00
0245	250-00120	*Material Sampling and Delivery	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0250	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0255	250-00210	*Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0260	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0265	304-02005	*Aggregate Base Course (Class 2)	133.800	133.800		
			CY	0.000	0.00	
			145.00000	133.800		19,401.00
0270	304-06007	*Aggregate Base Course (Class 6)	601.000	601.000		
			CY	0.000	0.00	
			150.00000	601.000		90,150.00
0275	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	407.700	407.700		
			SY	0.000	0.00	
			150.00000	407.700		61,155.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	92.500	92.500		
			SY	0.000	0.00	
			200.00000	92.500		18,500.00
0285	412-00901	*Concrete Pavement (9 Inch) (Special) (Fast Track)	1,253.500	1,253.500		
			SY	0.000	0.00	
			195.00000	1,253.500		244,432.50
0290	503-00036	*Drilled Caisson (36 Inch)	211.000	211.000		
			LF	0.000	0.00	
			1,250.00000	211.000		263,750.00
0295	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			1,300.00000	21.000		27,300.00
0300	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	174.500	174.500		
			LF	0.000	0.00	
			225.00000	174.500		39,262.50
0305	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	116.000	116.000		
			LF	0.000	0.00	
			235.00000	116.000		27,260.00
0310	603-10120	*12 Inch Corrugated Steel Pipe	32.000	32.000		
			LF	0.000	0.00	
			210.00000	32.000		6,720.00
0315	603-10360	*36 Inch Corrugated Steel Pipe	4.000	4.000		
			LF	0.000	0.00	
			420.00000	4.000		1,680.00
0320	604-16005	*Inlet Type 16 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0325	604-16505	*Inlet Type 16 (Double) (5 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			13,000.00000	9.000		117,000.00
0325		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	604-30005	*Manhole Slab Base (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			10,000.00000	6.000		60,000.00
0330		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0335	607-11525	*Fence (Plastic)	800.000	800.000		
			LF	0.000	0.00	
			12.00000	800.000		9,600.00
0340	608-00006	*Concrete Sidewalk (6 Inch)	509.600	509.600		
			SY	0.000	0.00	
			130.00000	509.600		66,248.00
0345	608-00010	*Concrete Curb Ramp	569.700	569.700		
			SY	0.000	0.00	
			150.00000	569.700		85,455.00
0350	608-10000	*Sidewalk Drain	12.000	12.000		
			LF	0.000	0.00	
			200.00000	12.000		2,400.00
0355	609-20010	*Curb Type 2 (Section B)	67.500	67.500		
			LF	0.000	0.00	
			50.00000	67.500		3,375.00
0360	609-21010	*Curb and Gutter Type 2 (Section I-B) (1.5' Pan)	692.500	692.500		
			LF	0.000	0.00	
			50.00000	692.500		34,625.00
0365	609-21020	*Curb and Gutter Type 2 (Section II-B)	676.000	676.000		
			LF	0.000	0.00	
			52.00000	676.000		35,152.00
0370	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	2,072.800	2,072.800		
			SF	0.000	0.00	
			40.00000	2,072.800		82,912.00
0375	612-00041	*Delineator (Flexible) (Type I) (Crystal)	4.000	4.000		
			EACH	0.000	0.00	
			80.00000	4.000		320.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	613-00100	*1 Inch Electrical Conduit (Trench)	330.000	330.000		
			LF	0.000	0.00	
			25.00000	330.000		8,250.00
0385	613-00200	*2 Inch Electrical Conduit (Trench)	1,097.000	1,097.000		
			LF	0.000	0.00	
			19.00000	1,097.000		20,843.00
0390	613-00206	*2 Inch Electrical Conduit (Bored)	203.000	203.000		
			LF	0.000	0.00	
			37.00000	203.000		7,511.00
0395	613-00300	*3 Inch Electrical Conduit (Trench)	1,576.000	1,576.000		
			LF	0.000	0.00	
			35.00000	1,576.000		55,160.00
0400	613-00306	*3 Inch Electrical Conduit (Bored)	406.000	406.000		
			LF	0.000	0.00	
			38.00000	406.000		15,428.00
0405	613-07023	*Pull Box (24"x36"x24")	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00
0410	613-07060	*Pull Box (18"x30"x18") Deep	13.000	13.000		
			EACH	0.000	0.00	
			1,900.00000	13.000		24,700.00
0415	613-10000	*Wiring (17th Street)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0420	613-10000	*Wiring (22nd Street	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0425	613-10000	*Wiring (32nd Street)	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0430	613-13006	*Luminare (LED) (8500 Lumens)	12.000	12.000		
			EACH	0.000	0.00	
			1,000.00000	12.000		12,000.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	614-00011	*Sign Panel (Class I)	18.000	18.000		
			SF	0.000	0.00	
			22.00000	18.000		396.00
0440	614-00012	*Sign Panel (Class II)	314.500	314.500		
			SF	0.000	0.00	
			50.00000	314.500		15,725.00
0445	614-01512	*Steel Sign Support (2-Inch Round)(Post)	155.500	155.500		
			LF	0.000	0.00	
			12.00000	155.500		1,866.00
0450	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	16.000	16.000		
			EACH	0.000	0.00	
			76.00000	16.000		1,216.00
0455	614-10160	*Signal Head Backplates	31.000	31.000		
			EACH	0.000	0.00	
			290.00000	31.000		8,990.00
0460	614-70150	*Pedestrian Signal Face (16) (Countdown)	24.000	24.000		
			EACH	0.000	0.00	
			850.00000	24.000		20,400.00
0465	614-70336	*Traffic Signal Face (12-12-12)	30.000	30.000		
			EACH	0.000	0.00	
			1,300.00000	30.000		39,000.00
0470	614-70336	*Traffic Signal Face (12-12-12) (Bicycle)	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0475	614-70448	*Traffic Signal Face (12-12-12-12)	25.000	25.000		
			EACH	0.000	0.00	
			1,600.00000	25.000		40,000.00
0480	614-72740	*Blank Out Sign(LED)(Single Faced)	0.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0485	614-72854	*Traffic Controller Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			19,000.00000	3.000		57,000.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0490	614-72863	*Pedestrian Push Button Post Assembly (Accessible)	26.000	26.000		
		EACH		0.000	0.00	
			2,700.00000	26.000		70,200.00
0495	614-72866	*Fire Preemption Unit and Timer	6.000	6.000		
		EACH		0.000	0.00	
			5,000.00000	6.000		30,000.00
0500	614-72885	*Traffic Signal Vehicle Detector (Special) (Advanced)	6.000	6.000		
		EACH		0.000	0.00	
			9,000.00000	6.000		54,000.00
0505	614-72885	*Traffic Signal Vehicle Detector (Special) (Stop Bar)	12.000	12.000		
		EACH		0.000	0.00	
			8,500.00000	12.000		102,000.00
0510	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (30 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			3,500.00000	1.000		3,500.00
0515	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (35 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			3,500.00000	1.000		3,500.00
0520	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (40 ft Mast Arm)	2.000	2.000		
		EACH		0.000	0.00	
			3,500.00000	2.000		7,000.00
0525	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (50 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			3,500.00000	1.000		3,500.00
0530	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (55 ft Mast Arm)	6.000	6.000		
		EACH		0.000	0.00	
			3,700.00000	6.000		22,200.00
0535	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (65 ft Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			4,100.00000	1.000		4,100.00
0540	614-86105	*Telemetry (Field)	3.000	3.000		
		EACH		0.000	0.00	
			7,000.00000	3.000		21,000.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0545	614-86800	*Uninterrupted Power Supply	3.000	3.000		
			EACH	0.000	0.00	
			8,500.00000	3.000		25,500.00
0550	619-06060	*6 Inch Ductile Iron Pipe	55.000	55.000		
			LF	0.000	0.00	
			175.00000	55.000		9,625.00
0555	619-40120	*1-1/2 Inch Copper Pipe	16.000	16.000		
			LF	0.000	0.00	
			210.00000	16.000		3,360.00
0560	619-50320	*4 Inch Plastic Pipe	2.000	2.000		
			LF	0.000	0.00	
			210.00000	2.000		420.00
0565	619-77300	*Corporation Stop	0.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0570	619-77400	*Curb Stop and Box	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0575	619-78049	*6 Inch Fire Hydrant (Install Only)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0580	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0585	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			355,000.00000	1.000		355,000.00
0590	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0595	627-00013	*Pavement Marking Paint (High Build) (Temporary)	12.000	12.000		
			GAL	0.000	0.00	
			70.00000	12.000		840.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

ESTIMATE RUN 01/31/2020

09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0600	627-00070	*Preformed Thermoplastic Pavement Marking (Inlaid)	0.000	0.000		
		SF		0.000	0.00	
			21.00000	0.000		0.00
0605	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	2,653.800	2,653.800		
		SF		0.000	0.00	
			15.00000	2,653.800		39,807.00
0610	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	645.800	645.800		
		SF		0.000	0.00	
			14.00000	645.800		9,041.20
0615	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	1,759.300	1,759.300		
		SF		0.000	0.00	
			25.00000	1,759.300		43,982.50
0620	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe (Inlaid)	621.500	621.500		
		SF		0.000	0.00	
			26.00000	621.500		16,159.00
0625	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	3,278.300	3,278.300		
		SF		0.000	0.00	
			16.00000	3,278.300		52,452.80
0630	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	636.600	636.600		
		SF		0.000	0.00	
			17.00000	636.600		10,822.20
0635	630-00000	*Flagging	2,846.250	2,846.250		
		HOURLY		0.000	0.00	
			25.00000	2,846.250		71,156.25
0640	630-00007	*Traffic Control Inspection	103.000	103.000		
		DAY		0.000	0.00	
			70.00000	103.000		7,210.00
0645	630-00012	*Traffic Control Management	170.000	170.000		
		DAY		0.000	0.00	
			850.00000	170.000		144,500.00
0650	630-00040	*Traffic Incident Management Plan Development	1.000	1.000		
		L S		0.000	0.00	
			15,000.00000	1.000		15,000.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655	630-00041	*Traffic Incident Management Plan Implementation	8.470	8.470		
			MON	0.000	0.00	
			15,000.00000	8.470		127,050.00
0660	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			225.00000	4.000		900.00
0665	630-80341	*Construction Traffic Sign (Panel Size A)	64.000	64.000		
			EACH	0.000	0.00	
			35.00000	64.000		2,240.00
0670	630-80342	*Construction Traffic Sign (Panel Size B)	23.000	23.000		
			EACH	0.000	0.00	
			35.00000	23.000		805.00
0675	630-80344	*Construction Traffic Sign (Special)	162.350	162.350		
			SF	0.000	0.00	
			18.00000	162.350		2,922.30
0680	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00
0685	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0690	630-80360	*Drum Channelizing Device	87.000	87.000		
			EACH	0.000	0.00	
			18.00000	87.000		1,566.00
0695	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	25.000		
			EACH	0.000	0.00	
			25.00000	25.000		625.00
0700	630-80377	Portable Water Filled Barrier (Temporary)	100.000	100.000		
			LF	0.000	0.00	
			50.00000	100.000		5,000.00
0705	630-80380	*Traffic Cone	100.000	100.000		
			EACH	0.000	0.00	
			3.00000	100.000		300.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 01/31/2020
 09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0710	630-85010	Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0715	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70014	F/A Incentive	5,000.000	5,000.000		
			F A	0.000	0.00	
			1.00000	5,000.000		5,000.00
0730	700-70060	F/A Adjust (Utilities)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70082	F/A Furnish & Install Electrical Service	11,152.940	4,745.600		
			F A	6,407.340	6,407.34	
			1.00000	11,152.940		11,152.94
0740	700-70380	*F/A Erosion Control	16,563.480	16,563.478		
			F A	0.000	0.00	
			1.00000	16,563.478		16,563.48
0790	700-70130	F/A Repair Repair to Ped Push Button	2,271.380	0.000		
			F A	2,271.380	2,271.38	
			1.00000	2,271.380		2,271.38
0800	900-00005	Added Item (Day)/ LIGHT PLANTS (2)	10.000	10.000		
			DAY	0.000	0.00	
			525.80000	10.000		5,258.00
0805	630-80350	Vert Panel	100.000	100.000		
			EACH	0.000	0.00	
			25.00000	100.000		2,500.00
0815	625-00001	Const Surveying (Hour)	22.500	0.000		
			HOOR	22.500	3,375.00	
			150.00000	22.500		3,375.00

CONTID: C20737S
 PCN: 20737S-BID
 PROJECT: NHPPC200-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2020

ESTIMATE NO: 0011

09:39:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0820	900-00006	Added Item (Dollar)/ Unused Pavement Marking	741.320	0.000		
			DOL	741.320	741.32	
			1.00000	741.320		741.32
0830	900-00014	Added Item (Lump Sum)/ Concrete Pay Reduction	-1.000	0.000		
			L S	-1.000	-220.00	
			220.00000	-1.000		-220.00
0835	900-00006	Added Item (Dollar)/ (Deleted Blank Out Sign)	1.000	0.000		
			DOL	1.000	18,000.00	
			18,000.00000	1.000		18,000.00

			CAT 0200	CURRENT AMT	\$ 3,802,058.55	\$ 30,575.04 \$ 3,802,058.55
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0745	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			7,000.00000	2.000		14,000.00
0810	900-00006	Added Item (Dollar)/ Alert Traffic Control Lien	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0400	CURRENT AMT	\$ 14,000.00	\$ 0.00 \$ 14,000.00

			PROJECT TOTAL	CURRENT AMT	\$ 3,816,058.55	\$ 30,575.04 \$ 3,816,058.55