

ESTIMATE SUMMARY

CONTID: C20754

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 20754-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 50.0 DAYS

TIME ALLOW:

176 WORK DAYS

SH 167 FROM MP 0 -- 4.9 NEAR FOWLER

PERCENT TIME: 28.41

ORIG TIME ALLOW:

176 WORK DAYS

PROJECT NO:

STR167A-002

SH 167 FROM MP 0 to 4.9 NEAR FO

NAME OF ROAD:

PROJECT COUNTIES:

OTERO

CROWLEY

CONTRACTOR:

A and S CONSTRUCTION CO.

P.O. BOX 566

CANON CITY

CO 81215-05 (719)275-4555

PAY PERIOD ENDING

02/23/2019

DATE TIME STARTED 10/09/2018

DATE LET

08/23/2018

DATE WORK BEGAN 10/16/2018

DATE AWARDED

09/13/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED

10/09/2018

DATE ACCEPTED

DATE NOTICE TO PROCEED

10/09/2018

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 6,070,621.70 PARTICIPATING

\$ 1,661,610.17

\$ 156,339.70

AWARD PROJECT AMT: \$ 5,715,910.10 NON-PARTICIPATING

0.00

0.00

PERCENT COMPLETE: 27.37% TOTAL EARNINGS

1,661,610.17

156,339.70

FUNDS AVAILABLE: \$ 4,409,011.53 STOCKPILED MATERIALS

0.00

0.00

GROSS EARNINGS

1,661,610.17

156,339.70

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-41,503.63

-3,299.41

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

1,620,106.54

153,040.29

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

1,620,106.54

153,040.29

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$

153,040.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	206.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0010	202-00200	*Removal of Sidewalk	460.000	36.220		
			SY	85.900	1,374.40	
			16.00000	122.120		1,953.92
0015	202-00203	*Removal of Curb and Gutter	605.000	35.500		
			LF	191.000	1,910.00	
			10.00000	226.500		2,265.00
0020	202-00210	*Removal of Concrete Pavement	247.000	0.000		
			SY	45.300	1,359.00	
			30.00000	45.300		1,359.00
0025	202-00220	Removal of Asphalt Mat	1,720.000	12.440		
			SY	43.800	219.00	
			5.00000	56.240		281.20
0030	202-00240	*Removal of Asphalt Mat (Planing)	33,254.000	24,328.000		
			SY	0.000	0.00	
			4.00000	24,328.000		97,312.00
0035	202-00810	*Removal of Ground Sign	132.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0040	202-00821	*Removal of Sign Panel	25.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0045	203-00060	Embankment Material (Complete In Place)	51.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0050	203-00065	Embankment Material (Complete In Place) (R20)	37.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0055	203-00100	Muck Excavation	25.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01500	Blading	70.000	0.000		
			HOURLY	0.000	0.00	
			120.00000	0.000		0.00
0065	203-01510	Backhoe	50.000	0.000		
			HOURLY	0.000	0.00	
			140.00000	0.000		0.00
0070	203-01550	Dozing	50.000	0.000		
			HOURLY	0.000	0.00	
			135.00000	0.000		0.00
0075	203-01594	Combination Loader	20.000	0.000		
			HOURLY	0.000	0.00	
			120.00000	0.000		0.00
0080	203-01597	Potholing	60.000	0.000		
			HOURLY	8.000	1,920.00	
			240.00000	8.000		1,920.00
0085	203-01622	Sweeping (With Pickup Broom)	20.000	0.000		
			HOURLY	0.000	0.00	
			170.00000	0.000		0.00
0090	203-02330	Laborer	16.000	0.000		
			HOURLY	0.000	0.00	
			50.00000	0.000		0.00
0095	207-00205	Topsoil	670.000	0.000		
			CY	0.000	0.00	
			1.00000	0.000		0.00
0100	207-00210	Stockpile Topsoil	1,000.000	0.000		
			CY	0.000	0.00	
			0.50000	0.000		0.00
0105	208-00002	Erosion Log Type 1 (12 Inch)	604.000	80.000		
			LF	0.000	0.00	
			6.00000	80.000		480.00
0110	208-00012	Erosion Log Type 1 (9 Inch)	240.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00035	Aggregate Bag	730.000	8.000		
			LF	60.000	600.00	
			10.00000	68.000		680.00
0120	208-00045	*Concrete Washout Structure	2.000	0.000		
			EACH	2.000	2,600.00	
			1,300.00000	2.000		2,600.00
0125	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	12.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0130	208-00054	Storm Drain Inlet Protection (Type II)	6.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0135	208-00056	Storm Drain Inlet Protection (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0140	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	150.000	2.000		
			HOOR	0.000	0.00	
			50.00000	2.000		100.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00
0155	208-00106	Sweeping (Sediment Removal)	81.000	1.000		
			HOOR	0.000	0.00	
			170.00000	1.000		170.00
0160	208-00107	Removal of Trash	121.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0165	208-00207	Erosion Control Management	161.000	25.000		
			DAY	6.000	1,800.00	
			300.00000	31.000		9,300.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-00066	Reset Monument Box	11.000 EACH 600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0175	210-00827	Reset Pull Box	2.000 EACH 700.00000	0.000 1.000 1.000	700.00	700.00
0180	210-04010	Adjust Manhole	9.000 EACH 900.00000	0.000 1.000 1.000	900.00	900.00
0185	210-04050	Adjust Valve Box	9.000 EACH 600.00000	0.000 0.000 0.000	0.00	0.00
0190	210-04060	Adjust Water Meter	1.000 EACH 400.00000	0.000 1.000 1.000	400.00	400.00
0195	212-00006	*Seeding (Native)	2.000 ACRE 2,000.00000	0.000 0.000 0.000	0.00	0.00
0200	212-00032	*Soil Conditioning	1.000 ACRE 4,000.00000	0.000 0.000 0.000	0.00	0.00
0205	213-00002	*Mulching (Weed Free Hay)	1.000 ACRE 3,500.00000	0.000 0.000 0.000	0.00	0.00
0210	214-00000	Landscape Maintenance	1.000 L S 3,000.00000	0.000 0.000 0.000	0.00	0.00
0215	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,100.000 SY 4.00000	0.000 0.000 0.000	0.00	0.00
0220	304-06007	Aggregate Base Course (Class 6)	415.000 CY 50.00000	3.000 0.000 3.000	0.00	150.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	304-08002	Aggregate Base Course (Shoulder Material)	150.000	0.000		
			CY	0.000	0.00	
			44.00000	0.000		0.00
0230	304-09100	Aggregate Base Course (Recycled Asphalt Pavement)	1,181.000	831.280		
			TON	0.000	0.00	
			18.00000	831.280		14,963.04
0235	307-00000	*Hydrated Lime	293.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0240	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	704.000	28.490		
			TON	0.000	0.00	
			190.00000	28.490		5,413.10
0245	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	13,209.000	6,189.170		
			TON	0.000	0.00	
			82.00000	6,189.170		507,511.94
0250	406-09500	*Cold Bituminous Pavement (Recycle)	117,812.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0255	409-01015	*Cover Coat Material (Type I)	48,035.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0260	409-02015	*Cover Coat Material (Type II)	95,914.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0265	409-09500	*Slurry Seal Material	45,408.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0270	411-10216	*Emulsified Asphalt (CRS-2P)	68,303.000	0.000		
			GAL	0.000	0.00	
			2.60000	0.000		0.00
0275	411-10255	Emulsified Asphalt (Slow-Setting)	4,061.000	3,353.510		
			GAL	0.000	0.00	
			4.00000	3,353.510		13,414.04

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	411-90040	*Recycling Agent	163,527.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0285	412-00600	*Concrete Pavement (6 Inch)	21.000	0.000		
			SY	3.600	576.00	
			160.00000	3.600		576.00
0290	506-00212	*Riprap (12 Inch)	16.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
0295	603-10180	18 Inch Corrugated Steel Pipe	110.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0300	607-11580	Fence (Temporary)	240.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0305	608-00000	*Concrete Sidewalk	292.000	23.360		
			SY	65.100	5,208.00	
			80.00000	88.460		7,076.80
0310	608-00010	*Concrete Curb Ramp	322.000	30.340		
			SY	88.100	17,620.00	
			200.00000	118.440		23,688.00
0315	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,295.000	102.200		
			LF	296.000	13,320.00	
			45.00000	398.200		17,919.00
0320	609-24006	*Gutter Type 2 (6 Foot)	127.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0325	609-24008	*Gutter Type 2 (8 Foot)	200.000	0.000		
			LF	55.000	4,950.00	
			90.00000	55.000		4,950.00
0330	609-60011	*Curb Type 6 (Section M)	50.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	610-00030	*Median Cover Material (Concrete)	472.000	0.000		
			SF	217.000	3,472.00	
			16.00000	217.000		3,472.00
0340	612-00001	*Delineator (Type I)	93.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0345	612-00003	*Delineator (Type III)	35.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0350	612-00041	*Delineator (Flexible) (Type I)	273.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0355	612-00042	*Delineator (Flexible) (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0360	612-00043	*Delineator (Flexible) (Type III)	20.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0365	614-00011	*Sign Panel (Class I)	537.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0370	614-00012	*Sign Panel (Class II)	1,045.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0375	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	39.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0380	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	93.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0385	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	625-00000	*Construction Surveying	1.000	0.278		
			L S	0.070	2,800.00	
			40,000.00000	0.348		13,920.00
0395	626-00000	*Mobilization	1.000	0.500		
			L S	0.100	46,359.30	
			463,593.00000	0.600		278,155.80
0400	626-01103	*Public Information Services (Tier III)	1.000	0.375		
			L S	0.125	1,875.00	
			15,000.00000	0.500		7,500.00
0405	627-00011	*Pavement Marking Paint (Waterborne)	2,487.000	258.460		
			GAL	0.000	0.00	
			41.00000	258.460		10,596.86
0410	627-00013	*Pavement Marking Paint (High Build)	1,907.000	0.000		
			GAL	0.000	0.00	
			43.00000	0.000		0.00
0415	627-00030	Raised Pavement Marker (Temporary)	24,611.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0420	627-00070	*Preformed Thermoplastic Pavement Marking	126.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0425	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	620.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0430	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	736.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0435	630-00000	*Flagging	3,500.000	1,199.500		
			HOUR	143.000	3,146.00	
			22.00000	1,342.500		29,535.00
0440	630-00007	*Traffic Control Inspection	90.000	42.000		
			DAY	19.000	1,710.00	
			90.00000	61.000		5,490.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-00012	*Traffic Control Management	176.000	64.000		
			DAY	9.000	6,300.00	
			700.00000	73.000		51,100.00
0450	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			80.00000	1.000		80.00
0455	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0460	630-80337	*Barricade (Type 3 M-C) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0465	630-80341	*Construction Traffic Sign (Panel Size A)	78.000	27.000		
			EACH	8.000	120.00	
			15.00000	35.000		525.00
0470	630-80342	*Construction Traffic Sign (Panel Size B)	68.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0475	630-80355	*Portable Message Sign Panel	8.000	4.000		
			EACH	0.000	0.00	
			12,000.00000	4.000		48,000.00
0480	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0485	630-80360	*Drum Channelizing Device	155.000	40.000		
			EACH	0.000	0.00	
			12.00000	40.000		480.00
0490	630-80380	*Traffic Cone	100.000	15.000		
			EACH	0.000	0.00	
			3.00000	15.000		45.00
0495	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0505	630-86810	*Traffic Signal (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0510	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70012	F/A Asphalt Pavement Incentive	85,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70016	F/A Fuel Cost Adjustment	19,750.000	634.100		
			F A	0.000	0.00	
			1.00000	634.100		634.10
0530	700-70019	F/A Asphalt Cement Cost Adjustment	57,000.000	-36,701.220		
			F A	0.000	0.00	
			1.00000	-36,701.220		-36,701.22
0535	700-70023	F/A On-The-Job Trainee	2,560.000	1,641.000		
			F A	0.000	0.00	
			1.00000	1,641.000		1,641.00
0540	700-70025	F/A Quality Incentive Payment	44,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70031	F/A Interim Surface Repair	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70042	F/A Railroad Flagging	29,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 03/11/2019

12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	411-10025	Emul Asph (Sp) (CQS-1hL) CMO 002	58.000	0.000		
			TON	0.000	0.00	
			610.00000	0.000		0.00
0745	625-00001	Const Surveying (Hour) CMO 002	90.000	42.000		
			HOUR	19.000	2,850.00	
			150.00000	61.000		9,150.00
0750	630-80344	Const Traf Sign (Spec) CMO 002	75.000	8.000		
			SF	0.000	0.00	
			18.00000	8.000		144.00

			CAT 0200	CURRENT AMT	\$ 5,020,365.30 \$	124,088.70 \$ 1,147,150.58

CAT NO0300 STRUCTURES						
0565	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,914.000	2,227.330		
			SY	0.000	0.00	
			22.00000	2,227.330		49,001.26
0570	202-00425	*Removal of Bridge Railing	961.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0575	202-00453	*Removal of Portions of Present Structure (Class 2)	332.050	291.000		
			SY	41.050	12,315.00	
			300.00000	332.050		99,615.00
0580	202-00460	*Removal of Portions of Present Structure (Class 3)	185.240	148.000		
			SY	37.240	14,896.00	
			400.00000	185.240		74,096.00
0585	202-00504	*Removal of Expansion Device	84.000	56.000		
			LF	28.000	5,040.00	
			180.00000	84.000		15,120.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0590	202-01130	*Removal of Guardrail Type 3	140.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0595	206-00065	*Structure Backfill (Flow-Fill)	4.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0600	210-00520	*Rebuild Portions of Present Structure	47.000	0.000		
			SY	0.000	0.00	
			1,600.00000	0.000		0.00
0605	240-00010	Removal of Nests	24.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0610	240-00020	Netting	2,670.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0615	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	379.000	379.000		
			TON	0.000	0.00	
			82.00000	379.000		31,078.00
0620	409-02015	Cover Coat Material (Type II)	432.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0625	409-09500	*Slurry Seal Material	432.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0630	509-00000	*Structural Steel	74.000	0.000		
			LB	0.000	0.00	
			15.00000	0.000		0.00
0635	509-00001	*Structural Steel (Galvanized)	1,929.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0640	515-00120	*Waterproofing (Membrane)	1,309.800	1,309.800		
			SY	0.000	0.00	
			22.00000	1,309.800		28,815.60

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0645	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	56.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0650	518-01050	*Bridge Expansion Device (Special)	28.000	28.000		
			LF	0.000	0.00	
			700.00000	28.000		19,600.00
0655	601-03041	*Concrete Class D (Bridge) (Special)	72.000	60.180		
			CY	0.000	0.00	
			1,800.00000	60.180		108,324.00
0660	601-51005	*Galvanic Anodes	1,228.000	1,228.000		
			EACH	0.000	0.00	
			30.00000	1,228.000		36,840.00
0665	602-00000	*Reinforcing Steel	2,500.000	612.365		
			LB	0.000	0.00	
			2.00000	612.365		1,224.73
0670	602-00020	*Reinforcing Steel (Epoxy Coated)	183.000	183.000		
			LB	0.000	0.00	
			15.00000	183.000		2,745.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,219.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0680	606-00305	*Guardrail Type 3 (Special)	24.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0685	606-00720	*Guardrail Type 7 (Style CC)	30.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0690	606-01370	*Transition Type 3G	12.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0695	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C20754
 PCN: 20754-BID
 PROJECT: STR167A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 03/11/2019
 12:19:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0700	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0705	606-02003	*End Anchorage (Nonflared)	9.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0710	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0715	606-11010	*Bridge Rail Type 10R	846.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0720	606-11015	*Bridge Rail Type 10R (Special)	120.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00

			CAT 0300	CURRENT AMT \$	996,256.40 \$	32,251.00 \$ 466,459.59
CAT NO0400 Construction Engineering Bid Items						
0725	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0730	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0735	620-00020	Sanitary Facility	2.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00

			CAT 0400	CURRENT AMT \$	54,000.00 \$	0.00 \$ 48,000.00

			PROJECT TOTAL	CURRENT AMT \$	6,070,621.70 \$	156,339.70 \$ 1,661,610.17