

ESTIMATE SUMMARY

 CONTID: C20794 ESTIMATE NO: 0009 FINL SPEC YR: 2005
 PCN: 20794-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 109.0 DAYS TIME ALLOW: 110 WORK DAYS
 FY16 TRAFFIC SIGNALS PERCENT TIME: 99.09 ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: SHER100-239
 Signal Replacement @ 287 and 10th, 287 and Lamar St., and Fo

NAME OF ROAD:

PROJECT COUNTIES: BROOMFIELD, REGION 1 DOUGLAS, REGION 1

CONTRACTOR:

INTERFACE COMMUNICATIONS COMPANY PAY PERIOD ENDING 09/14/2017 DATE TIME STARTED 07/25/2016
 5400 Mt. Meeker Rd. DATE LET 05/26/2016 DATE WORK BEGAN 07/25/2016
 Suite A DATE AWARDED 06/08/2016 DATE TIME STOPPED 06/19/2017
 DATE CONTRACT EXECUTED 06/24/2016 DATE ACCEPTED 06/19/2017
 BOULDER CO 80501 (303)530-4212 DATE NOTICE TO PROCEED 07/25/2016

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,240,538.20 PARTICIPATING	\$ 1,240,538.21	\$ 2,461.30
AWARD PROJECT AMT:	\$ 1,037,908.13 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,240,538.21	2,461.30
FUNDS AVAILABLE:	\$ -0.01 STOCKPILED MATERIALS	8,196.39	0.00
	GROSS EARNINGS	1,248,734.60	2,461.30
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	15,568.62
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,248,734.60	18,029.92
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,248,734.60	18,029.92
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 18,029.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00019	*Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,090.00000	2.000		2,180.00
0010	202-00033	*Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,853.00000	1.000		1,853.00
0015	202-00035	*Removal of Pipe	24.000	24.000		
			LF	0.000	0.00	
			33.00000	24.000		792.00
0020	202-00090	Removal of Delineator	8.000	8.000		
			EACH	0.000	0.00	
			8.00000	8.000		64.00
0025	202-00190	*Removal of Concrete Median Cover Material	75.360	75.360		
			SY	0.000	0.00	
			35.00000	75.360		2,637.60
0030	202-00200	*Removal of Sidewalk	414.230	414.230		
			SY	0.000	0.00	
			24.00000	414.230		9,941.52
0035	202-00203	*Removal of Curb and Gutter	687.000	687.000		
			LF	0.000	0.00	
			15.26000	687.000		10,483.62
0040	202-00206	*Removal of Concrete Curb Ramp	66.840	66.840		
			SY	0.000	0.00	
			35.00000	66.840		2,339.40
0045	202-00210	*Removal of Concrete Pavement	1,044.000	1,044.000		
			SY	0.000	0.00	
			20.00000	1,044.000		20,880.00
0050	202-00250	*Removal of Pavement Marking	1,498.000	1,498.000		
			SF	0.000	0.00	
			4.25000	1,498.000		6,366.50
0055	202-00810	Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			53.00000	2.000		106.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			16.00000	1.000		16.00
0065	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			12,670.00000	1.000		12,670.00
0070	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			1,635.00000	1.000		1,635.00
0075	203-01597	*Potholing	108.500	108.500		
			HOURL	0.000	0.00	
			164.00000	108.500		17,794.00
0080	206-00100	*Structure Backfill (Class 1)	68.000	68.000		
			CY	0.000	0.00	
			55.00000	68.000		3,740.00
0085	208-00035	Aggregate Bag	154.000	154.000		
			LF	0.000	0.00	
			6.00000	154.000		924.00
0090	208-00045	Concrete Washout Structure	6.000	6.000		
			EACH	0.000	0.00	
			1,561.00000	6.000		9,366.00
0095	208-00103	Removal and Disposal of Sediment (Labor)	16.000	16.000		
			HOURL	0.000	0.00	
			32.00000	16.000		512.00
0100	208-00105	Removal and Disposal of Sediment (Equipment)	7.000	7.000		
			HOURL	0.000	0.00	
			88.00000	7.000		616.00
0105	208-00207	*Erosion Control Management	25.000	25.000		
			DAY	0.000	0.00	
			93.00000	25.000		2,325.00
0110	210-00815	Reset Sign Panel	17.000	17.000		
			EACH	0.000	0.00	
			330.00000	17.000		5,610.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00866	Reset Fire Preemption Unit and Timer	3.000	3.000		
			EACH	0.000	0.00	
			456.00000	3.000		1,368.00
0120	212-00006	Seeding (Native)	0.120	0.120		
			ACRE	0.000	0.00	
			3,815.00000	0.120		457.80
0125	212-00032	Soil Conditioning	0.120	0.120		
			ACRE	0.000	0.00	
			3,815.00000	0.120		457.80
0130	304-06000	*Aggregate Base Course (Class 6)	501.680	501.680		
			TON	0.000	0.00	
			109.00000	501.680		54,683.12
0135	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	158.960	158.960		
			TON	0.000	0.00	
			273.00000	158.960		43,396.08
0140	412-01120	*Concrete Pavement (11 Inch) (Fast Track)	1,191.090	1,191.090		
			SY	0.000	0.00	
			121.00000	1,191.090		144,121.89
0145	503-00018	Drilled Caisson (18 Inch)	20.000	20.000		
			LF	0.000	0.00	
			110.00000	20.000		2,200.00
0150	503-00036	*Drilled Caisson (36 Inch)	95.000	95.000		
			LF	0.000	0.00	
			301.00000	95.000		28,595.00
0155	503-00048	*Drilled Caisson (48 Inch)	63.000	63.000		
			LF	0.000	0.00	
			387.00000	63.000		24,381.00
0160	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	88.000	88.000		
			LF	0.000	0.00	
			100.00000	88.000		8,800.00
0165	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	16.000	16.000		
			LF	0.000	0.00	
			120.00000	16.000		1,920.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	604-19105	*Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,322.00000	1.000		6,322.00
0175	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,502.00000	1.000		8,502.00
0180	604-30005	*Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,905.00000	1.000		4,905.00
0185	608-00006	*Concrete Sidewalk (6 Inch)	469.330	469.330		
			SY	0.000	0.00	
			42.00000	469.330		19,711.86
0190	608-00010	*Concrete Curb Ramp	95.610	95.610		
			SY	0.000	0.00	
			132.00000	95.610		12,620.52
0195	609-21010	*Curb and Gutter Type 2 (Section I-B)	78.000	78.000		
			LF	0.000	0.00	
			28.00000	78.000		2,184.00
0200	609-21020	*Curb and Gutter Type 2 (Section II-B)	550.000	550.000		
			LF	0.000	0.00	
			21.00000	550.000		11,550.00
0205	610-00030	*Median Cover Material (Concrete)	585.500	585.500		
			SF	0.000	0.00	
			12.00000	585.500		7,026.00
0210	612-00001	Delineator (Type I)	8.000	8.000		
			EACH	0.000	0.00	
			21.00000	8.000		168.00
0215	613-00206	*2 Inch Electrical Conduit (Bored)	2,391.000	2,391.000		
			LF	0.000	0.00	
			13.06000	2,391.000		31,226.46
0220	613-00306	*3 Inch Electrical Conduit (Bored)	2,271.000	2,271.000		
			LF	0.000	0.00	
			22.45000	2,271.000		50,983.95

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	613-01200	2 Inch Electrical Conduit (Plastic)	779.000	779.000		
			LF	0.000	0.00	
			14.00000	779.000		10,906.00
0230	613-01300	3 Inch Electrical Conduit (Plastic)	358.000	358.000		
			LF	0.000	0.00	
			20.00000	358.000		7,160.00
0235	613-07000	Pull Box (Special)	2.000	2.000		
			EACH	0.000	0.00	
			874.00000	2.000		1,748.00
0240	613-07003	Type Three Pull Box	7.000	7.000		
			EACH	0.000	0.00	
			727.00000	7.000		5,089.00
0245	613-07004	Type Four Pull Box	11.000	11.000		
			EACH	0.000	0.00	
			923.00000	11.000		10,153.00
0246	613-07005	Type Five Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,219.00000	4.000		4,876.00
0250	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			17,041.00000	1.000		17,041.00
0250		MATERIAL ALLOWANCE Signal Cable		8,196.390		
			L S	0.000	0.00	
			1.00000	8,196.390		8,196.39
0255	613-13006	Luminare (LED) (8500 Lumens)	4.000	4.000		
			EACH	0.000	0.00	
			555.00000	4.000		2,220.00
0255		MATERIAL ALLOWANCE Luminaire Led		0.000		
			EACH	0.000	0.00	
			555.00000	0.000		0.00
0260	613-80130	Service Meter Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			3,752.00000	2.000		7,504.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	614-00011	Sign Panel (Class I)	125.500	125.500		
			SF	0.000	0.00	
			20.00000	125.500		2,510.00
0270	614-00012	Sign Panel (Class II)	17.000	17.000		
			SF	0.000	0.00	
			28.00000	17.000		476.00
0275	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	4.000		
			EACH	0.000	0.00	
			424.00000	4.000		1,696.00
0280	614-70150	Pedestrian Signal Face (16) (Countdown)	18.000	18.000		
			EACH	0.000	0.00	
			392.00000	18.000		7,056.00
0280		MATERIAL ALLOWANCE Pedestrian Crossing Heads		0.000		
			EACH	0.000	0.00	
			392.00000	0.000		0.00
0285	614-70336	Traffic Signal Face (12-12-12)	28.000	28.000		
			EACH	0.000	0.00	
			448.00000	28.000		12,544.00
0285		MATERIAL ALLOWANCE Signal Heads 3 Stack		0.000		
			EACH	0.000	0.00	
			448.00000	0.000		0.00
0290	614-70448	Traffic Signal Face (12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			559.00000	8.000		4,472.00
0290		MATERIAL ALLOWANCE Signal Head 4 Stack		0.000		
			EACH	0.000	0.00	
			559.00000	0.000		0.00
0295	614-72860	Pedestrian Push Button	5.000	5.000		
			EACH	0.000	0.00	
			188.00000	5.000		940.00
0300	614-72863	Pedestrian Push Button Post Assembly	12.000	12.000		
			EACH	0.000	0.00	
			965.00000	12.000		11,580.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	614-72871	Loop Detector Wire (Prefab) Special	461.000	461.000		
			LF	0.000	0.00	
			3.00000	461.000		1,383.00
0310	614-72875	*Loop Detector Wire	1,649.000	1,649.000		
			LF	0.000	0.00	
			5.91000	1,649.000		9,745.59
0315	614-72889	Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	8.000	8.000		
			EACH	0.000	0.00	
			611.00000	8.000		4,888.00
0315		MATERIAL ALLOWANCE Micro Loops		0.000		
			EACH	0.000	0.00	
			611.00000	0.000		0.00
0320	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			13,310.00000	1.000		13,310.00
0325	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			14,214.00000	1.000		14,214.00
0330	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			17,010.00000	2.000		34,020.00
0335	614-82010	Traffic Signal Pole Steel (1 Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			12,953.00000	4.000		51,812.00
0340	614-84000	Traffic Signal Pedestal Pole Steel	4.000	4.000		
			EACH	0.000	0.00	
			1,716.00000	4.000		6,864.00
0345	614-86246	Controller (Type 170E-HC11)	2.000	2.000		
			EACH	0.000	0.00	
			16,099.00000	2.000		32,198.00
0350	614-86800	Uninterrupted Power Supply	2.000	2.000		
			EACH	0.000	0.00	
			6,188.00000	2.000		12,376.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0351	614-87646	*Fiber Optic Cable (Single Mode) (144 Strands) (Install Only	3,600.000	3,600.000		
		LF		0.000	0.00	
			1.35000	3,600.000		4,860.00
0352	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,800.000	1,800.000		
		LF		0.000	0.00	
			4.13000	1,800.000		7,434.00
0353	614-87406	*Fiber Optic Cable (Single Mode) (6 Strands)	2,000.000	2,000.000		
		LF		0.000	0.00	
			3.42000	2,000.000		6,840.00
0354	614-87506	*Splice Fiber Optic Cable (6 Strand)	1.000	1.000		
		EACH		0.000	0.00	
			876.00000	1.000		876.00
0355	614-87020	*Optical Transceiver	2.000	2.000		
		EACH		0.000	0.00	
			3,338.00000	2.000		6,676.00
0355		MATERIAL ALLOWANCE Meridian Modems		0.000		
		EACH		0.000	0.00	
			3,338.00000	0.000		0.00
0356	614-87501	*Splice Fiber Optic Cable (1 Strand)	144.000	144.000		
		EACH		0.000	0.00	
			24.67000	144.000		3,552.48
0357	614-87350	*Test Fiber Optic Cable	2.000	2.000		
		L S		0.000	0.00	
			1,500.00000	2.000		3,000.00
0360	625-00000	*Construction Surveying	1.000	1.000		
		L S		0.000	0.00	
			16,350.00000	1.000		16,350.00
0365	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			85,917.00000	1.000		85,917.00
0370	626-01104	Public Information Services (Tier IV)	0.000	0.000		
		L S		0.000	0.00	
			9,819.00000	0.000		0.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	627-00005	*Epoxy Pavement Marking	15.820	15.820		
			GAL	0.000	0.00	
			240.00000	15.820		3,796.80
0380	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type)	3,107.000	3,107.000		
			SF	0.000	0.00	
			11.00000	3,107.000		34,177.00
0385	630-00003	*Uniformed Traffic Control	24.000	24.000		
			HOUR	0.000	0.00	
			104.00000	24.000		2,496.00
0390	630-00006	*Uniformed Traffic Control (Vehicle)	11.000	11.000		
			HOUR	0.000	0.00	
			28.00000	11.000		308.00
0395	630-00007	*Traffic Control Inspection	18.000	18.000		
			DAY	0.000	0.00	
			109.00000	18.000		1,962.00
0400	630-00012	*Traffic Control Management	102.000	102.000		
			DAY	0.000	0.00	
			836.00000	102.000		85,272.00
0401	900-00014	Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			2,850.75000	1.000		2,850.75
0405	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	7.200		
			EACH	0.800	131.20	
			164.00000	8.000		1,312.00
0410	630-80341	*Construction Traffic Sign (Panel Size A)	15.000	13.500		
			EACH	1.500	90.00	
			60.00000	15.000		900.00
0415	630-80342	*Construction Traffic Sign (Panel Size B)	25.000	22.500		
			EACH	2.500	272.50	
			109.00000	25.000		2,725.00
0420	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	3.600		
			EACH	0.400	65.60	
			164.00000	4.000		656.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	630-80344	*Construction Traffic Sign (Special)	128.000	115.200		
			SF	12.800	281.60	
			22.00000	128.000		2,816.00
0430	630-80348	*Construction Information Sign	4.000	3.600		
			EACH	0.400	196.40	
			491.00000	4.000		1,964.00
0431	630-00000	Flagging	129.000	129.000		
			HOUR	0.000	0.00	
			25.60000	129.000		3,302.40
0432	630-80360	Drum Channel Dev	100.000	90.000		
			EACH	10.000	660.00	
			66.00000	100.000		6,600.00
0433	630-80380	Traffic Cone	100.000	90.000		
			EACH	10.000	110.00	
			11.00000	100.000		1,100.00
0434	630-80359	Port Mesg Panel	140.000	140.000		
			DAY	0.000	0.00	
			137.50000	140.000		19,250.00
0435	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	654.00	
			1,635.00000	4.000		6,540.00
0440	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0441	700-70320	F/A Sprinklers	4,284.570	4,284.570		
			F A	0.000	0.00	
			1.00000	4,284.570		4,284.57
0442	700-70310	F/A Landscaping	22,388.590	22,388.590		
			F A	0.000	0.00	
			1.00000	22,388.590		22,388.59
0443	700-70424	F/A Slope Reconstruction	1.000	1.000		
			F A	0.000	0.00	
			4,600.00000	1.000		4,600.00

CONTID: C20794
 PCN: 20794-BID
 PROJECT: SHER100-239

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 09/14/2017
 13:24:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0444	700-70060	F/A Adjust	18,275.000	18,275.000			
			F A	0.000	0.00		
			1.00000	18,275.000		18,275.00	
0445	700-70011	F/A Partnering	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70082	F/A Furnish & Install Electrical Service (IREA)	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0451	700-70200	F/A Power Lines	1.000	1.000			
			F A	0.000	0.00		
			4,547.02000	1.000		4,547.02	
0455	700-70082	F/A Furnish & Install Electrical Service (Xcel)	4,357.880	4,357.880			
			F A	0.000	0.00		
			1.00000	4,357.880		4,357.88	
0460	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 1,239,200.20	\$ 2,461.30	\$ 1,247,396.59
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0465	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,338.00000	1.000		1,338.00	
			CAT 0400	CURRENT AMT	\$ 1,338.00	\$ 0.00	\$ 1,338.00
PROJECT TOTAL			CURRENT AMT	\$ 1,240,538.20	\$ 2,461.30	\$ 1,248,734.59	