

ESTIMATE SUMMARY

CONTID: C20804

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20804-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 4.0 DAYS

TIME ALLOW:

70 WORK DAYS

SH 149 SPRING CREEK PASS NORTH

PERCENT TIME: 5.71

ORIG TIME ALLOW:

70 WORK DAYS

PROJECT NO:

STR149A-025

SH 149 SPRING CREEK PASS NORTH

NAME OF ROAD:

PROJECT COUNTIES:

HINSDALE

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

PAY PERIOD ENDING 05/05/2016

DATE TIME STARTED 05/02/2016

2273 RIVER ROAD

DATE LET 02/18/2016

DATE WORK BEGAN 05/02/2016

DATE AWARDED 02/29/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/15/2016

DATE ACCEPTED

GRAND JUNCTION

CO 81505 (970)243-4900

DATE NOTICE TO PROCEED 05/02/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 5,297,032.40	PARTICIPATING	\$ 10,046.00	\$ 10,046.00
AWARD PROJECT AMT:	\$ 4,694,472.40	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.19%	TOTAL EARNINGS	10,046.00	10,046.00
FUNDS AVAILABLE:	\$ 5,286,986.40	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	10,046.00	10,046.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-301.38	-301.38
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	9,744.62	9,744.62
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	9,744.62	9,744.62
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 9,744.62

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	460.000	0.000		
			EACH	0.000	0.00	
			5.35000	0.000		0.00
0010	202-00240	*Removal of Asphalt Mat (Planing)	996.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0015	202-01130	*Removal of Guardrail Type 3	300.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0020	203-00100	Muck Excavation	11.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0025	203-01500	Blading	20.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0030	203-01510	Backhoe	10.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0035	203-01582	Truck (Dump)	10.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0040	203-01590	Front End Loader (Rubber Tire)	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0045	203-01597	Potholing	10.000	0.000		
			HOUR	0.000	0.00	
			240.00000	0.000		0.00
0050	208-00035	*Aggregate Bag	200.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0055	208-00103	*Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00105	*Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			135.00000	0.000	0.00	0.00
0065	208-00107	Removal of Trash	20.000	0.000		
			58.00000	0.000	0.00	0.00
0070	208-00206	*Erosion Control Supervisor	10.000	0.000		
			480.00000	1.000	480.00	480.00
0075	304-01005	Aggregate Base Course (Class 1)	8.000	0.000		
			400.00000	0.000	0.00	0.00
0080	304-06007	Aggregate Base Course (Class 6)	3.000	0.000		
			800.00000	0.000	0.00	0.00
0085	304-07000	Aggregate Base Course (Class 7)	4,915.000	0.000		
			29.00000	0.000	0.00	0.00
0090	307-00000	*Hydrated Lime	678.000	0.000		
			285.00000	0.000	0.00	0.00
0095	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	25.000	0.000		
			400.00000	0.000	0.00	0.00
0100	403-34701	Hot Mix Asphalt (Grading SX) (75)	18,035.000	0.000		
			55.00000	0.000	0.00	0.00
0105	406-09500	*Cold Bituminous Pavement (Recycle)	205,477.000	0.000		
			4.70000	0.000	0.00	0.00
0110	411-03355	Asphalt Cement Performance Grade (PG 58-34)	1,117.000	0.000		
			430.00000	0.000	0.00	0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	411-10216	Emulsified Asphalt (CRS-2P)	10,882.000	0.000		
			GAL	0.000	0.00	
			5.00000	0.000		0.00
0120	411-90040	Recycling Agent	287,665.000	0.000		
			GAL	0.000	0.00	
			1.90000	0.000		0.00
0125	420-00132	Geotextile (Separator) (Class 1)	25.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0130	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 Inch MGS)	250.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0135	606-01340	*End Anchorage Type 3D (31 Inch MGS)	1.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0140	606-02003	*End Anchorage (Nonflared) (31 Inch MGS)	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0145	612-00031	*Delineator (Type I) (Extra Height)	380.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0150	612-00033	*Delineator (Type III) (Extra Height)	80.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0155	626-00000	*Mobilization	0.900	0.000		
			L S	0.000	0.00	
			655,000.00000	0.000		0.00
0160	626-01104	*Public Information Services (Tier IV)	1.000	0.000		
			L S	0.250	5,000.00	
			20,000.00000	0.250		5,000.00
0165	627-00005	*Epoxy Pavement Marking	927.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	627-00011	*Pavement Marking Paint (Waterborne)	1,854.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
0175	630-00000	*Flagging	3,500.000	0.000		
			HOURL	10.500	336.00	
			32.00000	10.500		336.00
0180	630-00001	*Pilot Car Operation	840.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0185	630-00007	*Traffic Control Inspection	30.000	0.000		
			DAY	0.000	0.00	
			375.00000	0.000		0.00
0190	630-00012	*Traffic Control Management	70.000	0.000		
			DAY	1.000	950.00	
			950.00000	1.000		950.00
0195	630-80341	*Construction Traffic Sign (Panel Size A)	9.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0200	630-80342	*Construction Traffic Sign (Panel Size B)	73.000	0.000		
			EACH	3.000	210.00	
			70.00000	3.000		210.00
0205	630-80344	*Construction Traffic Sign (Special)	64.000	0.000		
			SF	32.000	960.00	
			30.00000	32.000		960.00
0210	630-80359	*Portable Message Sign Panel	150.000	0.000		
			DAY	14.000	910.00	
			65.00000	14.000		910.00
0215	630-80360	*Drum Channelizing Device	40.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0220	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0230	630-80380	*Traffic Cone	250.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0235	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0240	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70011	F/A Partnering	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70016	F/A Fuel Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70018	F/A Roadway Smoothness Incentive	220,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70019	F/A Asphalt Cement Cost Adjustment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70021	F/A On-The-Job Trainee	2,560.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70380	F/A Erosion Control	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70595	F/A DRB On-Demand Committee	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	5,098,742.40 \$	8,846.00 \$
						8,846.00
CAT NO0300 STRUCTURES						
0285	202-00246	*Removal of Asphalt Mat (Planing) (Special)	143.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0290	202-00250	*Removal of Pavement Marking	300.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0295	202-00453	*Removal of Portions of Present Structure (Class 2)	17.000	0.000		
			SY	0.000	0.00	
			410.00000	0.000		0.00
0300	202-00460	*Removal of Portions of Present Structure (Class 3)	7.000	0.000		
			SY	0.000	0.00	
			600.00000	0.000		0.00
0305	202-05100	*Sandblasting Reinforcing Steel	24.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0310	208-00045	*Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0315	240-00001	*Wildlife Biologist	5.000	0.000		
			DAY	2.000	1,200.00	
			600.00000	2.000		1,200.00
0320	403-34701	Hot Mix Asphalt (Grading SX) (75)	24.000	0.000		
			TON	0.000	0.00	
			55.00000	0.000		0.00
0325	411-03355	Asphalt Cement Performance Grade (PG 58-34)	2.000	0.000		
			TON	0.000	0.00	
			430.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0330	411-10216	Emulsified Asphalt (CRS-2P)	8.000	0.000		
			GAL	0.000	0.00	
			5.00000	0.000		0.00
0335	515-00120	*Waterproofing (Membrane)	143.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0340	515-00410	*Concrete Sealer (Calcium Nitrite)	24.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0345	518-03000	*Sawing and Sealing Bridge Joint	192.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0350	601-03540	*Concrete Class DT (Deck Topping)	4.000	0.000		
			CY	0.000	0.00	
			2,400.00000	0.000		0.00
0355	602-00020	*Reinforcing Steel (Epoxy Coated)	500.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0360	626-00000	*Mobilization	0.100	0.000		
			L S	0.000	0.00	
			655,000.00000	0.000		0.00
0365	630-80359	Portable Message Sign Panel	150.000	0.000		
			DAY	0.000	0.00	
			65.00000	0.000		0.00
0370	630-80370	*Concrete Barrier (Temporary)	180.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0375	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00

CONTID: C20804
 PCN: 20804-BID
 PROJECT: STR149A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 05/05/2016
 17:41:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0380	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
		L S		0.000	0.00	
			9,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	160,790.00 \$	1,200.00 \$ 1,200.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0385	620-00002	*Field Office (Class 2)	1.000	0.000		
		EACH		0.000	0.00	
			15,000.00000	0.000		0.00
0390	620-00012	*Field Laboratory (Class 2)	1.000	0.000		
		EACH		0.000	0.00	
			17,500.00000	0.000		0.00
0395	620-00020	*Sanitary Facility	2.000	0.000		
		EACH		0.000	0.00	
			2,500.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	37,500.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT \$	5,297,032.40 \$	10,046.00 \$	10,046.00