

ESTIMATE SUMMARY

CONTID: C20809

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20809-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: RAMP BPM I-25 AND ROCKRIMMON P
 TIME CHARGED: 25.0 DAYS TIME ALLOW: 12/15/201 FIXED COMPLETION DAT
 PERCENT TIME: 8.62 ORIG TIME ALLOW: 12/15/201 FIXED COMPLETION DAT

PROJECT NO: BR0252-444
 RAMP BPM I-25 AND ROCKRIMMON P
 NAME OF ROAD: 0201
 PROJECT COUNTIES: EL PASO

CONTRACTOR: RALPH L. WADSWORTH CONSTRUCTION COMPANY, LLC.
 166 EAST 14000 SOUTH, STE 200
 DRAPER UT 84020 (801)617-1753

PAY PERIOD ENDING 03/25/2018 DATE TIME STARTED 03/01/2018
 DATE LET 01/25/2018 DATE WORK BEGAN 03/12/2018
 DATE AWARDED 02/06/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 02/06/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/01/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,915,980.61 PARTICIPATING	\$ 302,652.79	\$ 302,652.79
AWARD PROJECT AMT: \$ 8,269,006.74 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.39% TOTAL EARNINGS	302,652.79	302,652.79
FUNDS AVAILABLE: \$ 8,613,327.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	302,652.79
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-9,079.58	-9,079.58
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	293,573.21
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	293,573.21
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 293,573.21

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0010	202-00026	Removal of Slope and Ditch Paving	1,190.000	0.000		
			SY	0.000	0.00	
			16.20000	0.000		0.00
0015	202-00201	Removal of Curb	376.000	0.000		
			LF	0.000	0.00	
			8.53000	0.000		0.00
0020	202-00202	Removal of Gutter	16.000	0.000		
			LF	0.000	0.00	
			23.83000	0.000		0.00
0025	202-00203	Removal of Curb and Gutter	1,544.000	0.000		
			LF	0.000	0.00	
			2.59000	0.000		0.00
0030	202-00210	Removal of Concrete Pavement	1,000.000	0.000		
			SY	0.000	0.00	
			37.56000	0.000		0.00
0035	202-00215	Removal of Concrete Pavement (Planing)	3,914.000	0.000		
			SY	0.000	0.00	
			18.18000	0.000		0.00
0040	202-00220	Removal of Asphalt Mat	59.000	0.000		
			SY	0.000	0.00	
			30.17000	0.000		0.00
0045	202-00250	*Removal of Pavement Marking	18,415.000	0.000		
			SF	5,936.000	4,867.52	
			0.82000	5,936.000		4,867.52
0050	202-00700	*Removal of Light Standard	15.000	0.000		
			EACH	0.000	0.00	
			347.72000	0.000		0.00
0055	202-00705	*Removal of Light Standard Foundation	13.000	0.000		
			EACH	0.000	0.00	
			1,274.95000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	Removal of Guardrail Type 3	7,630.000	0.000		
			LF	0.000	0.00	
			5.99000	0.000		0.00
0065	202-01300	Removal of End Anchorage	8.000	0.000		
			EACH	0.000	0.00	
			417.15000	0.000		0.00
0070	202-04002	Clean Culvert	40.000	0.000		
			EACH	0.000	0.00	
			3,208.89000	0.000		0.00
0075	203-00010	Unclassified Excavation (Complete In Place)	8,570.000	0.000		
			CY	0.000	0.00	
			16.21000	0.000		0.00
0080	203-01100	Proof Rolling	40.000	0.000		
			HOUR	0.000	0.00	
			87.57000	0.000		0.00
0085	203-01500	Blading	20.000	0.000		
			HOUR	0.000	0.00	
			189.55000	0.000		0.00
0090	203-01510	Backhoe	20.000	0.000		
			HOUR	0.000	0.00	
			83.24000	0.000		0.00
0095	203-01550	Dozing	20.000	0.000		
			HOUR	0.000	0.00	
			299.83000	0.000		0.00
0100	203-01594	Combination Loader	20.000	0.000		
			HOUR	0.000	0.00	
			104.43000	0.000		0.00
0105	203-01597	*Potholing	10.000	0.000		
			HOUR	0.000	0.00	
			299.50000	0.000		0.00
0110	203-01622	Sweeping (With Pickup Broom)	20.000	0.000		
			HOUR	0.000	0.00	
			147.13000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-02330	Laborer	40.000	0.000		
			HOURLY	0.000	0.00	
			30.85000	0.000		0.00
0120	208-00002	*Erosion Log Type 1 (12 Inch)	665.000	0.000		
			LF	0.000	0.00	
			3.51000	0.000		0.00
0125	208-00020	*Silt Fence	300.000	0.000		
			LF	0.000	0.00	
			1.31000	0.000		0.00
0130	208-00035	*Aggregate Bag	1,340.000	0.000		
			LF	274.000	1,139.84	
			4.16000	274.000		1,139.84
0135	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,760.68000	0.000		0.00
0140	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			5,288.13000	0.000		0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	117.000	0.000		
			HOURLY	0.000	0.00	
			47.77000	0.000		0.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	39.000	0.000		
			HOURLY	0.000	0.00	
			112.21000	0.000		0.00
0155	208-00107	Removal of Trash	39.000	0.000		
			HOURLY	0.000	0.00	
			115.45000	0.000		0.00
0160	208-00207	Erosion Control Management	290.000	0.000		
			DAY	1.000	164.37	
			164.37000	1.000		164.37
0165	210-00750	*Reset Light Standard	15.000	0.000		
			EACH	0.000	0.00	
			1,448.81000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-00815	*Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			58.83000	0.000		0.00
0175	210-04010	Adjust Manhole	3.000	0.000		
			EACH	0.000	0.00	
			2,139.26000	0.000		0.00
0180	210-04020	Modify Inlet	19.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0185	210-04025	Modify Structure	2.000	0.000		
			EACH	0.000	0.00	
			6,066.98000	0.000		0.00
0190	210-04035	Modify Guardrail (Special)	4,561.000	0.000		
			LF	0.000	0.00	
			16.15000	0.000		0.00
0195	212-00006	*Seeding (Native)	2.250	0.000		
			ACRE	0.000	0.00	
			819.64000	0.000		0.00
0200	212-00032	*Soil Conditioning	2.250	0.000		
			ACRE	0.000	0.00	
			2,235.38000	0.000		0.00
0205	213-00003	*Mulching (Weed Free)	2.250	0.000		
			ACRE	0.000	0.00	
			460.22000	0.000		0.00
0210	213-00061	*Mulch Tackifier	450.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0215	240-00010	Removal of Nests	10.000	0.000		
			HOUR	0.000	0.00	
			120.35000	0.000		0.00
0220	240-00020	Netting	1,000.000	0.000		
			SY	0.000	0.00	
			15.59000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	304-06007	Aggregate Base Course (Class 6)	1,188.000	0.000		
			CY	0.000	0.00	
			67.28000	0.000		0.00
0230	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	1,685.000	0.000		
			SY	0.000	0.00	
			32.81000	0.000		0.00
0235	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	5,471.000	0.000		
			TON	0.000	0.00	
			120.29000	0.000		0.00
0240	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	10,424.000	0.000		
			TON	0.000	0.00	
			109.36000	0.000		0.00
0245	411-10255	Emulsified Asphalt (Slow-Setting)	9,306.000	0.000		
			GAL	0.000	0.00	
			3.28000	0.000		0.00
0250	412-01250	Concrete Pavement (12-1/2 Inch)	1,000.000	0.000		
			SY	0.000	0.00	
			113.13000	0.000		0.00
0255	507-00000	Concrete Slope and Ditch Paving	209.000	0.000		
			CY	0.000	0.00	
			576.87000	0.000		0.00
0260	601-40401	Structural Concrete Stain	17,564.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
0265	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	439.000	0.000		
			LF	0.000	0.00	
			90.92000	0.000		0.00
0270	604-26005	Vane Grate Inlet (Double) (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,813.33000	0.000		0.00
0275	606-00301	Guardrail Type 3 (6-3 Post Spacing)	2,382.000	0.000		
			LF	0.000	0.00	
			20.43000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	606-00710	Guardrail Type 7 (Style CA)	67.000	0.000		
			LF	0.000	0.00	
			70.04000	0.000		0.00
0285	606-00740	Guardrail Type 7 (Style CE)	2,064.000	0.000		
			LF	0.000	0.00	
			92.14000	0.000		0.00
0290	606-00741	Guardrail Type 7 (Style CE) (Special)	322.000	0.000		
			LF	0.000	0.00	
			305.98000	0.000		0.00
0295	606-01340	End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			1,048.24000	0.000		0.00
0300	606-01370	Transition Type 3G	15.000	0.000		
			EACH	0.000	0.00	
			1,929.61000	0.000		0.00
0305	606-01380	Transition Type 3H	10.000	0.000		
			EACH	0.000	0.00	
			1,200.12000	0.000		0.00
0310	606-01460	Median Terminal	1.000	0.000		
			EACH	0.000	0.00	
			4,587.64000	0.000		0.00
0315	607-11525	Fence (Plastic)	475.000	0.000		
			LF	0.000	0.00	
			2.57000	0.000		0.00
0320	609-21010	Curb and Gutter Type 2 (Section I-B)	285.000	0.000		
			LF	0.000	0.00	
			25.67000	0.000		0.00
0325	609-21020	Curb and Gutter Type 2 (Section II-B)	1,259.000	0.000		
			LF	0.000	0.00	
			29.79000	0.000		0.00
0330	609-23000	Gutter (Special)	16.000	0.000		
			LF	0.000	0.00	
			23.53000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	609-40042	Curb Type 4 (Special)(Vertical)	376.000	0.000		
			LF	0.000	0.00	
			23.64000	0.000		0.00
0340	609-60011	Curb Type 6 (Section M)	3,229.000	0.000		
			LF	0.000	0.00	
			10.94000	0.000		0.00
0345	613-00306	*3 Inch Electrical Conduit (Bored)	220.000	0.000		
			LF	0.000	0.00	
			32.45000	0.000		0.00
0350	613-01200	*2 Inch Electrical Conduit (Plastic)	2,910.000	0.000		
			LF	0.000	0.00	
			11.59000	0.000		0.00
0355	613-07000	*Pull Box (Special)	8.000	0.000		
			EACH	0.000	0.00	
			579.52000	0.000		0.00
0360	613-07002	*Type Two Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			579.52000	0.000		0.00
0365	613-07070	*EMS Ball Marker	3.000	0.000		
			EACH	0.000	0.00	
			57.95000	0.000		0.00
0370	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			41,725.75000	0.000		0.00
0375	613-10015	*Breakaway Wiring System	15.000	0.000		
			EACH	0.000	0.00	
			98.52000	0.000		0.00
0380	613-40010	*Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,854.48000	0.000		0.00
0385	613-40012	*Light Standard Foundation Special	11.000	0.000		
			EACH	0.000	0.00	
			1,390.86000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	614-00011	*Sign Panel (Class I)	9.000	0.000		
			SF	0.000	0.00	
			37.44000	0.000		0.00
0395	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	63.000	0.000		
			LF	0.000	0.00	
			26.74000	0.000		0.00
0400	614-72740	*Blank Out Sign(LED)(Single Faced)	2.000	0.000		
			EACH	0.000	0.00	
			5,447.53000	0.000		0.00
0405	614-72745	*Blank Out Sign Mounting Support & Wiring	2.000	0.000		
			EACH	0.000	0.00	
			1,159.05000	0.000		0.00
0410	621-00450	Detour Pavement	3,125.000	0.000		
			SY	0.000	0.00	
			61.00000	0.000		0.00
0415	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.200	40,000.00	
			200,000.00000	0.200		40,000.00
0420	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,060,000.00000	0.000		0.00
0425	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	86.000	0.000		
			GAL	0.000	0.00	
			245.40000	0.000		0.00
0430	627-00011	*Pavement Marking Paint (Waterborne)	399.000	0.000		
			GAL	99.000	12,965.04	
			130.96000	99.000		12,965.04
0435	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,774.000	0.000		
			SF	0.000	0.00	
			13.09000	0.000		0.00
0440	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,125.000	0.000		
			SF	0.000	0.00	
			16.36000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	179.000	0.000		
			SF	0.000	0.00	
			18.54000	0.000		0.00
0450	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	254.000	0.000		
			SF	0.000	0.00	
			13.09000	0.000		0.00
0455	627-40003	*Methyl Methacrylate Pavement Marking (Inlaid)	2,263.000	0.000		
			SF	0.000	0.00	
			27.27000	0.000		0.00
0460	630-00000	*Flagging	200.000	0.000		
			HOUR	0.000	0.00	
			33.05000	0.000		0.00
0465	630-00007	*Traffic Control Inspection	75.000	0.000		
			DAY	5.000	531.15	
			106.23000	5.000		531.15
0470	630-00012	*Traffic Control Management	215.000	0.000		
			DAY	7.000	9,915.22	
			1,416.46000	7.000		9,915.22
0475	630-00015	*Uniformed Traffic Control Coordination	80.000	0.000		
			HOUR	0.000	0.00	
			11.80000	0.000		0.00
0480	630-80001	*Flashing Beacon (Portable)	24.000	0.000		
			EACH	0.000	0.00	
			944.30000	0.000		0.00
0485	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			94.43000	0.000		0.00
0490	630-80341	*Construction Traffic Sign (Panel Size A)	24.000	0.000		
			EACH	11.500	1,085.95	
			94.43000	11.500		1,085.95
0495	630-80342	*Construction Traffic Sign (Panel Size B)	44.000	0.000		
			EACH	22.000	2,077.46	
			94.43000	22.000		2,077.46

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-80343	*Construction Traffic Sign (Panel Size C)	26.000	0.000		
			EACH	13.000	1,227.59	
			94.43000	13.000		1,227.59
0505	630-80350	*Vertical Panel	80.000	0.000		
			EACH	40.000	1,416.40	
			35.41000	40.000		1,416.40
0510	630-80355	*Portable Message Sign Panel	3.000	0.000		
			EACH	1.500	10,623.42	
			7,082.28000	1.500		10,623.42
0515	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	2.000	2,596.84	
			1,298.42000	2.000		2,596.84
0520	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	31.000	1,097.71	
			35.41000	31.000		1,097.71
0525	630-80367	*Portable Traffic Speed Monitor	2.000	0.000		
			EACH	0.000	0.00	
			2,360.76000	0.000		0.00
0530	630-80370	Concrete Barrier (Temporary)	14,000.000	0.000		
			LF	5,286.000	137,118.84	
			25.94000	5,286.000		137,118.84
0535	630-80378	Glare Screen (Temporary)	4,140.000	0.000		
			LF	0.000	0.00	
			18.30000	0.000		0.00
0540	630-80380	*Traffic Cone	200.000	0.000		
			EACH	100.000	944.00	
			9.44000	100.000		944.00
0545	630-85010	*Impact Attenuator (Temporary)	12.000	0.000		
			EACH	1.000	2,360.76	
			2,360.76000	1.000		2,360.76
0550	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.500	32,460.46	
			64,920.91000	0.500		32,460.46

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.100	5,000.00	
			50,000.00000	0.100		5,000.00
0560	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70012	F/A Asphalt Pavement Incentive	37,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70016	F/A Fuel Cost Adjustment	16,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70018	F/A Roadway Smoothness Incentive	36,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70019	F/A Asphalt Cement Cost Adjustment	41,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70023	F/A On-The-Job Trainee	3,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70034	F/A Coring and Patching	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70190	F/A Electric Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70230	F/A Communication Lines	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/30/2018

ESTIMATE NO: 0001

15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	700-70380	F/A Erosion Control	2,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 7,012,685.83 \$	267,592.57 \$	267,592.57
CAT NO0300 I-17-NH						
0615	202-00217	Remove Concrete Pavement (Planing) (Special)	1,369.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
0620	202-00426	Removal of Bridge Railing (Special)	163.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
0625	202-00453	Removal of Portions of Present Structure (Class 2)	21.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
0630	202-00504	Removal of Expansion Device	309.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
0635	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
0640	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0645	515-00120	Waterproofing (Membrane)	4,354.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
0650	518-01004	Bridge Expansion Device (0-4 Inch)	309.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00
0655	518-03000	Sawing and Sealing Bridge Joint	309.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 I-17-NH						
0660	601-06100	Concrete (Patching)	44.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
0665	601-40401	Structural Concrete Stain	1,301.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
0670	602-00020	Reinforcing Steel (Epoxy Coated)	5,102.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
0675	606-10705	Bridge Rail Type 7 (Special)	163.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
0680	625-00100	Ground Penetrating Radar Survey	4,379.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0300	CURRENT AMT \$	271,561.63 \$	0.00 \$

CAT NO0301 I-17-NI						
0685	202-00217	Remove Concrete Pavement (Planing) (Special)	1,367.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
0690	202-00426	Removal of Bridge Railing (Special)	183.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
0695	202-00453	Removal of Portions of Present Structure (Class 2)	21.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
0700	202-00504	Removal of Expansion Device	324.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
0705	206-00065	Structure Backfill (Flow-Fill)	41.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 I-17-NI						
0710	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0715	515-00120	Waterproofing (Membrane)	4,366.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
0720	518-01004	Bridge Expansion Device (0-4 Inch)	324.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00
0725	518-03000	Sawing and Sealing Bridge Joint	324.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
0730	601-06100	Concrete (Patching)	46.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
0735	601-40401	Structural Concrete Stain	1,463.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
0740	602-00020	Reinforcing Steel (Epoxy Coated)	5,528.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
0745	606-10705	Bridge Rail Type 7 (Special)	183.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
0750	613-00200	*2 Inch Electrical Conduit	158.000	0.000		
			LF	0.000	0.00	
			11.59000	0.000		0.00
0755	625-00100	Ground Penetrating Radar Survey	4,530.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

		CAT 0301	CURRENT AMT \$	281,364.76 \$	0.00 \$	0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 I-17-NJ						
0760	202-00217	Remove Concrete Pavement (Planing) (Special)	565.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
0765	202-00426	Removal of Bridge Railing (Special)	202.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
0770	202-00453	Removal of Portions of Present Structure (Class 2)	25.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
0775	202-00504	Removal of Expansion Device	160.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
0780	206-00065	Structure Backfill (Flow-Fill)	22.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
0785	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0790	509-08102	Provide Temporary Support	2.000	0.000		
			EACH	0.000	0.00	
			4,906.78000	0.000		0.00
0795	515-00120	Waterproofing (Membrane)	2,505.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
0800	518-01004	Bridge Expansion Device (0-4 Inch)	160.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00
0805	518-03000	Sawing and Sealing Bridge Joint	160.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
0810	601-06100	Concrete (Patching)	25.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 I-17-NJ						
0815	601-40401	Structural Concrete Stain	1,615.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
0820	602-00020	Reinforcing Steel (Epoxy Coated)	2,944.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
0825	606-10705	Bridge Rail Type 7 (Special)	202.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
0830	613-00200	*2 Inch Electrical Conduit	206.000	0.000		
			LF	0.000	0.00	
			11.59000	0.000		0.00
0835	625-00100	Ground Penetrating Radar Survey	2,520.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0302	CURRENT AMT \$	186,341.69 \$	0.00 \$

CAT NO0303 I-17-NK						
0840	202-00217	Remove Concrete Pavement (Planing) (Special)	462.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
0845	202-00426	Removal of Bridge Railing (Special)	129.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
0850	202-00453	Removal of Portions of Present Structure (Class 2)	18.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
0855	202-00504	Removal of Expansion Device	144.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
0860	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 I-17-NK						
0865	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0870	515-00120	Waterproofing (Membrane)	1,327.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
0875	518-01001	Bridge Expansion Joint (Asphaltic Plug)	144.000	0.000		
			LF	0.000	0.00	
			154.09000	0.000		0.00
0880	518-03000	Sawing and Sealing Bridge Joint	144.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
0885	601-06100	Concrete (Patching)	22.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
0890	601-40401	Structural Concrete Stain	783.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
0895	602-00020	Reinforcing Steel (Epoxy Coated)	2,221.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
0900	606-10705	Bridge Rail Type 7 (Special)	65.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
0905	606-11032	Bridge Rail Type 10M (Special)	65.000	0.000		
			LF	0.000	0.00	
			73.24000	0.000		0.00
0910	625-00100	Ground Penetrating Radar Survey	4,379.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

		CAT 0303	CURRENT AMT \$	120,365.88 \$	0.00 \$	0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/30/2018

15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 I-17-NL						
0915	202-00217	Remove Concrete Pavement (Planing) (Special)	356.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
0920	202-00426	Removal of Bridge Railing (Special)	129.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
0925	202-00453	Removal of Portions of Present Structure (Class 2)	18.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
0930	202-00504	Removal of Expansion Device	144.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
0935	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
0940	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
0945	515-00120	Waterproofing (Membrane)	1,327.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
0950	518-01001	Bridge Expansion Joint (Asphaltic Plug)	144.000	0.000		
			LF	0.000	0.00	
			154.09000	0.000		0.00
0955	518-03000	Sawing and Sealing Bridge Joint	144.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
0960	601-06100	Concrete (Patching)	22.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
0965	601-40401	Structural Concrete Stain	784.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 I-17-NL						
0970	602-00020	Reinforcing Steel (Epoxy Coated)	2,221.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
0975	606-10705	Bridge Rail Type 7 (Special)	65.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
0980	606-11032	Bridge Rail Type 10M (Special)	65.000	0.000		
			LF	0.000	0.00	
			73.24000	0.000		0.00
0985	613-00200	*2 Inch Electrical Conduit	129.000	0.000		
			LF	0.000	0.00	
			11.59000	0.000		0.00
0990	625-00100	Ground Penetrating Radar Survey	4,379.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0304	CURRENT AMT \$	120,807.73 \$	0.00 \$

CAT NO0305 I-17-NN						
0995	202-00217	Remove Concrete Pavement (Planing) (Special)	785.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
1000	202-00426	Removal of Bridge Railing (Special)	134.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
1005	202-00453	Removal of Portions of Present Structure (Class 2)	19.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
1010	202-00504	Removal of Expansion Device	211.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
1015	202-06530	Clean Drain Pipe (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,139.26000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/30/2018

15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 I-17-NN						
1020	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
1025	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
1030	513-00690	Bridge Drain (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,193.66000	0.000		0.00
1035	515-00120	Waterproofing (Membrane)	4,063.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
1040	518-01004	Bridge Expansion Device (0-4 Inch)	211.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00
1045	518-03000	Sawing and Sealing Bridge Joint	211.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
1050	601-06100	Concrete (Patching)	31.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
1055	601-40401	Structural Concrete Stain	814.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
1060	602-00020	Reinforcing Steel (Epoxy Coated)	3,143.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1065	606-10705	Bridge Rail Type 7 (Special)	67.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
1070	606-11032	Bridge Rail Type 10M (Special)	67.000	0.000		
			LF	0.000	0.00	
			73.24000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/30/2018

15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 I-17-NN						
1075	625-00100	Ground Penetrating Radar Survey	4,304.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0305	CURRENT AMT \$	212,066.68 \$	0.00 \$
						0.00
CAT NO0306 I-17-NO						
1080	202-00217	Remove Concrete Pavement (Planing) (Special)	268.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
1085	202-00426	Removal of Bridge Railing (Special)	131.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
1090	202-00453	Removal of Portions of Present Structure (Class 2)	19.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
1095	202-00504	Removal of Expansion Device	211.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
1100	202-06530	Clean Drain Pipe (Special)	4.000	0.000		
			EACH	0.000	0.00	
			2,139.26000	0.000		0.00
1105	206-00065	Structure Backfill (Flow-Fill)	38.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
1110	513-00690	Bridge Drain (Special)	4.000	0.000		
			EACH	0.000	0.00	
			2,193.66000	0.000		0.00
1115	515-00120	Waterproofing (Membrane)	4,054.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
1120	518-01004	Bridge Expansion Device (0-4 Inch)	211.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0306 I-17-NO							
1125	518-03000	Sawing and Sealing Bridge Joint	211.000	0.000			
			LF	0.000	0.00		
			22.01000	0.000		0.00	
1130	601-06100	Concrete (Patching)	31.000	0.000			
			CY	0.000	0.00		
			440.00000	0.000		0.00	
1135	601-40401	Structural Concrete Stain	799.000	0.000			
			SF	0.000	0.00		
			1.44000	0.000		0.00	
1140	602-00020	Reinforcing Steel (Epoxy Coated)	3,143.000	0.000			
			LB	0.000	0.00		
			0.96000	0.000		0.00	
1145	606-10705	Bridge Rail Type 7 (Special)	66.000	0.000			
			LF	0.000	0.00		
			124.68000	0.000		0.00	
1150	606-11032	Bridge Rail Type 10M (Special)	66.000	0.000			
			LF	0.000	0.00		
			73.24000	0.000		0.00	
1155	613-00200	*2 Inch Electrical Conduit	131.000	0.000			
			LF	0.000	0.00		
			11.59000	0.000		0.00	
1160	625-00100	Ground Penetrating Radar Survey	4,228.000	0.000			
			SF	0.000	0.00		
			0.45000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	217,860.59 \$	0.00 \$	0.00

CAT NO0307 I-17-NQ							
1165	202-00217	Remove Concrete Pavement (Planing) (Special)	492.000	0.000			
			SY	0.000	0.00		
			9.95000	0.000		0.00	
1170	202-00426	Removal of Bridge Railing (Special)	131.000	0.000			
			LF	0.000	0.00		
			64.75000	0.000		0.00	

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0307 I-17-NQ						
1175	202-00453	Removal of Portions of Present Structure (Class 2)	23.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
1180	202-00504	Removal of Expansion Device	148.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
1185	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
1190	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
1195	515-00120	Waterproofing (Membrane)	1,564.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
1200	518-01001	Bridge Expansion Joint (Asphaltic Plug)	148.000	0.000		
			LF	0.000	0.00	
			154.09000	0.000		0.00
1205	518-03000	Sawing and Sealing Bridge Joint	148.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
1210	601-06100	Concrete (Patching)	23.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
1215	601-40401	Structural Concrete Stain	795.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
1220	602-00020	Reinforcing Steel (Epoxy Coated)	2,300.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1225	606-10705	Bridge Rail Type 7 (Special)	66.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/30/2018

15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0307 I-17-NQ						
1230	606-11032	Bridge Rail Type 10M (Special)	66.000	0.000		
			LF	0.000	0.00	
			73.24000	0.000		0.00
1235	625-00100	Ground Penetrating Radar Survey	4,379.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0307	CURRENT AMT \$	128,026.36 \$	0.00 \$
						0.00
CAT NO0308 I-17-NR						
1240	202-00217	Remove Concrete Pavement (Planing) (Special)	406.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
1245	202-00426	Removal of Bridge Railing (Special)	130.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00
1250	202-00453	Removal of Portions of Present Structure (Class 2)	23.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
1255	202-00504	Removal of Expansion Device	148.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
1260	206-00065	Structure Backfill (Flow-Fill)	39.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
1265	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
1270	515-00120	Waterproofing (Membrane)	1,564.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
1275	518-01001	Bridge Expansion Joint (Asphaltic Plug)	148.000	0.000		
			LF	0.000	0.00	
			154.09000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0308 I-17-NR						
1280	518-03000	Sawing and Sealing Bridge Joint	148.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
1285	601-06100	Concrete (Patching)	23.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
1290	601-40401	Structural Concrete Stain	791.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
1295	602-00020	Reinforcing Steel (Epoxy Coated)	2,300.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1300	606-10705	Bridge Rail Type 7 (Special)	65.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00
1305	606-11032	Bridge Rail Type 10M (Special)	65.000	0.000		
			LF	0.000	0.00	
			73.24000	0.000		0.00
1310	613-00200	*2 Inch Electrical Conduit	130.000	0.000		
			LF	0.000	0.00	
			11.59000	0.000		0.00
1315	625-00100	Ground Penetrating Radar Survey	4,379.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

			CAT 0308	CURRENT AMT \$	128,408.93 \$	0.00 \$
						0.00
CAT NO0309 I-17-NG						
1320	202-00217	Remove Concrete Pavement (Planing) (Special)	441.000	0.000		
			SY	0.000	0.00	
			9.95000	0.000		0.00
1325	202-00426	Removal of Bridge Railing (Special)	166.000	0.000		
			LF	0.000	0.00	
			64.75000	0.000		0.00

CONTID: C20809
 PCN: 20809-BID
 PROJECT: BR0252-444

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 03/30/2018
 15:34:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0309 I-17-NG						
1330	202-00453	Removal of Portions of Present Structure (Class 2)	21.000	0.000		
			SY	0.000	0.00	
			153.85000	0.000		0.00
1335	202-00504	Removal of Expansion Device	147.000	0.000		
			LF	0.000	0.00	
			122.31000	0.000		0.00
1340	206-00065	Structure Backfill (Flow-Fill)	21.000	0.000		
			CY	0.000	0.00	
			145.53000	0.000		0.00
1345	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,813.14000	0.000		0.00
1350	515-00120	Waterproofing (Membrane)	2,194.000	0.000		
			SY	0.000	0.00	
			19.15000	0.000		0.00
1355	518-01004	Bridge Expansion Device (0-4 Inch)	147.000	0.000		
			LF	0.000	0.00	
			182.70000	0.000		0.00
1360	518-03000	Sawing and Sealing Bridge Joint	147.000	0.000		
			LF	0.000	0.00	
			22.01000	0.000		0.00
1365	601-06100	Concrete (Patching)	23.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
1370	601-40401	Structural Concrete Stain	1,322.000	0.000		
			SF	0.000	0.00	
			1.44000	0.000		0.00
1375	602-00020	Reinforcing Steel (Epoxy Coated)	2,294.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1380	606-10705	Bridge Rail Type 7 (Special)	166.000	0.000		
			LF	0.000	0.00	
			124.68000	0.000		0.00

