

ESTIMATE SUMMARY

CONTID: C20813

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 20813-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: US 24 MINTURN RESURFACING
 TIME CHARGED: 49.0 DAYS PERCENT TIME: 29.52
 TIME ALLOW: 10/25/201 FIXED COMPLETION DAT ORIG TIME ALLOW: 10/25/201 FIXED COMPLETION DAT

PROJECT NO: STRO241-062
 US 24 MINTURN RESURFACING

NAME OF ROAD:

PROJECT COUNTIES: EAGLE

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West
 4901 S. Windermere St
 Littleton CO 80120 (303)795-2582

PAY PERIOD ENDING 06/30/2019
 DATE LET 01/24/2019
 DATE AWARDED 02/26/2019
 DATE CONTRACT EXECUTED 03/26/2019
 DATE NOTICE TO PROCEED 05/13/2019

DATE TIME STARTED 05/13/2019
 DATE WORK BEGAN 05/13/2019
 DATE TIME STOPPED
 DATE ACCEPTED

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,123,615.00 PARTICIPATING	\$ 2,103,004.62	\$ 1,958,388.62
AWARD PROJECT AMT: \$ 6,766,336.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 29.52% TOTAL EARNINGS	2,103,004.62	1,958,388.62
FUNDS AVAILABLE: \$ 5,020,610.38 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,958,388.62
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-52,115.54	-47,777.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,910,611.56
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,910,611.56
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,910,611.56

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0015	202-00000	Removal of Structures and Obstructions	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0020	202-00010	Removal of Tree	15.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0025	202-00015	Removal of Headwall	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0030	202-00019	Removal of Inlet	10.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0035	202-00032	Removal of Valve	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0040	202-00035	Removal of Pipe	151.000	0.000		
			LF	43.000	1,462.00	
			34.00000	43.000		1,462.00
0045	202-00039	Removal of Bollard	6.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0050	202-00090	*Removal of Delineator	23.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0055	202-00155	Removal of Wall	201.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00200	Removal of Sidewalk	462.000	0.000		
			SY	3.300	33.00	
				10.00000		33.00
0065	202-00203	Removal of Curb and Gutter	479.000	0.000		
			LF	0.000	0.00	
				7.00000		0.00
0070	202-00207	Removal of Brick Pavers	144.000	0.000		
			SY	0.000	0.00	
				9.00000		0.00
0075	202-00210	Removal of Concrete Pavement	238.000	0.000		
			SY	0.000	0.00	
				14.00000		0.00
0080	202-00220	Removal of Asphalt Mat	4,307.000	0.000		
			SY	23.000	184.00	
				8.00000		184.00
0085	202-00240	*Removal of Asphalt Mat (Planing)	80,947.000	6,895.000		
			SY	54,892.000	164,676.00	
				3.00000		185,361.00
0090	202-00250	*Removal of Pavement Marking	29,089.000	0.000		
			SF	0.000	0.00	
				1.00000		0.00
0095	202-00750	Removal of Luminaire	1.000	0.000		
			EACH	0.000	0.00	
				240.00000		0.00
0100	202-00810	*Removal of Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
				140.00000		0.00
0105	202-00889	Removal of Detectable Warning	1.000	0.000		
			EACH	0.000	0.00	
				320.00000		0.00
0110	202-01000	Removal of Fence	252.000	0.000		
			LF	0.000	0.00	
				15.00000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	3,635.000	19.000		
			LF	0.000	0.00	
			8.00000	19.000		152.00
0120	202-01170	Removal of Guardrail Type 7	100.000	100.000		
			LF	0.000	0.00	
			9.00000	100.000		900.00
0125	202-01300	*Removal of End Anchorage	26.000	1.000		
			EACH	1.000	340.00	
			340.00000	2.000		680.00
0130	203-00012	Unclassified Excavation (Complete In Place) (Special)	80.000	80.000		
			CY	0.000	0.00	
			25.00000	80.000		2,000.00
0135	203-00050	Unsuitable Material	100.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0140	203-00060	Embankment Material (Complete In Place)	776.000	0.000		
			CY	0.000	0.00	
			94.00000	0.000		0.00
0145	203-00400	Rock Excavation	170.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0150	203-00598	*Rock Scaling	73.500	73.500		
			HOURL	0.000	0.00	
			230.00000	73.500		16,905.00
0155	203-01140	Rolling	20.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0160	203-01500	Blading	60.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0165	203-01510	Backhoe	60.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-01550	Dozing	60.000	0.000		
			HOURLY	0.000	0.00	
			200.00000	0.000		0.00
0175	203-01582	Truck (Dump)	60.000	14.000		
			HOURLY	0.000	0.00	
			100.00000	14.000		1,400.00
0180	203-01590	Front End Loader (Rubber Tire)	30.000	0.000		
			HOURLY	0.000	0.00	
			130.00000	0.000		0.00
0185	203-01597	Potholing	80.000	0.000		
			HOURLY	19.000	5,320.00	
			280.00000	19.000		5,320.00
0190	203-02330	Laborer	80.000	0.000		
			HOURLY	0.000	0.00	
			47.00000	0.000		0.00
0195	206-00000	Structure Excavation	75.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0200	206-00065	Structure Backfill (Flow-Fill)	569.000	0.000		
			CY	15.000	6,000.00	
			400.00000	15.000		6,000.00
0205	206-00200	Structure Backfill (Class 2)	110.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0210	206-01750	Shoring	1.000	0.000		
			L S	0.000	0.00	
			6,300.00000	0.000		0.00
0215	207-00205	Topsoil	219.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0220	208-00002	Erosion Log Type 1 (12 Inch)	500.000	0.000		
			LF	49.000	196.00	
			4.00000	49.000		196.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00035	Aggregate Bag	1,500.000	60.000		
			LF	177.000	1,947.00	
			11.00000	237.000		2,607.00
0230	208-00046	Pre-fabricated Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0235	208-00051	Storm Drain Inlet Protection (Type I)	14.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0240	208-00052	Storm Drain Inlet Protection (Type II)	28.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0245	208-00056	Storm Drain Inlet Protection (Type III)	12.000	0.000		
			EACH	2.000	410.00	
			205.00000	2.000		410.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOUR	0.000	0.00	
			47.00000	0.000		0.00
0255	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0260	208-00106	Sweeping (Sediment Removal)	30.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0265	208-00107	Removal of Trash	30.000	0.000		
			HOUR	0.000	0.00	
			47.00000	0.000		0.00
0270	208-00207	Erosion Control Management	50.000	0.500		
			DAY	1.500	270.00	
			180.00000	2.000		360.00
0275	210-00050	Reset Fire Hydrant	6.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	210-00810	*Reset Ground Sign	24.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0285	210-01000	Reset Fence	426.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0290	210-01710	Reset Valve	3.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0295	210-04010	Adjust Manhole	13.000	2.500		
			EACH	3.000	2,400.00	
			800.00000	5.500		4,400.00
0300	210-04015	Modify Manhole	2.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0305	210-04050	Adjust Valve Box	57.000	0.500		
			EACH	0.500	215.00	
			430.00000	1.000		430.00
0310	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0315	212-00006	Seeding (Native)	0.400	0.000		
			ACRE	0.000	0.00	
			5,200.00000	0.000		0.00
0320	212-00032	Soil Conditioning	0.400	0.000		
			ACRE	0.000	0.00	
			7,700.00000	0.000		0.00
0325	212-00050	Sod	610.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0330	212-00100	Tree Retention and Protection	1.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	213-00012	Spray-on Mulch Blanket	0.400	0.000		
			ACRE	0.000	0.00	
			7,600.00000	0.000		0.00
0340	214-00350	Deciduous Shrub (5 Gallon Container)	5.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0345	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	300.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0350	240-00000	*Wildlife Biologist	20.000	0.000		
			HOUR	10.000	1,200.00	
			120.00000	10.000		1,200.00
0355	240-00010	Removal of Nests	20.000	1.000		
			HOUR	0.000	0.00	
			120.00000	1.000		120.00
0360	304-06007	Aggregate Base Course (Class 6)	1,472.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0365	304-07005	Aggregate Base Course (Class 7)	1,200.000	0.000		
			CY	73.400	5,872.00	
			80.00000	73.400		5,872.00
0370	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	215.000	0.000		
			TON	0.000	0.00	
			230.00000	0.000		0.00
0375	403-34701	*Hot Mix Asphalt (Grading SX) (75)	11,178.000	0.000		
			TON	7,088.950	850,674.00	
			120.00000	7,088.950		850,674.00
0380	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	673.000	0.000		
			TON	359.340	258,724.80	
			720.00000	359.340		258,724.80
0385	411-10255	*Emulsified Asphalt (Slow-Setting)	5,750.000	0.000		
			GAL	4,494.000	31,458.00	
			7.00000	4,494.000		31,458.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	412-00600	*Concrete Pavement (6 Inch)	471.000	0.000		
			SY	0.000	0.00	
			95.00000	0.000		0.00
0395	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	1,444.000	0.000		
			SY	0.000	0.00	
			94.00000	0.000		0.00
0400	420-00132	Geotextile (Separator) (Class 1)	23.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0405	506-00206	Riprap (6 Inch)	9.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
0410	514-00000	Pipe Railing	247.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0415	601-01050	*Concrete Class B (Wall)	3.000	0.000		
			CY	0.000	0.00	
			1,400.00000	0.000		0.00
0420	601-03000	*Concrete Class D	10.000	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
0425	601-03050	*Concrete Class D (Wall)	134.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0430	602-00000	*Reinforcing Steel	1,550.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0435	602-00020	*Reinforcing Steel (Epoxy Coated)	11,020.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0440	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	23.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 07/12/2019

14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	45.000	0.000		
		LF		0.000	0.00	
			85.00000	0.000		0.00
0450	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	39.000	0.000		
		LF		0.000	0.00	
			105.00000	0.000		0.00
0455	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,002.000	0.000		
		LF		0.000	0.00	
			115.00000	0.000		0.00
0460	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	264.000	0.000		
		LF		73.800	9,225.00	
			125.00000	73.800		9,225.00
0465	603-05024	24 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			1,800.00000	0.000		0.00
0470	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	4.000	0.000		
		EACH		2.000	3,700.00	
			1,850.00000	2.000		3,700.00
0475	603-10360	36 Inch Corrugated Steel Pipe	7.000	0.000		
		LF		0.000	0.00	
			150.00000	0.000		0.00
0480	604-00350	Inlet Type C (Special)	1.000	0.000		
		EACH		0.000	0.00	
			5,400.00000	0.000		0.00
0485	604-13005	Inlet Type 13 (5 Foot)	5.000	0.000		
		EACH		0.000	0.00	
			4,700.00000	0.000		0.00
0490	604-13006	Inlet Type 13 (5 Foot) (Special)	11.000	0.000		
		EACH		2.250	10,575.00	
			4,700.00000	2.250		10,575.00
0495	604-19000	Inlet Special	1.000	0.000		
		EACH		0.000	0.00	
			4,700.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	604-19005	Inlet Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0505	604-19405	Inlet Type R Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0510	604-30005	Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0515	604-39005	Manhole Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0520	604-39010	Manhole Special (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
0525	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,018.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0530	606-00910	*Guardrail Type 9 (Style CA)	250.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0535	606-01370	*Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0540	606-01385	*Transition Type 3J	3.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0545	606-01390	*End Anchorage Type 3K	3.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0550	606-02003	*End Anchorage (Nonflared)	25.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	607-11455	Fence Wood	213.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
0560	607-11525	Fence (Plastic)	625.000	0.000		
			LF	145.000	580.00	
			4.00000	145.000		580.00
0565	607-53148	Fence Chain Link (48 Inch)	53.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0570	608-00000	*Concrete Sidewalk	2,173.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0575	608-00010	*Concrete Curb Ramp	581.000	0.000		
			SY	0.000	0.00	
			180.00000	0.000		0.00
0580	608-00015	*Detectable Warnings	18.000	0.000		
			SF	0.000	0.00	
			64.00000	0.000		0.00
0585	608-10010	*Sidewalk Drain	7.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0590	609-20010	*Curb Type 2 (Section B)	27.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0595	609-21020	*Curb and Gutter Type 2 (Section II-B)	4,179.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0600	609-22021	*Curb, Gutter and Sidewalk Type 2 (Section MS)	16.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0605	609-24004	*Gutter Type 2 (4 Foot)	125.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	612-00001	*Delineator (Type I)	50.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0615	612-00002	*Delineator (Type II)	50.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0620	612-00003	*Delineator (Type III)	25.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0625	612-00052	*Reflector	434.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0630	612-00070	*Reflector Strip (4 Inch)	90.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0635	613-00200	2 Inch Electrical Conduit	175.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0640	613-07001	Type One Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0645	614-00011	*Sign Panel (Class I)	168.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0650	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0655	619-00005	Water Line	1.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0660	619-77210	Restrained Plug (Special)	1.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	619-77400	Curb Stop and Box	1.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0670	619-78042	5-1/4 Inch Fire Hydrant	3.000	0.000		
			EACH	0.000	0.00	
			9,800.00000	0.000		0.00
0675	622-00715	Monitoring Wells	26.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0680	625-00000	*Construction Surveying	1.000	0.170		
			L S	0.000	0.00	
			75,000.00000	0.170		12,750.00
0685	625-00001	*Construction Surveying (Hourly)	40.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0690	626-00000	*Mobilization	1.000	0.000		
			L S	0.546	365,820.00	
			670,000.00000	0.546		365,820.00
0695	626-01103	Public Information Services (Tier III)	1.000	0.170		
			L S	0.170	3,230.00	
			19,000.00000	0.340		6,460.00
0700	627-00008	*Modified Epoxy Pavement Marking	330.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0705	627-00013	*Pavement Marking Paint (High Build)	1,000.000	68.000		
			GAL	717.600	40,185.60	
			56.00000	785.600		43,993.60
0710	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	66.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0715	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	17.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	994.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0725	630-00000	*Flagging	10,000.000	220.000		
			HOURL	951.000	28,530.00	
			30.00000	1,171.000		35,130.00
0730	630-00007	*Traffic Control Inspection	60.000	11.000		
			DAY	8.000	3,360.00	
			420.00000	19.000		7,980.00
0735	630-00012	*Traffic Control Management	115.000	8.000		
			DAY	21.000	25,200.00	
			1,200.00000	29.000		34,800.00
0740	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0745	630-80340	*Pedestrian Barricade (ADA)	100.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	135.000	30.000		
			EACH	22.000	1,320.00	
			60.00000	52.000		3,120.00
0755	630-80342	*Construction Traffic Sign (Panel Size B)	2.000	1.000		
			EACH	0.000	0.00	
			120.00000	1.000		120.00
0760	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			8,000.00000	2.000		16,000.00
0765	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0770	630-80360	*Drum Channelizing Device	225.000	97.500		
			EACH	15.000	270.00	
			18.00000	112.500		2,025.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 07/12/2019
 14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	630-80363	*Drum Channelizing Device (With Light) (Flashing)	100.000	2.000		
			EACH	2.000	36.00	
			18.00000	4.000		72.00
0780	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	50.000	0.000		
			EACH	5.000	90.00	
			18.00000	5.000		90.00
0785	630-80367	*Portable Traffic Speed Monitor	1.000	0.500		
			EACH	0.000	0.00	
			3,100.00000	0.500		1,550.00
0790	630-80370	Concrete Barrier (Temporary)	1,000.000	40.000		
			LF	0.000	0.00	
			45.00000	40.000		1,800.00
0795	630-80380	*Traffic Cone	600.000	65.000		
			EACH	22.500	270.00	
			12.00000	87.500		1,050.00
0800	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			8,200.00000	0.000		0.00
0805	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0810	630-85020	*Mobile Attenuator	1.000	0.000		
			EACH	0.500	18,000.00	
			36,000.00000	0.500		18,000.00
0815	700-70010	F/A Minor Contract Revisions	194,156.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/12/2019

ESTIMATE NO: 0002

14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70019	F/A Asphalt Cement Cost Adjustment	200,000.000	0.000		
			F A	110,315.220	110,315.22	
			1.00000	110,315.220		110,315.22
0845	700-70023	F/A On-The-Job Trainee	6,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70034	F/A Sewer Lines	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70320	F/A Sprinklers	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	609-31020	C and G Ty 2 II-B (Fast Track)	974.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 6,998,915.00	\$ 1,952,088.62 \$ 2,066,204.62
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0860	620-00005	Field Office (Special)	1.000	0.500		
			EACH	0.100	2,300.00	
			23,000.00000	0.600		13,800.00
0865	620-00012	Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			23,000.00000	0.500		11,500.00
0870	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00

			CAT 0400	CURRENT AMT	\$ 49,500.00	\$ 2,300.00 \$ 28,800.00

CONTID: C20813
 PCN: 20813-BID
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/12/2019

ESTIMATE NO: 0002

14:52:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0500 ERWSD						
0875	210-04010	Adjust Manhole	10.000	5.000		
			EACH	5.000	4,000.00	
			800.00000	10.000		8,000.00
0880	210-04015	Modify Manhole	14.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00

		CAT 0500	CURRENT AMT	\$ 75,200.00	\$ 4,000.00	\$ 8,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 7,123,615.00	\$ 1,958,388.62	\$ 2,103,004.62