

ESTIMATE SUMMARY

-----  
 CONTID: C20813 ESTIMATE NO: 0008 PROG SPEC YR: 2005  
 PCN: 20813-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US 24 MINTURN RESURFACING  
 TIME CHARGED: 402.0 DAYS TIME ALLOW: 11/5/2019 FIXED COMPLETION DAT  
 PERCENT TIME: 227.12 ORIG TIME ALLOW: 10/25/201 FIXED COMPLETION DAT

PROJECT NO: STRO241-062  
 US 24 MINTURN RESURFACING  
 NAME OF ROAD:  
 PROJECT COUNTIES: EAGLE

CONTRACTOR:  
 AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West  
 4901 S. Windermere St  
 Littleton CO 80120 (303)795-2582  
 PAY PERIOD ENDING 06/17/2020  
 DATE LET 01/24/2019  
 DATE AWARDED 02/26/2019  
 DATE CONTRACT EXECUTED 03/26/2019  
 DATE NOTICE TO PROCEED 05/13/2019  
 DATE TIME STARTED 05/13/2019  
 DATE WORK BEGAN 05/13/2019  
 DATE TIME STOPPED 06/17/2020  
 DATE ACCEPTED 06/17/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,902,527.71 PARTICIPATING	\$ 5,902,374.11	\$ 133,474.27
AWARD PROJECT AMT: \$ 6,766,336.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	5,902,374.11	133,474.27
FUNDS AVAILABLE: \$ 153.60 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	133,474.27
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-101,495.04	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	133,474.27
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	133,474.27
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 133,474.27

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0015	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0020	202-00010	Removal of Tree	9.000	9.000		
			EACH	0.000	0.00	
			300.00000	9.000		2,700.00
0025	202-00015	Removal of Headwall	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0030	202-00019	Removal of Inlet	10.000	10.000		
			EACH	0.000	0.00	
			500.00000	10.000		5,000.00
0035	202-00032	Removal of Valve	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0040	202-00035	Removal of Pipe	169.000	169.000		
			LF	0.000	0.00	
			34.00000	169.000		5,746.00
0045	202-00039	Removal of Bollard	6.000	6.000		
			EACH	0.000	0.00	
			200.00000	6.000		1,200.00
0050	202-00090	*Removal of Delineator	8.000	0.000		
			EACH	8.000	104.00	
			13.00000	8.000		104.00
0055	202-00155	Removal of Wall	201.000	201.000		
			LF	0.000	0.00	
			25.00000	201.000		5,025.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00200	Removal of Sidewalk	387.000	387.000		
			SY	0.000	0.00	
			10.00000	387.000		3,870.00
0065	202-00203	Removal of Curb and Gutter	479.000	479.000		
			LF	0.000	0.00	
			7.00000	479.000		3,353.00
0070	202-00207	Removal of Brick Pavers	8.000	8.330		
			SY	-0.330	-2.97	
			9.00000	8.000		72.00
0075	202-00210	Removal of Concrete Pavement	168.000	168.000		
			SY	0.000	0.00	
			14.00000	168.000		2,352.00
0080	202-00220	Removal of Asphalt Mat	3,628.000	3,628.000		
			SY	0.000	0.00	
			8.00000	3,628.000		29,024.00
0085	202-00240	*Removal of Asphalt Mat (Planing)	83,285.000	83,285.000		
			SY	0.000	0.00	
			3.00000	83,285.000		249,855.00
0090	202-00250	*Removal of Pavement Marking	29,882.000	29,036.000		
			SF	846.000	846.00	
			1.00000	29,882.000		29,882.00
0095	202-00750	Removal of Luminaire	0.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0100	202-00810	*Removal of Ground Sign	3.000	0.000		
			EACH	3.000	420.00	
			140.00000	3.000		420.00
0105	202-00889	Removal of Detectable Warning	0.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0110	202-01000	Removal of Fence	118.000	118.000		
			LF	0.000	0.00	
			15.00000	118.000		1,770.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	4,061.000	4,061.000		
			LF	0.000	0.00	
			8.00000	4,061.000		32,488.00
0120	202-01170	Removal of Guardrail Type 7	100.000	100.000		
			LF	0.000	0.00	
			9.00000	100.000		900.00
0125	202-01300	*Removal of End Anchorage	24.000	24.000		
			EACH	0.000	0.00	
			340.00000	24.000		8,160.00
0130	203-00012	Unclassified Excavation (Complete In Place) (Special)	80.000	80.000		
			CY	0.000	0.00	
			25.00000	80.000		2,000.00
0135	203-00050	Unsuitable Material	0.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0140	203-00060	Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			94.00000	0.000		0.00
0145	203-00400	Rock Excavation	10.000	10.000		
			CY	0.000	0.00	
			60.00000	10.000		600.00
0150	203-00598	*Rock Scaling	74.000	73.500		
			HOURL	0.500	115.00	
			230.00000	74.000		17,020.00
0155	203-01140	Rolling	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0160	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0165	203-01510	Backhoe	4.000	4.000		
			HOURL	0.000	0.00	
			200.00000	4.000		800.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	203-01550	Dozing	0.000	0.000		
			200.00000	0.000	0.00	0.00
0175	203-01582	Truck (Dump)	16.000	16.000		
			100.00000	16.000	0.00	1,600.00
0180	203-01590	Front End Loader (Rubber Tire)	18.000	2.000		
			130.00000	16.000	2,080.00	2,340.00
0185	203-01597	Potholing	80.000	80.000		
			280.00000	80.000	0.00	22,400.00
0190	203-02330	Laborer	30.000	0.000		
			47.00000	30.000	1,410.00	1,410.00
0195	206-00000	Structure Excavation	75.000	75.000		
			65.00000	75.000	0.00	4,875.00
0200	206-00065	Structure Backfill (Flow-Fill)	613.000	613.000		
			400.00000	613.000	0.00	245,200.00
0205	206-00200	Structure Backfill (Class 2)	98.000	98.000		
			50.00000	98.000	0.00	4,900.00
0210	206-01750	Shoring	1.000	1.000		
			6,300.00000	1.000	0.00	6,300.00
0215	207-00205	Topsoil	131.000	0.000		
			65.00000	131.000	8,515.00	8,515.00
0220	208-00002	Erosion Log Type 1 (12 Inch)	386.000	385.500		
			4.00000	386.000	2.00	1,544.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	208-00035	Aggregate Bag	1,243.000	1,243.000		
			LF	0.000	0.00	
			11.00000	1,243.000		13,673.00
0230	208-00046	Pre-fabricated Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			560.00000	1.000		560.00
0235	208-00051	Storm Drain Inlet Protection (Type I)	9.000	9.000		
			LF	0.000	0.00	
			12.00000	9.000		108.00
0240	208-00052	Storm Drain Inlet Protection (Type II)	12.000	12.000		
			LF	0.000	0.00	
			72.00000	12.000		864.00
0245	208-00056	Storm Drain Inlet Protection (Type III)	20.000	20.000		
			EACH	0.000	0.00	
			205.00000	20.000		4,100.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			47.00000	0.000		0.00
0255	208-00105	Removal and Disposal of Sediment (Equipment)	2.000	2.000		
			HOURL	0.000	0.00	
			100.00000	2.000		200.00
0260	208-00106	Sweeping (Sediment Removal)	5.000	5.000		
			HOURL	0.000	0.00	
			140.00000	5.000		700.00
0265	208-00107	Removal of Trash	0.000	0.000		
			HOURL	0.000	0.00	
			47.00000	0.000		0.00
0270	208-00207	Erosion Control Management	17.000	17.000		
			DAY	0.000	0.00	
			180.00000	17.000		3,060.00
0275	210-00050	Reset Fire Hydrant	5.000	5.000		
			EACH	0.000	0.00	
			11,000.00000	5.000		55,000.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	210-00810	*Reset Ground Sign	45.000	0.000		
			EACH	45.000	15,300.00	
			340.00000	45.000		15,300.00
0285	210-01000	*Reset Fence	181.000	0.000		
			LF	181.000	10,860.00	
			60.00000	181.000		10,860.00
0290	210-01710	Reset Valve	0.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0295	210-04010	Adjust Manhole	23.000	23.000		
			EACH	0.000	0.00	
			800.00000	23.000		18,400.00
0300	210-04015	Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0305	210-04050	Adjust Valve Box	67.000	67.000		
			EACH	0.000	0.00	
			430.00000	67.000		28,810.00
0310	211-03005	Dewatering	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0315	212-00006	Seeding (Native)	0.400	0.020		
			ACRE	0.380	1,976.00	
			5,200.00000	0.400		2,080.00
0320	212-00032	Soil Conditioning	0.400	0.020		
			ACRE	0.380	2,926.00	
			7,700.00000	0.400		3,080.00
0325	212-00050	Sod	494.000	494.000		
			SF	0.000	0.00	
			2.00000	494.000		988.00
0330	212-00100	Tree Retention and Protection	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	213-00012	Spray-on Mulch Blanket	0.400	0.000		
			ACRE	0.380	2,888.00	
			7,600.00000	0.380		2,888.00
0340	214-00350	Deciduous Shrub (5 Gallon Container)	5.000	0.000		
			EACH	5.000	275.00	
			55.00000	5.000		275.00
0345	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	279.000	76.400		
			SY	202.200	808.80	
			4.00000	278.600		1,114.40
0350	240-00000	*Wildlife Biologist	10.000	10.000		
			HOUR	0.000	0.00	
			120.00000	10.000		1,200.00
0355	240-00010	Removal of Nests	1.000	1.000		
			HOUR	0.000	0.00	
			120.00000	1.000		120.00
0360	304-06007	Aggregate Base Course (Class 6)	1,472.000	1,472.000		
			CY	0.000	0.00	
			80.00000	1,472.000		117,760.00
0365	304-07005	Aggregate Base Course (Class 7)	73.000	73.400		
			CY	-0.400	-32.00	
			80.00000	73.000		5,840.00
0370	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,025.170	1,020.170		
			TON	5.000	1,150.00	
			230.00000	1,025.170		235,789.10
0375	403-34701	*Hot Mix Asphalt (Grading SX) (75)	10,327.810	10,327.810		
			TON	0.000	0.00	
			120.00000	10,327.810		1,239,337.20
0380	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	543.130	496.800		
			TON	46.330	33,357.60	
			720.00000	543.130		391,053.60
0385	411-10255	*Emulsified Asphalt (Slow-Setting)	5,794.000	5,794.000		
			GAL	0.000	0.00	
			7.00000	5,794.000		40,558.00



CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	412-00600	*Concrete Pavement (6 Inch)	0.000	0.000		
			SY	0.000	0.00	
			95.00000	0.000		0.00
0395	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	1,889.000	1,889.000		
			SY	0.000	0.00	
			94.00000	1,889.000		177,566.00
0400	420-00132	Geotextile (Separator) (Class 1)	22.000	22.000		
			SY	0.000	0.00	
			10.00000	22.000		220.00
0405	506-00206	Riprap (6 Inch)	9.000	9.000		
			CY	0.000	0.00	
			210.00000	9.000		1,890.00
0410	514-00000	*Pipe Railing	260.000	0.000		
			LF	260.000	62,400.00	
			240.00000	260.000		62,400.00
0415	601-01050	*Concrete Class B (Wall)	3.000	3.000		
			CY	0.000	0.00	
			1,400.00000	3.000		4,200.00
0420	601-03000	*Concrete Class D	3.000	0.000		
			CY	3.000	3,600.00	
			1,200.00000	3.000		3,600.00
0425	601-03050	*Concrete Class D (Wall)	128.600	109.300		
			CY	19.300	19,300.00	
			1,000.00000	128.600		128,600.00
0430	602-00000	*Reinforcing Steel	1,786.000	1,786.000		
			LB	0.000	0.00	
			2.00000	1,786.000		3,572.00
0435	602-00020	*Reinforcing Steel (Epoxy Coated)	10,387.000	8,607.000		
			LB	1,780.000	4,450.00	
			2.50000	10,387.000		25,967.50
0440	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	21.000	21.000		
			LF	0.000	0.00	
			80.00000	21.000		1,680.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	45.000	45.000		
			LF	0.000	0.00	
			85.00000	45.000		3,825.00
0450	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	44.000	44.000		
			LF	0.000	0.00	
			105.00000	44.000		4,620.00
0455	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	991.000	991.000		
			LF	0.000	0.00	
			115.00000	991.000		113,965.00
0460	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	307.000	307.000		
			LF	0.000	0.00	
			125.00000	307.000		38,375.00
0465	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0470	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	4.000	4.000		
			EACH	0.000	0.00	
			1,850.00000	4.000		7,400.00
0475	603-10360	36 Inch Corrugated Steel Pipe	6.000	6.000		
			LF	0.000	0.00	
			150.00000	6.000		900.00
0480	604-00350	Inlet Type C (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00
0485	604-13005	Inlet Type 13 (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			4,700.00000	5.000		23,500.00
0490	604-13006	Inlet Type 13 (5 Foot) (Special)	11.000	11.000		
			EACH	0.000	0.00	
			4,700.00000	11.000		51,700.00
0495	604-19000	Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			4,700.00000	1.000		4,700.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	604-19005	Inlet Special (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,700.00000	1.000		4,700.00
0505	604-19405	Inlet Type R Special (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0510	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0515	604-39005	Manhole Special (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,100.00000	1.000		4,100.00
0520	604-39010	Manhole Special (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,100.00000	3.000		15,300.00
0525	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,116.000	4,116.000		
			LF	0.000	0.00	
			49.00000	4,116.000		201,684.00
0530	606-00910	*Guardrail Type 9 (Style CA)	250.000	250.000		
			LF	0.000	0.00	
			170.00000	250.000		42,500.00
0535	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			4,000.00000	6.000		24,000.00
0540	606-01385	*Transition Type 3J	3.000	3.000		
			EACH	0.000	0.00	
			3,200.00000	3.000		9,600.00
0545	606-01390	*End Anchorage Type 3K	3.000	3.000		
			EACH	0.000	0.00	
			2,900.00000	3.000		8,700.00
0550	606-02003	*End Anchorage (Nonflared)	25.000	25.000		
			EACH	0.000	0.00	
			4,700.00000	25.000		117,500.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	607-11455	*Fence Wood	172.000	0.000		
			LF	172.000	16,856.00	
			98.00000	172.000		16,856.00
0560	607-11525	Fence (Plastic)	489.000	489.000		
			LF	0.000	0.00	
			4.00000	489.000		1,956.00
0565	607-53148	Fence Chain Link (48 Inch)	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0570	608-00000	*Concrete Sidewalk	1,817.000	1,817.000		
			SY	0.000	0.00	
			85.00000	1,817.000		154,445.00
0575	608-00010	*Concrete Curb Ramp	579.000	579.000		
			SY	0.000	0.00	
			180.00000	579.000		104,220.00
0580	608-00015	*Detectable Warnings	3.000	0.000		
			SF	3.000	192.00	
			64.00000	3.000		192.00
0585	608-10010	*Sidewalk Drain	3.000	3.000		
			EACH	0.000	0.00	
			2,700.00000	3.000		8,100.00
0590	609-20010	*Curb Type 2 (Section B)	0.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0595	609-21020	*Curb and Gutter Type 2 (Section II-B)	4,199.000	4,199.000		
			LF	0.000	0.00	
			35.00000	4,199.000		146,965.00
0600	609-22021	*Curb, Gutter and Sidewalk Type 2 (Section MS)	16.000	16.000		
			LF	0.000	0.00	
			115.00000	16.000		1,840.00
0605	609-24004	*Gutter Type 2 (4 Foot)	125.000	125.000		
			LF	0.000	0.00	
			53.00000	125.000		6,625.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	612-00001	*Delineator (Type I)	14.000	0.000		
			EACH	14.000	420.00	
			30.00000	14.000		420.00
0615	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0620	612-00003	*Delineator (Type III)	15.000	0.000		
			EACH	15.000	495.00	
			33.00000	15.000		495.00
0625	612-00052	*Reflector	126.000	0.000		
			EACH	126.000	1,008.00	
			8.00000	126.000		1,008.00
0630	612-00070	*Reflector Strip (4 Inch)	85.000	0.000		
			EACH	85.000	5,100.00	
			60.00000	85.000		5,100.00
0635	613-00200	2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0640	613-07001	Type One Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0645	614-00011	*Sign Panel (Class I)	76.000	0.000		
			SF	76.000	2,280.00	
			30.00000	76.000		2,280.00
0650	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	10.000	0.000		
			EACH	10.000	5,000.00	
			500.00000	10.000		5,000.00
0655	619-00005	Water Line	0.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0660	619-77210	Restrained Plug (Special)	0.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/14/2020

09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0665	619-77400	Curb Stop and Box	0.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0670	619-78042	5-1/4 Inch Fire Hydrant	3.000	3.000		
			EACH	0.000	0.00	
			9,800.00000	3.000		29,400.00
0675	622-00715	Monitoring Wells	0.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0680	625-00000	*Construction Surveying	1.000	0.850		
			L S	0.150	11,250.00	
			75,000.00000	1.000		75,000.00
0685	625-00001	*Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0690	626-00000	*Mobilization	1.000	0.910		
			L S	0.090	60,300.00	
			670,000.00000	1.000		670,000.00
0695	626-01103	Public Information Services (Tier III)	1.000	0.920		
			L S	0.080	1,520.00	
			19,000.00000	1.000		19,000.00
0700	627-00008	*Modified Epoxy Pavement Marking	342.000	342.000		
			GAL	0.000	0.00	
			100.00000	342.000		34,200.00
0705	627-00013	*Pavement Marking Paint (High Build)	855.000	855.000		
			GAL	0.000	0.00	
			56.00000	855.000		47,880.00
0710	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0715	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	43.000	0.000		
			SF	43.000	688.00	
			16.00000	43.000		688.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0720	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	683.000	0.000		
			SF	683.000	8,879.00	
			13.00000	683.000		8,879.00
0725	630-00000	*Flagging	6,638.000	6,638.000		
			HOURL	0.000	0.00	
			30.00000	6,638.000		199,140.00
0730	630-00007	*Traffic Control Inspection	51.000	51.000		
			DAY	0.000	0.00	
			420.00000	51.000		21,420.00
0735	630-00012	*Traffic Control Management	125.000	125.000		
			DAY	0.000	0.00	
			1,200.00000	125.000		150,000.00
0740	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	5.400		
			EACH	0.600	216.00	
			360.00000	6.000		2,160.00
0745	630-80340	*Pedestrian Barricade (ADA)	72.000	64.800		
			LF	7.200	540.00	
			75.00000	72.000		5,400.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	121.000	108.900		
			EACH	12.100	726.00	
			60.00000	121.000		7,260.00
0755	630-80342	*Construction Traffic Sign (Panel Size B)	2.000	1.800		
			EACH	0.200	24.00	
			120.00000	2.000		240.00
0760	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	3,200.00	
			8,000.00000	4.000		32,000.00
0765	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0770	630-80360	*Drum Channelizing Device	225.000	202.500		
			EACH	22.500	405.00	
			18.00000	225.000		4,050.00

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0775	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	18.000		
			EACH	2.000	36.00	
			18.00000	20.000		360.00
0780	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	26.000	23.400		
			EACH	2.600	46.80	
			18.00000	26.000		468.00
0785	630-80367	*Portable Traffic Speed Monitor	1.000	0.900		
			EACH	0.100	310.00	
			3,100.00000	1.000		3,100.00
0790	630-80370	Concrete Barrier (Temporary)	700.000	630.000		
			LF	70.000	3,150.00	
			45.00000	700.000		31,500.00
0795	630-80380	*Traffic Cone	175.000	157.500		
			EACH	17.500	210.00	
			12.00000	175.000		2,100.00
0800	630-80511	*Mobile Pavement Marking Zone	1.000	0.900		
			L S	0.100	820.00	
			8,200.00000	1.000		8,200.00
0805	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.200	840.00	
			4,200.00000	2.000		8,400.00
0810	630-85020	*Mobile Attenuator	1.000	0.900		
			EACH	0.100	3,600.00	
			36,000.00000	1.000		36,000.00
0815	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70012	F/A Asphalt Pavement Incentive	-62,870.130	0.000		
			F A	-62,870.130	-62,870.13	
			1.00000	-62,870.130		-62,870.13



CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17  
 ESTIMATE RUN 07/14/2020  
 09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0830	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70019	F/A Asphalt Cement Cost Adjustment	145,395.560	145,395.560		
			F A	0.000	0.00	
			1.00000	145,395.560		145,395.56
0845	700-70023	F/A On-The-Job Trainee	1,503.000	1,503.000		
			F A	0.000	0.00	
			1.00000	1,503.000		1,503.00
0850	700-70034	F/A Sewer Lines	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70320	F/A Sprinklers	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	609-31020	C and G Ty 2 II-B (Fast Track)	1,004.000	1,004.000		
			LF	0.000	0.00	
			41.00000	1,004.000		41,164.00
0890	900-00014	Added Item (Lump Sum)/ 10+' diameter boulder removal	1.000	1.000		
			L S	0.000	0.00	
			16,042.71000	1.000		16,042.71
0905	900-00006	Added Item (Dollar)/ Overweight Truck Price Reduction	-40.000	0.000		
			DOL	-40.000	-40.00	
			1.00000	-40.000		-40.00
0910	700-70034	F/A Timber Wall Materials	1,024.170	0.000		
			F A	1,024.170	1,024.17	
			1.00000	1,024.170		1,024.17
-----						
CAT 0200			CURRENT AMT	\$ 6,098,027.71	\$ 248,974.27	\$ 6,097,874.11

CONTID: C20813  
 PCN: 20813-BID  
 PROJECT: STR0241-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/14/2020

09:23:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0860	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			23,000.00000	1.000		23,000.00
0865	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,000.00000	1.000		23,000.00
0870	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0900	620-00045	Liquidated Damages	-46.000	-25.000		
			DAY	-21.000	-115,500.00	
			5,500.00000	-46.000		-253,000.00
-----						
			CAT 0400	CURRENT AMT \$	-203,500.00 \$	-115,500.00 \$ -203,500.00
CAT NO0500 ERWSD						
0875	210-04010	Adjust Manhole	10.000	10.000		
			EACH	0.000	0.00	
			800.00000	10.000		8,000.00
0880	210-04015	Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
-----						
			CAT 0500	CURRENT AMT \$	8,000.00 \$	0.00 \$ 8,000.00
-----						
			PROJECT TOTAL	CURRENT AMT \$	5,902,527.71 \$	133,474.27 \$ 5,902,374.11