

ESTIMATE SUMMARY

CONTID: C20817-ALT ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 20817-ALTBID1 COFRS REPORTING CATEGORY: 5 FACS REF NO:

CONTRACT DESCRIPTION: SH 90 K-01-C BRIDGE REPLACEMENT
 TIME CHARGED: 169.5 DAYS TIME ALLOW: 200 WORK DAYS
 PERCENT TIME: 84.75 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: FBR090A-007
 SH 90 K-01-C BRIDGE REPLACEMENT AS DESIGNED

NAME OF ROAD:

PROJECT COUNTIES: MONTROSE, REGION 5

CONTRACTOR:

SEMA CONSTRUCTION, INC. PAY PERIOD ENDING 09/30/2017 DATE TIME STARTED 12/05/2016
 7353 S. EAGLE STREET DATE LET 10/13/2016 DATE WORK BEGAN 12/05/2016
 DATE AWARDED 10/27/2016 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 11/16/2016 DATE ACCEPTED
 CENTENNIAL CO 80112-42; (303)627-2600 DATE NOTICE TO PROCEED 12/05/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,679,093.61 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,781,557.50 NON-PARTICIPATING	3,624,211.13	17,044.26
PERCENT COMPLETE: 98.51% TOTAL EARNINGS	3,624,211.13	17,044.26
FUNDS AVAILABLE: \$ 54,882.48 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 3,624,211.13	17,044.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-56,723.36	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 3,567,487.77	17,044.26
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 3,567,487.77	17,044.26
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 17,044.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY COMMON ITEMS						
0005	201-00001	Clearing and Grubbing	0.880	0.880		
			ACRE	0.000	0.00	
			44,600.00000	0.880		39,248.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			2,900.00000	1.000		2,900.00
0015	202-00027	Removal of Riprap	120.000	120.000		
			SY	0.000	0.00	
			25.00000	120.000		3,000.00
0020	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0025	202-00070	Removal of Barricade	4.000	4.000		
			EACH	0.000	0.00	
			440.00000	4.000		1,760.00
0030	202-00090	Removal of Delineator	14.000	14.000		
			EACH	0.000	0.00	
			6.50000	14.000		91.00
0035	202-00220	*Removal of Asphalt Mat	1,618.000	1,618.000		
			SY	0.000	0.00	
			3.70000	1,618.000		5,986.60
0040	202-00240	*Removal of Asphalt Mat (Planing)	2,470.000	2,470.000		
			SY	0.000	0.00	
			14.00000	2,470.000		34,580.00
0045	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			50.00000	1.000		50.00
0050	202-00895	Removal of Impact Attenuator	14.000	14.000		
			EACH	0.000	0.00	
			270.00000	14.000		3,780.00
0055	202-01000	*Removal of Fence	317.000	317.000		
			LF	0.000	0.00	
			3.10000	317.000		982.70

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0060	202-01130	*Removal of Guardrail Type 3	324.000	324.000		
			LF	0.000	0.00	
			14.00000	324.000		4,536.00
0065	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			320.00000	4.000		1,280.00
0070	202-06000	Removal of Detour	1.000	1.000		
			L S	0.000	0.00	
			6,100.00000	1.000		6,100.00
0075	203-00010	Unclassified Excavation (Complete In Place)	1,604.000	1,604.000		
			CY	0.000	0.00	
			14.00000	1,604.000		22,456.00
0080	203-01100	Proof Rolling	0.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0085	203-01510	Backhoe	1.000	1.000		
			HOUR	0.000	0.00	
			190.00000	1.000		190.00
0090	203-01565	Hydraulic Excavator	16.000	11.000		
			HOUR	5.000	950.00	
			190.00000	16.000		3,040.00
0095	203-01582	Truck (Dump)	0.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0100	203-01590	Front End Loader (Rubber Tire)	19.000	19.000		
			HOUR	0.000	0.00	
			130.00000	19.000		2,470.00
0105	203-01594	Combination Loader	36.000	36.000		
			HOUR	0.000	0.00	
			89.00000	36.000		3,204.00
0110	203-01597	Potholing	14.000	14.000		
			HOUR	0.000	0.00	
			330.00000	14.000		4,620.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0115	203-02330	Laborer	67.000	57.000		
			40.00000	10.000	400.00	2,680.00
0120	206-00510	Filter Material (Class A)	146.000	146.000		
			61.00000	0.000	0.00	8,906.00
0125	207-00205	Topsoil	1,200.000	1,200.000		
			18.00000	0.000	0.00	21,600.00
0130	208-00002	*Erosion Log Type 1 (12 Inch)	2,354.000	2,354.000		
			4.10000	0.000	0.00	9,651.40
0135	208-00045	Concrete Washout Structure	0.000	0.000		
			1,000.00000	0.000	0.00	0.00
0140	208-00070	Vehicle Tracking Pad	0.000	0.000		
			3,000.00000	0.000	0.00	0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	26.000	26.000		
			32.00000	0.000	0.00	832.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	18.000	18.000		
			110.00000	0.000	0.00	1,980.00
0155	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			190.00000	0.000	0.00	0.00
0160	208-00207	Erosion Control Management	123.000	123.000		
			42.00000	0.000	0.00	5,166.00
0165	208-00400	Water Control	1.000	1.000		
			29,700.00000	0.000	0.00	29,700.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0170	210-00090	*Reset Delineator	22.000	22.000		
			EACH	0.000	0.00	
			84.00000	22.000		1,848.00
0175	210-00810	*Reset Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			530.00000	3.000		1,590.00
0180	212-00006	*Seeding (Native)	1.700	1.700		
			ACRE	0.000	0.00	
			880.00000	1.700		1,496.00
0185	212-00032	*Soil Conditioning	1.700	1.700		
			ACRE	0.000	0.00	
			7,400.00000	1.700		12,580.00
0190	213-00004	*Mulching (Weed Free Straw)	1.700	1.700		
			ACRE	0.000	0.00	
			1,200.00000	1.700		2,040.00
0195	213-00061	*Mulch Tackifier	220.000	220.000		
			LB	0.000	0.00	
			5.50000	220.000		1,210.00
0200	214-01010	*Brush Layer Cutting	340.000	340.000		
			EACH	0.000	0.00	
			3.70000	340.000		1,258.00
0205	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,600.000	2,600.000		
			SY	-1,000.000	-4,000.00	
			4.00000	1,600.000		6,400.00
0210	240-00000	*Wildlife Biologist	18.500	18.500		
			HOUR	0.000	0.00	
			130.00000	18.500		2,405.00
0215	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0220	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0225	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			6,300.00000	1.000		6,300.00
0230	250-00050	*Monitoring Technician	14.000	14.000		
			HOURL	0.000	0.00	
			110.00000	14.000		1,540.00
0235	250-00110	*Health and Safety Officer	18.500	18.500		
			HOURL	0.000	0.00	
			180.00000	18.500		3,330.00
0240	250-00120	*Material Sampling and Delivery	3.000	3.000		
			EACH	0.000	0.00	
			110.00000	3.000		330.00
0245	250-00200	Material Handling (Stockpile)	50.000	50.000		
			CY	0.000	0.00	
			40.00000	50.000		2,000.00
0250	250-00210	Solid Waste Disposal	50.000	50.000		
			CY	0.000	0.00	
			42.00000	50.000		2,100.00
0255	250-00220	*Hazardous Waste Disposal	5.000	5.000		
			CY	0.000	0.00	
			200.00000	5.000		1,000.00
0260	304-02000	Aggregate Base Course (Class 2)	480.280	480.280		
			TON	0.000	0.00	
			38.00000	480.280		18,250.64
0265	304-06000	Aggregate Base Course (Class 6)	763.770	763.770		
			TON	0.000	0.00	
			38.00000	763.770		29,023.26
0270	304-09014	Aggregate Base Course (Special)	0.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0275	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	683.740	681.000		
			TON	0.000	0.00	
			190.00000	681.000		129,390.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0280	411-10255	*Emulsified Asphalt (Slow-Setting)	100.000	8.000		
			GAL	0.000	0.00	
			33.00000	8.000		264.00
0285	506-00206	Riprap (6 Inch)	0.000	0.000		
			CY	0.000	0.00	
			260.00000	0.000		0.00
0290	506-00224	Riprap (24 Inch)	1,935.000	1,935.000		
			CY	0.000	0.00	
			130.00000	1,935.000		251,550.00
0295	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 Inch MGS)	151.000	151.000		
			LF	0.000	0.00	
			39.00000	151.000		5,889.00
0300	606-01370	*Transition Type 3G (31 Inch MGS)	4.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00
0305	606-01385	*Transition Type 3J (31 Inch MGS)	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0310	606-01390	*End Anchorage Type 3K (31 Inch MGS)	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0315	606-02005	*End Anchorage (Flared) (31 Inch MGS)	3.000	3.000		
			EACH	0.000	0.00	
			2,600.00000	3.000		7,800.00
0320	607-00005	*End Post	1.000	1.000		
			EACH	0.000	0.00	
			360.00000	1.000		360.00
0325	607-00010	*Corner and Line Brace Post	5.000	5.000		
			EACH	0.000	0.00	
			430.00000	5.000		2,150.00
0330	607-01000	*Fence Barbed Wire with Metal Posts	594.000	594.000		
			LF	0.000	0.00	
			4.20000	594.000		2,494.80

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0335	607-11525	*Fence (Plastic)	75.000	75.000		
			LF	0.000	0.00	
			11.00000	75.000		825.00
0340	607-60116	*16 Foot Gate	4.000	4.000		
			EACH	0.000	0.00	
			440.00000	4.000		1,760.00
0345	609-60011	Curb Type 6 (Section M)	10.000	10.000		
			LF	0.000	0.00	
			10.00000	10.000		100.00
0350	614-00011	*Sign Panel (Class I)	14.000	14.000		
			SF	0.000	0.00	
			56.00000	14.000		784.00
0355	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0360	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.000	0.00	
			25,000.00000	0.900		22,500.00
0365	625-00001	*Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0370	626-00000	*Mobilization	1.000	0.922		
			L S	0.000	0.00	
			370,000.00000	0.922		341,140.00
0375	627-00011	*Pavement Marking Paint (Waterborne)	0.000	0.000		
			GAL	0.000	0.00	
			89.00000	0.000		0.00
0380	627-00013	*Pavement Marking Paint (High Build)	25.000	25.000		
			GAL	0.000	0.00	
			120.00000	25.000		3,000.00
0385	630-00000	*Flagging	1,612.750	1,572.750		
			HOUR	0.000	0.00	
			22.00000	1,572.750		34,600.50

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY COMMON ITEMS						
0390	630-00007	*Traffic Control Inspection	3.000	3.000		
			DAY	0.000	0.00	
			350.00000	3.000		1,050.00
0395	630-00012	*Traffic Control Management	69.000	67.000		
			DAY	0.000	0.00	
			470.00000	67.000		31,490.00
0400	630-80341	*Construction Traffic Sign (Panel Size A)	19.000	17.100		
			EACH	0.000	0.00	
			130.00000	17.100		2,223.00
0405	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			5.50000	0.000		0.00
0410	630-80370	Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0415	630-80380	*Traffic Cone	30.000	27.000		
			EACH	0.000	0.00	
			1.10000	27.000		29.70
0420	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			10.00000	0.000		0.00
0425	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70016	F/A Fuel Cost Adjustment	60.440	0.000		
			F A	60.440	60.44	
			1.00000	60.440		60.44

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY COMMON ITEMS							
0445	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70019	F/A Asphalt Cement Cost Adjustment	1,305.740	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0455	700-70035	F/A (Drilling Holes to Facilitate Pile Driving)	10,668.450	0.000			
			F A	10,668.450	10,668.45		
			1.00000	10,668.450		10,668.45	
0460	700-70060	F/A Adjust (Relocating Lander's and Pennington's Waterline)	17,288.640	10,690.270			
			F A	6,598.370	6,598.37		
			1.00000	17,288.640		17,288.64	
0465	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0625	900-00014	Added Item (Lump Sum)/ Modify End Anchorages (Flared)	1.000	0.000			
			L S	0.000	0.00		
			16,589.84000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,253,590.61 \$	14,677.26 \$	1,198,708.13
CAT NO0300 STRUCTURES							
0470	202-00003	Removal of Structure (Special)	1.000	1.000			
			L S	0.000	0.00		
			22,800.00000	1.000		22,800.00	
0475	202-00400	Removal of Bridge	1.000	1.000			
			EACH	0.000	0.00		
			395,000.00000	1.000		395,000.00	
0480	202-00401	Removal of Bridge (Special)	1.000	1.000			
			EACH	0.000	0.00		
			74,600.00000	1.000		74,600.00	
0485	206-00000	Structure Excavation	388.000	388.000			
			CY	0.000	0.00		
			21.00000	388.000		8,148.00	

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 11/06/2017
 14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0490	206-00000	Structure Excavation	1,078.000	1,078.000		
			CY	0.000	0.00	
			21.00000	1,078.000		22,638.00
0495	206-00100	*Structure Backfill (Class 1)	804.000	804.000		
			CY	0.000	0.00	
			81.00000	804.000		65,124.00
0500	206-00200	Structure Backfill (Class 2)	60.000	60.000		
			CY	0.000	0.00	
			32.00000	60.000		1,920.00
0505	206-00360	Mechanical Reinforcement of Soil	804.000	804.000		
			CY	0.000	0.00	
			10.00000	804.000		8,040.00
0510	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	86.000	86.000		
			TON	0.000	0.00	
			190.00000	86.000		16,340.00
0515	420-00510	*Geotextile (Crack Reduction) (High Density)	248.000	248.000		
			SY	0.000	0.00	
			21.00000	248.000		5,208.00
0520	501-00200	Steel Sheet Piling (Type II)	8,359.000	8,359.000		
			SF	0.000	0.00	
			46.00000	8,359.000		384,514.00
0520		MATERIAL ALLOWANCE Steel Sheet Piling (Type II)		0.000		
			SF	0.000	0.00	
			24.30000	0.000		0.00
0525	502-00100	*Drilling Hole to Facilitate Pile Driving	110.000	110.000		
			LF	0.000	0.00	
			150.00000	110.000		16,500.00
0530	502-00460	Pile Tip	16.000	16.000		
			EACH	0.000	0.00	
			160.00000	16.000		2,560.00
0530		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0530		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0530		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0530		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0530		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0535	502-11489	Steel Piling (HP 14x89)	1,425.000	1,425.000		
			LF	0.000	0.00	
			82.00000	1,425.000		116,850.00
0535		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			36.50000	0.000		0.00
0540	509-90002	*Paint Existing Structure (Special)	140.000	140.000		
			GAL	0.000	0.00	
			460.00000	140.000		64,400.00
0545	512-00101	Bearing Device (Type I)	8.000	8.000		
			EACH	0.000	0.00	
			440.00000	8.000		3,520.00
0550	515-00120	*Waterproofing (Membrane)	524.000	524.000		
			SY	0.000	0.00	
			28.00000	524.000		14,672.00
0555	515-00410	*Concrete Sealer (Calcium Nitrite)	104.000	104.000		
			SY	0.000	0.00	
			20.00000	104.000		2,080.00
0560	601-22000	*Precast Concrete Curtain Wall (Precast Curtain Wall)	4.000	4.000		
			EACH	0.000	0.00	
			21,300.00000	4.000		85,200.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0560		MATERIAL ALLOWANCE Precast Concrete Curtain Wall		0.000		
			EACH	0.000	0.00	
			7,169.84000	0.000		0.00
0565	601-27000	Precast Concrete Abutment Cap	2.000	2.000		
			EACH	0.000	0.00	
			122,200.00000	2.000		244,400.00
0565		MATERIAL ALLOWANCE Precast Concrete Abutment Cap		0.000		
			EACH	0.000	0.00	
			31,539.97000	0.000		0.00
0570	601-28000	*Precast Concrete End Diaphragm Precast Concrete End Diaphragm	2.000	2.000		
			EACH	0.000	0.00	
			75,400.00000	2.000		150,800.00
0570		MATERIAL ALLOWANCE Precast Conc End Diaphragm		0.000		
			EACH	0.000	0.00	
			23,177.12000	0.000		0.00
0575	606-11030	Bridge Rail Type 10M	262.000	262.000		
			LF	0.000	0.00	
			220.00000	262.000		57,640.00
0575		MATERIAL ALLOWANCE Bridge Raily Type 10M		0.000		
			LF	0.000	0.00	
			85.10000	0.000		0.00
0580	613-00200	2 Inch Electrical Conduit	528.000	528.000		
			LF	0.000	0.00	
			11.00000	528.000		5,808.00
0585	618-00172	*Prestressed Concrete I (BT72)	518.000	518.000		
			LF	0.000	0.00	
			440.00000	518.000		227,920.00
0585		MATERIAL ALLOWANCE Prestressed Concrete I (BT72)		0.000		
			LF	0.000	0.00	
			197.41000	0.000		0.00
0585		MATERIAL ALLOWANCE Prestressed Concrete I (BT72)		0.000		
			LF	0.000	0.00	
			197.41000	0.000		0.00

CONTID: C20817-ALT
 PCN: 20817-ALTBID1
 PROJECT: FBR090A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/06/2017

ESTIMATE NO: 0010

14:03:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0590	618-11000	*Precast Concrete Deck Panel with Post-tensioning (8.5 Inch) (8.5 inch Post-Tensioning)	5,109.000	5,109.000		
			SF	0.000	0.00	
			65.00000	5,109.000		332,085.00
0590		MATERIAL ALLOWANCE Precast Conc Deck Panels		0.000		
			SF	0.000	0.00	
			26.47000	0.000		0.00
0610	900-00006	Added Item (Dollar)/ Acceleration Compensation	2,367.000	0.000		
			DOL	2,367.000	2,367.00	
			1.00000	2,367.000		2,367.00
0615	900-00014	Added Item (Lump Sum)/ Crane Relocation	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0620	900-00006	Added Item (Dollar)/ Pile Driving Analysis (PDA) Monitoring	28,369.000	28,369.000		
			DOL	0.000	0.00	
			1.00000	28,369.000		28,369.00
			CAT 0300	CURRENT AMT	\$ 2,373,503.00 \$	2,367.00 \$ 2,373,503.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0595	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0600	620-00011	Field Laboratory (Class 1)	0.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0605	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT	\$ 52,000.00 \$	0.00 \$ 52,000.00
PROJECT TOTAL			CURRENT AMT	\$ 3,679,093.61 \$	17,044.26 \$	3,624,211.13