

ESTIMATE SUMMARY

CONTID: C20841

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 20841-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 146.0 DAYS

TIME ALLOW: 11/30/201 FIXED COMPLETION DAT

US 40 WEST OF STEAMBOAT SPRINGS

PERCENT TIME: 68.22

ORIG TIME ALLOW: 11/30/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0402-091

US 40 STEAMBOAT WEST

NAME OF ROAD:

PROJECT COUNTIES: ROUTT

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.

PAY PERIOD ENDING 09/23/2017

DATE TIME STARTED 05/01/2017

385 Interlocken Crescent #900

DATE LET 03/02/2017

DATE WORK BEGAN 05/01/2017

DATE AWARDED 03/14/2017

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/10/2017

DATE ACCEPTED

Broomfield CO 80021 (720)494-8095

DATE NOTICE TO PROCEED 05/01/2017

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 7,211,291.11	PARTICIPATING	\$ 3,983,476.75	\$ 793,189.43
AWARD PROJECT AMT:	\$ 6,996,496.46	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	55.24%	TOTAL EARNINGS	3,983,476.75	793,189.43
FUNDS AVAILABLE:	\$ 3,227,814.36	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	3,983,476.75	793,189.43
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-100,483.10	-16,191.13
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,882,993.65	776,998.30
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,882,993.65	776,998.30
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 776,998.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 INTERSECTION						
0005	201-00000	Clearing and Grubbing	0.700	0.700		
			L S	0.000	0.00	
			45,000.00000	0.700		31,500.00
0010	202-00010	Removal of Tree	25.000	21.000		
			EACH	1.000	250.00	
			250.00000	22.000		5,500.00
0015	202-00021	Removal of Manhole	2.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0020	202-00027	Removal of Riprap	22.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0025	202-00035	Removal of Pipe	288.000	0.000		
			LF	125.000	1,625.00	
			13.00000	125.000		1,625.00
0030	202-00037	Removal of End Section	11.000	0.000		
			EACH	7.000	2,100.00	
			300.00000	7.000		2,100.00
0035	202-00080	Removal of Guard Post	2.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0040	202-00090	*Removal of Delineator	18.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0045	202-00190	Removal of Concrete Median Cover Material	133.000	133.000		
			SY	0.000	0.00	
			10.00000	133.000		1,330.00
0050	202-00200	Removal of Sidewalk	461.000	388.270		
			SY	0.000	0.00	
			4.00000	388.270		1,553.08
0055	202-00203	Removal of Curb and Gutter	869.000	820.000		
			LF	0.000	0.00	
			4.00000	820.000		3,280.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0060	202-00206	Removal of Concrete Curb Ramp	140.000	140.000		
			SY	0.000	0.00	
			6.00000	140.000		840.00
0065	202-00220	*Removal of Asphalt Mat	11,394.000	6,131.890		
			SY	2,679.740	26,797.40	
			10.00000	8,811.630		88,116.30
0070	202-00240	*Removal of Asphalt Mat (Planing)	4,964.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0075	202-00250	*Removal of Pavement Marking	14,000.000	3,014.330		
			SF	2,590.670	2,072.54	
			0.80000	5,605.000		4,484.00
0080	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	1.000	15,000.00	
			15,000.00000	1.000		15,000.00
0085	202-00750	*Removal of Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
0090	202-00810	*Removal of Ground Sign	5.000	2.000		
			EACH	3.000	57.00	
			19.00000	5.000		95.00
0095	202-00821	*Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0100	202-00827	*Removal of Pull Box	8.000	0.000		
			EACH	8.000	1,720.00	
			215.00000	8.000		1,720.00
0105	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0110	202-01000	Removal of Fence	579.000	579.000		
			LF	0.000	0.00	
			1.50000	579.000		868.50

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0115	202-01035	Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0120	202-04000	*Plug Structure	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0125	202-04001	*Plug Culvert	3.000	0.000		
			EACH	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0130	203-00060	*Embankment Material (Complete In Place)	7,518.000	6,301.000		
			CY	500.000	19,000.00	
			38.00000	6,801.000		258,438.00
0135	203-00100	Muck Excavation	1,000.000	336.660		
			CY	35.200	1,584.00	
			45.00000	371.860		16,733.70
0140	203-01510	Backhoe	26.000	26.000		
			HOOR	0.000	0.00	
			62.00000	26.000		1,612.00
0145	203-01594	Combination Loader	20.000	14.000		
			HOOR	5.000	310.00	
			62.00000	19.000		1,178.00
0150	203-01597	Potholing	100.000	80.500		
			HOOR	6.000	1,200.00	
			200.00000	86.500		17,300.00
0155	203-02330	Laborer	30.000	0.000		
			HOOR	0.000	0.00	
			35.00000	0.000		0.00
0160	206-00000	Structure Excavation	17.000	0.000		
			CY	17.000	289.00	
			17.00000	17.000		289.00
0165	206-00100	*Structure Backfill (Class 1)	20.000	0.000		
			CY	20.000	700.00	
			35.00000	20.000		700.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0170	208-00002	*Erosion Log Type 1 (12 Inch)	1,572.250	1,422.250		
			LF	150.000	600.00	
			4.00000	1,572.250		6,289.00
0175	208-00035	*Aggregate Bag	188.000	24.000		
			LF	164.000	1,353.00	
			8.25000	188.000		1,551.00
0180	208-00041	Rock Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
0185	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0190	208-00051	*Storm Drain Inlet Protection (Type I)	14.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0195	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	80.000	32.000		
			HOUR	9.000	315.00	
			35.00000	41.000		1,435.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	60.000	2.000		
			HOUR	0.000	0.00	
			60.00000	2.000		120.00
0210	208-00106	Sweeping (Sediment Removal)	56.500	47.500		
			HOUR	9.000	1,170.00	
			130.00000	56.500		7,345.00
0215	208-00107	Removal of Trash	40.000	11.000		
			HOUR	0.000	0.00	
			95.00000	11.000		1,045.00
0220	208-00207	Erosion Control Management	200.000	80.000		
			DAY	26.000	1,300.00	
			50.00000	106.000		5,300.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0225	210-00010	*Reset Mailbox Structure	1.000	0.000		
			EACH	0.000	0.00	
			516.00000	0.000		0.00
0230	210-00750	*Reset Light Standard	6.000	0.000		
			EACH	6.000	2,430.00	
			405.00000	6.000		2,430.00
0235	210-00810	*Reset Ground Sign	18.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0240	210-00827	*Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0245	210-00867	*Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			815.00000	0.000		0.00
0250	210-01000	Reset Fence	20.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0255	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0260	210-04050	Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0265	212-00006	*Seeding (Native)	1.720	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00
0270	212-00032	*Soil Conditioning	1.720	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0275	212-00050	*Sod	29,565.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0280	213-00003	*Mulching (Weed Free)	1.720	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00
0285	213-00061	*Mulch Tackifier	344.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00
0290	240-00000	*Wildlife Biologist	8.000	2.000		
			HOUR	0.000	0.00	
			125.00000	2.000		250.00
0295	240-00010	*Removal of Nests	10.000	2.000		
			HOUR	0.000	0.00	
			102.00000	2.000		204.00
0300	304-06000	*Aggregate Base Course (Class 6)	11,426.000	3,827.210		
			TON	5,298.770	134,058.88	
			25.30000	9,125.980		230,887.29
0305	403-34701	*Hot Mix Asphalt (Grading SX) (75)	8,503.000	493.310		
			TON	0.000	0.00	
			63.00000	493.310		31,078.53
0310	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	213.000	0.000		
			TON	0.000	0.00	
			457.00000	0.000		0.00
0315	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	297.000	28.220		
			TON	0.000	0.00	
			457.00000	28.220		12,896.54
0320	411-10255	*Emulsified Asphalt (Slow-Setting)	2,904.000	0.000		
			GAL	0.000	0.00	
			3.30000	0.000		0.00
0325	420-00113	Geotextile (Drainage) (Class 2)	146.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0330	420-00132	Geotextile (Separator) (Class 1)	11,359.560	4,354.860		
			SY	7,004.700	14,009.40	
			2.00000	11,359.560		22,719.12

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0335	503-00036	*Drilled Caisson (36 Inch)	19.000	19.000		
			LF	0.000	0.00	
			460.00000	19.000		8,740.00
0340	503-00048	*Drilled Caisson (48 Inch)	63.000	63.000		
			LF	0.000	0.00	
			560.00000	63.000		35,280.00
0345	504-08255	Masonry Landscape Wall (Dry Stack)	50.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0350	506-00409	Soil Riprap (9 Inch)	32.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0355	506-00412	Soil Riprap (12 Inch)	54.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0360	601-03000	Concrete Class D	19.000	0.000		
			CY	17.300	17,300.00	
			1,000.00000	17.300		17,300.00
0365	602-00000	Reinforcing Steel Epoxy Coated	2,110.000	0.000		
			LB	2,110.000	4,220.00	
			2.00000	2,110.000		4,220.00
0370	603-50004	4 Inch Plastic Pipe	75.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0375	603-50008	8 Inch Plastic Pipe	14.000	0.000		
			LF	14.000	350.00	
			25.00000	14.000		350.00
0380	603-50018	18 Inch Plastic Pipe	5.000	0.000		
			LF	5.000	1,000.00	
			200.00000	5.000		1,000.00
0385	603-50024	24 Inch Plastic Pipe	57.000	0.000		
			LF	57.000	3,420.00	
			60.00000	57.000		3,420.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0390	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	3.000	12,000.00	
			4,000.00000	3.000		12,000.00
0395	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0400	604-13005	Inlet Type 13 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0405	604-13010	Inlet Type 13 (10 Foot)	2.000	0.000		
			EACH	2.000	10,000.00	
			5,000.00000	2.000		10,000.00
0410	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0415	604-19115	Inlet Type R L 5 (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0420	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0425	604-30010	Manhole Slab Base (10 Foot)	2.000	0.000		
			EACH	2.000	8,000.00	
			4,000.00000	2.000		8,000.00
0430	604-31010	Manhole Box Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0435	607-11455	Fence Wood	416.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0440	607-11525	*Fence (Plastic)	2,000.000	1,174.500		
			LF	0.000	0.00	
			3.00000	1,174.500		3,523.50

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0445	607-60112	12 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0450	608-00006	*Concrete Sidewalk (6 Inch)	1,497.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0455	608-00010	*Concrete Curb Ramp	193.000	0.000		
			SY	0.000	0.00	
			153.00000	0.000		0.00
0460	608-00015	*Detectable Warnings	93.000	0.000		
			SF	0.000	0.00	
			107.00000	0.000		0.00
0465	608-01600	*Aggregate Walkway	18.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0470	609-21010	*Curb and Gutter Type 2 (Section I-B)	232.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0475	609-21011	*Curb and Gutter Type 2 (Section I-M)	589.000	136.000		
			LF	426.000	9,798.00	
			23.00000	562.000		12,926.00
0480	609-21020	*Curb and Gutter Type 2 (Section II-B)	552.000	0.000		
			LF	552.000	16,008.00	
			29.00000	552.000		16,008.00
0485	609-24004	*Gutter Type 2 (4 Foot)	277.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0490	610-00030	*Median Cover Material (Concrete)	1,785.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0495	612-00001	*Delineator (Type I)	102.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0500	612-00002	*Delineator (Type II)	36.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0505	612-00003	*Delineator (Type III)	20.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0510	613-00206	*2 Inch Electrical Conduit (Bored)	400.000	0.000		
			LF	372.000	7,812.00	
			21.00000	372.000		7,812.00
0515	613-00306	*3 Inch Electrical Conduit (Bored)	2,020.000	1,634.000		
			LF	0.000	0.00	
			28.00000	1,634.000		45,752.00
0520	613-01200	*2 Inch Electrical Conduit (Plastic)	2,124.000	619.500		
			LF	1,504.500	18,054.00	
			12.00000	2,124.000		25,488.00
0525	613-01250	*2-1/2 Inch Electrical Conduit (Plastic)	257.000	60.000		
			LF	146.000	1,752.00	
			12.00000	206.000		2,472.00
0530	613-01300	*3 Inch Electrical Conduit (Plastic)	573.250	573.250		
			LF	0.000	0.00	
			12.00000	573.250		6,879.00
0535	613-07000	*Pull Box (Special)	7.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0540	613-07003	*Type Three Pull Box	6.000	1.000		
			EACH	0.000	0.00	
			805.00000	1.000		805.00
0545	613-07004	*Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0550	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0555	613-07034	*Pull Box (24"x36"x18")	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0560	613-10000	*Wiring	1.000	0.750		
			L S	0.250	2,750.00	
			11,000.00000	1.000		11,000.00
0565	613-20200	*Luminaire (Install Only)	4.000	1.000		
			EACH	3.000	585.00	
			195.00000	4.000		780.00
0570	613-40010	*Light Standard Foundation	6.000	0.000		
			EACH	6.000	5,280.00	
			880.00000	6.000		5,280.00
0575	613-50150	*Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			305.00000	1.000		305.00
0580	614-00011	*Sign Panel (Class I)	148.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0585	614-00012	*Sign Panel (Class II)	36.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0590	614-01512	*Steel Sign Support (2-Inch Round)(Post)	205.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0595	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	30.000	0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0600	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	15.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0605	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	4.000		
			EACH	0.000	0.00	
			660.00000	4.000		2,640.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0610	614-70336	*Traffic Signal Face (12-12-12)	20.000	20.000		
			EACH	0.000	0.00	
			970.00000	20.000		19,400.00
0615	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			22,900.00000	1.000		22,900.00
0620	614-72860	*Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0625	614-72863	*Pedestrian Push Button Post Assembly	4.000	0.000		
			EACH	0.000	0.00	
			1,260.00000	0.000		0.00
0630	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			3,185.00000	0.000		0.00
0635	614-72868	*Bicycle and Pedestrian Traffic Counter	1.000	0.000		
			EACH	0.000	0.00	
			3,585.00000	0.000		0.00
0640	614-72875	*Loop Detector Wire	1,850.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0645	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,500.00000	1.000		16,500.00
0650	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,500.00000	1.000		22,500.00
0655	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			23,750.00000	2.000		47,500.00
0660	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 INTERSECTION						
0665	624-27016	15 Inch Drainage Pipe (Class 7) (Complete In Place)	431.000	0.000		
			LF	414.000	31,050.00	
				75.00000		31,050.00
0670	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	482.000	142.000		
			LF	262.000	19,650.00	
				75.00000		30,300.00
0675	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	220.000	0.000		
			LF	133.000	10,640.00	
				80.00000		10,640.00
0680	624-27031	30 Inch Drainage Pipe (Class 7) (Complete In Place)	33.000	0.000		
			LF	0.000	0.00	
				100.00000		0.00
0685	624-27037	36 Inch Drainage Pipe (Class 7) (Complete In Place)	346.000	51.000		
			LF	244.000	25,620.00	
				105.00000		30,975.00
0690	625-00000	*Construction Surveying	0.600	0.450		
			L S	0.050	7,500.00	
				150,000.00000		75,000.00
0695	627-00005	*Epoxy Pavement Marking	62.000	0.000		
			GAL	0.000	0.00	
				73.00000		0.00
0700	627-00011	*Pavement Marking Paint (Waterborne)	345.000	29.110		
			GAL	37.310	1,119.30	
				30.00000		1,992.60
0705	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,410.000	0.000		
			SF	0.000	0.00	
				14.00000		0.00
0710	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	535.000	0.000		
			SF	0.000	0.00	
				22.00000		0.00
0715	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	1,442.000	0.000		
			SF	0.000	0.00	
				13.00000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 INTERSECTION							
0720	629-01001	*Survey Monument (Type 1)	49.000	0.000			
			EACH	0.000	0.00		
			180.00000	0.000		0.00	
0725	629-01005	*Survey Monument (Type 5)	51.000	0.000			
			EACH	0.000	0.00		
			270.00000	0.000		0.00	
0730	700-70010	F/A Minor Contract Revisions	250,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0735	700-70023	F/A On-The-Job Trainee	3,840.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0740	700-70190	F/A Electric Service	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0745	700-70310	F/A Landscaping	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0750	700-70320	F/A Sprinklers	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 3,110,299.26	\$ 448,349.52	\$ 1,377,991.16
CAT NO0201 RESURFACING							
0755	202-00090	*Removal of Delineator	1.000	0.000			
			EACH	0.000	0.00		
			20.00000	0.000		0.00	
0760	202-00200	Removal of Sidewalk	3.000	0.000			
			SY	0.000	0.00		
			4.00000	0.000		0.00	
0765	202-00220	*Removal of Asphalt Mat	617.000	11.000			
			SY	0.000	0.00		
			10.00000	11.000		110.00	

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
0770	202-00240	*Removal of Asphalt Mat (Planing)	141,902.000	128,852.860		
			SY	0.000	0.00	
			1.20000	128,852.860		154,623.43
0775	202-00250	*Removal of Pavement Marking	36,167.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0780	202-01130	*Removal of Guardrail Type 3	3,263.000	2,325.000		
			LF	0.000	0.00	
			6.00000	2,325.000		13,950.00
0785	202-01140	Removal of Guardrail Type 4	1,970.000	160.000		
			LF	0.000	0.00	
			4.00000	160.000		640.00
0790	202-01300	*Removal of End Anchorage	16.000	10.000		
			EACH	0.000	0.00	
			275.00000	10.000		2,750.00
0795	203-00060	*Embankment Material (Complete In Place)	399.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0800	203-00100	Muck Excavation	617.330	617.330		
			CY	0.000	0.00	
			45.00000	617.330		27,779.85
0805	203-00400	Rock Excavation	1,876.000	572.000		
			CY	0.000	0.00	
			24.00000	572.000		13,728.00
0810	203-01500	Blading	18.000	6.000		
			HOUR	0.000	0.00	
			100.00000	6.000		600.00
0815	203-01510	Backhoe	16.000	16.000		
			HOUR	0.000	0.00	
			62.00000	16.000		992.00
0820	203-01594	Combination Loader	10.000	0.000		
			HOUR	0.000	0.00	
			62.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
0825	203-01597	Potholing	30.000	16.000		
			HOOR	0.000	0.00	
			200.00000	16.000		3,200.00
0830	203-02330	Laborer	50.000	0.000		
			HOOR	0.000	0.00	
			35.00000	0.000		0.00
0835	206-01750	Shoring	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0840	207-00205	Topsoil	62.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0845	208-00002	*Erosion Log Type 1 (12 Inch)	2,000.000	987.500		
			LF	0.000	0.00	
			4.00000	987.500		3,950.00
0850	208-00035	*Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0855	210-00090	*Reset Delineator	11.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0860	212-00006	*Seeding (Native)	0.250	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00
0865	212-00032	*Soil Conditioning	0.250	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0870	213-00003	*Mulching (Weed Free)	0.250	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00
0875	213-00061	*Mulch Tackifier	50.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
0880	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,650.000	0.000		
			SY	0.000	0.00	
			2.60000	0.000		0.00
0885	304-01000	*Aggregate Base Course (Class 1)	519.000	0.000		
			TON	0.000	0.00	
			24.00000	0.000		0.00
0890	304-06000	*Aggregate Base Course (Class 6)	1,571.000	58.170		
			TON	405.210	10,251.81	
			25.30000	463.380		11,723.51
0895	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	10.000	6.270		
			TON	0.000	0.00	
			190.00000	6.270		1,191.30
0900	403-34701	*Hot Mix Asphalt (Grading SX) (75)	14,000.000	12,351.130		
			TON	0.000	0.00	
			63.00000	12,351.130		778,121.19
0905	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	700.000	691.480		
			TON	0.000	0.00	
			457.00000	691.480		316,006.36
0910	411-10255	*Emulsified Asphalt (Slow-Setting)	7,087.000	4,995.940		
			GAL	0.000	0.00	
			3.30000	4,995.940		16,486.60
0915	420-00113	Geotextile (Drainage) (Class 2)	11.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0920	420-00132	Geotextile (Separator) (Class 1)	577.000	0.000		
			SY	299.400	598.80	
			2.00000	299.400		598.80
0925	506-00209	Riprap (9 Inch)	5.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0930	506-01020	Geogrid Reinforcement	1,156.000	0.000		
			SY	575.400	1,150.80	
			2.00000	575.400		1,150.80

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
0935	604-00505	Inlet Type D (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0940	604-00510	Inlet Type D (10 Foot)	3.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
0945	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0950	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31-inch MGS	3,339.000	1,037.500		
			LF	0.000	0.00	
			21.00000	1,037.500		21,787.50
0955	606-00705	Guardrail Type 7 (Special) Precast With Pins	1,400.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0960	606-00710	*Guardrail Type 7 (Style CA)	410.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0965	606-01370	*Transition Type 3G	8.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0970	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0975	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0980	606-02005	*End Anchorage (Flared)	16.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0985	608-00006	*Concrete Sidewalk (6 Inch)	3.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 20
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
0990	608-00015	*Detectable Warnings	16.000	0.000		
			SF	0.000	0.00	
			107.00000	0.000		0.00
0995	612-00001	*Delineator (Type I)	1.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
1000	612-00002	*Delineator (Type II)	1.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
1005	612-00003	*Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
1010	614-80385	Rumble Strip	9,415.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
1015	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	1,849.000	229.000		
			LF	0.000	0.00	
			75.00000	229.000		17,175.00
1020	625-00000	*Construction Surveying	0.200	0.200		
			L S	0.000	0.00	
			150,000.00000	0.200		30,000.00
1025	626-00000	*Mobilization	1.000	0.581		
			L S	0.387	253,485.00	
			655,000.00000	0.968		634,040.00
1030	626-01103	*Public Information Services (Tier III)	1.000	0.600		
			L S	0.150	3,000.00	
			20,000.00000	0.750		15,000.00
1035	627-00005	*Epoxy Pavement Marking	388.000	0.000		
			GAL	0.000	0.00	
			73.00000	0.000		0.00
1040	627-00011	*Pavement Marking Paint (Waterborne)	981.000	957.800		
			GAL	0.000	0.00	
			30.00000	957.800		28,734.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
1045	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	15.500	0.000		
		SF		0.000	0.00	
			22.00000	0.000		0.00
1050	630-00000	*Flagging	9,000.000	3,894.250		
		HOURL		985.500	18,724.50	
			19.00000	4,879.750		92,715.25
1055	630-00007	*Traffic Control Inspection	65.000	35.000		
		DAY		10.000	2,020.00	
			202.00000	45.000		9,090.00
1060	630-00012	*Traffic Control Management	140.000	76.000		
		DAY		26.000	23,998.00	
			923.00000	102.000		94,146.00
1065	630-80001	*Flashing Beacon (Portable)	4.000	2.000		
		EACH		0.000	0.00	
			516.00000	2.000		1,032.00
1070	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	2.000		
		EACH		0.000	0.00	
			155.00000	2.000		310.00
1075	630-80341	*Construction Traffic Sign (Panel Size A)	36.000	9.500		
		EACH		0.000	0.00	
			11.00000	9.500		104.50
1080	630-80342	*Construction Traffic Sign (Panel Size B)	103.000	50.500		
		EACH		0.000	0.00	
			21.00000	50.500		1,060.50
1085	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	4.000		
		EACH		0.000	0.00	
			21.00000	4.000		84.00
1090	630-80344	*Construction Traffic Sign (Special)	138.880	69.440		
		SF		0.000	0.00	
			11.00000	69.440		763.84
1095	630-80355	*Portable Message Sign Panel	4.000	2.000		
		EACH		0.000	0.00	
			5,700.00000	2.000		11,400.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
1100	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000 EACH 1,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
1105	630-80360	*Drum Channelizing Device	300.000 EACH 11.00000	118.500 0.000 118.500	0.00 0.00	1,303.50
1110	630-80363	*Drum Channelizing Device (With Light) (Flashing)	40.000 EACH 42.00000	0.000 0.000 0.000	0.00 0.00	0.00
1115	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	40.000 EACH 42.00000	7.500 0.000 7.500	0.00 0.00	315.00
1120	630-80370	Concrete Barrier (Temporary)	2,382.000 LF 40.00000	1,191.000 0.000 1,191.000	0.00 0.00	47,640.00
1125	630-80380	*Traffic Cone	200.000 EACH 1.00000	14.000 0.000 14.000	0.00 0.00	14.00
1130	630-80384	*Tubular Marker	40.000 EACH 21.00000	0.000 0.000 0.000	0.00 0.00	0.00
1135	630-80510	Mobile Pavement Marking Zone	1.000 L S 9,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
1140	630-85010	*Impact Attenuator (Temporary)	6.000 EACH 2,100.00000	0.500 0.000 0.500	0.00 0.00	1,050.00
1145	700-70011	F/A Partnering	5,000.000 F A 1.00000	1,450.000 0.000 1,450.000	0.00 0.00	1,450.00
1150	700-70012	F/A Asphalt Pavement Incentive	10,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 23
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RESURFACING						
1155	700-70016	F/A Fuel Cost Adjustment	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70018	F/A Roadway Smoothness Incentive	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70019	F/A Asphalt Cement Cost Adjustment	20,000.000	-4,502.600		
			F A	0.000	0.00	
			1.00000	-4,502.600		-4,502.60
1170	700-70023	F/A On-The-Job Trainee	3,840.000	340.000		
			F A	501.000	501.00	
			1.00000	841.000		841.00
			CAT 0201	CURRENT AMT	\$ 3,474,717.93	\$ 319,729.91
						\$ 2,375,155.33
CAT NO0202 SIDEWALK						
1175	201-00000	Clearing and Grubbing	0.300	0.150		
			L S	0.000	0.00	
			45,000.00000	0.150		6,750.00
1180	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1185	202-00200	Removal of Sidewalk	60.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1190	202-00204	Removal of Curb, Gutter and Sidewalk	16.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
1195	202-00220	*Removal of Asphalt Mat	554.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1200	203-00060	*Embankment Material (Complete In Place)	1,870.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 24
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SIDEWALK						
1205	203-00100	Muck Excavation	100.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
1210	203-00510	Rock Fill (Special) Gneiss or Granite	615.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
1215	203-01594	Combination Loader	8.000	0.000		
			HOURL	0.000	0.00	
			62.00000	0.000		0.00
1220	203-01597	Potholing	8.000	0.000		
			HOURL	6.000	1,200.00	
			200.00000	6.000		1,200.00
1225	203-02330	Laborer	20.000	0.000		
			HOURL	6.000	210.00	
			35.00000	6.000		210.00
1230	206-00000	Structure Excavation	70.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1235	206-00100	*Structure Backfill (Class 1)	74.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1240	206-00510	Filter Material (Class A)	106.000	0.000		
			CY	0.000	0.00	
			50.52000	0.000		0.00
1245	206-00520	Filter Material (Class B)	8.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1250	207-00205	Topsoil	153.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
1255	207-00305	Wetland Topsoil	95.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 25
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SIDEWALK						
1260	208-00002	*Erosion Log Type 1 (12 Inch)	1,459.000	1,459.000		
			LF	0.000	0.00	
			4.00000	1,459.000		5,836.00
1265	208-00035	*Aggregate Bag	32.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
1270	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
1275	210-00001	Reset Structure Sign Frame	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1280	210-00810	*Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
1285	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1290	212-00006	*Seeding (Native)	0.300	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00
1295	212-00011	*Seeding (Lawn)	0.100	0.000		
			ACRE	0.000	0.00	
			11,000.00000	0.000		0.00
1300	212-00028	*Seeding (Wetlands)	0.200	0.000		
			ACRE	0.000	0.00	
			7,700.00000	0.000		0.00
1305	212-00032	*Soil Conditioning	0.400	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
1310	213-00003	*Mulching (Weed Free)	0.400	0.000		
			ACRE	0.000	0.00	
			761.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 26
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SIDEWALK						
1315	213-00061	*Mulch Tackifier	80.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00
1320	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,375.000	0.000		
			SY	0.000	0.00	
			2.60000	0.000		0.00
1325	304-03006	*Aggregate Base Course (Class 3) (Special)	25.000	0.000		
			TON	0.000	0.00	
			19.00000	0.000		0.00
1330	304-06000	*Aggregate Base Course (Class 6)	422.000	103.290		
			TON	0.000	0.00	
			25.30000	103.290		2,613.24
1335	420-00113	Geotextile (Drainage) (Class 2)	54.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1340	420-00132	Geotextile (Separator) (Class 1)	640.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1345	506-00209	Riprap (9 Inch)	10.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
1350	514-00054	Pedestrian Railing (54 Inch)	28.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
1355	601-03000	Concrete Class D	20.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
1360	602-00000	Reinforcing Steel Epoxy Coated	1,400.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
1365	603-05018	18 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 27
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SIDEWALK						
1370	603-31330	30 Inch Equivalent Arch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1375	603-31336	36 Inch Equivalent Arch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1380	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1385	604-00505	Inlet Type D (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1390	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
1395	607-11525	*Fence (Plastic)	2,527.500	1,353.000		
			LF	0.000	0.00	
			3.00000	1,353.000		4,059.00
1400	608-00006	*Concrete Sidewalk (6 Inch)	1,512.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
1405	608-00010	*Concrete Curb Ramp	65.000	0.000		
			SY	0.000	0.00	
			153.00000	0.000		0.00
1410	608-00015	*Detectable Warnings	160.000	0.000		
			SF	0.000	0.00	
			107.00000	0.000		0.00
1415	608-00050	Brick Pavers	305.000	0.000		
			SF	0.000	0.00	
			51.00000	0.000		0.00
1420	609-21020	*Curb and Gutter Type 2 (Section II-B)	692.000	498.000		
			LF	0.000	0.00	
			29.00000	498.000		14,442.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 28
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 SIDEWALK							
1425	609-24004	*Gutter Type 2 (4 Foot)	106.000	0.000			
			LF	0.000	0.00		
			55.00000	0.000		0.00	
1430	609-71000	*Curb (Special)	102.000	0.000			
			LF	0.000	0.00		
			23.00000	0.000		0.00	
1435	613-40012	*Light Standard Foundation Special Remove and Replace Foundation	2.000	0.000			
			EACH	1.000	790.00		
			790.00000	1.000		790.00	
1440	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	259.000	0.000			
			LF	0.000	0.00		
			75.00000	0.000		0.00	
1445	624-62030	30 Inch Equivalent Drainage Pipe Arch (Class 2)	30.000	0.000			
			LF	0.000	0.00		
			100.00000	0.000		0.00	
1450	624-62036	36 Inch Equivalent Drainage Pipe Arch (Class 2)	22.000	0.000			
			LF	0.000	0.00		
			100.00000	0.000		0.00	
1455	624-62042	42 Inch Equivalent Drainage Pipe Arch (Class 2)	20.000	0.000			
			LF	0.000	0.00		
			115.00000	0.000		0.00	
1460	625-00000	*Construction Surveying	0.200	0.050			
			L S	0.000	0.00		
			150,000.00000	0.050		7,500.00	
1465	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	352.000	0.000			
			SF	0.000	0.00		
			13.00000	0.000		0.00	
			CAT 0202	CURRENT AMT \$	439,343.92 \$	2,200.00 \$	43,400.24
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1470	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			40,000.00000	1.000		40,000.00	

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 29
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1475	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1480	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
			CAT 0400	CURRENT AMT \$	85,000.00 \$	0.00 \$
CAT NO0500 WATERLINE						
1485	202-00031	Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
1490	202-00032	Removal of Valve	5.000	4.000		
			EACH	1.000	300.00	
			300.00000	5.000		1,500.00
1495	210-00030	Reset Water Service	3.000	1.000		
			EACH	2.000	5,400.00	
			2,700.00000	3.000		8,100.00
1500	619-00007	Connect To Existing Waterline	4.000	2.000		
			EACH	2.000	4,600.00	
			2,300.00000	4.000		9,200.00
1505	619-50480	6 Inch Plastic Pipe	26.000	0.000		
			LF	26.000	2,080.00	
			80.00000	26.000		2,080.00
1510	619-50640	8 Inch Plastic Pipe	15.000	0.000		
			LF	15.000	1,050.00	
			70.00000	15.000		1,050.00
1515	619-50960	12 Inch Plastic Pipe	800.000	742.000		
			LF	58.000	3,480.00	
			60.00000	800.000		48,000.00
1520	619-75048	6 Inch Gate Valve	3.000	0.000		
			EACH	3.000	6,000.00	
			2,000.00000	3.000		6,000.00

CONTID: C20841
 PCN: 20841-BID
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 30
 ESTIMATE RUN 10/19/2017
 15:16:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 WATERLINE						
1525	619-75064	8 Inch Gate Valve	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
1530	619-75096	12 Inch Gate Valve	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00
1535	619-78048	6 Inch Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
			CAT 0500	CURRENT AMT	\$ 101,930.00	\$ 22,910.00
			PROJECT TOTAL	CURRENT AMT	\$ 7,211,291.11	\$ 793,189.43
						\$ 3,983,476.73