

ESTIMATE SUMMARY

CONTID: C20841

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 20841-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 535.0 DAYS

TIME ALLOW: 7/20/2018 FIXED COMPLETION DAT

US 40 WEST OF STEAMBOAT SPRINGS

PERCENT TIME: 119.96

ORIG TIME ALLOW: 11/30/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0402-091

US 40 STEAMBOAT WEST

NAME OF ROAD:

PROJECT COUNTIES: ROUTT

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.

PAY PERIOD ENDING 10/17/2018

DATE TIME STARTED 05/01/2017

385 Interlocken Crescent #900

DATE LET 03/02/2017

DATE WORK BEGAN 05/01/2017

DATE AWARDED 03/14/2017

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/10/2017

DATE ACCEPTED

Broomfield CO 80021 (720)494-8095

DATE NOTICE TO PROCEED 05/01/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,249,284.65 PARTICIPATING	\$ 7,141,014.58	\$ 1,454.90
AWARD PROJECT AMT: \$ 6,996,496.46 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 98.51% TOTAL EARNINGS	7,141,014.58	1,454.90
FUNDS AVAILABLE: \$ 108,270.07 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,454.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-104,947.45	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	7,036,067.13
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	7,036,067.13
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,454.90

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0005	201-00000	Clearing and Grubbing	0.700	0.700		
			L S	0.000	0.00	
			45,000.00000	0.700		31,500.00
0010	202-00010	Removal of Tree	22.000	22.000		
			EACH	0.000	0.00	
			250.00000	22.000		5,500.00
0015	202-00021	Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0020	202-00027	Removal of Riprap	22.000	22.000		
			SY	0.000	0.00	
			10.00000	22.000		220.00
0025	202-00035	Removal of Pipe	288.000	288.000		
			LF	0.000	0.00	
			13.00000	288.000		3,744.00
0030	202-00037	Removal of End Section	11.000	11.000		
			EACH	0.000	0.00	
			300.00000	11.000		3,300.00
0035	202-00080	Removal of Guard Post	2.000	2.000		
			EACH	0.000	0.00	
			95.00000	2.000		190.00
0040	202-00090	*Removal of Delineator	18.000	18.000		
			EACH	0.000	0.00	
			20.00000	18.000		360.00
0045	202-00190	Removal of Concrete Median Cover Material	133.000	133.000		
			SY	0.000	0.00	
			10.00000	133.000		1,330.00
0050	202-00200	Removal of Sidewalk	461.000	461.000		
			SY	0.000	0.00	
			4.00000	461.000		1,844.00
0055	202-00203	Removal of Curb and Gutter	870.000	870.000		
			LF	0.000	0.00	
			4.00000	870.000		3,480.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0060	202-00206	Removal of Concrete Curb Ramp	140.000	140.000		
			SY	0.000	0.00	
			6.00000	140.000		840.00
0065	202-00220	*Removal of Asphalt Mat	9,888.000	9,888.110		
			SY	-0.110	-1.10	
			10.00000	9,888.000		98,880.00
0070	202-00240	*Removal of Asphalt Mat (Planing)	3,638.000	3,638.260		
			SY	-0.260	-0.31	
			1.20000	3,638.000		4,365.60
0075	202-00250	*Removal of Pavement Marking	15,936.000	15,936.000		
			SF	0.000	0.00	
			0.80000	15,936.000		12,748.80
0080	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0085	202-00750	*Removal of Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
0090	202-00810	*Removal of Ground Sign	5.000	5.000		
			EACH	0.000	0.00	
			19.00000	5.000		95.00
0095	202-00821	*Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			26.00000	2.000		52.00
0100	202-00827	*Removal of Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			215.00000	8.000		1,720.00
0105	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0110	202-01000	Removal of Fence	579.000	579.000		
			LF	0.000	0.00	
			1.50000	579.000		868.50

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0115	202-01035	Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0120	202-04000	*Plug Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0125	202-04001	*Plug Culvert	3.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0130	203-00060	*Embankment Material (Complete In Place)	9,233.000	9,233.000		
			CY	0.000	0.00	
			38.00000	9,233.000		350,854.00
0135	203-00100	Muck Excavation	2,531.000	2,531.110		
			CY	-0.110	-4.95	
			45.00000	2,531.000		113,895.00
0140	203-01510	Backhoe	26.000	26.000		
			HOUR	0.000	0.00	
			62.00000	26.000		1,612.00
0145	203-01594	Combination Loader	22.000	22.000		
			HOUR	0.000	0.00	
			62.00000	22.000		1,364.00
0150	203-01597	Potholing	89.000	89.000		
			HOUR	0.000	0.00	
			200.00000	89.000		17,800.00
0155	203-02330	Laborer	15.000	14.500		
			HOUR	0.500	17.50	
			35.00000	15.000		525.00
0160	206-00000	Structure Excavation	17.000	17.000		
			CY	0.000	0.00	
			17.00000	17.000		289.00
0165	206-00100	*Structure Backfill (Class 1)	20.000	20.000		
			CY	0.000	0.00	
			35.00000	20.000		700.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0170	208-00002	*Erosion Log Type 1 (12 Inch)	2,412.000	2,412.250		
			LF	-0.250	-1.00	
			4.00000	2,412.000		9,648.00
0175	208-00035	*Aggregate Bag	292.000	292.000		
			LF	0.000	0.00	
			8.25000	292.000		2,409.00
0180	208-00041	Rock Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
0185	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0190	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0195	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	114.000	114.000		
			HOURL	0.000	0.00	
			35.00000	114.000		3,990.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	12.000	12.000		
			HOURL	0.000	0.00	
			60.00000	12.000		720.00
0210	208-00106	Sweeping (Sediment Removal)	109.000	108.500		
			HOURL	0.500	65.00	
			130.00000	109.000		14,170.00
0215	208-00107	Removal of Trash	13.000	13.000		
			HOURL	0.000	0.00	
			95.00000	13.000		1,235.00
0220	208-00207	Erosion Control Management	188.000	188.000		
			DAY	0.000	0.00	
			50.00000	188.000		9,400.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0225	210-00010	*Reset Mailbox Structure	1.000	0.000		
			EACH	0.000	0.00	
			516.00000	0.000		0.00
0230	210-00750	*Reset Light Standard	6.000	6.000		
			EACH	0.000	0.00	
			405.00000	6.000		2,430.00
0235	210-00810	*Reset Ground Sign	12.000	12.000		
			EACH	0.000	0.00	
			260.00000	12.000		3,120.00
0240	210-00827	*Reset Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0245	210-00867	*Reset Fire Preemption Unit	2.000	2.000		
			EACH	0.000	0.00	
			815.00000	2.000		1,630.00
0250	210-01000	Reset Fence	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0255	210-04010	Adjust Manhole	4.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0260	210-04050	Adjust Valve Box	5.000	5.000		
			EACH	0.000	0.00	
			250.00000	5.000		1,250.00
0265	212-00006	*Seeding (Native)	1.700	1.720		
			ACRE	-0.020	-15.22	
			761.00000	1.700		1,293.70
0270	212-00032	*Soil Conditioning	1.700	1.720		
			ACRE	-0.020	-70.00	
			3,500.00000	1.700		5,950.00
0275	212-00050	*Sod	0.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0280	213-00003	*Mulching (Weed Free)	1.700	1.720		
			ACRE	-0.020	-15.22	
			761.00000	1.700		1,293.70
0285	213-00061	*Mulch Tackifier	344.000	344.000		
			LB	0.000	0.00	
			3.25000	344.000		1,118.00
0290	240-00000	*Wildlife Biologist	2.000	2.000		
			HOUR	0.000	0.00	
			125.00000	2.000		250.00
0295	240-00010	*Removal of Nests	2.000	2.000		
			HOUR	0.000	0.00	
			102.00000	2.000		204.00
0300	304-06000	*Aggregate Base Course (Class 6)	14,289.490	14,289.490		
			TON	0.000	0.00	
			25.30000	14,289.490		361,524.10
0305	403-34701	*Hot Mix Asphalt (Grading SX) (75)	8,432.930	8,432.930		
			TON	0.000	0.00	
			63.00000	8,432.930		531,274.59
0310	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	225.390	226.759		
			TON	-1.369	-625.63	
			457.00000	225.390		103,003.23
0315	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	245.970	245.966		
			TON	0.004	1.83	
			457.00000	245.970		112,408.29
0320	411-10255	*Emulsified Asphalt (Slow-Setting)	623.000	623.160		
			GAL	-0.160	-0.53	
			3.30000	623.000		2,055.90
0325	420-00113	Geotextile (Drainage) (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0330	420-00132	Geotextile (Separator) (Class 1)	13,944.000	13,944.130		
			SY	-0.130	-0.26	
			2.00000	13,944.000		27,888.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0335	503-00036	*Drilled Caisson (36 Inch)	19.000	19.000		
			LF	0.000	0.00	
			460.00000	19.000		8,740.00
0340	503-00048	*Drilled Caisson (48 Inch)	63.000	63.000		
			LF	0.000	0.00	
			560.00000	63.000		35,280.00
0345	504-08255	Masonry Landscape Wall (Dry Stack)	0.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0350	506-00409	Soil Riprap (9 Inch)	32.000	32.000		
			CY	0.000	0.00	
			100.00000	32.000		3,200.00
0355	506-00412	Soil Riprap (12 Inch)	54.000	54.000		
			CY	0.000	0.00	
			100.00000	54.000		5,400.00
0360	601-03000	Concrete Class D	19.000	19.000		
			CY	0.000	0.00	
			1,000.00000	19.000		19,000.00
0365	602-00000	Reinforcing Steel Epoxy Coated	2,110.000	2,110.000		
			LB	0.000	0.00	
			2.00000	2,110.000		4,220.00
0370	603-50004	4 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0375	603-50008	8 Inch Plastic Pipe	14.000	14.000		
			LF	0.000	0.00	
			25.00000	14.000		350.00
0380	603-50018	18 Inch Plastic Pipe	5.000	5.000		
			LF	0.000	0.00	
			200.00000	5.000		1,000.00
0385	603-50024	24 Inch Plastic Pipe	57.000	57.000		
			LF	0.000	0.00	
			60.00000	57.000		3,420.00



CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0390	604-00305	Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0395	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0400	604-13005	Inlet Type 13 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0405	604-13010	Inlet Type 13 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0410	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0415	604-19115	Inlet Type R L 5 (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0420	604-20000	Outlet Structure	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0425	604-30010	Manhole Slab Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0430	604-31010	Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0435	607-11455	Fence Wood	583.000	583.000		
			LF	0.000	0.00	
			32.00000	583.000		18,656.00
0440	607-11525	*Fence (Plastic)	1,175.000	1,174.500		
			LF	0.500	1.50	
			3.00000	1,175.000		3,525.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0445	607-60112	12 Foot Gate	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0450	608-00006	*Concrete Sidewalk (6 Inch)	1,524.000	1,524.000		
			SY	0.000	0.00	
			60.00000	1,524.000		91,440.00
0455	608-00010	*Concrete Curb Ramp	193.000	193.000		
			SY	0.000	0.00	
			153.00000	193.000		29,529.00
0460	608-00015	*Detectable Warnings	166.000	166.000		
			SF	0.000	0.00	
			107.00000	166.000		17,762.00
0465	608-01600	*Aggregate Walkway	0.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0470	609-21010	*Curb and Gutter Type 2 (Section I-B)	50.000	50.000		
			LF	0.000	0.00	
			23.00000	50.000		1,150.00
0475	609-21011	*Curb and Gutter Type 2 (Section I-M)	562.000	562.000		
			LF	0.000	0.00	
			23.00000	562.000		12,926.00
0480	609-21020	*Curb and Gutter Type 2 (Section II-B)	705.000	705.000		
			LF	0.000	0.00	
			29.00000	705.000		20,445.00
0485	609-24004	*Gutter Type 2 (4 Foot)	354.000	354.000		
			LF	0.000	0.00	
			55.00000	354.000		19,470.00
0490	610-00030	*Median Cover Material (Concrete)	1,785.000	1,785.000		
			SF	0.000	0.00	
			13.00000	1,785.000		23,205.00
0495	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0500	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0505	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0510	613-00206	*2 Inch Electrical Conduit (Bored)	372.000	372.000		
			LF	0.000	0.00	
			21.00000	372.000		7,812.00
0515	613-00306	*3 Inch Electrical Conduit (Bored)	1,634.000	1,634.000		
			LF	0.000	0.00	
			28.00000	1,634.000		45,752.00
0520	613-01200	*2 Inch Electrical Conduit (Plastic)	2,124.000	2,124.000		
			LF	0.000	0.00	
			12.00000	2,124.000		25,488.00
0525	613-01250	*2-1/2 Inch Electrical Conduit (Plastic)	206.000	206.000		
			LF	0.000	0.00	
			12.00000	206.000		2,472.00
0530	613-01300	*3 Inch Electrical Conduit (Plastic)	573.000	573.250		
			LF	-0.250	-3.00	
			12.00000	573.000		6,876.00
0535	613-07000	*Pull Box (Special)	6.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0540	613-07003	*Type Three Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			805.00000	6.000		4,830.00
0545	613-07004	*Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0550	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0555	613-07034	*Pull Box (24"x36"x18")	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0560	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0565	613-20200	*Luminaire (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			195.00000	4.000		780.00
0570	613-40010	*Light Standard Foundation	6.000	6.000		
			EACH	0.000	0.00	
			880.00000	6.000		5,280.00
0575	613-50150	*Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			305.00000	1.000		305.00
0580	614-00011	*Sign Panel (Class I)	148.000	148.000		
			SF	0.000	0.00	
			16.00000	148.000		2,368.00
0585	614-00012	*Sign Panel (Class II)	36.000	36.000		
			SF	0.000	0.00	
			14.00000	36.000		504.00
0590	614-01512	*Steel Sign Support (2-Inch Round)(Post)	205.000	205.000		
			LF	0.000	0.00	
			11.00000	205.000		2,255.00
0595	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	29.000	29.000		
			EACH	0.000	0.00	
			68.00000	29.000		1,972.00
0600	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	11.000	11.000		
			EACH	0.000	0.00	
			150.00000	11.000		1,650.00
0605	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			660.00000	8.000		5,280.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0610	614-70336	*Traffic Signal Face (12-12-12)	20.000	20.000		
			EACH	0.000	0.00	
			970.00000	20.000		19,400.00
0615	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			22,900.00000	1.000		22,900.00
0620	614-72860	*Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			1,250.00000	8.000		10,000.00
0625	614-72863	*Pedestrian Push Button Post Assembly	4.000	4.000		
			EACH	0.000	0.00	
			1,260.00000	4.000		5,040.00
0630	614-72866	*Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			3,185.00000	2.000		6,370.00
0635	614-72868	*Bicycle and Pedestrian Traffic Counter	1.000	1.000		
			EACH	0.000	0.00	
			3,585.00000	1.000		3,585.00
0640	614-72875	*Loop Detector Wire	3,263.000	3,263.000		
			LF	0.000	0.00	
			4.00000	3,263.000		13,052.00
0645	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,500.00000	1.000		16,500.00
0650	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,500.00000	1.000		22,500.00
0655	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			23,750.00000	2.000		47,500.00
0660	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			1,850.00000	2.000		3,700.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0665	624-27016	15 Inch Drainage Pipe (Class 7) (Complete In Place)	431.000	431.000		
		LF		0.000	0.00	
			75.00000	431.000		32,325.00
0670	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	482.000	482.000		
		LF		0.000	0.00	
			75.00000	482.000		36,150.00
0675	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	220.000	220.000		
		LF		0.000	0.00	
			80.00000	220.000		17,600.00
0680	624-27031	30 Inch Drainage Pipe (Class 7) (Complete In Place)	33.000	33.000		
		LF		0.000	0.00	
			100.00000	33.000		3,300.00
0685	624-27037	36 Inch Drainage Pipe (Class 7) (Complete In Place)	295.000	295.000		
		LF		0.000	0.00	
			105.00000	295.000		30,975.00
0690	625-00000	*Construction Surveying	0.600	0.600		
		L S		0.000	0.00	
			150,000.00000	0.600		90,000.00
0695	627-00005	*Epoxy Pavement Marking	68.000	68.000		
		GAL		0.000	0.00	
			73.00000	68.000		4,964.00
0700	627-00011	*Pavement Marking Paint (Waterborne)	233.000	233.370		
		GAL		-0.370	-11.10	
			30.00000	233.000		6,990.00
0705	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	2,427.000	2,427.000		
		SF		0.000	0.00	
			14.00000	2,427.000		33,978.00
0710	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	542.000	542.000		
		SF		0.000	0.00	
			22.00000	542.000		11,924.00
0715	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	1,414.000	1,414.000		
		SF		0.000	0.00	
			13.00000	1,414.000		18,382.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 INTERSECTION						
0720	629-01001	*Survey Monument (Type 1)	49.000	0.000		
		EACH		0.000	0.00	
			180.00000	0.000		0.00
0725	629-01005	*Survey Monument (Type 5)	51.000	0.000		
		EACH		0.000	0.00	
			270.00000	0.000		0.00
0730	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0735	700-70023	F/A On-The-Job Trainee	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0740	700-70190	F/A Electric Service	11,037.190	11,019.190		
		F A		18.000	18.00	
			1.00000	11,037.190		11,037.19
0745	700-70310	F/A Landscaping	5,804.000	5,804.000		
		F A		0.000	0.00	
			1.00000	5,804.000		5,804.00
0750	700-70320	F/A Sprinklers	24,519.510	24,519.510		
		F A		0.000	0.00	
			1.00000	24,519.510		24,519.51
1540	627-30105	Pvmt Mkg Paint (WS)	749.360	749.360		
		SF		0.000	0.00	
			7.15000	749.360		5,357.92
1545	627-30110	Pvmt Mkg Paint (XS)	652.000	652.000		
		SF		0.000	0.00	
			4.95000	652.000		3,227.40
1560	626-00100	Mobilization (w/o Autopay)	6,607.510	6,607.510		
		L S		0.000	0.00	
			1.00000	6,607.510		6,607.51
-----						
			CAT 0200	CURRENT AMT \$ 3,028,518.94 \$	-644.49 \$	2,955,412.94

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
0755	202-00090	*Removal of Delineator	13.000	13.000		
			EACH	0.000	0.00	
			20.00000	13.000		260.00
0760	202-00200	Removal of Sidewalk	3.000	3.000		
			SY	0.000	0.00	
			4.00000	3.000		12.00
0765	202-00220	*Removal of Asphalt Mat	980.000	979.780		
			SY	0.220	2.20	
			10.00000	980.000		9,800.00
0770	202-00240	*Removal of Asphalt Mat (Planing)	125,782.000	128,852.860		
			SY	-3,070.860	-3,685.03	
			1.20000	125,782.000		150,938.40
0775	202-00250	*Removal of Pavement Marking	36,167.000	36,167.000		
			SF	0.000	0.00	
			0.80000	36,167.000		28,933.60
0780	202-01130	*Removal of Guardrail Type 3	3,263.000	3,263.000		
			LF	0.000	0.00	
			6.00000	3,263.000		19,578.00
0785	202-01140	Removal of Guardrail Type 4	1,895.000	1,895.000		
			LF	0.000	0.00	
			4.00000	1,895.000		7,580.00
0790	202-01300	*Removal of End Anchorage	28.000	24.000		
			EACH	4.000	1,100.00	
			275.00000	28.000		7,700.00
0795	203-00060	*Embankment Material (Complete In Place)	399.000	399.000		
			CY	0.000	0.00	
			38.00000	399.000		15,162.00
0800	203-00100	Muck Excavation	646.000	645.640		
			CY	0.360	16.20	
			45.00000	646.000		29,070.00
0805	203-00400	Rock Excavation	1,876.000	1,876.000		
			CY	0.000	0.00	
			24.00000	1,876.000		45,024.00



CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
0810	203-01500	Blading	6.000	6.000		
			100.00000	6.000	0.00	600.00
0815	203-01510	Backhoe	31.000	31.000		
			62.00000	31.000	0.00	1,922.00
0820	203-01594	Combination Loader	0.000	0.000		
			62.00000	0.000	0.00	0.00
0825	203-01597	Potholing	16.000	16.000		
			200.00000	16.000	0.00	3,200.00
0830	203-02330	Laborer	0.000	0.000		
			35.00000	0.000	0.00	0.00
0835	206-01750	Shoring	0.500	0.500		
			10,000.00000	0.500	0.00	5,000.00
0840	207-00205	Topsoil	62.000	62.000		
			10.00000	62.000	0.00	620.00
0845	208-00002	*Erosion Log Type 1 (12 Inch)	1,333.000	1,332.500		
			4.00000	1,333.000	2.00	5,332.00
0850	208-00035	*Aggregate Bag	0.000	0.000		
			8.25000	0.000	0.00	0.00
0855	210-00090	*Reset Delineator	11.000	11.000		
			26.00000	11.000	0.00	286.00
0860	212-00006	*Seeding (Native)	0.300	0.250		
			761.00000	0.300	38.05	228.30

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
0865	212-00032	*Soil Conditioning	0.300	0.250		
			ACRE	0.050	175.00	
			3,500.00000	0.300		1,050.00
0870	213-00003	*Mulching (Weed Free)	0.300	0.250		
			ACRE	0.050	38.05	
			761.00000	0.300		228.30
0875	213-00061	*Mulch Tackifier	50.000	50.000		
			LB	0.000	0.00	
			3.25000	50.000		162.50
0880	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,254.000	1,254.000		
			SY	0.000	0.00	
			2.60000	1,254.000		3,260.40
0885	304-01000	*Aggregate Base Course (Class 1)	0.000	0.000		
			TON	0.000	0.00	
			24.00000	0.000		0.00
0890	304-06000	*Aggregate Base Course (Class 6)	1,948.220	1,948.220		
			TON	0.000	0.00	
			25.30000	1,948.220		49,289.97
0895	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	348.750	348.750		
			TON	0.000	0.00	
			190.00000	348.750		66,262.50
0900	403-34701	*Hot Mix Asphalt (Grading SX) (75)	14,546.930	14,546.930		
			TON	0.000	0.00	
			63.00000	14,546.930		916,456.59
0905	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	816.670	816.673		
			TON	-0.003	-1.37	
			457.00000	816.670		373,218.19
0910	411-10255	*Emulsified Asphalt (Slow-Setting)	4,996.000	4,995.940		
			GAL	0.060	0.20	
			3.30000	4,996.000		16,486.80
0915	420-00113	Geotextile (Drainage) (Class 2)	11.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
0920	420-00132	Geotextile (Separator) (Class 1)	299.000	299.400		
			SY	-0.400	-0.80	
			2.00000	299.000		598.00
0925	506-00209	Riprap (9 Inch)	5.000	5.000		
			CY	0.000	0.00	
			100.00000	5.000		500.00
0930	506-01020	Geogrid Reinforcement	829.000	829.400		
			SY	-0.400	-0.80	
			2.00000	829.000		1,658.00
0935	604-00505	Inlet Type D (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0940	604-00510	Inlet Type D (10 Foot)	3.000	4.000		
			EACH	-1.000	-6,000.00	
			6,000.00000	3.000		18,000.00
0945	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0950	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31-inch MGS	3,289.000	3,289.000		
			LF	0.000	0.00	
			21.00000	3,289.000		69,069.00
0955	606-00705	Guardrail Type 7 (Special) Precast With Pins	1,400.000	1,400.000		
			LF	0.000	0.00	
			85.00000	1,400.000		119,000.00
0960	606-00710	*Guardrail Type 7 (Style CA)	350.000	350.000		
			LF	0.000	0.00	
			78.00000	350.000		27,300.00
0965	606-01370	*Transition Type 3G	8.000	8.000		
			EACH	0.000	0.00	
			1,650.00000	8.000		13,200.00
0970	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
0975	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0980	606-02005	*End Anchorage (Flared)	10.000	6.000		
			EACH	4.000	8,000.00	
			2,000.00000	10.000		20,000.00
0985	608-00006	*Concrete Sidewalk (6 Inch)	3.000	3.000		
			SY	0.000	0.00	
			60.00000	3.000		180.00
0990	608-00015	*Detectable Warnings	16.000	16.000		
			SF	0.000	0.00	
			107.00000	16.000		1,712.00
0995	612-00001	*Delineator (Type I)	92.000	92.000		
			EACH	0.000	0.00	
			22.00000	92.000		2,024.00
1000	612-00002	*Delineator (Type II)	26.000	26.000		
			EACH	0.000	0.00	
			23.00000	26.000		598.00
1005	612-00003	*Delineator (Type III)	27.000	27.000		
			EACH	0.000	0.00	
			24.00000	27.000		648.00
1010	614-80385	Rumble Strip	8,226.000	8,226.400		
			LF	-0.400	-0.40	
			1.00000	8,226.000		8,226.00
1015	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	1,849.000	1,849.000		
			LF	0.000	0.00	
			75.00000	1,849.000		138,675.00
1020	625-00000	*Construction Surveying	0.200	0.200		
			L S	0.000	0.00	
			150,000.00000	0.200		30,000.00
1025	626-00000	*Mobilization	1.000	0.968		
			L S	0.000	0.00	
			655,000.00000	0.968		634,040.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
1030	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1035	627-00005	*Epoxy Pavement Marking	423.000	423.000		
			GAL	0.000	0.00	
			73.00000	423.000		30,879.00
1040	627-00011	*Pavement Marking Paint (Waterborne)	1,567.000	1,567.380		
			GAL	-0.380	-11.40	
			30.00000	1,567.000		47,010.00
1045	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	0.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
1050	630-00000	*Flagging	8,887.000	8,887.250		
			HOOR	-0.250	-4.75	
			19.00000	8,887.000		168,853.00
1055	630-00007	*Traffic Control Inspection	66.000	66.000		
			DAY	0.000	0.00	
			202.00000	66.000		13,332.00
1060	630-00012	*Traffic Control Management	190.000	191.000		
			DAY	-1.000	-923.00	
			923.00000	190.000		175,370.00
1065	630-80001	*Flashing Beacon (Portable)	4.000	3.600		
			EACH	0.000	0.00	
			516.00000	3.600		1,857.60
1070	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	3.600		
			EACH	0.000	0.00	
			155.00000	3.600		558.00
1075	630-80341	*Construction Traffic Sign (Panel Size A)	19.000	17.100		
			EACH	0.000	0.00	
			11.00000	17.100		188.10
1080	630-80342	*Construction Traffic Sign (Panel Size B)	101.000	90.900		
			EACH	0.000	0.00	
			21.00000	90.900		1,908.90

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 22  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
1085	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	7.200		
			EACH	0.000	0.00	
			21.00000	7.200		151.20
1090	630-80344	*Construction Traffic Sign (Special)	157.000	124.992		
			SF	16.308	179.39	
			11.00000	141.300		1,554.30
1095	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			5,700.00000	3.600		20,520.00
1100	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.000	0.00	
			1,600.00000	1.800		2,880.00
1105	630-80360	*Drum Channelizing Device	237.000	213.300		
			EACH	0.000	0.00	
			11.00000	213.300		2,346.30
1110	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
1115	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	15.000	13.500		
			EACH	0.000	0.00	
			42.00000	13.500		567.00
1120	630-80370	Concrete Barrier (Temporary)	2,382.000	2,143.800		
			LF	0.000	0.00	
			40.00000	2,143.800		85,752.00
1125	630-80380	*Traffic Cone	28.000	25.200		
			EACH	0.000	0.00	
			1.00000	25.200		25.20
1130	630-80384	*Tubular Marker	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
1135	630-80510	Mobile Pavement Marking Zone	0.000	0.000		
			L S	0.000	0.00	
			9,600.00000	0.000		0.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 23  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
1140	630-85010	*Impact Attenuator (Temporary)	3.000	2.700		
			EACH	0.000	0.00	
			2,100.00000	2.700		5,670.00
1145	700-70011	F/A Partnering	1,450.000	1,450.000		
			F A	0.000	0.00	
			1.00000	1,450.000		1,450.00
1150	700-70012	F/A Asphalt Pavement Incentive	-27,141.480	-24,381.840		
			F A	-2,759.640	-2,759.64	
			1.00000	-27,141.480		-27,141.48
1155	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70018	F/A Roadway Smoothness Incentive	33,313.700	33,313.700		
			F A	0.000	0.00	
			1.00000	33,313.700		33,313.70
1165	700-70019	F/A Asphalt Cement Cost Adjustment	-4,502.600	-4,502.600		
			F A	-406.680	-406.68	
			1.00000	-4,909.280		-4,909.28
1170	700-70023	F/A On-The-Job Trainee	2,789.000	1,394.500		
			F A	1,394.500	1,394.50	
			1.00000	2,789.000		2,789.00
1550	203-02300	Rock Scaler	56.000	56.000		
			HOOR	0.000	0.00	
			110.55000	56.000		6,190.80
1555	626-00100	Mobilization (w/o Autopay)	2,660.000	2,660.000		
			L S	0.000	0.00	
			1.00000	2,660.000		2,660.00
1565	900-00007	Added Item (Each)/ CMO #5 / CO #6 End Anchorage (Flared) (Fleat)	16.000	16.000		
			EACH	0.000	0.00	
			2,832.50000	16.000		45,320.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 24  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 RESURFACING						
1570	900-00007	Added Item (Each)/ CMO #5 / CO #6 End Anchorage (Nonflared) (Softstop)	2.000	2.000		
			EACH	0.000	0.00	
			2,865.50000	2.000		5,731.00
-----						
			CAT 0201	CURRENT AMT	\$ 3,544,679.97 \$	-2,848.28 \$ 3,509,515.89
CAT NO0202 SIDEWALK						
1175	201-00000	Clearing and Grubbing	0.300	0.300		
			L S	0.000	0.00	
			45,000.00000	0.300		13,500.00
1180	202-00037	Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
1185	202-00200	Removal of Sidewalk	60.000	60.000		
			SY	0.000	0.00	
			4.00000	60.000		240.00
1190	202-00204	Removal of Curb, Gutter and Sidewalk	16.000	16.000		
			LF	0.000	0.00	
			8.00000	16.000		128.00
1195	202-00220	*Removal of Asphalt Mat	150.000	150.000		
			SY	0.000	0.00	
			10.00000	150.000		1,500.00
1200	203-00060	*Embankment Material (Complete In Place)	1,680.000	1,680.000		
			CY	0.000	0.00	
			38.00000	1,680.000		63,840.00
1205	203-00100	Muck Excavation	48.000	48.000		
			CY	0.000	0.00	
			45.00000	48.000		2,160.00
1210	203-00510	Rock Fill (Special) Gneiss or Granite	615.000	615.000		
			CY	0.000	0.00	
			4.00000	615.000		2,460.00
1215	203-01594	Combination Loader	0.000	0.000		
			HOOR	0.000	0.00	
			62.00000	0.000		0.00



CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 25  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 SIDEWALK						
1220	203-01597	Potholing	22.000	22.000		
			200.00000	22.000	0.00	4,400.00
1225	203-02330	Laborer	6.000	6.000		
			35.00000	6.000	0.00	210.00
1230	206-00000	Structure Excavation	70.000	70.000		
			17.00000	70.000	0.00	1,190.00
1235	206-00100	*Structure Backfill (Class 1)	74.000	74.000		
			35.00000	74.000	0.00	2,590.00
1240	206-00510	Filter Material (Class A)	106.000	106.000		
			50.52000	106.000	0.00	5,355.12
1245	206-00520	Filter Material (Class B)	48.000	48.000		
			70.00000	48.000	0.00	3,360.00
1250	207-00205	Topsoil	140.000	140.000		
			10.00000	140.000	0.00	1,400.00
1255	207-00305	Wetland Topsoil	95.000	95.000		
			40.00000	95.000	0.00	3,800.00
1260	208-00002	*Erosion Log Type 1 (12 Inch)	1,644.000	1,644.000		
			4.00000	1,644.000	0.00	6,576.00
1265	208-00035	*Aggregate Bag	30.000	30.000		
			8.25000	30.000	0.00	247.50
1270	208-00400	Water Control	1.000	1.000		
			2,000.00000	1.000	0.00	2,000.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 26  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 SIDEWALK						
1275	210-00001	Reset Structure Sign Frame	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1280	210-00810	*Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
1285	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
1290	212-00006	*Seeding (Native)	0.200	0.200		
			ACRE	0.000	0.00	
			761.00000	0.200		152.20
1295	212-00011	*Seeding (Lawn)	0.000	0.000		
			ACRE	0.000	0.00	
			11,000.00000	0.000		0.00
1300	212-00028	*Seeding (Wetlands)	0.200	0.200		
			ACRE	0.000	0.00	
			7,700.00000	0.200		1,540.00
1305	212-00032	*Soil Conditioning	0.200	0.200		
			ACRE	0.000	0.00	
			3,500.00000	0.200		700.00
1310	213-00003	*Mulching (Weed Free)	0.200	0.200		
			ACRE	0.000	0.00	
			761.00000	0.200		152.20
1315	213-00061	*Mulch Tackifier	40.000	40.000		
			LB	0.000	0.00	
			3.25000	40.000		130.00
1320	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	865.000	865.000		
			SY	0.000	0.00	
			2.60000	865.000		2,249.00
1325	304-03006	*Aggregate Base Course (Class 3) (Special)	0.000	0.000		
			TON	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 27  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 SIDEWALK						
1330	304-06000	*Aggregate Base Course (Class 6)	1,221.550	1,025.990		
			TON	195.560	4,947.67	
			25.30000	1,221.550		30,905.22
1335	420-00113	Geotextile (Drainage) (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1340	420-00132	Geotextile (Separator) (Class 1)	1,678.000	1,678.000		
			SY	0.000	0.00	
			2.00000	1,678.000		3,356.00
1345	506-00209	Riprap (9 Inch)	10.000	10.000		
			CY	0.000	0.00	
			100.00000	10.000		1,000.00
1350	514-00054	Pedestrian Railing (54 Inch)	28.000	28.000		
			LF	0.000	0.00	
			300.00000	28.000		8,400.00
1355	601-03000	Concrete Class D	20.000	20.000		
			CY	0.000	0.00	
			1,000.00000	20.000		20,000.00
1360	602-00000	Reinforcing Steel Epoxy Coated	1,400.000	1,400.000		
			LB	0.000	0.00	
			2.00000	1,400.000		2,800.00
1365	603-05018	18 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
1370	603-31330	30 Inch Equivalent Arch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
1375	603-31336	36 Inch Equivalent Arch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
1380	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 28  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 SIDEWALK						
1385	604-00505	Inlet Type D (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
1390	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
1395	607-11525	*Fence (Plastic)	1,353.000	1,353.000		
			LF	0.000	0.00	
			3.00000	1,353.000		4,059.00
1400	608-00006	*Concrete Sidewalk (6 Inch)	1,425.000	1,425.000		
			SY	0.000	0.00	
			60.00000	1,425.000		85,500.00
1405	608-00010	*Concrete Curb Ramp	32.500	32.500		
			SY	0.000	0.00	
			153.00000	32.500		4,972.50
1410	608-00015	*Detectable Warnings	80.000	80.000		
			SF	0.000	0.00	
			107.00000	80.000		8,560.00
1415	608-00050	Brick Pavers	1,850.000	1,850.000		
			SF	0.000	0.00	
			51.00000	1,850.000		94,350.00
1420	609-21020	*Curb and Gutter Type 2 (Section II-B)	692.000	692.000		
			LF	0.000	0.00	
			29.00000	692.000		20,068.00
1425	609-24004	*Gutter Type 2 (4 Foot)	0.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1430	609-71000	*Curb (Special)	0.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
1435	613-40012	*Light Standard Foundation Special Remove and Replace Foundation	2.000	2.000		
			EACH	0.000	0.00	
			790.00000	2.000		1,580.00

CONTID: C20841  
 PCN: 20841-BID  
 PROJECT: NHPP0402-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 29  
 ESTIMATE RUN 10/17/2018  
 11:38:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 SIDEWALK						
1440	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	259.000	259.000		
			LF	0.000	0.00	
			75.00000	259.000		19,425.00
1445	624-62030	30 Inch Equivalent Drainage Pipe Arch (Class 2)	30.000	30.000		
			LF	0.000	0.00	
			100.00000	30.000		3,000.00
1450	624-62036	36 Inch Equivalent Drainage Pipe Arch (Class 2)	22.000	22.000		
			LF	0.000	0.00	
			100.00000	22.000		2,200.00
1455	624-62042	42 Inch Equivalent Drainage Pipe Arch (Class 2)	20.000	20.000		
			LF	0.000	0.00	
			115.00000	20.000		2,300.00
1460	625-00000	*Construction Surveying	0.200	0.200		
			L S	0.000	0.00	
			150,000.00000	0.200		30,000.00
1465	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	0.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
-----						
			CAT 0202	CURRENT AMT \$	489,155.74 \$	4,947.67 \$
						489,155.74
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1470	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1475	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1480	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
-----						
			CAT 0400	CURRENT AMT \$	85,000.00 \$	0.00 \$
						85,000.00
CAT NO0500 WATERLINE						
1485	202-00031	Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00

