

ESTIMATE SUMMARY

 CONTID: C20845 ESTIMATE NO: 0015 PROG SPEC YR: 2005
 PCN: 20845-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 255.0 DAYS TIME ALLOW: 267 WORK DAYS
 US 85 FROM EATON (MP 275.5) TO AULT (MP 280.3) PERCENT TIME: 95.51 ORIG TIME ALLOW: 132 WORK DAYS

PROJECT NO: STA0853-101
 US 85 RESURFACING EATON TO AULT

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

SIMON CONTRACTORS	PAY PERIOD ENDING	08/18/2018	DATE TIME STARTED	05/01/2017
6215 CLEAR CREEK PARKWAY	DATE LET	03/02/2017	DATE WORK BEGAN	05/01/2017
	DATE AWARDED	03/14/2017	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	04/06/2017	DATE ACCEPTED	
CHEYENNE WY 82009 (307)635-9005	DATE NOTICE TO PROCEED	05/01/2017		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,602,864.25 PARTICIPATING	\$ 16,471,474.92	\$ 1,078,450.59
AWARD PROJECT AMT: \$ 10,582,629.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 88.54% TOTAL EARNINGS	16,471,474.92	1,078,450.59
FUNDS AVAILABLE: \$ 2,131,389.33 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	16,471,474.92
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-158,739.44	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,312,735.48
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,312,735.48
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,078,450.59

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0010	202-00019	Removal of Inlet	7.000	6.000		
			EACH	0.000	0.00	
			600.00000	6.000		3,600.00
0015	202-00033	Removal of Pipe	15.000	14.000		
			EACH	0.000	0.00	
			1,200.00000	14.000		16,800.00
0020	202-00037	Removal of End Section	5.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0025	202-00090	Removal of Delineator	313.000	257.000		
			EACH	0.000	0.00	
			21.00000	257.000		5,397.00
0030	202-00195	Removal of Median Cover	5,416.000	5,416.000		
			SY	0.000	0.00	
			5.75000	5,416.000		31,142.00
0035	202-00200	Removal of Sidewalk	1,311.000	1,100.000		
			SY	0.000	0.00	
			20.50000	1,100.000		22,550.00
0040	202-00202	Removal of Gutter	240.000	224.000		
			LF	0.000	0.00	
			10.00000	224.000		2,240.00
0045	202-00203	Removal of Curb and Gutter	15,805.000	15,805.000		
			LF	0.000	0.00	
			4.25000	15,805.000		67,171.25
0050	202-00206	Removal of Concrete Curb Ramp	58.000	58.000		
			SY	0.000	0.00	
			40.25000	58.000		2,334.50
0055	202-00212	Removal of Concrete Pavement (Special)	53,800.000	53,303.000		
			SY	0.000	0.00	
			7.40000	53,303.000		394,442.20

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00226	Removal of Asphalt Mat (Special)	80,200.000	78,555.000		
			SY	0.000	0.00	
			4.70000	78,555.000		369,208.50
0065	202-00240	Removal of Asphalt Mat (Planing)	71,422.000	71,322.000		
			SY	0.000	0.00	
			1.90000	71,322.000		135,511.80
0070	202-00250	Removal of Pavement Marking	12,189.000	12,189.000		
			SF	0.000	0.00	
			1.20000	12,189.000		14,626.80
0071	202-00250	Rem Pavement Marking (Water Blast)	70,000.000	25,545.000		
			SF	0.000	0.00	
			1.61000	25,545.000		41,127.45
0075	202-00254	Removal of Pavement Marking (12 Inch)	1,443.000	1,443.000		
			SF	0.000	0.00	
			1.20000	1,443.000		1,731.60
0080	202-00810	Removal of Ground Sign	151.000	108.000		
			EACH	0.000	0.00	
			260.00000	108.000		28,080.00
0085	202-01130	Removal of Guardrail Type 3	83.000	83.000		
			LF	0.000	0.00	
			8.75000	83.000		726.25
0090	202-04002	Clean Culvert	18.000	7.000		
			EACH	2.000	5,800.00	
			2,900.00000	9.000		26,100.00
0094	203-00066	Emb Matl (CIP) (R40) Phase 2	17,440.000	14,163.000		
			CY	0.000	0.00	
			34.00000	14,163.000		481,542.00
0095	203-00060	Embankment Material (Complete In Place)	3,314.000	3,314.000		
			CY	0.000	0.00	
			7.10000	3,314.000		23,529.40
0096	203-00066	Emb Matl (CIP) (R40) (NB US85)	15,466.000	6,617.000		
			CY	0.000	0.00	
			31.20000	6,617.000		206,450.40

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0097	203-00100	Muck Excav Change Order 006	40,538.000	38,381.000		
			CY	0.000	0.00	
			25.86000	38,381.000		992,532.66
0098	203-00510	Rock Fill (Spec)	338.000	338.000		
			CY	0.000	0.00	
			68.65000	338.000		23,203.70
0099	203-01500	Blading	220.000	130.500		
			HOURL	0.000	0.00	
			140.00000	130.500		18,270.00
0100	203-01510	Backhoe	100.000	49.500		
			HOURL	0.000	0.00	
			75.00000	49.500		3,712.50
0105	203-01594	Combination Loader	180.000	129.500		
			HOURL	0.000	0.00	
			110.00000	129.500		14,245.00
0110	203-01597	Potholing	100.000	91.000		
			HOURL	0.000	0.00	
			205.00000	91.000		18,655.00
0115	203-02330	Laborer	80.000	23.000		
			HOURL	0.000	0.00	
			35.00000	23.000		805.00
0117	206-00065	Str Bkfl (Flow-Fill)	14.000	10.900		
			CY	0.000	0.00	
			345.00000	10.900		3,760.50
0120	208-00002	Erosion Log Type 1 (12 Inch)	1,350.000	1,220.000		
			LF	0.000	0.00	
			4.10000	1,220.000		5,002.00
0125	208-00035	Aggregate Bag	350.000	303.000		
			LF	0.000	0.00	
			17.75000	303.000		5,378.25
0130	208-00045	Concrete Washout Structure	8.000	7.000		
			EACH	0.000	0.00	
			1,300.00000	7.000		9,100.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 5
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0135	208-00052	Storm Drain Inlet Protection (Type II)	0.000	0.000		
			LF	0.000	0.00	
			5.15000	0.000		0.00
0140	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	65.000	42.500		
			HOOR	0.000	0.00	
			40.00000	42.500		1,700.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	35.000	24.000		
			HOOR	0.000	0.00	
			80.00000	24.000		1,920.00
0155	208-00106	Sweeping (Sediment Removal)	60.000	46.500		
			HOOR	0.000	0.00	
			160.00000	46.500		7,440.00
0160	208-00107	Removal of Trash	15.000	9.500		
			HOOR	0.000	0.00	
			160.00000	9.500		1,520.00
0165	208-00207	Erosion Control Management	257.000	195.000		
			DAY	20.000	3,100.00	
			155.00000	215.000		33,325.00
0170	210-00810	Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0175	210-00815	Reset Sign Panel	5.000	1.000		
			EACH	0.000	0.00	
			52.00000	1.000		52.00
0180	210-04010	Adjust Manhole	5.000	3.000		
			EACH	0.000	0.00	
			940.00000	3.000		2,820.00
0185	210-04020	Modify Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,420.00000	3.000		4,260.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0187	210-04050	Adj Valve Box (Eaton Sidewalk)	15.000	15.000		
			EACH	0.000	0.00	
			95.00000	15.000		1,425.00
0190	212-00006	Seeding (Native)	25.000	12.600		
			ACRE	0.000	0.00	
			315.00000	12.600		3,969.00
0195	212-00032	Soil Conditioning	25.000	12.500		
			ACRE	0.000	0.00	
			495.00000	12.500		6,187.50
0200	213-00002	Mulching (Weed Free Hay)	35.000	12.600		
			ACRE	10.000	4,050.00	
			405.00000	22.600		9,153.00
0203	213-00012	Spray-on Mulch Blanket	1.500	0.900		
			ACRE	0.000	0.00	
			4,450.00000	0.900		4,005.00
0205	213-00061	Mulch Tackifier	7,360.000	2,514.000		
			LB	1,000.000	2,100.00	
			2.10000	3,514.000		7,379.40
0210	304-06000	Aggregate Base Course (Class 6)	44,000.000	43,836.710		
			TON	29.450	589.00	
			20.00000	43,866.160		877,323.20
0211	304-06000	ABC (CL 6) (NB US85)	43,688.300	43,688.300		
			TON	0.000	0.00	
			24.55000	43,688.300		1,072,547.76
0215	304-09014	Aggregate Base Course (Special)	4,000.000	1,888.680		
			TON	1,840.470	49,692.69	
			27.00000	3,729.150		100,687.05
0220	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	62,509.000	62,509.000		
			SY	0.000	0.00	
			2.80000	62,509.000		175,025.20
0225	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	668.680		
			TON	15.000	1,950.00	
			130.00000	683.680		88,878.40

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0226	403-00720	HMA (Patching) (Asph) Asphalt Taper	2,353.730	2,353.730		
			TON	0.000	0.00	
			93.50000	2,353.730		220,073.76
0230	403-33751	Hot Mix Asphalt (Grading S) (75) (PG 64-28)	50,022.990	49,173.520		
			TON	849.470	51,817.67	
			61.00000	50,022.990		3,051,402.39
0235	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	27,000.000	12,529.500		
			TON	12,192.740	804,720.84	
			66.00000	24,722.240		1,631,667.84
0240	412-00800	Concrete Pavement (8 Inch)	0.000	0.000		
			SY	0.000	0.00	
			165.00000	0.000		0.00
0244	412-01100	Conc Pvmt (11 In)	12,106.000	12,106.000		
			SY	0.000	0.00	
			97.07000	12,106.000		1,175,129.42
0245	412-01120	Concrete Pavement (11 Inch) (Fast Track)	4,143.000	4,143.000		
			SY	0.000	0.00	
			136.00000	4,143.000		563,448.00
0250	412-18050	Rubbilization of Concrete Pavement	20,500.000	20,500.000		
			SY	0.000	0.00	
			1.95000	20,500.000		39,975.00
0255	420-00113	Geotextile (Drainage) (Class 2)	140.000	62.000		
			SY	31.000	387.50	
			12.50000	93.000		1,162.50
0256	420-00132	Geotextile (Separator) (CL 1)	2,034.000	2,034.000		
			SY	0.000	0.00	
			2.48000	2,034.000		5,044.32
0257	503-00036	Drilled Caisson (36 In)	76.000	76.000		
			LF	0.000	0.00	
			316.25000	76.000		24,035.00
0260	506-00209	Riprap (9 Inch)	70.000	21.000		
			CY	22.000	3,410.00	
			155.00000	43.000		6,665.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0261	506-01020	Geogrid Reinforce Change Order 006	52,302.000	50,667.000		
			SY	0.000	0.00	
			2.40000	50,667.000		121,600.80
0263	603-01125	12 In RCP (CIP)	30.000	0.000		
			LF	30.000	1,695.00	
			56.50000	30.000		1,695.00
0264	601-01050	Conc CL B (Wall)	3.000	3.000		
			CY	0.000	0.00	
			975.00000	3.000		2,925.00
0265	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	370.000	338.000		
			LF	0.000	0.00	
			31.00000	338.000		10,478.00
0266	603-01185	18 In RCP (CIP)	2,728.000	2,728.000		
			LF	0.000	0.00	
			80.00000	2,728.000		218,240.00
0270	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	296.000	296.000		
			LF	0.000	0.00	
			38.50000	296.000		11,396.00
0275	603-05018	18 Inch Reinforced Concrete End Section	12.000	12.000		
			EACH	0.000	0.00	
			260.00000	12.000		3,120.00
0280	603-05024	24 Inch Reinforced Concrete End Section	5.000	5.000		
			EACH	0.000	0.00	
			380.00000	5.000		1,900.00
0281	603-10180	18 In CSP	90.000	90.000		
			LF	0.000	0.00	
			75.00000	90.000		6,750.00
0282	603-10240	24 In CSP	60.000	60.000		
			LF	0.000	0.00	
			90.00000	60.000		5,400.00
0283	603-30018	18 In SES	2.000	2.000		
			EACH	0.000	0.00	
			400.00000	2.000		800.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0284	603-30024	24 In SES	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0285	604-16005	Inlet Type 16 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,300.00000	2.000		12,600.00
0286	604-16605	Inlet Ty 16 (T) (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			5,980.00000	1.000		5,980.00
0287	604-30005	MH Slab Base (5 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			3,910.00000	0.000		0.00
0288	604-30010	MH Slab Base (10 Ft)	11.000	11.000		
			EACH	0.000	0.00	
			5,520.00000	11.000		60,720.00
0290	605-82100	Pipe Edge Drain	8,400.000	8,400.000		
			LF	0.000	0.00	
			9.75000	8,400.000		81,900.00
0295	605-84000	Subsurface Drain Outlet	295.000	295.000		
			LF	0.000	0.00	
			25.00000	295.000		7,375.00
0300	606-00301	Guardrail Type 3 (6-3 Post Spacing)	869.000	463.000		
			LF	0.000	0.00	
			29.00000	463.000		13,427.00
0305	606-01340	End Anchorage Type 3D	6.000	4.000		
			EACH	0.000	0.00	
			1,900.00000	4.000		7,600.00
0310	606-01370	Transition Type 3G	3.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0315	606-01380	Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			910.00000	0.000		0.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0320	606-01385	Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0325	606-02003	End Anchorage (Nonflared)	3.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0330	606-02005	End Anchorage (Flared)	3.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0335	607-11525	Fence (Plastic)	968.000	881.000		
			LF	87.000	413.25	
			4.75000	968.000		4,598.00
0337	608-00000	Conc Sidewalk (Eaton Sidewalk)	702.000	702.000		
			SY	0.000	0.00	
			136.00000	702.000		95,472.00
0340	608-00006	Concrete Sidewalk (6 Inch)	291.000	291.000		
			SY	0.000	0.00	
			156.00000	291.000		45,396.00
0345	608-00010	Concrete Curb Ramp	220.000	182.000		
			SY	0.000	0.00	
			88.00000	182.000		16,016.00
0350	608-00015	Detectable Warnings	103.000	0.000		
			SF	0.000	0.00	
			56.00000	0.000		0.00
0353	608-00350	Conc Sidewalk (C) (Eaton Sidewalk)	176.000	143.000		
			SY	0.000	0.00	
			142.00000	143.000		20,306.00
0355	609-21010	Curb and Gutter Type 2 (Section I-B)	0.000	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0360	609-21011	Curb and Gutter Type 2 (Section I-M)	1,776.000	1,776.000		
			LF	0.000	0.00	
			34.50000	1,776.000		61,272.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365	609-21020	Curb and Gutter Type 2 (Section II-B)	1,713.000	1,713.000		
			LF	0.000	0.00	
			97.00000	1,713.000		166,161.00
0370	609-24004	Gutter Type 2 (4 Foot)	219.000	219.000		
			LF	0.000	0.00	
			75.00000	219.000		16,425.00
0375	609-24008	Gutter Type 2 (8 Foot)	0.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0380	609-24010	Gutter Type 2 (10 Foot)	41.000	41.000		
			LF	0.000	0.00	
			185.00000	41.000		7,585.00
0385	610-00030	Median Cover Material (Concrete)	2,531.000	2,531.000		
			SF	0.000	0.00	
			6.80000	2,531.000		17,210.80
0390	612-00101	Delineator (Drivable Concrete Installation) (Type I)	285.000	109.000		
			EACH	75.000	6,225.00	
			83.00000	184.000		15,272.00
0395	612-00102	Delineator (Drivable Concrete Installation) (Type II)	77.000	20.000		
			EACH	0.000	0.00	
			83.00000	20.000		1,660.00
0400	612-00103	Delineator (Drivable Concrete Installation) (Type III)	87.000	36.000		
			EACH	0.000	0.00	
			83.00000	36.000		2,988.00
0401	613-00200	2 In Elec Cond	210.000	0.000		
			LF	0.000	0.00	
			20.70000	0.000		0.00
0402	613-00300	3 In Elec Cond	220.000	211.000		
			LF	0.000	0.00	
			13.80000	211.000		2,911.80
0405	613-01200	2 Inch Electrical Conduit (Plastic)	725.000	483.000		
			LF	0.000	0.00	
			15.20000	483.000		7,341.60

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0410	613-01300	3 Inch Electrical Conduit (Plastic)	755.000	755.000		
			LF	0.000	0.00	
			18.20000	755.000		13,741.00
0415	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0420	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,520.00000	0.000		0.00
0421	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			5,249.75000	1.000		5,249.75
0422	613-13000	Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
0423	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			4,204.40000	1.000		4,204.40
0425	614-00011	Sign Panel (Class I)	392.000	35.000		
			SF	0.000	0.00	
			10.80000	35.000		378.00
0430	614-00012	Sign Panel (Class II)	1,205.000	32.000		
			SF	0.000	0.00	
			15.20000	32.000		486.40
0435	614-01512	Steel Sign Support (2-Inch Round)(Post)	593.000	100.000		
			LF	0.000	0.00	
			3.15000	100.000		315.00
0440	614-01522	Steel Sign Support (2-Inch Round)(Socket)	54.000	9.000		
			EACH	0.000	0.00	
			20.50000	9.000		184.50
0445	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	1,027.000	54.000		
			LF	0.000	0.00	
			8.50000	54.000		459.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0450	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	91.000	4.000		
		EACH		0.000	0.00	
			136.00000	4.000		544.00
0455	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	99.000	0.000		
		LF		0.000	0.00	
			14.75000	0.000		0.00
0460	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	7.000	0.000		
		EACH		0.000	0.00	
			136.00000	0.000		0.00
0461	614-70336	Traf Sig Face (12-12-12)	10.000	10.000		
		EACH		0.000	0.00	
			718.75000	10.000		7,187.50
0462	614-70448	Traf Sig Face (12-12-12-12)	2.000	2.000		
		EACH		0.000	0.00	
			1,141.95000	2.000		2,283.90
0463	614-70560	Traf Sig Face (12-12-12-12-12)	2.000	2.000		
		EACH		0.000	0.00	
			937.25000	2.000		1,874.50
0464	614-72740	Blank Out Sign(LED)(Sing Fac)	1.000	1.000		
		EACH		0.000	0.00	
			5,965.05000	1.000		5,965.05
0465	614-80385	Rumble Strip	39,925.000	0.000		
		LF		0.000	0.00	
			0.21000	0.000		0.00
0466	614-72855	Traf Sig Ctrl Cabinet	1.000	1.000		
		EACH		0.000	0.00	
			27,514.00000	1.000		27,514.00
0467	614-72887	Detect (Microwave Veh)	4.000	4.000		
		EACH		0.000	0.00	
			8,150.05000	4.000		32,600.20
0468	614-81140	Sig-Light Pole Steel (1-40 Ft)	2.000	2.000		
		EACH		0.000	0.00	
			16,187.40000	2.000		32,374.80

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0469	614-81150	Sig-Light Pole Steel (1-50 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			16,274.80000	2.000		32,549.60
0470	614-85003	Impact Attenuator (Low Maintenance)	1.000	1.000		
			EACH	0.000	0.00	
			28,500.00000	1.000		28,500.00
0471	614-86800	Uninterrupted Power Supply	1.000	1.000		
			EACH	0.000	0.00	
			8,859.60000	1.000		8,859.60
0472	614-87702	Ethernet Radio (Pair)	1.000	1.000		
			EACH	0.000	0.00	
			2,527.70000	1.000		2,527.70
0473	619-10000	Temp Water Line	2,770.000	2,770.000		
			LF	0.000	0.00	
			2.70000	2,770.000		7,479.00
0475	621-00450	Detour Pavement	2,982.000	2,982.000		
			SY	0.000	0.00	
			29.00000	2,982.000		86,478.00
0480	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			136,000.00000	1.000		136,000.00
0481	625-00001	Const Surveying (Hour)	10.000	3.000		
			HOUR	0.000	0.00	
			150.00000	3.000		450.00
0482	625-00001	Const Surveying (Hour) (Phase 2)	500.000	69.000		
			HOUR	247.000	37,050.00	
			150.00000	316.000		47,400.00
0485	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			267,300.00000	1.000		267,300.00
0486	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			11,161.06000	1.000		11,161.06

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 15
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0487	626-00100	Mobilization (w/o Autopay) Change Order 003 - CR 76/10th St	1.000	1.000		
			L S	0.000	0.00	
			10,317.34000	1.000		10,317.34
0488	626-00005	Mobilization Kolbe Striping	16.000	5.000		
			DAY	0.000	0.00	
			348.00000	5.000		1,740.00
0489	626-00100	Mobilization (w/o Autopay) NCTC	1.000	0.750		
			L S	0.000	0.00	
			4,950.00000	0.750		3,712.50
0490	626-01103	Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0491	626-01103	Public Info Services (Tier III) Phase 2	1.000	0.900		
			L S	0.050	715.00	
			14,300.00000	0.950		13,585.00
0495	627-00008	Modified Epoxy Pavement Marking	460.000	0.000		
			GAL	0.000	0.00	
			90.00000	0.000		0.00
0500	627-00013	Pavement Marking Paint (High Build)	2,026.000	1,606.000		
			GAL	0.000	0.00	
			30.00000	1,606.000		48,180.00
0505	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,450.000	0.000		
			SF	0.000	0.00	
			12.75000	0.000		0.00
0506	627-30105	Pvmt Mkg Paint (WS)	1,426.000	1,426.000		
			SF	0.000	0.00	
			6.30000	1,426.000		8,983.80
0507	627-30110	Pvmt Mkg Paint (XS)	1,835.000	1,835.000		
			SF	0.000	0.00	
			6.30000	1,835.000		11,560.50
0510	627-30323	Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(Inl	2,600.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	627-30328	Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I)	3,400.000	0.000		
			SF	0.000	0.00	
			13.30000	0.000		0.00
0518	629-01006	Survey Monument (Ty 6) (Eaton Sidewalk)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0520	630-00000	Flagging	11,983.000	11,983.000		
			HOOR	0.000	0.00	
			23.00000	11,983.000		275,609.00
0521	630-00000	Flagging Phase 2	5,000.000	2,449.000		
			HOOR	649.000	17,523.00	
			27.00000	3,098.000		83,646.00
0525	630-00007	Traffic Control Inspection	63.000	63.000		
			DAY	0.000	0.00	
			125.00000	63.000		7,875.00
0526	630-00007	Traf Ctrl Inspection Phase 2	60.000	47.000		
			DAY	7.000	924.00	
			132.00000	54.000		7,128.00
0530	630-00012	Traffic Control Management	175.000	175.000		
			DAY	0.000	0.00	
			690.00000	175.000		120,750.00
0531	630-00012	Traf Ctrl Mgmt Phase 2	107.000	75.000		
			DAY	20.000	15,000.00	
			750.00000	95.000		71,250.00
0535	630-80338	Barricade (Type 3 M-D) (Temporary)	110.000	99.000		
			EACH	0.000	0.00	
			260.00000	99.000		25,740.00
0536	630-80338	Barricade (3 M-D) (Temp) Phase 2	98.000	87.300		
			EACH	0.000	0.00	
			138.00000	87.300		12,047.40
0540	630-80341	Construction Traffic Sign (Panel Size A)	355.000	319.500		
			EACH	0.000	0.00	
			61.00000	319.500		19,489.50

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 17
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0541	630-80341	Const Traf Sign (A) Phase 2	290.000	248.400		
			EACH	0.000	0.00	
			33.00000	248.400		8,197.20
0545	630-80342	Construction Traffic Sign (Panel Size B)	271.000	243.900		
			EACH	0.000	0.00	
			81.00000	243.900		19,755.90
0546	630-80342	Const Traf Sign (B) Phase 2	230.000	180.000		
			EACH	6.300	277.20	
			44.00000	186.300		8,197.20
0550	630-80343	Construction Traffic Sign (Panel Size C)	15.000	13.500		
			EACH	0.000	0.00	
			111.50000	13.500		1,505.25
0551	630-80343	Const Traf Sign (C) Phase 2	12.000	10.800		
			EACH	0.000	0.00	
			60.50000	10.800		653.40
0555	630-80344	Construction Traffic Sign (Special)	108.000	97.200		
			SF	0.000	0.00	
			14.25000	97.200		1,385.10
0556	630-80344	Const Traf Sign (Spec) Phase 2	104.000	93.600		
			SF	0.000	0.00	
			8.00000	93.600		748.80
0560	630-80355	Portable Message Sign Panel	6.000	5.400		
			EACH	0.000	0.00	
			5,100.00000	5.400		27,540.00
0561	630-80355	Port Mesg Panel Phase 2	2.000	1.800		
			EACH	0.000	0.00	
			2,750.00000	1.800		4,950.00
0565	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	2.700		
			EACH	0.000	0.00	
			1,550.00000	2.700		4,185.00
0566	630-80358	Flash Arrow Panel (C Ty) Phase 2	3.000	2.700		
			EACH	0.000	0.00	
			825.00000	2.700		2,227.50

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 18
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0570	630-80360	Drum Channelizing Device	616.000	554.400		
			EACH	0.000	0.00	
			36.00000	554.400		19,958.40
0571	630-80360	Drum Channel Dev Phase 2	600.000	540.000		
			EACH	0.000	0.00	
			20.00000	540.000		10,800.00
0575	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0580	630-80370	Concrete Barrier (Temporary)	60.000	54.000		
			LF	0.000	0.00	
			30.00000	54.000		1,620.00
0585	630-80380	Traffic Cone	326.000	293.400		
			EACH	0.000	0.00	
			14.20000	293.400		4,166.28
0586	630-80380	Traffic Cone Phase 2	418.000	376.200		
			EACH	0.000	0.00	
			8.00000	376.200		3,009.60
0590	630-80384	Tubular Marker	0.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0591	630-80391	Channel Dev (Fixed)	575.000	517.500		
			EACH	0.000	0.00	
			78.75000	517.500		40,753.13
0595	630-85010	Impact Attenuator (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			5,600.00000	0.900		5,040.00
0596	630-85010	Impact Atten (Temp) Phase 2	2.000	0.900		
			EACH	0.000	0.00	
			3,050.00000	0.900		2,745.00
0600	630-85020	Mobile Attenuator	2.000	0.630		
			EACH	0.000	0.00	
			44,000.00000	0.630		27,720.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 19
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0601	630-85041	Mobile Attenuator Phase 2	30.000	16.000		
			DAY	0.000	0.00	
			530.00000	16.000		8,480.00
0605	630-86800	Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			115,000.00000	1.000		115,000.00
0606	630-86810	Traffic Signal (Temp) Phase 2	2.000	1.800		
			EACH	0.000	0.00	
			28,550.00000	1.800		51,390.00
0610	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			37,000.00000	1.000		37,000.00
0615	700-70002	F/A ANTICIPATED CMO	127,582.660	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70010	F/A Minor Contract Revisions	90,294.240	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70012	F/A Asphalt Pavement Incentive	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70013	F/A Concrete Pavement Incentive	30,705.440	30,705.440		
			F A	0.000	0.00	
			1.00000	30,705.440		30,705.44
0640	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70018	F/A Roadway Smoothness Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 20
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0650	700-70019	F/A Asphalt Cement Cost Adjustment	200,000.000	123,613.060		
			F A	25,341.600	25,341.60	
			1.00000	148,954.660		148,954.66
0655	700-70023	F/A On-The-Job Trainee	1,700.000	1,700.000		
			F A	0.000	0.00	
			1.00000	1,700.000		1,700.00
0656	700-70034	F/A Railroad Preemption Communication Testing	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70042	F/A Railroad Flagging	9,815.000	9,815.000		
			F A	0.000	0.00	
			1.00000	9,815.000		9,815.00
0661	700-70042	F/A RR Flagging CO 003 10th St Signal	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0662	700-70082	F/A Furn & Inst Elec Serv CO 003 10th St Signal	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70280	F/A Fire Hydrant	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0671	700-70380	F/A Erosion Ctrl CO 003 10th St Signal	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0672	700-70589	F/A Environ Health & Safety Mgmt CO 003 10th St Signal	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70594	F/A DRB Standing Committee	12,000.000	8,237.500		
			F A	0.000	0.00	
			1.00000	8,237.500		8,237.50

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

ESTIMATE RUN 08/22/2018

13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0676	700-70035	F/A Compensation for Compensable Delays	840,000.000	568,635.620		
			F A	48,818.840	48,818.84	
			1.00000	617,454.460		617,454.46
0782	900-00006	Added Item (Dollar)/ Overweight Truck Price Reduction	0.000	0.000		
			DOL	-3,150.000	-3,150.00	
			1.00000	-3,150.000		-3,150.00
0783	900-00010	Added Item (Hour)/ Additional Trucking Hours	346.000	346.000		
			HOUR	0.000	0.00	
			90.00000	346.000		31,140.00
0784	900-00022	Added Item (Square Yard)/ Value Engineering Change Proposal (Contractor Savings)	642.178	642.178		
			SY	0.000	0.00	
			38.93002	642.178		25,000.00
0785	900-00022	Added Item (Square Yard)/ Value Engineering Change Proposal (Contractor Savings)	11,463.822	11,463.822		
			SY	0.000	0.00	
			19.46500	11,463.822		223,143.30
0790	900-00014	Added Item (Lump Sum)/ Concrete Blankets	1.000	1.000		
			L S	0.000	0.00	
			48,485.07000	1.000		48,485.07
0795	900-00007	Added Item (Each)/ Temporary Pedestrian Ramps (Eaton Sidewalk)	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00

			CAT 0200	CURRENT AMT	\$18,368,982.05	\$1,078,450.59
					\$16,262,862.70	

CAT NO0300 B-18-B						
0680	202-00246	Removal of Asphalt Mat (Planing) (Special)	107.000	107.000		
			SY	0.000	0.00	
			21.50000	107.000		2,300.50
0685	202-00425	Removal of Bridge Railing	75.000	75.000		
			LF	0.000	0.00	
			65.00000	75.000		4,875.00
0690	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			66.00000	0.000		0.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 22
 ESTIMATE RUN 08/22/2018
 13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 B-18-B						
0695	515-00120	Waterproofing (Membrane)	108.000	108.000		
			SY	0.000	0.00	
			27.20000	108.000		2,937.60
0700	518-03000	Sawing and Sealing Bridge Joint	60.000	60.000		
			LF	0.000	0.00	
			25.50000	60.000		1,530.00
0705	601-06100	Concrete (Patching)	2.900	2.900		
			CY	0.000	0.00	
			2,950.00000	2.900		8,555.00
0710	606-11010	Bridge Rail Type 10R	65.000	65.000		
			LF	0.000	0.00	
			205.00000	65.000		13,325.00

			CAT 0300	CURRENT AMT \$	33,523.10 \$	0.00 \$
						33,523.10

CAT NO0301 B-18-C						
0715	202-00246	Removal of Asphalt Mat (Planing) (Special)	141.000	141.000		
			SY	0.000	0.00	
			21.50000	141.000		3,031.50
0720	202-00425	Removal of Bridge Railing	64.000	64.000		
			LF	0.000	0.00	
			65.00000	64.000		4,160.00
0725	202-00453	Removal of Portions of Present Structure (Class 2)	29.000	29.000		
			SY	0.000	0.00	
			975.00000	29.000		28,275.00
0730	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	58.000	0.000		
			TON	0.000	0.00	
			66.00000	0.000		0.00
0735	515-00120	Waterproofing (Membrane)	148.000	148.000		
			SY	0.000	0.00	
			27.20000	148.000		4,025.60
0740	518-03000	Sawing and Sealing Bridge Joint	159.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00

CONTID: C20845
 PCN: 20845-BID
 PROJECT: STA0853-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/22/2018

ESTIMATE NO: 0015

13:57:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 B-18-C						
0745	601-03057	Concrete Class DR	0.000	0.000		
			CY	0.000	0.00	
			3,650.00000	0.000		0.00
0750	601-06100	Concrete (Patching)	0.000	0.000		
			CY	0.000	0.00	
			2,950.00000	0.000		0.00
0755	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0760	602-00000	Reinforcing Steel	66.000	66.000		
			LB	0.000	0.00	
			10.75000	66.000		709.50
0765	606-11032	Bridge Rail Type 10M (Special)	65.000	32.500		
			LF	0.000	0.00	
			535.00000	32.500		17,387.50
			CAT 0301	CURRENT AMT \$	82,859.10 \$	0.00 \$ 57,589.10

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0770	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			64,000.00000	1.000		64,000.00
0775	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			24,000.00000	1.000		24,000.00
0780	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			29,500.00000	1.000		29,500.00
			CAT 0400	CURRENT AMT \$	117,500.00 \$	0.00 \$ 117,500.00

PROJECT TOTAL			CURRENT AMT	\$18,602,864.25 \$	1,078,450.59 \$	\$16,471,474.90