

ESTIMATE SUMMARY

 CONTID: C20846 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 20846-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 4.0 DAYS TIME ALLOW: 115 WORK DAYS
 C-470 RESURFACING: S. ROONEY RD TO KEN CARYL PERCENT TIME: 3.48 ORIG TIME ALLOW: 115 WORK DAYS

PROJECT NO: STU4701-129
 C-470 RESURFACING: S. ROONEY RD TO KEN CARYL
 NAME OF ROAD:
 PROJECT COUNTIES: JEFFERSON

CONTRACTOR:
 APC CONSTRUCTION CO., LLC PAY PERIOD ENDING 05/28/2016 DATE TIME STARTED 05/17/2016
 14802 W, 44th AVE. DATE LET 03/24/2016 DATE WORK BEGAN
 DATE AWARDED 04/07/2016 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/27/2016 DATE ACCEPTED
 GOLDEN CO 80403 (303)279-6611 DATE NOTICE TO PROCEED 05/17/2016

| | CURRENT TOTAL | THIS ESTIMATE |
|---|-----------------------|---------------|
| CURRENT PROJECT AMT: \$ 8,914,779.23 PARTICIPATING | \$ 206,425.89 | \$ 206,425.89 |
| AWARD PROJECT AMT: \$ 8,257,814.79 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 2.32% TOTAL EARNINGS | 206,425.89 | 206,425.89 |
| FUNDS AVAILABLE: \$ 8,708,353.34 STOCKPILED MATERIALS | 0.00 | 0.00 |
| | GROSS EARNINGS | 206,425.89 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -6,192.78 | -6,192.78 |
| | SECURITIES ENCUMBERED | 0.00 |
| | NET EARNINGS | 200,233.11 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 200,233.11 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 200,233.11 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 202-00090 | *Removal of Delineator | 650.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.39000 | 0.000 | | 0.00 |
| 0010 | 202-00220 | Removal of Asphalt Mat | 500.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 14.97000 | 0.000 | | 0.00 |
| 0015 | 202-00240 | *Removal of Asphalt Mat (Planing) | 452,103.000 | 0.000 | | |
| | | | SY | 60,011.000 | 112,220.57 | |
| | | | 1.87000 | 60,011.000 | | 112,220.57 |
| 0020 | 202-00810 | *Removal of Ground Sign | 19.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 37.73000 | 0.000 | | 0.00 |
| 0025 | 202-00821 | *Removal of Sign Panel | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.95000 | 0.000 | | 0.00 |
| 0030 | 202-01000 | *Removal of Fence | 2,880.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.06000 | 0.000 | | 0.00 |
| 0035 | 203-01500 | Blading | 10.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 147.91000 | 0.000 | | 0.00 |
| 0040 | 203-01594 | Combination Loader | 10.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 120.95000 | 0.000 | | 0.00 |
| 0045 | 203-01597 | Potholing | 15.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 377.34000 | 0.000 | | 0.00 |
| 0050 | 207-00205 | Topsoil | 10.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 107.81000 | 0.000 | | 0.00 |
| 0055 | 208-00002 | *Erosion Log Type 1 (12 Inch) | 900.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.47000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0060 | 208-00035 | *Aggregate Bag | 744.000 | 0.000 | | |
| | | | LF | 624.000 | 6,926.40 | |
| | | | 11.10000 | 624.000 | | 6,926.40 |
| 0065 | 208-00045 | *Concrete Washout Structure | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,156.23000 | 0.000 | | 0.00 |
| 0070 | 208-00052 | *Storm Drain Inlet Protection (Type II) | 10.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 62.37000 | 0.000 | | 0.00 |
| 0075 | 208-00103 | *Removal and Disposal of Sediment (Labor) | 80.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 113.20000 | 0.000 | | 0.00 |
| 0080 | 208-00105 | *Removal and Disposal of Sediment (Equipment) | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 237.19000 | 0.000 | | 0.00 |
| 0085 | 208-00106 | *Sweeping (Sediment Removal) | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 188.67000 | 0.000 | | 0.00 |
| 0090 | 208-00205 | *Erosion Control Supervisor | 210.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 231.79000 | 0.000 | | 0.00 |
| 0095 | 212-00006 | *Seeding (Native) | 1.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 1,865.14000 | 0.000 | | 0.00 |
| 0100 | 212-00032 | *Soil Conditioning | 1.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 5,994.32000 | 0.000 | | 0.00 |
| 0105 | 213-00003 | *Mulching (Weed Free) | 1.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 3,757.23000 | 0.000 | | 0.00 |
| 0110 | 213-00061 | *Mulch Tackifier | 100.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 18.54000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0115 | 214-00000 | *Landscape Maintenance | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,390.00000 | 0.000 | | 0.00 |
| 0120 | 240-00000 | *Wildlife Biologist | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 91.64000 | 0.000 | | 0.00 |
| 0125 | 240-00010 | *Removal of Nests | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 301.87000 | 0.000 | | 0.00 |
| 0130 | 304-06008 | Aggregate Base Course (Class 6) (Special) | 1,728.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 58.90000 | 0.000 | | 0.00 |
| 0135 | 403-00720 | Hot Mix Asphalt (Patching) (Asphalt) | 40.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 163.77000 | 0.000 | | 0.00 |
| 0140 | 403-00800 | Emergency Pothole Repair | 10.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 527.76000 | 0.000 | | 0.00 |
| 0145 | 403-09221 | *Stone Matrix Asphalt (Fibers)(Asphalt) | 44,772.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 79.75000 | 0.000 | | 0.00 |
| 0150 | 403-34841 | *Hot Mix Asphalt (Grading SX) (100) (PG 64-22) | 20,931.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 62.66000 | 0.000 | | 0.00 |
| 0155 | 403-34871 | *Hot Mix Asphalt (Grading SX) (100) (PG 76-28) | 5,560.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 69.38000 | 0.000 | | 0.00 |
| 0160 | 411-10255 | Emulsified Asphalt (Slow-Setting) | 41,633.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 4.64000 | 0.000 | | 0.00 |
| 0165 | 607-00005 | *End Post | 35.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 334.22000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0170 | 607-00010 | *Corner and Line Brace Post | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 388.12000 | 0.000 | | 0.00 |
| 0175 | 607-11350 | *Fence Deer | 7,863.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 10.24000 | 0.000 | | 0.00 |
| 0180 | 607-60002 | *Game Ramp | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,085.86000 | 0.000 | | 0.00 |
| 0185 | 612-00001 | *Delineator (Type I) | 300.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 24.80000 | 0.000 | | 0.00 |
| 0190 | 612-00002 | *Delineator (Type II) | 150.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 25.87000 | 0.000 | | 0.00 |
| 0195 | 612-00003 | *Delineator (Type III) | 200.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.95000 | 0.000 | | 0.00 |
| 0200 | 613-00206 | *2 Inch Electrical Conduit (Bored) | 360.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 52.83000 | 0.000 | | 0.00 |
| 0205 | 613-01200 | *2 Inch Electrical Conduit (Plastic) | 60.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 39.89000 | 0.000 | | 0.00 |
| 0210 | 613-07000 | *Pull Box (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,417.72000 | 0.000 | | 0.00 |
| 0215 | 613-07001 | *Type One Pull Box | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,266.79000 | 0.000 | | 0.00 |
| 0220 | 613-10000 | *Wiring | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 9,433.51000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0225 | 613-32350 | *Light Standard Steel (35 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,045.58000 | 0.000 | | 0.00 |
| 0230 | 613-40010 | *Light Standard Foundation | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,409.59000 | 0.000 | | 0.00 |
| 0235 | 614-00011 | *Sign Panel (Class I) | 81.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.17000 | 0.000 | | 0.00 |
| 0240 | 614-00012 | *Sign Panel (Class II) | 260.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 23.72000 | 0.000 | | 0.00 |
| 0245 | 614-00013 | *Sign Panel (Class III) | 68.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 32.34000 | 0.000 | | 0.00 |
| 0250 | 614-01583 | *Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) | 25.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 431.25000 | 0.000 | | 0.00 |
| 0255 | 614-72875 | *Loop Detector Wire | 728.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.85000 | 0.000 | | 0.00 |
| 0260 | 614-72878 | *Traffic Signal Vehicle Detector Amplifier (Loop Type) (4 Ch) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,094.29000 | 0.000 | | 0.00 |
| 0265 | 614-72887 | *Microwave Vehicle Radar Detector | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 12,613.95000 | 0.000 | | 0.00 |
| 0270 | 625-00000 | *Construction Surveying | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 24,257.59000 | 0.000 | | 0.00 |
| 0275 | 626-00000 | *Mobilization | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 183,250.00000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0280 | 626-01104 | *Public Information Services (Tier IV) | 1.000 | 0.000 | | |
| | | | L S | 0.167 | 1,837.00 | |
| | | | 11,000.00000 | 0.167 | | 1,837.00 |
| 0285 | 627-00008 | *Modified Epoxy Pavement Marking | 518.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 106.19000 | 0.000 | | 0.00 |
| 0290 | 627-00011 | *Pavement Marking Paint (Waterborne) | 1,384.000 | 0.000 | | |
| | | | GAL | 146.800 | 6,766.01 | |
| | | | 46.09000 | 146.800 | | 6,766.01 |
| 0295 | 627-01010 | *Preformed Plastic Pavement Marking (Type I)(Inlaid) | 19,751.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.02000 | 0.000 | | 0.00 |
| 0300 | 627-30405 | *Preformed Thermoplastic Pavement Marking (Word-Symbol) | 123.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 21.56000 | 0.000 | | 0.00 |
| 0305 | 627-30410 | *Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) | 130.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.94000 | 0.000 | | 0.00 |
| 0310 | 630-00000 | *Flagging | 2,500.000 | 0.000 | | |
| | | | HOUR | 63.500 | 1,711.33 | |
| | | | 26.95000 | 63.500 | | 1,711.33 |
| 0315 | 630-00003 | *Uniformed Traffic Control | 900.000 | 0.000 | | |
| | | | HOUR | 44.000 | 3,320.68 | |
| | | | 75.47000 | 44.000 | | 3,320.68 |
| 0320 | 630-00006 | *Uniformed Traffic Control (Vehicle) | 900.000 | 0.000 | | |
| | | | HOUR | 44.000 | 569.36 | |
| | | | 12.94000 | 44.000 | | 569.36 |
| 0325 | 630-00007 | *Traffic Control Inspection | 50.000 | 0.000 | | |
| | | | DAY | 3.000 | 323.43 | |
| | | | 107.81000 | 3.000 | | 323.43 |
| 0330 | 630-00012 | *Traffic Control Management | 115.000 | 0.000 | | |
| | | | DAY | 4.000 | 3,449.96 | |
| | | | 862.49000 | 4.000 | | 3,449.96 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0335 | 630-80335 | *Barricade (Type 3 M-A) (Temporary) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 64.69000 | 0.000 | | 0.00 |
| 0340 | 630-80341 | *Construction Traffic Sign (Panel Size A) | 36.000 | 0.000 | | |
| | | | EACH | 11.000 | 711.59 | |
| | | | 64.69000 | 11.000 | | 711.59 |
| 0345 | 630-80342 | *Construction Traffic Sign (Panel Size B) | 54.000 | 0.000 | | |
| | | | EACH | 27.000 | 1,746.63 | |
| | | | 64.69000 | 27.000 | | 1,746.63 |
| 0350 | 630-80343 | *Construction Traffic Sign (Panel Size C) | 24.000 | 0.000 | | |
| | | | EACH | 12.000 | 646.92 | |
| | | | 53.91000 | 12.000 | | 646.92 |
| 0355 | 630-80355 | *Portable Message Sign Panel | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,390.57000 | 0.000 | | 0.00 |
| 0360 | 630-80358 | *Advance Warning Flashing or Sequencing Arrow Panel (C Type) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,078.11000 | 0.000 | | 0.00 |
| 0365 | 630-80360 | *Drum Channelizing Device | 100.000 | 0.000 | | |
| | | | EACH | 20.000 | 1,293.80 | |
| | | | 64.69000 | 20.000 | | 1,293.80 |
| 0370 | 630-80380 | *Traffic Cone | 400.000 | 0.000 | | |
| | | | EACH | 150.000 | 1,617.00 | |
| | | | 10.78000 | 150.000 | | 1,617.00 |
| 0375 | 630-85041 | *Mobile Attenuator | 100.000 | 0.000 | | |
| | | | DAY | 4.000 | 1,293.60 | |
| | | | 323.40000 | 4.000 | | 1,293.60 |
| 0380 | 700-70010 | F/A Minor Contract Revisions | 275,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0385 | 700-70011 | F/A Partnering | 1,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0390 | 700-70012 | F/A Asphalt Pavement Incentive | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0395 | 700-70016 | F/A Fuel Cost Adjustment | 40,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0400 | 700-70018 | F/A Roadway Smoothness Incentive | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0405 | 700-70019 | F/A Asphalt Cement Cost Adjustment | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0410 | 700-70021 | F/A On-The-Job Trainee | 4,800.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0415 | 700-70031 | F/A INTERIM SURFACE REPAIR | 30,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0420 | 700-70380 | F/A Erosion Control | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0200 | CURRENT AMT | \$ 8,451,545.31 | \$ 144,434.28 |
| | | | | | \$ 144,434.28 | \$ 144,434.28 |
| CAT NO0300 STRUCTURES | | | | | | |
| 0425 | 202-00495 | *Removal of Portions of Present Structure | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 20,380.00000 | 0.000 | | 0.00 |
| 0430 | 202-00504 | *Removal of Expansion Device | 300.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 211.31000 | 0.000 | | 0.00 |
| 0435 | 202-01170 | *Removal of Guardrail Type 7 | 32.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.11000 | 0.000 | | 0.00 |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|---|-----------|--|--|---|--------------------------|----------------------|------|
| CAT NO0300 STRUCTURES | | | | | | | |
| 0440 | 518-01001 | *Bridge Expansion Joint (Asphaltic Plug) | 218.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 291.09000 | 0.000 | | 0.00 | |
| 0445 | 518-01004 | *Bridge Expansion Device (0-4 Inch) | 300.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 385.97000 | 0.000 | | 0.00 | |
| 0450 | 518-01250 | *Bridge Expansion Cover Plate | 8.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 1,215.04000 | 0.000 | | 0.00 | |
| 0455 | 518-03000 | *Sawing and Sealing Bridge Joint | 732.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 20.48000 | 0.000 | | 0.00 | |
| 0460 | 601-03041 | *Concrete Class D (Bridge) (Special) | 37.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 2,183.18000 | 0.000 | | 0.00 | |
| 0465 | 601-06150 | *Concrete (Patching) | 37.000 | 0.000 | | | |
| | | | SF | 0.000 | 0.00 | | |
| | | | 341.76000 | 0.000 | | 0.00 | |
| 0470 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 2,253.000 | 0.000 | | | |
| | | | LB | 0.000 | 0.00 | | |
| | | | 3.23000 | 0.000 | | 0.00 | |
| 0475 | 606-00716 | *Guardrail Type 7 (Style CA) (Special) | 29.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 364.40000 | 0.000 | | 0.00 | |
| 0480 | 606-00720 | *Guardrail Type 7 (Style CC) | 3.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 436.64000 | 0.000 | | 0.00 | |
| | | | CAT 0300 | CURRENT AMT \$ | 401,242.31 \$ | 0.00 \$ | 0.00 |
| CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS | | | | | | | |
| 0485 | 620-00005 | Field Office (Special) | 1.000 | 0.000 | | | |
| | | | EACH | 1.000 | 30,726.28 | | |
| | | | 30,726.28000 | 1.000 | | 30,726.28 | |

CONTID: C20846
 PCN: 20846-BID
 PROJECT: STU4701-129

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---|-----------|----------------------------|--|---|--------------------------|----------------------|
| CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS | | | | | | |
| 0490 | 620-00012 | Field Laboratory (Class 2) | 1.000 | 0.000 | | |
| | | | EACH | 1.000 | 28,570.05 | |
| | | | 28,570.05000 | 1.000 | | 28,570.05 |
| 0495 | 620-00020 | Sanitary Facility | 2.000 | 0.000 | | |
| | | | EACH | 2.000 | 2,695.28 | |
| | | | 1,347.64000 | 2.000 | | 2,695.28 |
| | | CAT 0400 | CURRENT AMT | \$ 61,991.61 | \$ 61,991.61 | \$ 61,991.61 |
| | | PROJECT TOTAL | CURRENT AMT | \$ 8,914,779.23 | \$ 206,425.89 | \$ 206,425.89 |