

ESTIMATE SUMMARY

 CONTID: C20878 ESTIMATE NO: 0009 FINL SPEC YR: 2005
 PCN: 20878-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 92.5 DAYS TIME ALLOW: 95 WORK DAYS
 FY17 R1 TRAFFIC SIGNAL REPLACE PERCENT TIME: 97.37 ORIG TIME ALLOW: 70 WORK DAYS

PROJECT NO: SHER100-246
 FY17 R1 TRAFFIC SIGNAL REPLACE

NAME OF ROAD:

PROJECT COUNTIES: ARAPAHOE ADAMS

CONTRACTOR:

W.L. CONTRACTORS, INC.	PAY PERIOD ENDING	02/12/2019	DATE TIME STARTED	07/13/2017
5920 LAMAR STREET	DATE LET	03/30/2017	DATE WORK BEGAN	07/13/2017
	DATE AWARDED	04/05/2017	DATE TIME STOPPED	05/24/2018
	DATE CONTRACT EXECUTED	05/01/2017	DATE ACCEPTED	05/24/2018
ARVADA CO 80003 (303)422-7985	DATE NOTICE TO PROCEED	07/13/2017		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 978,986.05 PARTICIPATING	\$ 600.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,078,435.90 NON-PARTICIPATING	980,376.05	0.00
PERCENT COMPLETE: 100.20% TOTAL EARNINGS	980,976.05	0.00
FUNDS AVAILABLE: \$ -1,990.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	980,976.05
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	16,176.54
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	980,976.05
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	980,976.05
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 16,176.54

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00190	*Removal of Concrete Median Cover Material	52.000	52.000		
			SY	0.000	0.00	
			20.00000	52.000		1,040.00
0010	202-00200	*Removal of Sidewalk	38.600	38.600		
			SY	0.000	0.00	
			31.00000	38.600		1,196.60
0015	202-00203	*Removal of Curb and Gutter	454.000	454.000		
			LF	0.000	0.00	
			9.25000	454.000		4,199.50
0020	202-00206	*Removal of Concrete Curb Ramp	93.300	93.300		
			SY	0.000	0.00	
			23.50000	93.300		2,192.55
0025	202-00210	*Removal of Concrete Pavement	0.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	140.000	140.000		
			SY	0.000	0.00	
			32.00000	140.000		4,480.00
0035	202-00250	*Removal of Pavement Marking	2,755.000	2,755.000		
			SF	0.000	0.00	
			4.35000	2,755.000		11,984.25
0040	202-00810	Removal of Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0045	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			12,615.00000	1.000		12,615.00
0050	202-04003	Clean Culvert (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0055	203-00060	*Embankment Material (Complete In Place)	33.000	33.000		
			CY	0.000	0.00	
			67.00000	33.000		2,211.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01597	*Potholing	76.500	76.500		
			HOOR	0.000	0.00	
			155.00000	76.500		11,857.50
0065	203-01622	Sweeping (With Pickup Broom)	0.000	0.000		
			HOOR	0.000	0.00	
			205.00000	0.000		0.00
0070	207-00205	Topsoil	54.000	54.000		
			CY	0.000	0.00	
			110.00000	54.000		5,940.00
0075	208-00002	Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0080	208-00035	Aggregate Bag	77.000	77.000		
			LF	0.000	0.00	
			21.00000	77.000		1,617.00
0085	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	6.000	6.000		
			HOOR	0.000	0.00	
			30.00000	6.000		180.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			50.00000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOOR	0.000	0.00	
			204.00000	0.000		0.00
0105	208-00207	Erosion Control Management	2.000	2.000		
			DAY	0.000	0.00	
			405.00000	2.000		810.00
0110	210-00815	Reset Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			120.00000	6.000		720.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	210-00867	Reset Fire Preemption Unit	5.000	5.000		
			EACH	0.000	0.00	
			375.00000	5.000		1,875.00
0120	212-00006	Seeding (Native)	0.450	0.450		
			ACRE	0.000	0.00	
			25,000.00000	0.450		11,250.00
0125	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			52,000.00000	0.000		0.00
0130	212-01200	Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			12,700.00000	1.000		12,700.00
0135	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	2,195.000	2,195.000		
			SY	0.000	0.00	
			5.25000	2,195.000		11,523.75
0140	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	10.950	10.950		
			TON	0.000	0.00	
			265.00000	10.950		2,901.75
0145	412-00190	*Concrete Pavement (Patching)	0.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0150	503-00036	Drilled Caisson (36 Inch)	114.000	114.000		
			LF	0.000	0.00	
			325.00000	114.000		37,050.00
0155	503-00048	Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			380.00000	42.000		15,960.00
0160	503-00054	Drilled Caisson (54 Inch)	42.000	42.000		
			LF	0.000	0.00	
			490.00000	42.000		20,580.00
0165	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	25.000	25.000		
			LF	0.000	0.00	
			85.00000	25.000		2,125.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	606-01395	*Transition Type 3L	1.000	1.000		
			EACH	0.000	0.00	
			2,055.00000	1.000		2,055.00
0175	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,760.00000	1.000		3,760.00
0180	608-00000	*Concrete Sidewalk	105.200	105.200		
			SY	0.000	0.00	
			100.00000	105.200		10,520.00
0185	608-00010	*Concrete Curb Ramp	163.200	163.200		
			SY	0.000	0.00	
			150.00000	163.200		24,480.00
0190	609-21010	*Curb and Gutter Type 2 (Section I-B)	81.000	81.000		
			LF	0.000	0.00	
			27.00000	81.000		2,187.00
0195	609-21020	*Curb and Gutter Type 2 (Section II-B)	426.000	426.000		
			LF	0.000	0.00	
			32.00000	426.000		13,632.00
0200	610-00030	*Median Cover Material (Concrete)	468.000	468.000		
			SF	0.000	0.00	
			7.50000	468.000		3,510.00
0205	613-00206	*2 Inch Electrical Conduit (Bored)	3,460.000	3,460.000		
			LF	0.000	0.00	
			14.00000	3,460.000		48,440.00
0210	613-00306	*3 Inch Electrical Conduit (Bored)	2,167.000	2,167.000		
			LF	0.000	0.00	
			22.00000	2,167.000		47,674.00
0215	613-01200	2 Inch Electrical Conduit (Plastic)	831.000	831.000		
			LF	0.000	0.00	
			10.00000	831.000		8,310.00
0220	613-01300	3 Inch Electrical Conduit (Plastic)	764.000	764.000		
			LF	0.000	0.00	
			11.00000	764.000		8,404.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	613-07000	Pull Box (Special)	7.000	7.000		
			EACH	0.000	0.00	
			355.00000	7.000		2,485.00
0230	613-07023	Pull Box (24"x36"x24")	18.000	18.000		
			EACH	0.000	0.00	
			940.00000	18.000		16,920.00
0235	613-07040	Pull Box (30"x48"x24")	3.000	3.000		
			EACH	0.000	0.00	
			1,340.00000	3.000		4,020.00
0240	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			12,268.00000	1.000		12,268.00
0245	613-13000	Luminaire (LED)	5.000	5.000		
			EACH	0.000	0.00	
			1,385.00000	5.000		6,925.00
0250	613-80130	Service Meter Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			3,390.00000	3.000		10,170.00
0255	614-00011	Sign Panel (Class I)	107.000	107.000		
			SF	0.000	0.00	
			29.00000	107.000		3,103.00
0260	614-00012	Sign Panel (Class II)	50.000	50.000		
			SF	0.000	0.00	
			29.00000	50.000		1,450.00
0265	614-70150	Pedestrian Signal Face (16) (Countdown)	22.000	22.000		
			EACH	0.000	0.00	
			465.00000	22.000		10,230.00
0270	614-70336	Traffic Signal Face (12-12-12)	41.000	41.000		
			EACH	0.000	0.00	
			665.00000	41.000		27,265.00
0275	614-70448	Traffic Signal Face (12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			950.00000	8.000		7,600.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	614-72860	Pedestrian Push Button	22.000	22.000		
			EACH	0.000	0.00	
			190.00000	22.000		4,180.00
0285	614-72863	Pedestrian Push Button Post Assembly	7.000	7.000		
			EACH	0.000	0.00	
			1,070.00000	7.000		7,490.00
0290	614-72875	Loop Detector Wire	2,548.000	2,548.000		
			LF	0.000	0.00	
			4.30000	2,548.000		10,956.40
0295	614-72886	Intersection Detection System (Camera)	1.000	1.000		
			EACH	0.000	0.00	
			24,655.00000	1.000		24,655.00
0300	614-72889	Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	10.000	10.000		
			EACH	0.000	0.00	
			1,200.00000	10.000		12,000.00
0305	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			14,212.00000	0.000		0.00
0310	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			13,420.00000	2.000		26,840.00
0315	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			13,490.00000	2.000		26,980.00
0320	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			13,695.00000	1.000		13,695.00
0325	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			20,465.00000	0.000		0.00
0330	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,740.00000	1.000		22,740.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			24,995.00000	1.000		24,995.00
0340	614-84000	Traffic Signal Pedestal Pole Steel	9.000	9.000		
			EACH	0.000	0.00	
			2,271.00000	9.000		20,439.00
0345	614-86246	Controller (Type 170E-HC11)	2.000	2.000		
			EACH	0.000	0.00	
			28,281.00000	2.000		56,562.00
0350	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	0.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0355	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			3,100.00000	1.000		3,100.00
0360	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			8,940.00000	1.000		8,940.00
0365	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			185.00000	0.000		0.00
0370	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			73,000.00000	1.000		73,000.00
0375	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			6,770.00000	1.000		6,770.00
0380	627-00005	*Epoxy Pavement Marking	13.000	13.000		
			GAL	0.000	0.00	
			185.00000	13.000		2,405.00
0385	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	218.500	218.500		
			SF	0.000	0.00	
			15.00000	218.500		3,277.50

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	2,928.000	2,928.000		
		SF		0.000	0.00	
			11.00000	2,928.000		32,208.00
0395	630-00000	*Flagging	203.500	203.500		
		HOURL		0.000	0.00	
			30.00000	203.500		6,105.00
0400	630-00003	*Uniformed Traffic Control	86.250	86.250		
		HOURL		0.000	0.00	
			105.00000	86.250		9,056.25
0405	630-00004	*Traffic Control Vehicle	2.000	2.000		
		EACH		0.000	0.00	
			620.00000	2.000		1,240.00
0410	630-00007	*Traffic Control Inspection	6.000	6.000		
		DAY		0.000	0.00	
			93.00000	6.000		558.00
0415	630-00012	*Traffic Control Management	85.000	85.000		
		DAY		0.000	0.00	
			775.00000	85.000		65,875.00
0420	630-80341	*Construction Traffic Sign (Panel Size A)	11.000	11.000		
		EACH		0.000	0.00	
			25.00000	11.000		275.00
0425	630-80342	*Construction Traffic Sign (Panel Size B)	72.000	72.000		
		EACH		0.000	0.00	
			50.00000	72.000		3,600.00
0430	630-80344	*Construction Traffic Sign (Special)	32.000	32.000		
		SF		0.000	0.00	
			13.00000	32.000		416.00
0435	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
		EACH		0.000	0.00	
			1,115.00000	3.000		3,345.00
0440	630-80360	*Drum Channelizing Device	120.000	120.000		
		EACH		0.000	0.00	
			25.00000	120.000		3,000.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-80380	*Traffic Cone	140.000	140.000		
			EACH	0.000	0.00	
			8.00000	140.000		1,120.00
0450	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70082	F/A Furnish & Install Electrical Service	194.000	194.000		
			F A	0.000	0.00	
			1.00000	194.000		194.00
0465	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	613-07001	Type One Pull Box Pull Box Type 1	8.000	8.000		
			EACH	0.000	0.00	
			550.00000	8.000		4,400.00
1005	900-00006	Added Item (Dollar)/ Caisson Vacuum Excavation	4,307.000	4,307.000		
			DOL	0.000	0.00	
			1.00000	4,307.000		4,307.00
1010	613-10000	Wiring Additional Wiring on I-25 @ County Line Rd.	0.000	0.000		
			L S	0.000	0.00	
			1,445.00000	0.000		0.00
1015	613-13000	Luminaire (LED) INSTALL ONLY	3.000	3.000		
			EACH	0.000	0.00	
			120.00000	3.000		360.00
1020	614-70150	Ped Sig Face (16) (Countdown) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			170.00000	1.000		170.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 02/12/2019
 13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1025	614-70336	Traf Sig Face (12-12-12) INSTALL ONLY	6.000	6.000		
			EACH	0.000	0.00	
			160.00000	6.000		960.00
1030	614-70448	Traf Sig Face (12-12-12-12) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			375.00000	1.000		375.00
1035	614-72863	Ped Push Button Post Assem INSTALL ONLY	0.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
1040	614-81155	Sig-Light Pole Steel (1-55 Ft) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
1045	614-81165	Sig-Light Pole Steel (1-65 Ft) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
1050	614-81170	Sig-Light Pole Steel (1-70 Ft) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
1055	614-86246	Ctrlr (Ty 170E-HC11) INSTALL ONLY	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
1060	900-00007	Added Item (Each)/ Anchor Bolt (2 Inch)	10.000	10.000		
			EACH	0.000	0.00	
			155.00000	10.000		1,550.00
1065	900-00007	Added Item (Each)/ Anchor Bolt (2.5 Inch)	12.000	12.000		
			EACH	0.000	0.00	
			225.00000	12.000		2,700.00
1070	614-72895	Vehicle Detect Sys (Single Camera) Detection Camera	1.000	1.000		
			EACH	0.000	0.00	
			7,775.00000	1.000		7,775.00
1075	202-00828	Rem Traf Sig Equipment -- CO #7 Emergency Work SH-287 @ 88th Av	1.000	1.000		
			L S	0.000	0.00	
			550.00000	1.000		550.00

CONTID: C20878
 PCN: 20878-BID
 PROJECT: SHER100-246

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/12/2019

ESTIMATE NO: 0009

13:52:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1080	503-00042	Drilled Caisson (42 In) -- Vacuum Excavation CO #7 Emergency Work SH-287 @ 88th Ave.	17.000 LF	17.000 0.000	0.00	8,500.00
			500.00000	17.000		
1085	613-10000	Wiring -- CO #7 Emergency Work SH-287 @ 88th Ave.	1.000 L S	1.000 0.000	0.00	2,200.00
			2,200.00000	1.000		
1090	614-72861	Ped Push Button (Inst Only) -- CO #7 Emergency Work SH-287 @ 88th Ave.	1.000 EACH	1.000 0.000	0.00	25.00
			25.00000	1.000		
1095	614-72864	Fire Preempt Unit -- CO #7 Emergency Work SH-287 @ 88th Ave.	1.000 EACH	1.000 0.000	0.00	1,280.00
			1,280.00000	1.000		
1100	900-00007	Added Item (Each)/ -- Sig-Light Pole Steel (2- 45 Ft & 50 Ft) INSTALL ONLY	1.000 EACH	1.000 0.000	0.00	1,500.00
			1,500.00000	1.000		
1105	626-00000	Mobilization -- CO #7 Emergency Work SH-287 @ 88th Ave.	0.000 L S	1.000 0.000	0.00	1,990.00
			1,990.00000	1.000		
			CAT 0200	CURRENT AMT \$	978,386.05 \$	0.00 \$ 980,376.05

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0475	620-00020	Sanitary Facility	1.000 EACH	1.000 0.000	0.00	600.00
			600.00000	1.000		
			CAT 0400	CURRENT AMT \$	600.00 \$	0.00 \$ 600.00
			PROJECT TOTAL	CURRENT AMT \$	978,986.05 \$	0.00 \$ 980,976.05