

ESTIMATE SUMMARY

CONTID: C20882

ESTIMATE NO: 0007 FINL

SPEC YR: 2005

PCN: 20882-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: I-70 BEAVER TAIL TUNNEL LIGHTING
 TIME CHARGED: 173.0 DAYS TIME ALLOW: 11/17/201 FIXED COMPLETION DAT
 PERCENT TIME: 83.17 ORIG TIME ALLOW: 11/17/201 FIXED COMPLETION DAT

PROJECT NO: NHPP 0701-230
 I-70 BEAVERTAIL TUNNEL LIGHTING

NAME OF ROAD:

PROJECT COUNTIES: MESA

CONTRACTOR:

STURGEON ELECTRIC COMPANY, INC.
 12150 E. 112TH AVE.

PAY PERIOD ENDING	12/12/2017	DATE TIME STARTED	04/24/2017
DATE LET	03/02/2017	DATE WORK BEGAN	04/24/2017
DATE AWARDED	03/29/2017	DATE TIME STOPPED	10/13/2017
DATE CONTRACT EXECUTED	04/18/2017	DATE ACCEPTED	10/13/2017
DATE NOTICE TO PROCEED	04/24/2017		

HENDERSON CO 80640 (303)286-8000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,819,712.69 PARTICIPATING	\$ 18,925.00	\$ 0.00
AWARD PROJECT AMT:	\$ 4,311,059.00 NON-PARTICIPATING	4,800,787.73	219,456.26
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	4,819,712.73	219,456.26
FUNDS AVAILABLE:	\$ -0.04 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,819,712.73	219,456.26
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	64,665.89
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,819,712.73	284,122.15
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,819,712.73	284,122.15
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 284,122.15

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	*Tree Trimming	8.000	8.000		
			HOOR	0.000	0.00	
			250.00000	8.000		2,000.00
0010	202-00047	Removal of Electrical Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,650.00000	1.000		3,650.00
0015	202-00220	*Removal of Asphalt Mat	1,878.000	1,878.000		
			SY	0.000	0.00	
			4.00000	1,878.000		7,512.00
0020	202-00250	*Removal of Pavement Marking	1,212.000	1,212.000		
			SF	0.000	0.00	
			2.50000	1,212.000		3,030.00
0025	202-01180	*Removal of Median Barrier	1,464.000	1,464.000		
			LF	0.000	0.00	
			22.80000	1,464.000		33,379.20
0030	203-00100	*Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			55.60000	0.000		0.00
0035	203-01510	*Backhoe	51.000	51.000		
			HOOR	0.000	0.00	
			132.00000	51.000		6,732.00
0040	203-01597	*Potholing	55.000	55.000		
			HOOR	0.000	0.00	
			225.00000	55.000		12,375.00
0045	203-02330	*Laborer	42.000	42.000		
			HOOR	0.000	0.00	
			55.60000	42.000		2,335.20
0050	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOOR	0.000	0.00	
			54.00000	0.000		0.00
0055	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			108.00000	0.000		0.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00106	*Sweeping (Sediment Removal)	40.000	40.000		
			HOOR	0.000	0.00	
			75.00000	40.000		3,000.00
0065	208-00107	*Removal of Trash	1.000	1.000		
			HOOR	0.000	0.00	
			87.00000	1.000		87.00
0070	212-00006	*Seeding (Native)	0.840	0.840		
			ACRE	0.000	0.00	
			1,350.00000	0.840		1,134.00
0075	212-00032	*Soil Conditioning	0.840	0.840		
			ACRE	0.000	0.00	
			7,250.00000	0.840		6,090.00
0080	213-00003	*Mulching (Weed Free)	0.840	0.840		
			ACRE	0.000	0.00	
			1,650.00000	0.840		1,386.00
0085	213-00061	*Mulch Tackifier	168.000	168.000		
			LB	0.000	0.00	
			9.00000	168.000		1,512.00
0090	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			5,335.00000	1.000		5,335.00
0095	304-06007	*Aggregate Base Course (Class 6)	49.000	49.000		
			CY	0.000	0.00	
			54.00000	49.000		2,646.00
0100	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	16,500.000	16,500.000		
			SY	0.000	0.00	
			24.50000	16,500.000		404,250.00
0105	506-01020	*Geogrid Reinforcement	0.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0110	606-00710	*Guardrail Type 7 (Style CA)	1,464.000	1,464.000		
			LF	0.000	0.00	
			66.50000	1,464.000		97,356.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	607-11525	*Fence (Plastic)	600.000	600.000		
			LF	0.000	0.00	
			3.50000	600.000		2,100.00
0120	613-00200	2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0125	613-01200	2 Inch Electrical Conduit (Plastic)	600.000	600.000		
			LF	0.000	0.00	
			49.00000	600.000		29,400.00
0130	613-01400	4 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0135	613-07002	Type Two Pull Box	12.000	12.000		
			EACH	0.000	0.00	
			1,324.00000	12.000		15,888.00
0140	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			238,051.00000	1.000		238,051.00
0145	613-40000	*Concrete Foundation Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0150	613-50100	Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			128,780.00000	1.000		128,780.00
0155	613-50325	Tunnel Lighting Control System	1.000	1.000		
			L S	0.000	0.00	
			201,935.00000	1.000		201,935.00
0160	613-50355	Power Transformer	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0165	621-00450	*Detour Pavement	768.000	768.000		
			SY	0.000	0.00	
			87.00000	768.000		66,816.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			320,175.00000	1.000		320,175.00
0175	626-01103	Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			14,500.00000	1.000		14,500.00
0180	627-00005	*Epoxy Pavement Marking	84.000	84.000		
			GAL	0.000	0.00	
			84.50000	84.000		7,098.00
0185	627-00011	*Pavement Marking Paint (Waterborne)	21.000	21.000		
			GAL	0.000	0.00	
			43.50000	21.000		913.50
0190	630-00000	*Flagging	94.000	94.000		
			HOUR	0.000	0.00	
			27.00000	94.000		2,538.00
0195	630-00007	*Traffic Control Inspection	57.000	57.000		
			DAY	0.000	0.00	
			187.00000	57.000		10,659.00
0200	630-00012	*Traffic Control Management	96.000	96.000		
			DAY	0.000	0.00	
			790.00000	96.000		75,840.00
0205	630-00015	Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0210	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	8.100		
			EACH	0.900	193.50	
			215.00000	9.000		1,935.00
0215	630-80338	*Barricade (Type 3 M-D) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0220	630-80341	*Construction Traffic Sign (Panel Size A)	35.000	31.500		
			EACH	3.500	171.50	
			49.00000	35.000		1,715.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	63.000		
			EACH	7.000	379.40	
			54.20000	70.000		3,794.00
0230	630-80343	*Construction Traffic Sign (Panel Size C)	41.000	36.900		
			EACH	4.100	243.95	
			59.50000	41.000		2,439.50
0235	630-80344	*Construction Traffic Sign (Special)	106.500	95.850		
			SF	10.650	244.95	
			23.00000	106.500		2,449.50
0240	630-80355	*Portable Message Sign Panel	5.000	4.500		
			EACH	0.500	1,862.50	
			3,725.00000	5.000		18,625.00
0245	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.200	323.00	
			1,615.00000	2.000		3,230.00
0250	630-80360	*Drum Channelizing Device	511.000	459.900		
			EACH	51.100	1,379.70	
			27.00000	511.000		13,797.00
0255	630-80363	*Drum Channelizing Device (With Light) (Flashing)	35.000	31.500		
			EACH	3.500	113.23	
			32.35000	35.000		1,132.25
0260	630-80367	*Portable Traffic Speed Monitor	1.000	0.900		
			EACH	0.100	133.50	
			1,335.00000	1.000		1,335.00
0265	630-80370	*Concrete Barrier (Temporary)	1,637.000	1,473.300		
			LF	163.700	11,090.68	
			67.75000	1,637.000		110,906.75
0270	630-80378	*Glare Screen (Temporary)	512.000	460.800		
			LF	51.200	934.40	
			18.25000	512.000		9,344.00
0275	630-80380	*Traffic Cone	129.000	116.100		
			EACH	12.900	78.05	
			6.05000	129.000		780.45

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-85011	*Impact Attenuator (Temporary)	471.000	423.900		
			DAY	47.100	2,307.90	
			49.00000	471.000		23,079.00
0285	630-85041	*Mobile Attenuator	117.000	117.000		
			DAY	0.000	0.00	
			395.00000	117.000		46,215.00
0290	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70011	F/A Partnering	1,450.000	1,450.000		
			F A	0.000	0.00	
			1.00000	1,450.000		1,450.00
0300	700-70014	F/A Incentive	200,000.000	0.000		
			F A	200,000.000	200,000.00	
			1.00000	200,000.000		200,000.00
0305	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70023	F/A On-The-Job Trainee	2,800.000	2,800.000		
			F A	0.000	0.00	
			1.00000	2,800.000		2,800.00
0315	700-70034	F/A Emergency Repairs	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70035	F/A Towing	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	613-00200	2 In Elec Cond CMO # 2 Value Engineering Change Proposal (VECP) B	1,300.000	1,300.000		
			LF	0.000	0.00	
			68.71000	1,300.000		89,323.00
0580	900-00006	Added Item (Dollar)/ CMO # 2 Value Engineering Change Proposal (VECP) B	32,841.440	32,841.440		
			DOL	0.000	0.00	
			1.00000	32,841.440		32,841.44

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	900-00005	Added Item (Day)/ CMO # 4 Lane Rental Fee Item	0.000	0.000		
		DAY		0.000	0.00	
			2,250.00000	0.000		0.00
0600	900-00005	Added Item (Day)/	-59.000	-59.000		
		DAY		0.000	0.00	
			2,250.00000	-59.000		-132,750.00
0605	601-40300	Struct Conc Coating CMO # 6 Structural Concrete Coating	1,411.000	1,411.000		
		SY		0.000	0.00	
			37.00000	1,411.000		52,207.00
			CAT 0200	CURRENT AMT	\$ 2,200,051.79	\$ 219,456.26 \$ 2,200,051.79
CAT NO0300 H-03-BU						
0330	202-00502	*Removal of Portions of Present Structure	14.000	14.000		
		CY		0.000	0.00	
			2,665.00000	14.000		37,310.00
0335	202-00725	Removal of Existing Lighting System	0.500	0.500		
		L S		0.000	0.00	
			66,200.00000	0.500		33,100.00
0340	202-00750	Removal of Luminaire	215.000	215.000		
		EACH		0.000	0.00	
			128.00000	215.000		27,520.00
0345	202-00827	Removal of Pull Box	11.000	11.000		
		EACH		0.000	0.00	
			275.00000	11.000		3,025.00
0350	208-00054	*Storm Drain Inlet Protection (Type II)	0.000	0.000		
		EACH		0.000	0.00	
			64.00000	0.000		0.00
0355	240-00000	*Wildlife Biologist	18.000	18.000		
		HOUR		0.000	0.00	
			215.00000	18.000		3,870.00
0360	240-00010	*Removal of Nests	0.000	0.000		
		HOUR		0.000	0.00	
			145.00000	0.000		0.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-03-BU						
0365	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			16.50000	0.000		0.00
0370	250-00050	*Monitoring Technician	4.000	4.000		
			HOURL	0.000	0.00	
			120.00000	4.000		480.00
0375	250-00110	*Health and Safety Officer	4.000	4.000		
			HOURL	0.000	0.00	
			120.00000	4.000		480.00
0380	250-00220	*Hazardous Waste Disposal	0.500	0.500		
			CY	0.000	0.00	
			605.00000	0.500		302.50
0385	518-00100	*Waterstop	150.000	150.000		
			LF	0.000	0.00	
			10.00000	150.000		1,500.00
0390	601-06100	*Concrete (Patching)	12.000	12.000		
			CY	0.000	0.00	
			2,825.00000	12.000		33,900.00
0395	601-40300	*Structural Concrete Coating	3,053.000	3,053.000		
			SY	0.000	0.00	
			50.80000	3,053.000		155,092.40
0395		MATERIAL ALLOWANCE Paint, Conc Coating		0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0400	613-00100	1 Inch Electrical Conduit	68.000	68.000		
			LF	0.000	0.00	
			72.00000	68.000		4,896.00
0405	613-00200	2 Inch Electrical Conduit	1,279.000	1,279.000		
			LF	0.000	0.00	
			100.00000	1,279.000		127,900.00
0410	613-00400	4 Inch Electrical Conduit	609.000	609.000		
			LF	0.000	0.00	
			195.00000	609.000		118,755.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-03-BU						
0415	613-01200	2 Inch Electrical Conduit (Plastic)	2,823.000	2,823.000		
			LF	0.000	0.00	
			49.00000	2,823.000		138,327.00
0420	613-01400	4 Inch Electrical Conduit (Plastic)	520.000	520.000		
			LF	0.000	0.00	
			70.00000	520.000		36,400.00
0425	613-07002	Type Two Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,324.00000	3.000		3,972.00
0430	613-07017	Pull Box (16"x14"x6")	6.000	6.000		
			EACH	0.000	0.00	
			710.00000	6.000		4,260.00
0435	613-07024	Pull Box (24"x24"x8")	40.000	40.000		
			EACH	0.000	0.00	
			605.00000	40.000		24,200.00
0440	613-13100	Luminare Mounting Support System	0.500	0.500		
			L S	0.000	0.00	
			128,000.00000	0.500		64,000.00
0445	613-13103	Luminare (LED) (Tunnel)(265 W)	210.000	210.000		
			EACH	0.000	0.00	
			2,380.00000	210.000		499,800.00
0450	613-13104	Luminare (LED) (Tunnel)(265 W)(Furnish Only)	5.000	5.000		
			EACH	0.000	0.00	
			1,990.00000	5.000		9,950.00
			CAT 0300	CURRENT AMT	\$ 1,329,039.90 \$	0.00 \$ 1,329,039.90
CAT NO0301 H-03-BT						
0455	202-00725	Removal of Existing Lighting System	0.500	0.500		
			L S	0.000	0.00	
			66,200.00000	0.500		33,100.00
0460	202-00750	Removal of Luminaire	211.000	211.000		
			EACH	0.000	0.00	
			128.00000	211.000		27,008.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 H-03-BT						
0465	202-00827	Removal of Pull Box	12.000	12.000		
			EACH	0.000	0.00	
			275.00000	12.000		3,300.00
0470	208-00054	*Storm Drain Inlet Protection (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			64.00000	0.000		0.00
0475	240-00000	*Wildlife Biologist	0.000	0.000		
			HOUR	0.000	0.00	
			215.00000	0.000		0.00
0480	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			145.00000	0.000		0.00
0485	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			16.50000	0.000		0.00
0490	250-00050	*Monitoring Technician	0.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0495	250-00110	*Health and Safety Officer	0.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0500	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			605.00000	0.000		0.00
0505	601-40300	*Structural Concrete Coating	3,040.000	3,040.000		
			SY	0.000	0.00	
			50.80000	3,040.000		154,432.00
0505		MATERIAL ALLOWANCE Paint, Conc Coating		0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0510	613-00100	1 Inch Electrical Conduit	120.000	120.000		
			LF	0.000	0.00	
			72.00000	120.000		8,640.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 H-03-BT						
0515	613-00200	2 Inch Electrical Conduit	588.000	588.000		
			LF	0.000	0.00	
			100.00000	588.000		58,800.00
0520	613-00400	4 Inch Electrical Conduit	610.000	610.000		
			LF	0.000	0.00	
			195.00000	610.000		118,950.00
0525	613-01200	2 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0530	613-01400	4 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0535	613-07002	Type Two Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,324.00000	0.000		0.00
0540	613-07017	Pull Box (16"x14"x6")	4.000	4.000		
			EACH	0.000	0.00	
			710.00000	4.000		2,840.00
0545	613-07024	Pull Box (24"x24"x8")	36.000	36.000		
			EACH	0.000	0.00	
			605.00000	36.000		21,780.00
0550	613-13100	Luminare Mounting Support System	0.500	0.500		
			L S	0.000	0.00	
			128,000.00000	0.500		64,000.00
0555	613-13103	Luminare (LED) (Tunnel)(265 W)	208.000	208.000		
			EACH	0.000	0.00	
			2,380.00000	208.000		495,040.00
0555		MATERIAL ALLOWANCE Luminaire, Wall		0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00

CONTID: C20882
 PCN: 20882-BID
 PROJECT: NHPP 0701-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 12/12/2017
 08:38:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 H-03-BT						
0560	613-13104	Luminare (LED) (Tunnel)(265 W)(Furnish Only)	5.000	5.000		
			EACH	0.000	0.00	
			1,990.00000	5.000		9,950.00
<hr/>						
			CAT 0301	CURRENT AMT \$	997,840.00 \$	0.00 \$ 997,840.00
CAT NO0302 Beavertail Tunnel Bridges						
0585	202-00504	Rem Exp Device CMO # 3 Bridge Joint Repair	428.000	428.000		
			LF	0.000	0.00	
			185.00000	428.000		79,180.00
0590	518-01004	Br Expan Device (0-4 In) CMO # 3 Bridge Joint Repair	428.000	428.000		
			LF	0.000	0.00	
			367.00000	428.000		157,076.00
0610	900-00004	Added Item (Cubic Yard)/ CMO # 7 Additional Removal/Concrete	47.000	47.000		
			CY	0.000	0.00	
			800.00000	47.000		37,600.00
<hr/>						
			CAT 0302	CURRENT AMT \$	273,856.00 \$	0.00 \$ 273,856.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0565	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,795.00000	1.000		14,795.00
0570	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,130.00000	1.000		4,130.00
<hr/>						
			CAT 0400	CURRENT AMT \$	18,925.00 \$	0.00 \$ 18,925.00
PROJECT TOTAL			CURRENT AMT \$	4,819,712.69 \$	219,456.26 \$	4,819,712.69