

ESTIMATE SUMMARY

CONTID: C20887

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 20887-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 100.5 DAYS

TIME ALLOW:

102 WORK DAYS

I-225 RESURFACING FROM I-25 TO

PERCENT TIME: 98.53

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO: NHPP2254-089

I-225 RESURFACING FROM I-25 TO PARKER RD

NAME OF ROAD:

PROJECT COUNTIES: ARAPAHOE

DENVER

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

2500 E BRANNAN WAY

PAY PERIOD ENDING 04/28/2020

DATE LET 03/21/2019

DATE AWARDED 04/22/2019

DATE CONTRACT EXECUTED 05/16/2019

DATE NOTICE TO PROCEED 06/10/2019

DATE TIME STARTED 06/10/2019

DATE WORK BEGAN 06/10/2019

DATE TIME STOPPED 01/28/2020

DATE ACCEPTED 01/28/2020

DENVER CO 80229 (303)273-9382

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,681,525.18	PARTICIPATING	\$ 9,681,525.18	\$ -8,674.59
AWARD PROJECT AMT:	\$ 9,692,868.95	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	9,681,525.18	-8,674.59
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	9,681,525.18	-8,674.59
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	145,393.03
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	9,681,525.18	136,718.44
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	9,681,525.18	136,718.44
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 136,718.44

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	108.000	108.000		
			EACH	0.000	0.00	
			20.00000	108.000		2,160.00
0010	202-00190	*Removal of Concrete Median Cover Material	186.000	186.000		
			SY	0.000	0.00	
			52.00000	186.000		9,672.00
0015	202-00200	*Removal of Sidewalk	83.000	83.000		
			SY	0.000	0.00	
			93.00000	83.000		7,719.00
0020	202-00203	*Removal of Curb and Gutter	297.000	297.000		
			LF	0.000	0.00	
			22.00000	297.000		6,534.00
0025	202-00206	*Removal of Concrete Curb Ramp	119.000	119.000		
			SY	0.000	0.00	
			75.00000	119.000		8,925.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	330,544.000	330,544.000		
			SY	0.000	0.00	
			3.00000	330,544.000		991,632.00
0035	202-00250	*Removal of Pavement Marking	44,650.000	44,650.000		
			SF	0.000	0.00	
			0.55000	44,650.000		24,557.50
0040	202-00256	*Removal of Pavement Marking (15 Inch)	0.000	0.000		
			SF	0.000	0.00	
			0.55000	0.000		0.00
0045	202-00750	*Removal of Luminaire	6.000	6.000		
			EACH	0.000	0.00	
			150.00000	6.000		900.00
0050	202-00806	*Removal of Walkway	72.000	72.000		
			LF	0.000	0.00	
			105.00000	72.000		7,560.00
0055	202-00821	*Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			160.00000	2.000		320.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00840	*Removal of Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0065	202-01130	*Removal of Guardrail Type 3	2,707.000	2,707.000		
			LF	0.000	0.00	
			6.00000	2,707.000		16,242.00
0070	202-01300	*Removal of End Anchorage	66.000	66.000		
			EACH	0.000	0.00	
			275.00000	66.000		18,150.00
0075	202-04002	*Clean Culvert	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0080	202-04010	*Clean Inlet	15.000	15.000		
			EACH	0.000	0.00	
			200.00000	15.000		3,000.00
0085	203-00010	Unclassified Excavation (Complete In Place)	56.000	56.000		
			CY	0.000	0.00	
			75.00000	56.000		4,200.00
0090	203-01100	Proof Rolling	0.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0095	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0100	203-01597	*Potholing	83.000	83.000		
			HOURL	0.000	0.00	
			375.00000	83.000		31,125.00
0105	208-00035	*Aggregate Bag	115.000	115.000		
			LF	0.000	0.00	
			5.50000	115.000		632.50
0110	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,250.00000	2.000		4,500.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00051	*Storm Drain Inlet Protection (Type I)	5.000	5.000		
			LF	0.000	0.00	
			20.00000	5.000		100.00
0120	208-00054	*Storm Drain Inlet Protection (Type II)	3.000	3.000		
			EACH	0.000	0.00	
			400.00000	3.000		1,200.00
0125	208-00106	Sweeping (Sediment Removal)	2.000	2.000		
			HOOR	0.000	0.00	
			160.00000	2.000		320.00
0130	208-00107	*Removal of Trash	0.000	0.000		
			HOOR	0.000	0.00	
			75.00000	0.000		0.00
0135	210-00479	*Reset Radio Communication Antenna	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0140	210-00815	*Reset Sign Panel	13.000	13.000		
			EACH	0.000	0.00	
			170.00000	13.000		2,210.00
0145	210-00890	*Reset Intersection Detection System (Camera)	2.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0150	210-04010	Adjust Manhole	46.000	46.000		
			EACH	0.000	0.00	
			750.00000	46.000		34,500.00
0155	212-00006	*Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0160	213-00003	*Mulching (Weed Free)	0.000	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0165	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			3.35000	0.000		0.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	240-00000	*Wildlife Biologist	62.000	62.000		
			95.00000	62.000	0.00	5,890.00
0175	240-00010	*Removal of Nests	2.000	2.000		
			90.00000	2.000	0.00	180.00
0180	304-09100	Aggregate Base Course (Recycled Asphalt Pavement)	161.400	161.400		
			30.00000	161.400	0.00	4,842.00
0185	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	174.130	174.130		
			325.00000	174.130	0.00	56,592.25
0190	403-00800	Emergency Pothole Repair	1.500	1.500		
			875.00000	1.500	0.00	1,312.50
0195	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	48,987.120	48,987.120		
			115.00000	48,987.120	0.00	5,633,518.80
0200	411-10255	*Emulsified Asphalt (Slow-Setting)	20,955.470	20,955.470		
			3.50000	20,955.470	0.00	73,344.15
0205	412-00950	*Concrete Pavement (9-1/2 Inch)	200.000	200.000		
			290.00000	200.000	0.00	58,000.00
0210	503-00018	*Drilled Shaft (18 Inch)	8.000	8.000		
			230.00000	8.000	0.00	1,840.00
0215	503-00036	*Drilled Shaft (36 Inch)	16.000	16.000		
			290.00000	16.000	0.00	4,640.00
0220	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	3,586.000	3,586.000		
			47.00000	3,586.000	0.00	168,542.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	606-01340	*End Anchorage Type 3D	7.000	7.000		
			EACH	0.000	0.00	
			1,300.00000	7.000		9,100.00
0230	606-01370	*Transition Type 3G	29.000	29.000		
			EACH	0.000	0.00	
			3,300.00000	29.000		95,700.00
0235	606-01385	*Transition Type 3J	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0240	606-01390	*End Anchorage Type 3K	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0245	606-02003	*End Anchorage (Nonflared)	10.000	10.000		
			EACH	0.000	0.00	
			3,300.00000	10.000		33,000.00
0250	606-02005	*End Anchorage (Flared)	17.000	17.000		
			EACH	0.000	0.00	
			2,700.00000	17.000		45,900.00
0255	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0260	608-00000	*Concrete Sidewalk	71.000	71.000		
			SY	0.000	0.00	
			200.00000	71.000		14,200.00
0265	608-00010	*Concrete Curb Ramp	117.000	117.000		
			SY	0.000	0.00	
			425.00000	117.000		49,725.00
0270	609-21010	*Curb and Gutter Type 2 (Section I-B)	174.000	174.000		
			LF	0.000	0.00	
			47.50000	174.000		8,265.00
0275	610-00030	*Median Cover Material (Concrete)	389.000	389.000		
			SF	0.000	0.00	
			19.00000	389.000		7,391.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	612-00001	*Delineator (Type I)	118.000	118.000		
			EACH	0.000	0.00	
			85.00000	118.000		10,030.00
0285	612-00002	*Delineator (Type II)	54.000	54.000		
			EACH	0.000	0.00	
			90.00000	54.000		4,860.00
0290	613-00206	*2 Inch Electrical Conduit (Bored)	664.000	664.000		
			LF	0.000	0.00	
			30.00000	664.000		19,920.00
0295	613-00306	*3 Inch Electrical Conduit (Bored)	120.000	120.000		
			LF	0.000	0.00	
			33.00000	120.000		3,960.00
0300	613-01200	*2 Inch Electrical Conduit (Plastic)	74.000	74.000		
			LF	0.000	0.00	
			19.00000	74.000		1,406.00
0305	613-01300	*3 Inch Electrical Conduit (Plastic)	40.000	40.000		
			LF	0.000	0.00	
			20.00000	40.000		800.00
0310	613-07000	*Pull Box (Special)	5.000	5.000		
			EACH	0.000	0.00	
			400.00000	5.000		2,000.00
0315	613-07001	*Type One Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0320	613-07002	*Type Two Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0325	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
0330	614-00011	*Sign Panel (Class I)	18.000	18.000		
			SF	0.000	0.00	
			35.00000	18.000		630.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0340	614-00013	*Sign Panel (Class III)	550.000	550.000		
			SF	0.000	0.00	
			33.00000	550.000		18,150.00
0345	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	5.000	5.000		
			EACH	0.000	0.00	
			500.00000	5.000		2,500.00
0350	614-07105	*Modification of Sign Legend	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0355	614-10050	*Modification of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0360	614-70000	*Programmable Traffic Signal Face	4.000	4.000		
			EACH	0.000	0.00	
			5,400.00000	4.000		21,600.00
0365	614-70150	*Pedestrian Signal Face (16) (Countdown)	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0370	614-72863	*Pedestrian Push Button Post Assembly	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0375	614-72871	*Loop Detector Wire (Prefab) Special	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0380	614-72875	*Loop Detector Wire	2,448.000	2,448.000		
			LF	0.000	0.00	
			6.00000	2,448.000		14,688.00
0385	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0395	625-00001	*Construction Surveying (Hourly)	6.000	6.000		
			HOOR	0.000	0.00	
			165.00000	6.000		990.00
0400	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			412,300.00000	1.000		412,300.00
0405	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0410	627-00008	*Modified Epoxy Pavement Marking	693.000	693.000		
			GAL	0.000	0.00	
			60.00000	693.000		41,580.00
0415	627-00013	*Pavement Marking Paint (High Build)	1,976.000	1,976.000		
			GAL	0.000	0.00	
			31.00000	1,976.000		61,256.00
0420	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	22,523.000	22,523.000		
			SF	0.000	0.00	
			11.50000	22,523.000		259,014.50
0425	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,382.000	3,382.000		
			SF	0.000	0.00	
			13.50000	3,382.000		45,657.00
0430	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	2,170.000	2,170.000		
			SF	0.000	0.00	
			17.00000	2,170.000		36,890.00
0435	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,834.000	2,834.000		
			SF	0.000	0.00	
			12.00000	2,834.000		34,008.00
0440	630-00000	*Flagging	5.000	5.000		
			HOOR	0.000	0.00	
			36.00000	5.000		180.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-00007	*Traffic Control Inspection	134.000	134.000		
			DAY	0.000	0.00	
			250.00000	134.000		33,500.00
0450	630-00012	*Traffic Control Management	96.000	96.000		
			DAY	0.000	0.00	
			900.00000	96.000		86,400.00
0455	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0460	630-80341	*Construction Traffic Sign (Panel Size A)	70.000	70.000		
			EACH	0.000	0.00	
			60.00000	70.000		4,200.00
0465	630-80342	*Construction Traffic Sign (Panel Size B)	111.000	111.000		
			EACH	0.000	0.00	
			70.00000	111.000		7,770.00
0470	630-80343	*Construction Traffic Sign (Panel Size C)	25.000	25.000		
			EACH	0.000	0.00	
			80.00000	25.000		2,000.00
0475	630-80350	*Vertical Panel	125.000	125.000		
			EACH	0.000	0.00	
			40.00000	125.000		5,000.00
0480	630-80355	*Portable Message Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00
0485	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	7.000	7.000		
			EACH	0.000	0.00	
			2,000.00000	7.000		14,000.00
0490	630-80360	*Drum Channelizing Device	64.000	64.000		
			EACH	0.000	0.00	
			30.00000	64.000		1,920.00
0495	630-80370	*Barrier (Temporary)	1,303.000	1,303.000		
			LF	0.000	0.00	
			50.00000	1,303.000		65,150.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-80380	*Traffic Cone	540.000	540.000		
			EACH	0.000	0.00	
			20.00000	540.000		10,800.00
0505	630-80391	*Channelizing Device (Fixed)	0.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0510	630-85010	*Impact Attenuator (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0515	630-85041	*Mobile Attenuator	159.000	159.000		
			DAY	0.000	0.00	
			550.00000	159.000		87,450.00
0520	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70011	F/A Partnering Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70016	F/A Fuel Cost Adjustment	2,761.540	2,761.540		
			F A	0.000	0.00	
			1.00000	2,761.540		2,761.54
0535	700-70018	F/A Roadway Smoothness Incentive	112,140.160	112,140.160		
			F A	0.000	0.00	
			1.00000	112,140.160		112,140.16
0540	700-70019	F/A Asphalt Cement Cost Adjustment	1,906.560	1,906.560		
			F A	0.000	0.00	
			1.00000	1,906.560		1,906.56
0545	700-70023	F/A On-The-Job Trainee	6,400.500	6,400.500		
			F A	0.000	0.00	
			1.00000	6,400.500		6,400.50
0550	700-70025	F/A Quality Incentive Payment	102,992.410	111,667.000		
			F A	-8,674.590	-8,674.59	
			1.00000	102,992.410		102,992.41

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 04/28/2020

12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	900-00006	Added Item (Dollar)/ CMO #2 - Violation of Working Time Limitation	-21,450.000	-21,450.000		
			DOL	0.000	0.00	
			1.00000	-21,450.000		-21,450.00
0730	900-00006	Added Item (Dollar)/ CMO #3 Overweight Load Price Reduction	-40.000	-40.000		
			DOL	0.000	0.00	
			1.00000	-40.000		-40.00
0735	208-00056	Storm Drain Inlet Protection (Type III) CMO #4	114.000	114.000		
			EACH	0.000	0.00	
			380.00000	114.000		43,320.00
0740	900-00006	Added Item (Dollar)/ CMO #5 - Violation of 4 Day Pave Back After Milling	-2,200.000	-2,200.000		
			DOL	0.000	0.00	
			1.00000	-2,200.000		-2,200.00
0745	900-00006	Added Item (Dollar)/ CMO #6 Concrete Diamond Grinding at FZ Wedge	4,280.000	4,280.000		
			DOL	0.000	0.00	
			1.00000	4,280.000		4,280.00
0750	614-72895	Vehicle Detect Sys (Single Camera) CMO #7 Traffic Detection Cameras and Microwaves	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
0755	614-72887	Detect (Microwave Veh) CMO #7 Traffic Detection Cameras and Microwaves	4.000	4.000		
			EACH	0.000	0.00	
			11,400.00000	4.000		45,600.00
0760	202-00830	Rem Traf Sig Face	2.000	2.000		
			EACH	0.000	0.00	
			85.00000	2.000		170.00
0765	503-00024	Drilled Shaft (24 In)	0.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 04/28/2020

12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0770	614-70336	Traf Sig Face (12-12-12)	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0775	900-00007	Added Item (Each)/ Pedestrian Push Botton Post (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,150.00000	2.000		6,300.00
0780	700-70034	F/A CMO #9 - GUARDRAIL CONFLICT WITH BURIED FOOTER - F/A	5,185.140	5,185.140		
			F A	0.000	0.00	
			1.00000	5,185.140		5,185.14

			CAT 0200	CURRENT AMT \$ 9,244,667.51 \$	-8,674.59 \$	9,244,667.51
CAT NO0300 STR F-17-FZ						
0570	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,144.000	2,144.000		
			SY	0.000	0.00	
			10.00000	2,144.000		21,440.00
0575	202-00453	*Removal of Portions of Present Structure (Class 2)	104.000	104.000		
			SY	0.000	0.00	
			295.00000	104.000		30,680.00
0580	202-00460	*Removal of Portions of Present Structure (Class 3)	2.000	2.000		
			SY	0.000	0.00	
			480.00000	2.000		960.00
0585	202-04010	Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0590	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	139.000	139.000		
			TON	0.000	0.00	
			115.00000	139.000		15,985.00
0595	515-00120	*Waterproofing (Membrane)	2,144.000	2,144.000		
			SY	0.000	0.00	
			24.00000	2,144.000		51,456.00
0600	518-03000	*Sawing and Sealing Bridge Joint	160.000	160.000		
			LF	0.000	0.00	
			16.00000	160.000		2,560.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 04/28/2020
 12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STR F-17-FZ						
0605	601-06100	*Concrete (Patching)	6.200	6.200		
			CY	0.000	0.00	
			2,700.00000	6.200		16,740.00
0610	601-51005	*Galvanic Anodes	220.000	220.000		
			EACH	0.000	0.00	
			35.00000	220.000		7,700.00
0615	602-00000	*Reinforcing Steel	2.700	2.700		
			LB	0.000	0.00	
			2.10000	2.700		5.67

			CAT 0300	CURRENT AMT \$	147,526.67 \$	0.00 \$ 147,526.67
CAT NO0301 STR F-17-FV						
0620	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,036.000	2,036.000		
			SY	0.000	0.00	
			10.00000	2,036.000		20,360.00
0625	202-00453	*Removal of Portions of Present Structure (Class 2)	122.000	122.000		
			SY	0.000	0.00	
			295.00000	122.000		35,990.00
0630	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			480.00000	0.000		0.00
0635	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	53.000	53.000		
			TON	0.000	0.00	
			115.00000	53.000		6,095.00
0640	515-00120	*Waterproofing (Membrane)	2,004.000	2,004.000		
			SY	0.000	0.00	
			24.00000	2,004.000		48,096.00
0645	518-03000	*Sawing and Sealing Bridge Joint	110.000	110.000		
			LF	0.000	0.00	
			16.00000	110.000		1,760.00
0650	601-06100	*Concrete (Patching)	10.830	10.830		
			CY	0.000	0.00	
			2,700.00000	10.830		29,241.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/28/2020

ESTIMATE NO: 0008

12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STR F-17-FV						
0655	601-51005	*Galvanic Anodes	303.000	303.000		
			EACH	0.000	0.00	
			35.00000	303.000		10,605.00
0660	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00

			CAT 0301	CURRENT AMT \$	152,147.00 \$	0.00 \$ 152,147.00
CAT NO0302 STR F-17-FU						
0665	518-03000	*Sawing and Sealing Bridge Joint	114.000	114.000		
			LF	0.000	0.00	
			16.00000	114.000		1,824.00

			CAT 0302	CURRENT AMT \$	1,824.00 \$	0.00 \$ 1,824.00
CAT NO0303 STR F-17-GW						
0670	202-04010	Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0675	518-03000	*Sawing and Sealing Bridge Joint	190.000	190.000		
			LF	0.000	0.00	
			16.00000	190.000		3,040.00

			CAT 0303	CURRENT AMT \$	3,040.00 \$	0.00 \$ 3,040.00
CAT NO0304 STR F-17-GR						
0680	518-03000	*Sawing and Sealing Bridge Joint	106.000	106.000		
			LF	0.000	0.00	
			16.00000	106.000		1,696.00

			CAT 0304	CURRENT AMT \$	1,696.00 \$	0.00 \$ 1,696.00
CAT NO0305 STR F-17-GQ						
0685	518-03000	*Sawing and Sealing Bridge Joint	83.000	83.000		
			LF	0.000	0.00	
			16.00000	83.000		1,328.00

			CAT 0305	CURRENT AMT \$	1,328.00 \$	0.00 \$ 1,328.00
CAT NO0306 STR F-17-DY						
0690	202-04010	Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C20887
 PCN: 20887-BID
 PROJECT: NHPP2254-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/28/2020

ESTIMATE NO: 0008

12:31:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0306 STR F-17-DY						
0695	518-03000	*Sawing and Sealing Bridge Joint	342.000	342.000		
		LF		0.000	0.00	
			16.00000	342.000		5,472.00

			CAT 0306	CURRENT AMT \$	5,472.00 \$	0.00 \$ 5,472.00
CAT NO0307 STR F-17-OK						
0700	202-04010	Clean Inlet	0.000	0.000		
		EACH		0.000	0.00	
			200.00000	0.000		0.00

			CAT 0307	CURRENT AMT \$	5,824.00 \$	0.00 \$ 5,824.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0710	620-00005	Field Office (Special)	1.000	1.000		
		EACH		0.000	0.00	
			70,000.00000	1.000		70,000.00

			CAT 0400	CURRENT AMT \$	118,000.00 \$	0.00 \$ 118,000.00
0715	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			40,000.00000	1.000		40,000.00

			CAT 0400	CURRENT AMT \$	118,000.00 \$	0.00 \$ 118,000.00
0720	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			4,000.00000	2.000		8,000.00

			CAT 0400	CURRENT AMT \$	118,000.00 \$	0.00 \$ 118,000.00

PROJECT TOTAL				CURRENT AMT \$	9,681,525.18 \$	-8,674.59 \$ 9,681,525.18