

ESTIMATE SUMMARY

CONTID: C20890

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20890-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
US 85: I-76 TO 168TH

TIME CHARGED: 10.0 DAYS TIME ALLOW: 125 WORK DAYS
PERCENT TIME: 8.00 ORIG TIME ALLOW: 125 WORK DAYS

PROJECT NO: NHPPC120-026
US 85: I-76 TO 168TH

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.
5670 FRANKLIN STREET

PAY PERIOD ENDING 07/29/2017 DATE TIME STARTED 07/17/2017
DATE LET 05/04/2017 DATE WORK BEGAN 07/17/2017
DATE AWARDED 05/16/2017 DATE TIME STOPPED
DATE CONTRACT EXECUTED 06/15/2017 DATE ACCEPTED
DATE NOTICE TO PROCEED 07/17/2017

DENVER CO 80216 (303)297-0340

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,198,130.00 PARTICIPATING	\$ 1,508,832.28	\$ 1,508,832.28
AWARD PROJECT AMT: \$ 8,980,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 14.80% TOTAL EARNINGS	1,508,832.28	1,508,832.28
FUNDS AVAILABLE: \$ 8,689,297.72 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,508,832.28	1,508,832.28
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-33,114.97	-33,114.97
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,475,717.31	1,475,717.31
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,475,717.31	1,475,717.31
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 1,475,717.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			65,000.00000	0.000		0.00
0010	202-00019	Removal of Inlet	10.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0015	202-00090	*Removal of Delineator	10.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0020	202-00220	*Removal of Asphalt Mat	8,379.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	280,420.000	0.000		
			SY	110,011.000	187,018.70	
			1.70000	110,011.000		187,018.70
0030	202-00821	*Removal of Sign Panel	13.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0035	202-01130	*Removal of Guardrail Type 3	5,772.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0040	202-01300	*Removal of End Anchorage	31.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0045	202-04002	Clean Culvert	24.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0050	203-01597	Potholing	40.000	0.000		
			HOOR	0.000	0.00	
			325.00000	0.000		0.00
0055	207-00205	Topsoil	11,610.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00002	Erosion Log Type 1 (12 Inch)	1,000.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0065	208-00035	Aggregate Bag	640.000	0.000		
			LF	640.000	2,560.00	
			4.00000	640.000		2,560.00
0070	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0075	208-00053	Storm Drain Inlet Protection (Type I)	5.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0080	208-00054	Storm Drain Inlet Protection (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0085	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	1.000	45.00	
			45.00000	1.000		45.00
0095	208-00106	Sweeping (Sediment Removal)	100.000	0.000		
			HOUR	13.500	1,687.50	
			125.00000	13.500		1,687.50
0100	208-00207	Erosion Control Management	150.000	0.000		
			DAY	14.000	1,400.00	
			100.00000	14.000		1,400.00
0105	210-00810	*Reset Ground Sign	96.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0110	212-00006	*Seeding (Native)	14.400	0.000		
			ACRE	0.000	0.00	
			2,190.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00002	*Mulching (Weed Free Hay)	14.400	0.000		
			ACRE	0.000	0.00	
			962.00000	0.000		0.00
0120	213-00061	*Mulch Tackifier	3,100.000	0.000		
			LB	0.000	0.00	
			2.40000	0.000		0.00
0125	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			6,720.00000	0.000		0.00
0130	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	1,000.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0135	217-00020	*Herbicide Treatment	10.000	0.000		
			HOUR	0.000	0.00	
			99.00000	0.000		0.00
0140	240-00000	Wildlife Biologist	120.000	0.000		
			HOUR	36.500	3,467.50	
			95.00000	36.500		3,467.50
0145	240-00010	Removal of Nests	120.000	0.000		
			HOUR	6.000	540.00	
			90.00000	6.000		540.00
0150	304-06007	Aggregate Base Course (Class 6)	400.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0155	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			260.00000	0.000		0.00
0160	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	30,847.000	0.000		
			TON	7,536.990	776,309.97	
			103.00000	7,536.990		776,309.97
0165	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	2,384.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	411-10255	*Emulsified Asphalt (Slow-Setting)	14,020.000	0.000		
			GAL	3,205.100	11,538.36	
			3.60000	3,205.100		11,538.36
0175	507-00000	Concrete Slope and Ditch Paving (FIBER REINFORCED)	13.000	0.000		
			CY	0.000	0.00	
			900.00000	0.000		0.00
0180	604-00305	Inlet Type C (5 Foot)	10.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0185	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 IN MGS	5,621.000	0.000		
			LF	0.000	0.00	
			21.25000	0.000		0.00
0190	606-01340	*End Anchorage Type 3D 31 IN MGS	7.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0195	606-01370	*Transition Type 3G 31 IN MGS	6.000	0.000		
			EACH	0.000	0.00	
			1,830.00000	0.000		0.00
0200	606-01380	*Transition Type 3H 31 IN MGS	5.000	0.000		
			EACH	0.000	0.00	
			1,155.00000	0.000		0.00
0205	606-01460	*Median Terminal 31 IN MGS	6.000	0.000		
			EACH	0.000	0.00	
			4,190.00000	0.000		0.00
0210	606-02003	*End Anchorage (Nonflared) 31 IN MGS	3.000	0.000		
			EACH	0.000	0.00	
			2,440.00000	0.000		0.00
0215	606-02005	*End Anchorage (Flared) 31 IN MGS	6.000	0.000		
			EACH	0.000	0.00	
			2,185.00000	0.000		0.00
0220	607-11525	Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00041	*Delineator (Flexible) (Type I)	50.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0230	612-00042	*Delineator (Flexible) (Type II)	50.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00
0235	612-00043	*Delineator (Flexible) (Type III)	50.000	0.000		
			EACH	0.000	0.00	
			98.00000	0.000		0.00
0240	614-00011	*Sign Panel (Class I)	37.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
0245	614-00012	*Sign Panel (Class II)	98.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0250	614-00035	*Sign Panel (Special)	10.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0255	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0260	614-80385	*Rumble Strip	61,248.000	0.000		
			LF	0.000	0.00	
			0.15000	0.000		0.00
0265	625-00000	Construction Surveying	1.000	0.000		
			L S	0.200	16,751.75	
			83,758.75000	0.200		16,751.75
0270	626-00000	*Mobilization	1.000	0.000		
			L S	0.500	405,000.00	
			810,000.00000	0.500		405,000.00
0275	626-01103	Public Information Services (Tier III)	1.000	0.000		
			L S	0.200	2,000.00	
			10,000.00000	0.200		2,000.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-00008	*Modified Epoxy Pavement Marking	479.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0285	627-00011	*Pavement Marking Paint (Waterborne)	2,724.000	0.000		
			GAL	415.400	16,616.00	
			40.00000	415.400		16,616.00
0290	627-01001	*Preformed Plastic Pavement Marking (Type I)	17,084.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0295	627-02001	*Preformed Plastic Pavement Marking (Type II)	376.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0300	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	575.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0305	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,638.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0310	629-01110	Locate Monuments	8.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0315	630-00000	Flagging	500.000	0.000		
			HOURL	0.000	0.00	
			26.00000	0.000		0.00
0320	630-00003	Uniformed Traffic Control	250.000	0.000		
			HOURL	81.500	6,112.50	
			75.00000	81.500		6,112.50
0325	630-00006	Uniformed Traffic Control (Vehicle)	250.000	0.000		
			HOURL	81.500	1,630.00	
			20.00000	81.500		1,630.00
0330	630-00007	Traffic Control Inspection	100.000	0.000		
			DAY	7.000	1,400.00	
			200.00000	7.000		1,400.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-00012	Traffic Control Management	125.000	0.000		
			DAY	10.000	8,040.00	
			804.00000	10.000		8,040.00
0340	630-00015	Uniformed Traffic Control Coordination	25.000	0.000		
			HOUR	0.000	0.00	
			2.00000	0.000		0.00
0345	630-80001	Flashing Beacon (Portable)	4.000	0.000		
			EACH	2.000	1,400.00	
			700.00000	2.000		1,400.00
0350	630-80335	Barricade (Type 3 M-A) (Temporary)	6.000	0.000		
			EACH	1.000	100.00	
			100.00000	1.000		100.00
0355	630-80341	Construction Traffic Sign (Panel Size A)	64.000	0.000		
			EACH	30.000	1,500.00	
			50.00000	30.000		1,500.00
0360	630-80342	Construction Traffic Sign (Panel Size B)	108.000	0.000		
			EACH	25.500	2,550.00	
			100.00000	25.500		2,550.00
0365	630-80350	Vertical Panel	100.000	0.000		
			EACH	17.000	340.00	
			20.00000	17.000		340.00
0370	630-80355	Portable Message Sign Panel	6.000	0.000		
			EACH	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0375	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	1.500	750.00	
			500.00000	1.500		750.00
0380	630-80360	Drum Channelizing Device	100.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0385	630-80380	Traffic Cone	525.000	0.000		
			EACH	262.500	1,575.00	
			6.00000	262.500		1,575.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-85041	Mobile Attenuator	200.000	0.000		
			DAY	14.000	4,200.00	
			300.00000	14.000		4,200.00
0395	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.200	5,000.00	
			25,000.00000	0.200		5,000.00
0400	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70012	F/A Asphalt Pavement Incentive	169,780.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70016	F/A Fuel Cost Adjustment	65,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70018	F/A Roadway Smoothness Incentive	207,530.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70019	F/A Asphalt Cement Cost Adjustment	158,680.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70023	F/A On-The-Job Trainee	3,840.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70031	F/A Interim Surface Repair	56,390.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70034	F/A INLET REPAIR	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 7,807,402.00	\$ 1,464,532.28
CAT NO0205 112TH AVENUE TRAFFIC SIGNAL						
0460	202-00828	*Removal of Traffic Signal Equipment	0.500	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0465	203-01597	Potholing	40.000	0.000		
			HOUR	0.000	0.00	
			325.00000	0.000		0.00
0470	210-00815	*Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0475	304-06007	Aggregate Base Course (Class 6)	10.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0480	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	75.000	0.000		
			TON	0.000	0.00	
			260.00000	0.000		0.00
0485	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	18.000	0.000		
			TON	0.000	0.00	
			103.00000	0.000		0.00
0490	503-00036	*Drilled Caisson (36 Inch)	38.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 112TH AVENUE TRAFFIC SIGNAL						
0495	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0500	608-00010	Concrete Curb Ramp	29.000	0.000		
			SY	0.000	0.00	
			225.00000	0.000		0.00
0505	608-00015	Detectable Warnings	50.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
0510	609-21010	Curb and Gutter Type 2 (Section I-B)	83.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0515	609-21020	Curb and Gutter Type 2 (Section II-B)	98.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0520	609-23000	Gutter (Special)	35.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0525	610-00030	Median Cover Material (Concrete)	723.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0530	613-00206	*2 Inch Electrical Conduit (Bored)	600.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0535	613-00306	*3 Inch Electrical Conduit (Bored)	1,150.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0540	613-01200	*2 Inch Electrical Conduit (Plastic)	310.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0545	613-01300	*3 Inch Electrical Conduit (Plastic)	410.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 112TH AVENUE TRAFFIC SIGNAL						
0550	613-07000	*Pull Box (Special)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0555	613-07004	*Type Four Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00
0560	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0565	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0570	613-13006	*Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0575	613-80130	*Service Meter Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			3,625.00000	0.000		0.00
0580	614-00011	Sign Panel (Class I)	30.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
0585	614-70150	*Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0590	614-70336	*Traffic Signal Face (12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0595	614-70560	*Traffic Signal Face (12-12-12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0600	614-72860	*Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 112TH AVENUE TRAFFIC SIGNAL						
0605	614-72863	*Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0610	614-72875	*Loop Detector Wire	1,776.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0615	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,400.00000	0.000		0.00
0620	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			19,750.00000	0.000		0.00
0625	614-86246	*Controller (Type 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			25,200.00000	0.000		0.00
0630	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	400.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0635	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0640	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
			CAT 0205	CURRENT AMT \$	285,612.00 \$	0.00 \$
CAT NO0210 124TH AVENUE TRAFFIC SIGNAL						
0645	202-00828	*Removal of Traffic Signal Equipment	0.500	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0650	203-01597	Potholing	40.000	0.000		
			HOURL	0.000	0.00	
			325.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 124TH AVENUE TRAFFIC SIGNAL						
0655	210-00815	*Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0660	210-00867	*Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0665	503-00036	*Drilled Caisson (36 Inch)	57.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0670	503-00048	*Drilled Caisson (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0675	613-00206	*2 Inch Electrical Conduit (Bored)	645.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0680	613-00306	*3 Inch Electrical Conduit (Bored)	800.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0685	613-01200	*2 Inch Electrical Conduit (Plastic)	310.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0690	613-01300	*3 Inch Electrical Conduit (Plastic)	410.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0695	613-07000	*Pull Box (Special)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0700	613-07004	*Type Four Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00
0705	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 124TH AVENUE TRAFFIC SIGNAL						
0710	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0715	613-13006	*Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0720	613-80130	*Service Meter Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			3,625.00000	0.000		0.00
0725	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0730	614-70336	*Traffic Signal Face (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0735	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0740	614-72860	*Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0745	614-72875	*Loop Detector Wire	1,650.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0750	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			13,182.00000	0.000		0.00
0755	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,400.00000	0.000		0.00
0760	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,750.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 124TH AVENUE TRAFFIC SIGNAL						
0765	614-86246	*Controller (Type 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			25,200.00000	0.000		0.00
0770	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	200.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0775	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0780	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
			CAT 0210	CURRENT AMT \$	218,447.00 \$	0.00 \$
						0.00
CAT NO0215 CABLE BARRIER/GUARDRAIL						
0785	203-00010	Unclassified Excavation (Complete In Place)	2,646.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0790	203-00050	Unsuitable Material	5.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0795	304-06007	Aggregate Base Course (Class 6)	998.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0800	507-00000	Concrete Slope and Ditch Paving (FIBER REINFORCED)	998.000	0.000		
			CY	0.000	0.00	
			900.00000	0.000		0.00
0805	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 IN MGS	3,704.000	0.000		
			LF	0.000	0.00	
			21.25000	0.000		0.00
0810	606-02003	*End Anchorage (Nonflared) 31 IN MGS	4.000	0.000		
			EACH	0.000	0.00	
			2,440.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0215 CABLE BARRIER/GUARDRAIL						
0815	606-20014	*Tensioned Cable Barrier (TL-4)	25,971.000	0.000		
			LF	0.000	0.00	
			11.45000	0.000		0.00
0820	606-21010	*End Anchorage (Tensioned Cable Barrier)	36.000	0.000		
			EACH	0.000	0.00	
			1,995.00000	0.000		0.00
			CAT 0215	CURRENT AMT	\$ 1,487,077.95 \$	0.00 \$ 0.00
CAT NO0300 STRUCTURES						
0825	202-00226	Removal of Asphalt Mat (Special)	15.000	0.000		
			SY	0.000	0.00	
			1,500.00000	0.000		0.00
0830	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,892.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0835	202-00425	Removal of Bridge Railing	5.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0840	202-00453	Removal of Portions of Present Structure (Class 2)	215.000	0.000		
			SY	0.000	0.00	
			160.00000	0.000		0.00
0845	202-00460	Removal of Portions of Present Structure (Class 3)	43.000	0.000		
			SY	0.000	0.00	
			650.00000	0.000		0.00
0850	210-00530	Rebuild Portions of Present Structure	24.000	0.000		
			SF	0.000	0.00	
			1,000.00000	0.000		0.00
0855	304-06007	Aggregate Base Course (Class 6)	8.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0860	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	59.000	0.000		
			TON	0.000	0.00	
			103.00000	0.000		0.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0865	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	55.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0870	515-00120	*Waterproofing (Membrane)	1,592.000	0.000		
			SY	0.000	0.00	
			15.90000	0.000		0.00
0875	518-00000	Bridge Compression Joint Sealer	124.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0880	601-06100	Concrete (Patching)	33.000	0.000		
			CY	0.000	0.00	
			2,500.00000	0.000		0.00
0885	601-51005	Galvanic Anodes	1,055.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0890	601-51007	Galvanic Anodes (Install Only)	235.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0895	602-00000	Reinforcing Steel	1,505.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0900	606-10400	Bridge Rail Type 4	5.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	312,791.05 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0905	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.500	27,500.00	
			55,000.00000	0.500		27,500.00
0910	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.500	15,000.00	
			30,000.00000	0.500		15,000.00

CONTID: C20890
 PCN: 20890-BID
 PROJECT: NHPPC120-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 08/14/2017
 01:22:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0915	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,800.00	
			1,800.00000	1.000		1,800.00
			CAT 0400	CURRENT AMT	\$ 86,800.00	\$ 44,300.00
			PROJECT TOTAL	CURRENT AMT	\$ 10,198,130.00	\$ 1,508,832.28