

ESTIMATE SUMMARY

 CONTID: C20894 ESTIMATE NO: 0008 FINL SPEC YR: 2005
 PCN: 20894-BID COFRS REPORTING CATEGORY: 5 FACS REF NO:

CONTRACT DESCRIPTION: R5 SEC 3 & 7 CHAIN STATIONS
 TIME CHARGED: 311.0 DAYS TIME ALLOW: 6/30/2019 FIXED COMPLETION DAT
 PERCENT TIME: 99.36 ORIG TIME ALLOW: 12/14/201 FIXED COMPLETION DAT

PROJECT NO: NHPP5502-090
 R5 SEC 3 & 7 CHAIN STATIONS

NAME OF ROAD:

PROJECT COUNTIES: OURAY SAGUACHE
 CHAFFEE OTHERS

CONTRACTOR:

INTERFACE COMMUNICATIONS COMPANY PAY PERIOD ENDING 02/06/2020 DATE TIME STARTED 08/22/2018
 5400 Mt. Meeker Rd. DATE LET 07/12/2018 DATE WORK BEGAN 08/22/2018
 Suite A DATE AWARDED 08/02/2018 DATE TIME STOPPED 06/28/2019
 DATE CONTRACT EXECUTED 08/16/2018 DATE ACCEPTED 06/28/2019
 BOULDER CO 80501 (303)530-4212 DATE NOTICE TO PROCEED 08/22/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,540,021.02 PARTICIPATING	\$ 1,540,021.03	\$ -2,564.00
AWARD PROJECT AMT: \$ 1,376,860.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,540,021.03	-2,564.00
FUNDS AVAILABLE: \$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,540,021.03
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	-2,564.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,540,021.03
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,540,021.03
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 18,088.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	Removal of Delineator	3.000	3.000		
			EACH	0.000	0.00	
			16.00000	3.000		48.00
0010	202-00220	*Removal of Asphalt Mat	494.000	494.000		
			SY	0.000	0.00	
			16.00000	494.000		7,904.00
0015	202-00240	*Removal of Asphalt Mat (Planing)	240.300	240.300		
			SY	0.000	0.00	
			13.00000	240.300		3,123.90
0020	202-00250	*Removal of Pavement Marking	1,870.000	1,870.000		
			SF	0.000	0.00	
			6.00000	1,870.000		11,220.00
0025	202-00710	*Removal of Power Pole	5.000	5.000		
			EACH	0.000	0.00	
			503.00000	5.000		2,515.00
0030	202-00750	*Removal of Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			66.00000	4.000		264.00
0035	202-01030	*Removal of Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			665.00000	2.000		1,330.00
0040	203-00010	*Unclassified Excavation (Complete In Place)	1,185.000	1,185.000		
			CY	0.000	0.00	
			61.00000	1,185.000		72,285.00
0045	203-01597	*Potholing	62.000	62.000		
			HOUR	0.000	0.00	
			344.00000	62.000		21,328.00
0050	203-01622	Sweeping (With Pickup Broom)	10.500	10.500		
			HOUR	0.000	0.00	
			162.00000	10.500		1,701.00
0055	208-00002	*Erosion Log Type 1 (12 Inch)	45.000	45.000		
			LF	0.000	0.00	
			5.00000	45.000		225.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00020	*Silt Fence	908.000	908.000		
			LF	0.000	0.00	
			3.00000	908.000		2,724.00
0065	208-00035	*Aggregate Bag	204.000	204.000		
			LF	0.000	0.00	
			8.00000	204.000		1,632.00
0070	208-00046	Pre-fabricated Concrete Washout Structure	5.000	5.000		
			EACH	0.000	0.00	
			460.00000	5.000		2,300.00
0075	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			61.00000	0.000		0.00
0080	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00
0085	212-00006	*Seeding (Native)	1.420	1.420		
			ACRE	0.000	0.00	
			6,123.00000	1.420		8,694.66
0090	212-00032	*Soil Conditioning	1.420	1.420		
			ACRE	0.000	0.00	
			10,740.00000	1.420		15,250.80
0095	213-00002	*Mulching (Weed Free Hay)	1.420	1.420		
			ACRE	0.000	0.00	
			3,945.00000	1.420		5,601.90
0100	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			16.00000	0.000		0.00
0105	240-00000	*Wildlife Biologist	11.000	11.000		
			HOURL	0.000	0.00	
			146.00000	11.000		1,606.00
0110	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			6,587.00000	1.000		6,587.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	250-00050	*Monitoring Technician	18.500	18.500		
			170.00000	0.000	0.00	3,145.00
0120	250-00120	*Material Sampling and Delivery	0.000	0.000		
			374.00000	0.000	0.00	0.00
0125	250-00200	Material Handling (Stockpile)	0.000	0.000		
			226.00000	0.000	0.00	0.00
0130	250-00210	*Solid Waste Disposal	0.000	0.000		
			91.00000	0.000	0.00	0.00
0135	304-02000	*Aggregate Base Course (Class 2)	511.080	511.080		
			52.00000	0.000	0.00	26,576.16
0140	304-06000	*Aggregate Base Course (Class 6)	1,042.740	1,042.740		
			54.00000	0.000	0.00	56,307.96
0145	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	961.200	961.200		
			170.00000	0.000	0.00	163,404.00
0150	409-02015	*Cover Coat Material (Type II)	8,017.000	8,017.000		
			2.00000	0.000	0.00	16,034.00
0150		MATERIAL ALLOWANCE Cover Coat Material (Type II)		0.000		
			0.40740	0.000	0.00	0.00
0155	411-10216	*Emulsified Asphalt (CRS-2P)	3,414.000	3,414.000		
			2.82000	0.000	0.00	9,627.48
0160	411-10255	*Emulsified Asphalt (Slow-Setting)	525.000	525.000		
			5.64000	0.000	0.00	2,961.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	503-00048	*Drilled Caisson (48 Inch)	32.000	32.000		
			LF	0.000	0.00	
			1,500.00000	32.000		48,000.00
0170	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	175.000	175.000		
			LF	0.000	0.00	
			60.00000	175.000		10,500.00
0175	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			3,776.00000	2.000		7,552.00
0180	607-11525	Fence (Plastic)	300.000	300.000		
			LF	0.000	0.00	
			5.00000	300.000		1,500.00
0185	607-60625	*Road Closure Gate (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			5,144.00000	3.000		15,432.00
0190	612-00001	Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			34.00000	0.000		0.00
0195	612-00003	Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00
0200	613-00206	*2 Inch Electrical Conduit (Bored)	248.000	248.000		
			LF	0.000	0.00	
			54.00000	248.000		13,392.00
0205	613-01200	*2 Inch Electrical Conduit (Plastic)	5,836.000	5,836.000		
			LF	0.000	0.00	
			19.16000	5,836.000		111,817.76
0210	613-04130	*1-1/2 Inch Electrical Conduit (Liquidtight Flexible Metal)	25.000	25.000		
			LF	0.000	0.00	
			31.00000	25.000		775.00
0215	613-07023	*Pull Box (24"x36"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,946.00000	1.000		1,946.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	613-07060	*Pull Box (18"x30"x18") Deep	42.000	42.000		
			EACH	0.000	0.00	
			1,740.00000	42.000		73,080.00
0225	613-10000	*Wiring (Molas Pass)	1.000	1.000		
			L S	0.000	0.00	
			13,640.00000	1.000		13,640.00
0230	613-10000	*Wiring (Monarch Pass East)	1.000	1.000		
			L S	0.000	0.00	
			11,521.00000	1.000		11,521.00
0235	613-10000	*Wiring (Monarch Pass West)	1.000	1.000		
			L S	0.000	0.00	
			16,174.00000	1.000		16,174.00
0240	613-10000	*Wiring (Ouray)	1.000	1.000		
			L S	0.000	0.00	
			46,628.00000	1.000		46,628.00
0245	613-10000	*Wiring (Wolf Creek Pass)	1.000	1.000		
			L S	0.000	0.00	
			6,729.00000	1.000		6,729.00
0250	613-20100	*Light Standard (Install Only)	24.000	24.000		
			EACH	0.000	0.00	
			750.00000	24.000		18,000.00
0255	613-20200	*Luminaire (Install Only)	48.000	48.000		
			EACH	0.000	0.00	
			280.00000	48.000		13,440.00
0260	613-40012	*Light Standard Foundation Special	24.000	24.000		
			EACH	0.000	0.00	
			2,633.00000	24.000		63,192.00
0265	613-50150	*Secondary Service Pedestal	3.000	3.000		
			EACH	0.000	0.00	
			5,873.00000	3.000		17,619.00
0270	614-00011	Sign Panel (Class I)	33.000	33.000		
			SF	0.000	0.00	
			56.00000	33.000		1,848.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	614-10123	*Variable Message Sign (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0280	614-32900	*Monotube Overhead Sign Cantilever (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			9,760.00000	1.000		9,760.00
0285	614-86105	Telemetry (Field)	1.000	1.000		
			EACH	0.000	0.00	
			3,229.00000	1.000		3,229.00
0290	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			17,900.00000	1.000		17,900.00
0295	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			239,504.08000	1.000		239,504.08
0300	626-01104	*Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			9,261.00000	1.000		9,261.00
0305	627-00013	*Pavement Marking Paint (High Build)	178.500	178.500		
			GAL	0.000	0.00	
			108.00000	178.500		19,278.00
0310	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	762.000	762.000		
			SF	0.000	0.00	
			17.00000	762.000		12,954.00
0315	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	64.400	64.400		
			SF	0.000	0.00	
			18.00000	64.400		1,159.20
0320	630-00000	*Flagging	418.000	418.000		
			HOUR	0.000	0.00	
			28.20000	418.000		11,787.60
0325	630-00007	*Traffic Control Inspection	51.000	52.000		
			DAY	-1.000	-164.00	
			164.00000	51.000		8,364.00

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	630-00012	*Traffic Control Management	144.000	147.000		
			DAY	-3.000	-2,400.00	
			800.00000	144.000		115,200.00
0335	630-80341	*Construction Traffic Sign (Panel Size A)	11.000	11.000		
			EACH	0.000	0.00	
			23.00000	11.000		253.00
0340	630-80342	*Construction Traffic Sign (Panel Size B)	29.000	29.000		
			EACH	0.000	0.00	
			34.00000	29.000		986.00
0345	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,820.00000	2.000		5,640.00
0350	630-80360	*Drum Channelizing Device	37.000	37.000		
			EACH	0.000	0.00	
			23.00000	37.000		851.00
0355	630-80380	*Traffic Cone	60.000	60.000		
			EACH	0.000	0.00	
			1.13000	60.000		67.80
0360	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70034	F/A Groundwater Handling (Containerization & Analysis)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70060	F/A Adjust Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70082	F/A Furnish & Install Electrical Service	8,600.620	8,600.620		
			F A	0.000	0.00	
			1.00000	8,600.620		8,600.62

CONTID: C20894
 PCN: 20894-BID
 PROJECT: NHPP5502-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 02/06/2020
 11:27:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	630-80370	*Concrete Barrier (Temporary) CMO #2	1,400.000	1,400.000		
			LF	0.000	0.00	
			43.94000	1,400.000		61,516.00
0400	630-85010	*Impact Attenuator (Temporary) CMO #2	8.000	8.000		
			EACH	0.000	0.00	
			3,913.00000	8.000		31,304.00
0405	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0415	626-00100	Mobilization (w/o Autopay) CMO 005 Road Closure Gate	1.000	1.000		
			L S	0.000	0.00	
			16,888.19000	1.000		16,888.19
0420	900-00006	Added Item (Dollar)/ OJT Disincentive	-2,574.400	-2,574.400		
			DOL	0.000	0.00	
			1.00000	-2,574.400		-2,574.40
0425	900-00006	Added Item (Dollar)/ Cover Coat Material Price Reduction,	-438.690	-438.690		
			DOL	0.000	0.00	
			1.00000	-438.690		-438.69

			CAT 0200	CURRENT AMT	\$ 1,528,172.02 \$	-2,564.00 \$ 1,528,172.02
CAT NO0400 CE Bid Items						
0390	620-00020	Sanitary Facility	5.000	5.000		
			EACH	0.000	0.00	
			1,188.00000	5.000		5,940.00
0410	503-00310	*Crosshole Sonic Logging Testing CMO #3	1.000	1.000		
			EACH	0.000	0.00	
			5,909.00000	1.000		5,909.00

			CAT 0400	CURRENT AMT	\$ 11,849.00 \$	0.00 \$ 11,849.00

			PROJECT TOTAL	CURRENT AMT	\$ 1,540,021.02 \$	-2,564.00 \$ 1,540,021.02