

ESTIMATE SUMMARY

CONTID: C20899R

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20899R-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:  
FY16 WALL REPAIRS

TIME CHARGED: 13.5 DAYS      TIME ALLOW: 75 WORK DAYS  
PERCENT TIME: 18.00      ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: NHPPR100-253  
FY16 WALL REPAIRS

NAME OF ROAD: 0200

PROJECT COUNTIES: DENVER      ARAPAHOE  
JEFFERSON      BOULDER, REGION 1

CONTRACTOR: HAMILTON CONSTRUCTION CO.  
P.O. BOX 659  
SPRINGFIELD OR 97477 (541)746-2426

PAY PERIOD ENDING	02/25/2017	DATE TIME STARTED	02/06/2017
DATE LET	12/15/2016	DATE WORK BEGAN	02/06/2017
DATE AWARDED	01/03/2017	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	01/23/2017	DATE ACCEPTED	
DATE NOTICE TO PROCEED	02/06/2017		

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 553,520.00	PARTICIPATING	\$ 123,172.50	\$ 123,172.50
AWARD PROJECT AMT:	\$ 499,982.50	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	22.25%	TOTAL EARNINGS	123,172.50	123,172.50
FUNDS AVAILABLE:	\$ 430,347.50	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	123,172.50	123,172.50
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-3,018.98	-3,018.98
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	120,153.52	120,153.52
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	120,153.52	120,153.52
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$	120,153.52

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	208-00035	Aggregate Bag	20.000	0.000		
			LF	0.000	0.00	
			22.50000	0.000		0.00
0010	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	2.000	3,550.00	
			1,775.00000	2.000		3,550.00
0015	208-00053	Storm Drain Inlet Protection (Type I)	5.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0020	208-00054	Storm Drain Inlet Protection (Type II)	7.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0025	208-00056	Storm Drain Inlet Protection (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			675.00000	0.000		0.00
0030	208-00106	Sweeping (Sediment Removal)	18.000	0.000		
			HOUR	1.500	195.00	
			130.00000	1.500		195.00
0035	208-00207	Erosion Control Management	35.000	0.000		
			DAY	0.000	0.00	
			325.00000	0.000		0.00
0040	607-11525	Fence (Plastic)	20.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0045	626-00000	*Mobilization	1.000	0.000		
			L S	0.460	22,540.00	
			49,000.00000	0.460		22,540.00
0050	626-01104	*Public Information Services (Tier IV)	1.000	0.000		
			L S	0.250	1,050.00	
			4,200.00000	0.250		1,050.00
0055	630-00000	*Flagging	144.500	0.000		
			HOUR	144.500	3,612.50	
			25.00000	144.500		3,612.50

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	630-00007	*Traffic Control Inspection	8.000	0.000		
			DAY	0.000	0.00	
			100.00000	0.000		0.00
0065	630-00012	*Traffic Control Management	65.000	0.000		
			DAY	10.000	6,000.00	
			600.00000	10.000		6,000.00
0070	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0075	630-80341	*Construction Traffic Sign (Panel Size A)	24.000	0.000		
			EACH	4.500	112.50	
			25.00000	4.500		112.50
0080	630-80342	*Construction Traffic Sign (Panel Size B)	24.000	0.000		
			EACH	7.500	300.00	
			40.00000	7.500		300.00
0085	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0090	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0095	630-80360	*Drum Channelizing Device	80.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0100	630-80380	*Traffic Cone	150.000	0.000		
			EACH	12.500	62.50	
			5.00000	12.500		62.50
0105	630-85041	*Mobile Attenuator	25.000	0.000		
			DAY	0.000	0.00	
			265.00000	0.000		0.00
0110	700-70010	F/A Minor Contract Revisions	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	700-70011	F/A Partnering	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0120	700-70016	F/A Fuel Cost Adjustment	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0125	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	162,122.50 \$	37,422.50 \$
CAT NO0305 NINE MILE STATION WALL F-17-AD						
0130	408-01100	Joint Sealant	40.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0135	518-03100	Rapid Cure Silicone Joint Seal	5.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0140	601-06150	Concrete (Patching)	48.000	0.000		
			SF	0.000	0.00	
			225.00000	0.000		0.00
0145	601-40400	Structural Concrete Stain	29.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0150	602-00000	Reinforcing Steel	1,736.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0155	602-00210	Welded Wire Fabric	29.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0160	605-17000	Vertical Drainage Wick	100.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 NINE MILE STATION WALL F-17-AD						
0165	608-10000	Sidewalk Drain	39.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0170	641-10000	*Shotcrete	29.000	0.000		
			SY	0.000	0.00	
			1,250.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	69,935.00 \$	0.00 \$ 0.00
CAT NO0310 US 287/EMMA ST. N287C303454RRA						
0175	607-13000	Fence Masonry (Sound Barrier)	160.000	0.000		
			SF	0.000	0.00	
			125.00000	0.000		0.00
			CAT 0310	CURRENT AMT \$	20,000.00 \$	0.00 \$ 0.00
CAT NO0315 US 287/EMMA ST. R287C303820LRA						
0180	206-00065	Structure Backfill (Flow-Fill)	4.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0185	206-00510	Filter Material (Class A)	15.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0190	420-00000	Geomembrane	60.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0195	504-04410	Block Facing	54.000	0.000		
			SF	0.000	0.00	
			550.00000	0.000		0.00
0200	605-00040	4 Inch Perforated Pipe Underdrain	90.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0205	605-84000	Subsurface Drain Outlet	2.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
			CAT 0315	CURRENT AMT \$	54,000.00 \$	0.00 \$ 0.00

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0320 I-25N/76TH AVENUE WALL E-17-J						
0210	202-04010	*Clean Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0215	519-01000	Epoxy Resin (Injection)	30.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0220	601-06150	Concrete (Patching)	18.000	0.000		
			SF	0.000	0.00	
			225.00000	0.000		0.00
0225	601-40400	Structural Concrete Stain	14.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0230	602-00000	Reinforcing Steel	802.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0235	602-00210	Welded Wire Fabric	14.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0240	605-17000	Vertical Drainage Wick	40.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0245	641-10000	*Shotcrete	14.000	0.000		
			SY	0.000	0.00	
			1,250.00000	0.000		0.00
			CAT 0320	CURRENT AMT \$	33,725.00 \$	0.00 \$
CAT NO0325 PARKER/HAMPDEN WALL F-17-AJ						
0250	518-03100	Rapid Cure Silicone Joint Seal	5.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0255	601-06150	Concrete (Patching)	40.000	0.000		
			SF	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0325 PARKER/HAMPDEN WALL F-17-AJ						
0260	601-40400	Structural Concrete Stain	9.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0265	602-00000	Reinforcing Steel	519.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0270	602-00210	Welded Wire Fabric	9.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0275	605-17000	Vertical Drainage Wick	25.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0280	641-10000	*Shotcrete	9.000	0.000		
			SY	0.000	0.00	
			1,250.00000	0.000		0.00
			CAT 0325	CURRENT AMT \$	23,217.50 \$	0.00 \$
CAT NO0330 US 36/BROADWAY WALL E-17-C						
0285	202-04010	*Clean Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0290	408-01100	Joint Sealant	40.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0295	518-03100	Rapid Cure Silicone Joint Seal	5.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0300	601-06150	Concrete (Patching)	32.000	0.000		
			SF	0.000	0.00	
			225.00000	0.000		0.00
0305	601-40400	Structural Concrete Stain	6.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0330 US 36/BROADWAY WALL E-17-C						
0310	602-00000	Reinforcing Steel	338.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0315	602-00210	Welded Wire Fabric	6.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0320	605-17000	Vertical Drainage Wick	20.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0325	641-10000	*Shotcrete	6.000	0.000		
			SY	0.000	0.00	
			1,250.00000	0.000		0.00
			CAT 0330	CURRENT AMT \$	24,150.00 \$	0.00 \$
CAT NO0335 I-25/BROADWAY RAMP R036B057020LRA						
0330	202-04003	Clean Culvert (Special)	1.000	0.000		
			EACH	1.000	4,000.00	
			4,000.00000	1.000		4,000.00
0335	202-04010	*Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0340	203-01597	Potholing	10.000	0.000		
			HOOR	0.000	0.00	
			250.00000	0.000		0.00
0345	210-00530	Rebuild Portions of Present Structure	69.000	0.000		
			SF	69.000	6,900.00	
			100.00000	69.000		6,900.00
0350	518-03100	Rapid Cure Silicone Joint Seal	499.000	0.000		
			LF	499.000	12,475.00	
			25.00000	499.000		12,475.00
0355	601-40400	Structural Concrete Stain	10.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00



CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0335 I-25/BROADWAY RAMP R036B057020LRA							
0360	602-00000	Reinforcing Steel	555.000	0.000			
			LB	0.000	0.00		
			2.50000	0.000		0.00	
0365	602-00210	Welded Wire Fabric	10.000	0.000			
			SY	0.000	0.00		
			30.00000	0.000		0.00	
0370	605-17000	Vertical Drainage Wick	32.000	0.000			
			LF	0.000	0.00		
			15.00000	0.000		0.00	
0375	641-10000	*Shotcrete	10.000	0.000			
			SY	0.000	0.00		
			1,250.00000	0.000		0.00	
			CAT 0335	CURRENT AMT \$	43,542.50 \$	23,375.00 \$	23,375.00
CAT NO0340 I-70/CARR ST. R070A268452RRA							
0380	202-04003	Clean Culvert (Special)	1.000	0.000			
			EACH	1.000	4,000.00		
			4,000.00000	1.000		4,000.00	
0385	202-04010	*Clean Inlet	3.000	0.000			
			EACH	1.000	2,000.00		
			2,000.00000	1.000		2,000.00	
0390	518-03100	Rapid Cure Silicone Joint Seal	800.000	0.000			
			LF	416.000	10,400.00		
			25.00000	416.000		10,400.00	
			CAT 0340	CURRENT AMT \$	30,000.00 \$	16,400.00 \$	16,400.00
CAT NO0345 I-70/CARR ST. R070A268117LRA							
0395	202-04003	Clean Culvert (Special)	1.000	0.000			
			EACH	1.000	4,000.00		
			4,000.00000	1.000		4,000.00	
0400	202-04010	*Clean Inlet	2.000	0.000			
			EACH	2.000	4,000.00		
			2,000.00000	2.000		4,000.00	
0405	210-00530	Rebuild Portions of Present Structure	80.000	0.000			
			SF	53.000	5,300.00		
			100.00000	53.000		5,300.00	

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0345 I-70/CARR ST. R070A268117LRA							
0410	518-03100	Rapid Cure Silicone Joint Seal	1,307.000	0.000			
			LF	1,307.000	32,675.00		
			25.00000	1,307.000		32,675.00	
0415	601-40400	Structural Concrete Stain	18.000	0.000			
			SY	0.000	0.00		
			100.00000	0.000		0.00	
0420	602-00000	Reinforcing Steel	543.000	0.000			
			LB	0.000	0.00		
			2.50000	0.000		0.00	
0425	602-00210	Welded Wire Fabric	9.000	0.000			
			SY	0.000	0.00		
			30.00000	0.000		0.00	
0430	605-17000	Vertical Drainage Wick	30.000	0.000			
			LF	0.000	0.00		
			15.00000	0.000		0.00	
0435	641-10000	*Shotcrete	9.000	0.000			
			SY	0.000	0.00		
			1,250.00000	0.000		0.00	
			CAT 0345	CURRENT AMT \$	63,802.50 \$	45,975.00 \$	45,975.00
CAT NO0350 I-25N/UNIVERSITY WALL F-17-HQ							
0440	202-00425	Removal of Bridge Railing	11.000	0.000			
			LF	0.000	0.00		
			220.00000	0.000		0.00	
0445	606-10705	Bridge Rail Type 7 (Special)	11.000	0.000			
			LF	0.000	0.00		
			525.00000	0.000		0.00	
0450	607-15000	Fence Concrete (Sound Barrier)	55.000	0.000			
			SF	0.000	0.00		
			150.00000	0.000		0.00	
			CAT 0350	CURRENT AMT \$	16,445.00 \$	0.00 \$	0.00
CAT NO0355 I-225 SB/PARKER ROAD WALL F-17-AL							
0455	601-03050	Concrete Class D (Wall)	1.000	0.000			
			CY	0.000	0.00		
			11,550.00000	0.000		0.00	

CONTID: C20899R  
 PCN: 20899R-BID  
 PROJECT: NHPPR100-253

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 03/03/2017  
 14:45:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0355 I-225 SB/PARKER ROAD WALL F-17-AL						
0460	601-40400	Structural Concrete Stain	5.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0465	602-00000	Reinforcing Steel	212.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
		CAT 0355	CURRENT AMT	\$ 12,580.00	\$ 0.00	\$ 0.00
		PROJECT TOTAL	CURRENT AMT	\$ 553,520.00	\$ 123,172.50	\$ 123,172.50