

ESTIMATE SUMMARY

CONTID: C20911-ALT

ESTIMATE NO: 0009 FINL

SPEC YR: 2005

PCN: 20911-ALTBID2

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 295.0 DAYS

TIME ALLOW: 10/13/201 FIXED COMPLETION DAT

US 24: CONSTITUTION TO GARRETT

PERCENT TIME: 131.11

ORIG TIME ALLOW: 10/13/201 FIXED COMPLETION DAT

PROJECT NO: STM0243-089

US 24: CONSTITUTION TO GARRETT

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.

385 Interlocken Crescent #900

Broomfield

CO 80021

(720)494-8095

PAY PERIOD ENDING 04/17/2018

DATE TIME STARTED 03/03/2017

DATE LET 01/26/2017

DATE WORK BEGAN 04/01/2017

DATE AWARDED 02/07/2017

DATE TIME STOPPED 12/22/2017

DATE CONTRACT EXECUTED 03/03/2017

DATE ACCEPTED 12/22/2017

DATE NOTICE TO PROCEED 03/03/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,004,346.33 PARTICIPATING	\$ 5,944,625.99	\$ 4,948.55
AWARD PROJECT AMT: \$ 5,671,562.95 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.01% TOTAL EARNINGS	5,944,625.99	4,948.55
FUNDS AVAILABLE: \$ 59,720.34 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,948.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	10,000.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,944,625.99
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,944,625.99
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 14,948.55

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0010	202-00001	Removal of Structure	4.000	4.000		
			EACH	0.000	0.00	
			7,500.00000	4.000		30,000.00
0015	202-00010	Removal of Tree	9.000	9.000		
			EACH	0.000	0.00	
			220.00000	9.000		1,980.00
0020	202-00027	Removal of Riprap	600.000	600.000		
			SY	0.000	0.00	
			14.00000	600.000		8,400.00
0025	202-00035	Removal of Pipe	243.000	243.000		
			LF	0.000	0.00	
			20.00000	243.000		4,860.00
0030	202-00037	Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0035	202-00090	Removal of Delineator	127.000	127.000		
			EACH	0.000	0.00	
			25.00000	127.000		3,175.00
0040	202-00220	*Removal of Asphalt Mat	2,435.000	2,435.000		
			SY	0.000	0.00	
			10.00000	2,435.000		24,350.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	11,095.000	11,095.000		
			SY	0.000	0.00	
			2.00000	11,095.000		22,190.00
0050	202-00250	*Removal of Pavement Marking	23,570.000	23,570.000		
			SF	0.000	0.00	
			1.20000	23,570.000		28,284.00
0055	202-00254	*Removal of Pavement Marking (12 Inch)	0.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00810	Removal of Ground Sign	61.000	61.000		
			EACH	0.000	0.00	
			85.00000	61.000		5,185.00
0065	202-00821	Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			45.00000	4.000		180.00
0070	202-00827	*Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			135.00000	2.000		270.00
0075	202-00831	*Removal of Traffic Signal Head	3.000	3.000		
			EACH	0.000	0.00	
			70.00000	3.000		210.00
0080	202-01000	Removal of Fence	22.000	22.000		
			LF	0.000	0.00	
			5.00000	22.000		110.00
0085	202-01030	*Removal of Road Closure Gate	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0090	202-01035	Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0095	202-04001	Plug Culvert	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0100	203-00050	Unsuitable Material	332.000	332.000		
			CY	0.000	0.00	
			10.00000	332.000		3,320.00
0105	203-00060	*Embankment Material (Complete In Place)	21,694.000	21,694.000		
			CY	0.000	0.00	
			31.00000	21,694.000		672,514.00
0110	203-01100	Proof Rolling	11.000	11.000		
			HOUR	0.000	0.00	
			78.00000	11.000		858.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-01500	Blading	40.000	35.000		
			HOOR	0.000	0.00	
			115.00000	35.000		4,025.00
0120	203-01594	Combination Loader	10.000	8.000		
			HOOR	0.000	0.00	
			57.00000	8.000		456.00
0125	203-01597	*Potholing	14.000	14.000		
			HOOR	0.000	0.00	
			186.36000	14.000		2,609.04
0130	206-00000	Structure Excavation	1,576.000	1,576.000		
			CY	0.000	0.00	
			15.00000	1,576.000		23,640.00
0135	206-00100	Structure Backfill (Class 1)	204.000	204.000		
			CY	0.000	0.00	
			45.00000	204.000		9,180.00
0140	206-00200	Structure Backfill (Class 2)	66.000	66.000		
			CY	0.000	0.00	
			30.00000	66.000		1,980.00
0145	206-00510	Filter Material (Class A)	332.000	332.000		
			CY	0.000	0.00	
			52.00000	332.000		17,264.00
0150	207-00205	Topsoil	6,498.000	6,498.000		
			CY	0.000	0.00	
			5.00000	6,498.000		32,490.00
0155	208-00002	*Erosion Log Type 1 (12 Inch)	3,446.000	3,446.000		
			LF	0.000	0.00	
			3.25000	3,446.000		11,199.50
0160	208-00011	*Erosion Bales (Weed Free)	412.000	412.000		
			EACH	0.000	0.00	
			16.00000	412.000		6,592.00
0165	208-00020	*Silt Fence	1,933.000	1,933.000		
			LF	0.000	0.00	
			1.00000	1,933.000		1,933.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0175	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0180	208-00070	Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	322.000	321.500		
			HOUR	0.500	16.50	
			33.00000	322.000		10,626.00
0190	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	398.000		
			HOUR	0.000	0.00	
			63.00000	398.000		25,074.00
0195	208-00106	Sweeping (Sediment Removal)	24.000	24.000		
			HOUR	0.000	0.00	
			120.00000	24.000		2,880.00
0200	208-00107	Removal of Trash	10.000	10.000		
			HOUR	0.000	0.00	
			50.00000	10.000		500.00
0205	208-00207	Erosion Control Management	136.000	136.000		
			DAY	0.000	0.00	
			33.00000	136.000		4,488.00
0206	208-00300	Temporary Berms Replaces Silt Fence	14,369.000	14,369.000		
			LF	0.000	0.00	
			1.00000	14,369.000		14,369.00
0210	210-00760	*Reset Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			320.00000	1.000		320.00
0215	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			2,510.00000	1.000		2,510.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0220	212-00006	*Seeding (Native)	19.300	19.300		
			ACRE	0.000	0.00	
			440.00000	19.300		8,492.00
0225	212-00032	*Soil Conditioning	19.000	19.000		
			ACRE	0.000	0.00	
			1,875.00000	19.000		35,625.00
0230	213-00002	*Mulching (Weed Free Hay)	17.000	17.000		
			ACRE	0.000	0.00	
			311.00000	17.000		5,287.00
0235	213-00012	*Spray-on Mulch Blanket	2.300	2.300		
			ACRE	0.000	0.00	
			2,600.00000	2.300		5,980.00
0240	213-00061	*Mulch Tackifier	3,400.000	3,400.000		
			LB	0.000	0.00	
			2.10000	3,400.000		7,140.00
0245	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0250	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	20,000.000	12,603.000		
			SY	1,456.000	3,348.80	
			2.30000	14,059.000		32,335.70
0255	240-00010	Removal of Nests	30.000	30.000		
			HOUR	0.000	0.00	
			100.00000	30.000		3,000.00
0260	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0265	304-06000	Aggregate Base Course (Class 6)	6,500.000	6,469.990		
			TON	-3.070	-76.75	
			25.00000	6,466.920		161,673.00
0267	900-00006	Added Item (Dollar)/ CO #7	0.000	0.000		
			DOL	-240.000	-240.00	
			1.00000	-240.000		-240.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0270	304-08000	Aggregate Base Course (Shoulder Material)	3,400.000	3,344.510		
			TON	0.000	0.00	
			22.00000	3,344.510		73,579.22
0275	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	75,535.000	75,535.000		
			SY	0.000	0.00	
			2.25000	75,535.000		169,953.75
0280	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	89.650	89.650		
			TON	0.000	0.00	
			155.00000	89.650		13,895.75
0285	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	2,745.000	2,743.340		
			TON	0.000	0.00	
			86.00000	2,743.340		235,927.24
0290	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	3,962.280	3,938.090		
			TON	0.000	0.00	
			79.00000	3,938.090		311,109.11
0295	411-10255	*Emulsified Asphalt (Slow-Setting)	2,301.000	2,251.000		
			GAL	0.000	0.00	
			2.80000	2,251.000		6,302.80
0300	412-00825	*Concrete Pavement (8-1/4 Inch)	65,444.000	65,444.000		
			SY	0.000	0.00	
			33.00000	65,444.000		2,159,652.00
0301	900-00006	Added Item (Dollar)/ CMO#5, Petrographic Exam	4,775.000	4,775.000		
			DOL	0.000	0.00	
			1.00000	4,775.000		4,775.00
0302	900-00012	Added Item (Foot)/ CMO #3 PCCP Concrete Compression Joint	114.000	114.000		
			LF	0.000	0.00	
			267.93000	114.000		30,544.02
0305	412-02000	*Concrete Safety Edge	31,000.000	31,000.000		
			LF	0.000	0.00	
			1.25000	31,000.000		38,750.00
0310	420-00102	Geotextile (Erosion Control) (Class 1)	162.000	162.000		
			SY	0.000	0.00	
			2.00000	162.000		324.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0315	420-00113	Geotextile (Drainage) (Class 2)	480.000	480.000		
			SY	0.000	0.00	
			2.00000	480.000		960.00
0320	420-00132	Geotextile (Separator) (Class 1)	200.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0325	503-00036	*Drilled Caisson (36 Inch)	19.000	19.000		
			LF	0.000	0.00	
			295.00000	19.000		5,605.00
0330	506-00209	Riprap (9 Inch)	400.000	377.000		
			CY	0.000	0.00	
			80.00000	377.000		30,160.00
0335	506-00212	Riprap (12 Inch)	54.000	54.000		
			CY	0.000	0.00	
			100.00000	54.000		5,400.00
0340	506-00218	Riprap (18 Inch)	15.000	15.000		
			CY	0.000	0.00	
			125.00000	15.000		1,875.00
0345	506-00412	Soil Riprap (12 Inch)	25.000	25.000		
			CY	0.000	0.00	
			130.00000	25.000		3,250.00
0350	506-01020	Geogrid Reinforcement	0.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0355	507-00350	Grouted Riprap Slope and Ditch Paving	290.000	290.000		
			CY	0.000	0.00	
			200.00000	290.000		58,000.00
0360	601-01000	Concrete Class B	28.000	28.000		
			CY	0.000	0.00	
			800.00000	28.000		22,400.00
0361	900-00006	Added Item (Dollar)/ CMO#4; Price Reduction for Concrete Class B	0.000	-448.000		
			DOL	0.000	0.00	
			1.00000	-448.000		-448.00



CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0365	602-00020	Reinforcing Steel (Epoxy Coated)	2,306.000	2,306.000		
			LB	0.000	0.00	
			2.00000	2,306.000		4,612.00
0370	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	390.000	390.000		
			LF	0.000	0.00	
			95.00000	390.000		37,050.00
0375	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	180.000	180.000		
			LF	0.000	0.00	
			130.00000	180.000		23,400.00
0380	603-05024	24 Inch Reinforced Concrete End Section	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
0385	603-05036	36 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0390	603-07360	36 Inch Reinforced Concrete Pipe (Jacked)	83.000	83.000		
			LF	0.000	0.00	
			775.00000	83.000		64,325.00
0395	603-10180	18 Inch Corrugated Steel Pipe	10.000	10.000		
			LF	0.000	0.00	
			170.00000	10.000		1,700.00
0400	603-10240	24 Inch Corrugated Steel Pipe	4.000	4.000		
			LF	0.000	0.00	
			100.00000	4.000		400.00
0405	603-30018	18 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0410	603-30024	24 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0415	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,250.00000	1.000		4,250.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0420	604-00320	Inlet Type C (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0425	604-00515	Inlet Type D (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0430	607-01000	*Fence Barbed Wire with Metal Posts	22.000	22.000		
			LF	0.000	0.00	
			4.00000	22.000		88.00
0435	607-11525	Fence (Plastic)	115.000	115.000		
			LF	0.000	0.00	
			3.00000	115.000		345.00
0440	607-60620	*Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			13,700.00000	2.000		27,400.00
0445	609-21011	*Curb and Gutter Type 2 (Section I-M)	1,343.000	1,343.000		
			LF	0.000	0.00	
			18.00000	1,343.000		24,174.00
0450	610-00030	*Median Cover Material (Concrete)	1,786.000	1,786.000		
			SF	0.000	0.00	
			5.00000	1,786.000		8,930.00
0455	612-00001	*Delineator (Type I)	145.000	145.000		
			EACH	0.000	0.00	
			16.00000	145.000		2,320.00
0460	612-00002	*Delineator (Type II)	6.000	6.000		
			EACH	0.000	0.00	
			19.00000	6.000		114.00
0465	612-00003	*Delineator (Type III)	53.000	53.000		
			EACH	0.000	0.00	
			24.00000	53.000		1,272.00
0470	613-00206	*2 Inch Electrical Conduit (Bored)	372.000	372.000		
			LF	0.000	0.00	
			17.00000	372.000		6,324.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0475	613-00306	*3 Inch Electrical Conduit (Bored)	504.000	504.000		
			LF	0.000	0.00	
			19.00000	504.000		9,576.00
0480	613-01200	*2 Inch Electrical Conduit (Plastic)	562.000	562.000		
			LF	0.000	0.00	
			9.00000	562.000		5,058.00
0485	613-01300	*3 Inch Electrical Conduit (Plastic)	168.000	168.000		
			LF	0.000	0.00	
			15.00000	168.000		2,520.00
0490	613-07003	*Type Three Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,150.00000	3.000		3,450.00
0495	613-07004	*Type Four Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0500	613-07026	*Pull Box (16"x24"x12")	2.000	2.000		
			EACH	0.000	0.00	
			851.00000	2.000		1,702.00
0505	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,615.00000	1.000		6,615.00
0510	614-00011	*Sign Panel (Class I)	147.000	147.000		
			SF	0.000	0.00	
			15.00000	147.000		2,205.00
0515	614-00012	*Sign Panel (Class II)	757.000	757.000		
			SF	0.000	0.00	
			16.25000	757.000		12,301.25
0520	614-01512	*Steel Sign Support (2-Inch Round)(Post)	500.000	264.000		
			LF	0.000	0.00	
			6.00000	264.000		1,584.00
0525	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	62.000	32.000		
			EACH	19.000	1,900.00	
			100.00000	51.000		5,100.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0530	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	626.000	626.000		
			LF	0.000	0.00	
			15.00000	626.000		9,390.00
0535	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	69.000	57.000		
			EACH	0.000	0.00	
			160.00000	57.000		9,120.00
0540	614-70112	*Traffic Signal Face (12)	2.000	2.000		
			EACH	0.000	0.00	
			660.00000	2.000		1,320.00
0545	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,250.00000	2.000		2,500.00
0550	614-72875	*Loop Detector Wire	1,600.000	1,600.000		
			LF	0.000	0.00	
			5.50000	1,600.000		8,800.00
0555	614-72887	*Microwave Vehicle Radar Detector	1.000	1.000		
			EACH	0.000	0.00	
			8,500.00000	1.000		8,500.00
0560	614-73000	*Piezo (Electric) (CL I) (11 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			3,000.00000	8.000		24,000.00
0565	614-80000	*Flashing Beacon	5.000	5.000		
			EACH	0.000	0.00	
			2,700.00000	5.000		13,500.00
0566	614-80001	Flash Beacon (Solar Pwred) MRC#6	4.000	4.000		
			EACH	0.000	0.00	
			3,503.50000	4.000		14,014.00
0570	614-80385	*Rumble Strip	5,472.000	5,472.000		
			LF	0.000	0.00	
			0.40000	5,472.000		2,188.80
0575	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0580	621-00425	*Detour	1.000	1.000		
			L S	0.000	0.00	
			80,000.00000	1.000		80,000.00
0585	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			88,000.00000	1.000		88,000.00
0590	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			275,000.00000	1.000		275,000.00
0595	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			10,500.00000	1.000		10,500.00
0600	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	374.000	374.000		
			GAL	0.000	0.00	
			148.00000	374.000		55,352.00
0605	627-00011	*Pavement Marking Paint (Waterborne)	482.000	482.000		
			GAL	0.000	0.00	
			90.00000	482.000		43,380.00
0610	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	105.000	105.000		
			SF	0.000	0.00	
			18.00000	105.000		1,890.00
0615	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	138.000	138.000		
			SF	0.000	0.00	
			12.75000	138.000		1,759.50
0620	630-00000	*Flagging	1,700.000	1,605.000		
			HOURL	0.000	0.00	
			25.00000	1,605.000		40,125.00
0625	630-00003	*Uniformed Traffic Control	0.000	0.000		
			HOURL	0.000	0.00	
			87.00000	0.000		0.00
0630	630-00006	*Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOURL	0.000	0.00	
			67.00000	0.000		0.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0635	630-00007	*Traffic Control Inspection	85.000	76.000		
			DAY	0.000	0.00	
			256.00000	76.000		19,456.00
0640	630-00012	*Traffic Control Management	121.000	121.000		
			DAY	0.000	0.00	
			766.00000	121.000		92,686.00
0645	630-80001	*Flashing Beacon (Portable)	9.000	9.000		
			EACH	0.000	0.00	
			1,225.00000	9.000		11,025.00
0650	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	7.000		
			EACH	0.000	0.00	
			511.00000	7.000		3,577.00
0655	630-80341	*Construction Traffic Sign (Panel Size A)	60.000	38.000		
			EACH	0.000	0.00	
			57.00000	38.000		2,166.00
0660	630-80342	*Construction Traffic Sign (Panel Size B)	116.000	116.000		
			EACH	0.000	0.00	
			62.00000	116.000		7,192.00
0665	630-80343	*Construction Traffic Sign (Panel Size C)	11.000	11.000		
			EACH	0.000	0.00	
			67.00000	11.000		737.00
0670	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			4,600.00000	4.000		18,400.00
0675	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,531.00000	3.000		4,593.00
0680	630-80360	*Drum Channelizing Device	400.000	335.000		
			EACH	0.000	0.00	
			15.50000	335.000		5,192.50
0685	630-80363	*Drum Channelizing Device (With Light) (Flashing)	6.000	6.000		
			EACH	0.000	0.00	
			20.50000	6.000		123.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15  
 ESTIMATE RUN 04/17/2018  
 07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0690	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	26.000	26.000		
			EACH	0.000	0.00	
			20.50000	26.000		533.00
0695	630-80370	Concrete Barrier (Temporary)	200.000	180.000		
			LF	0.000	0.00	
			31.50000	180.000		5,670.00
0700	630-80380	*Traffic Cone	340.000	340.000		
			EACH	0.000	0.00	
			10.25000	340.000		3,485.00
0705	630-80391	*Channelizing Device (Fixed)	300.000	250.000		
			EACH	0.000	0.00	
			77.00000	250.000		19,250.00
0710	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			8,200.00000	0.000		0.00
0715	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			67.00000	0.000		0.00
0720	630-85041	*Mobile Attenuator	182.000	182.000		
			DAY	0.000	0.00	
			256.00000	182.000		46,592.00
0725	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70014	F/A Incentive	20,000.000	20,000.000		
			F A	0.000	0.00	
			1.00000	20,000.000		20,000.00
0740	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20911-ALT  
 PCN: 20911-ALTBID2  
 PROJECT: STM0243-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/17/2018

ESTIMATE NO: 0009

07:37:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0745	700-70018	F/A Roadway Smoothness Incentive	36,359.860	36,359.860		
			F A	0.000	0.00	
			1.00000	36,359.860		36,359.86
0750	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70023	F/A On-The-Job Trainee	4,628.000	4,628.000		
			F A	0.000	0.00	
			1.00000	4,628.000		4,628.00
0760	700-70025	F/A Quality Incentive Payment	122,180.940	122,180.940		
			F A	0.000	0.00	
			1.00000	122,180.940		122,180.94
0765	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70100	F/A Relocate Utilities	10,000.000	7,578.500		
			F A	0.000	0.00	
			1.00000	7,578.500		7,578.50
0775	700-70380	F/A Erosion Control	20,000.000	8,817.500		
			F A	0.000	0.00	
			1.00000	8,817.500		8,817.50
-----						
			CAT 0200	CURRENT AMT	\$ 5,945,346.33	\$ 4,948.55 \$ 5,885,625.98
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0780	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0785	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
0790	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
-----						
			CAT 0400	CURRENT AMT	\$ 59,000.00	\$ 0.00 \$ 59,000.00
-----						
PROJECT TOTAL			CURRENT AMT	\$ 6,004,346.33	\$ 4,948.55	\$ 5,944,625.98