

ESTIMATE SUMMARY

CONTID: C20927

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20927-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: PUEBLO FY17/18 SIGNAL CAPITAL
 TIME CHARGED: 11.0 DAYS TIME ALLOW: 98 CALENDAR DAYS
 PERCENT TIME: 11.22 ORIG TIME ALLOW: 98 CALENDAR DAYS

PROJECT NO: STAM086-076
 PUEBLO FY17/18 SIGNAL CAPITAL
 NAME OF ROAD: 0201
 PROJECT COUNTIES: PUEBLO

CONTRACTOR: ARROW ELECTRIC SERVICE, INC.
 26898 E. HWY 96
 PUEBLO CO 81001 (719)948-3343

PAY PERIOD ENDING 05/03/2018 DATE TIME STARTED 03/30/2018
 DATE LET 02/08/2018 DATE WORK BEGAN 04/18/2018
 DATE AWARDED 03/29/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/27/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/30/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 946,532.30 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 843,032.30 NON-PARTICIPATING	77,340.00	77,340.00
PERCENT COMPLETE: 8.17% TOTAL EARNINGS	77,340.00	77,340.00
FUNDS AVAILABLE: \$ 869,192.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	77,340.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,107.20	-2,107.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	75,232.80
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	75,232.80
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 75,232.80

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00195	Removal of Median Cover	5.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0010	202-00200	Removal of Sidewalk	134.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0015	202-00203	Removal of Curb and Gutter	223.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0020	202-00210	Removal of Concrete Pavement	4.000	0.000		
			SY	0.000	0.00	
			95.00000	0.000		0.00
0025	202-00250	*Removal of Pavement Marking	746.000	0.000		
			SF	0.000	0.00	
			5.45000	0.000		0.00
0030	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			6,200.00000	0.000		0.00
0035	202-05026	Sawing Asphalt Material (6 Inch)	568.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0040	203-01597	Potholing	200.000	0.000		
			HOUR	17.000	2,380.00	
			140.00000	17.000		2,380.00
0045	208-00035	Aggregate Bag	56.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0050	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0055	210-00760	Reset Luminaire	9.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	210-00810	Reset Ground Sign	8.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0065	210-00815	Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0070	210-00860	Reset Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0075	210-00865	Reset Pedestrian Signal Head	1.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0080	210-00890	Reset Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0085	210-02510	Relay Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			275.00000	0.000		0.00
0090	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	51.500	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0095	412-00190	*Concrete Pavement (Patching)	4.000	0.000		
			SY	0.000	0.00	
			142.50000	0.000		0.00
0100	503-00036	*Drilled Caisson (36 Inch)	285.000	0.000		
			LF	171.000	59,850.00	
			350.00000	171.000		59,850.00
0105	608-00000	*Concrete Sidewalk	139.000	0.000		
			SY	0.000	0.00	
			51.50000	0.000		0.00
0110	608-00010	*Concrete Curb Ramp	36.000	0.000		
			SY	0.000	0.00	
			72.50000	0.000		0.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	608-00012	*Curb Ramp (Special)	18.000	0.000		
			SY	0.000	0.00	
			121.00000	0.000		0.00
0120	608-00015	*Detectable Warnings	140.000	0.000		
			SF	0.000	0.00	
			62.25000	0.000		0.00
0125	609-21020	*Curb and Gutter Type 2 (Section II-B)	282.000	0.000		
			LF	0.000	0.00	
			26.75000	0.000		0.00
0130	610-00030	*Median Cover Material (Concrete)	75.000	0.000		
			SF	0.000	0.00	
			17.20000	0.000		0.00
0135	613-00206	2 Inch Electrical Conduit (Bored)	2,922.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0140	613-00306	3 Inch Electrical Conduit (Bored)	2,178.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0145	613-01200	2 Inch Electrical Conduit (Plastic)	420.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0150	613-01300	3 Inch Electrical Conduit (Plastic)	885.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0155	613-07003	Type Three Pull Box	16.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0160	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			24,500.00000	0.000		0.00
0165	613-50150	Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	614-00012	Sign Panel (Class II)	286.000	0.000		
			SF	0.000	0.00	
			22.50000	0.000		0.00
0175	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	3.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0180	614-70150	Pedestrian Signal Face (16) (Countdown)	20.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0185	614-70336	Traffic Signal Face (12-12-12)	51.000	0.000		
			EACH	0.000	0.00	
			715.00000	0.000		0.00
0190	614-70448	Traffic Signal Face (12-12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			805.00000	0.000		0.00
0195	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			15,600.00000	0.000		0.00
0200	614-72860	Pedestrian Push Button	18.000	0.000		
			EACH	0.000	0.00	
			1,390.00000	0.000		0.00
0205	614-72896	Intersection Detection System (Camera)(Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
0210	614-75855	Traffic Signal Controller Cabinet (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0215	614-80000	Flashing Beacon	3.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0220	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,200.00000	0.000		0.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,800.00000	0.000		0.00
0230	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,050.00000	0.000		0.00
0235	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	8.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0240	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			16,100.00000	0.000		0.00
0245	614-82020	Traffic Signal Pole Steel (2 Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			22,975.00000	0.000		0.00
0250	614-84000	Traffic Signal Pedestal Pole Steel	12.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0255	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			3,250.00000	0.000		0.00
0260	614-87424	Fiber Optic Cable (Single Mode) (24 Strands)	400.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0265	614-87501	Splice Fiber Optic Cable (1 Strand)	4.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0270	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.375	2,156.25	
			5,750.00000	0.375		2,156.25
0275	626-00000	*Mobilization	1.000	0.000		
			L S	0.250	7,100.00	
			28,400.00000	0.250		7,100.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	627-00008	*Modified Epoxy Pavement Marking	21.000	0.000		
			GAL	0.000	0.00	
			360.00000	0.000		0.00
0285	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	551.000	0.000		
			SF	0.000	0.00	
			18.10000	0.000		0.00
0290	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	728.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0295	630-00000	*Flagging	200.000	0.000		
			HOUR	0.000	0.00	
			20.00000	0.000		0.00
0300	630-00007	*Traffic Control Inspection	38.000	0.000		
			DAY	0.000	0.00	
			50.00000	0.000		0.00
0305	630-00012	*Traffic Control Management	98.000	0.000		
			DAY	8.000	4,400.00	
			550.00000	8.000		4,400.00
0310	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	0.000		
			EACH	4.000	84.00	
			21.00000	4.000		84.00
0315	630-80342	*Construction Traffic Sign (Panel Size B)	36.000	0.000		
			EACH	10.000	260.00	
			26.00000	10.000		260.00
0320	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			4,125.00000	0.000		0.00
0325	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	1.000	875.00	
			875.00000	1.000		875.00
0330	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	5.000	30.00	
			6.00000	5.000		30.00

CONTID: C20927
 PCN: 20927-BID
 PROJECT: STAM086-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/08/2018
 16:25:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	630-80380	*Traffic Cone	200.000	0.000		
			EACH	39.000	204.75	
			5.25000	39.000		204.75
0340	630-80520	*Mobile Pavement Marking Zone	2.000	0.000		
			DAY	0.000	0.00	
			3,150.00000	0.000		0.00
0345	700-70010	F/A Minor Contract Revisions	90,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70037	F/A Contaminated Soil	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70190	F/A Electric Service	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0200	CURRENT AMT	\$ 946,532.30	\$ 77,340.00	\$ 77,340.00

		PROJECT TOTAL	CURRENT AMT	\$ 946,532.30	\$ 77,340.00	\$ 77,340.00
