

ESTIMATE SUMMARY

CONTID: C20932

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 20932-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 238.0 DAYS

TIME ALLOW: 3/1/2019 FIXED COMPLETION DAT

US 24 & 31ST STREET and US24 & RIDGE ROAD

PERCENT TIME: 84.70

ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO:

NH0242-071

US 24 AT 31ST STREET INTERSECT

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

WILDCAT CONSTRUCTION CO., INC.

P. O. BOX 9163

Wichita

KS 67277-01 (719)550-1008

PAY PERIOD ENDING

01/17/2019

DATE TIME STARTED 05/25/2018

DATE LET

05/03/2018

DATE WORK BEGAN

DATE AWARDED

05/03/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/24/2018

DATE ACCEPTED

DATE NOTICE TO PROCEED

05/25/2018

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,388,605.11 PARTICIPATING	\$ 1,237,930.81	\$ 198,449.20
AWARD PROJECT AMT: \$ 1,655,812.92 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 51.83% TOTAL EARNINGS	1,237,930.81	198,449.20
FUNDS AVAILABLE: \$ 1,150,674.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,237,930.81
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-24,837.19	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,213,093.62
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,213,093.62
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

198,449.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0005	201-00001	Clearing and Grubbing	0.040	0.040		
			ACRE	0.000	0.00	
			39,000.00000	0.040		1,560.00
0010	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0012	202-00019	Rem Inlet	2.000	1.000		
			EACH	1.000	1,200.00	
			1,200.00000	2.000		2,400.00
0015	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0020	202-00090	*Removal of Delineator	23.000	8.000		
			EACH	0.000	0.00	
			2.50000	8.000		20.00
0025	202-00155	Removal of Wall	13.000	13.000		
			LF	0.000	0.00	
			94.00000	13.000		1,222.00
0030	202-00195	Removal of Median Cover	2,144.000	1,636.370		
			SY	0.000	0.00	
			7.50000	1,636.370		12,272.78
0035	202-00200	Removal of Sidewalk	413.000	411.450		
			SY	0.000	0.00	
			10.00000	411.450		4,114.50
0040	202-00203	Removal of Curb and Gutter	4,462.000	4,400.000		
			LF	0.000	0.00	
			3.50000	4,400.000		15,400.00
0045	202-00220	Removal of Asphalt Mat	1,596.080	1,047.750		
			SY	442.060	10,609.44	
			24.00000	1,489.810		35,755.44
0050	202-00250	*Removal of Pavement Marking	9,325.000	3,431.240		
			SF	1,024.980	1,793.72	
			1.75000	4,456.220		7,798.39

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0055	202-00810	*Removal of Ground Sign	22.000	7.000		
			EACH	0.000	0.00	
			77.00000	7.000		539.00
0060	202-00821	*Removal of Sign Panel	16.000	7.000		
			EACH	0.000	0.00	
			42.00000	7.000		294.00
0065	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0070	202-00828	*Removal of Traffic Signal Equipment	1.000	0.100		
			L S	0.000	0.00	
			5,900.00000	0.100		590.00
0073	202-01000	Rem Fence Rem Fence Along Fountain Creek	2,705.000	2,705.000		
			LF	0.000	0.00	
			8.90000	2,705.000		24,074.50
0075	202-01130	Removal of Guardrail Type 3	1,450.000	1,450.000		
			LF	0.000	0.00	
			6.50000	1,450.000		9,425.00
0080	202-01300	Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			320.00000	1.000		320.00
0085	203-00000	Unclassified Excavation	2,750.000	1,569.450		
			CY	160.710	2,249.94	
			14.00000	1,730.160		24,222.24
0090	206-00000	Structure Excavation	387.000	0.000		
			CY	188.140	4,139.08	
			22.00000	188.140		4,139.08
0095	206-00100	Structure Backfill (Class 1)	63.000	63.000		
			CY	0.000	0.00	
			73.00000	63.000		4,599.00
0100	207-00205	Topsoil	1,020.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0105	208-00008	*Erosion Log Type 2 (12 Inch)	3,650.000	2,107.000		
			LF	492.000	2,706.00	
			5.50000	2,599.000		14,294.50
0110	208-00035	*Aggregate Bag	72.000	72.000		
			LF	0.000	0.00	
			9.50000	72.000		684.00
0115	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0120	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	250.000	129.000		
			HOURL	0.000	0.00	
			33.00000	129.000		4,257.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	58.000		
			HOURL	0.000	0.00	
			120.00000	58.000		6,960.00
0135	208-00106	Sweeping (Sediment Removal)	150.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
0140	208-00207	Erosion Control Management	86.000	19.000		
			DAY	6.000	318.00	
			53.00000	25.000		1,325.00
0145	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0150	212-00006	*Seeding (Native)	1.700	0.000		
			ACRE	0.000	0.00	
			890.00000	0.000		0.00
0155	212-00032	*Soil Conditioning	1.700	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0160	213-00002	*Mulching (Weed Free Hay)	1.700	0.000		
			ACRE	0.000	0.00	
			890.00000	0.000		0.00
0165	213-00061	*Mulch Tackifier	188.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0170	214-00350	*Deciduous Shrub (5 Gallon Container)	60.000	0.000		
			EACH	0.000	0.00	
			99.00000	0.000		0.00
0175	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	135.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0180	304-06000	Aggregate Base Course (Class 6)	3,623.390	2,024.090		
			TON	1,599.300	38,383.20	
			24.00000	3,623.390		86,961.36
0185	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	204.890	155.080		
			TON	49.810	10,958.20	
			220.00000	204.890		45,075.80
0190	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	916.000	420.860		
			TON	356.960	49,974.40	
			140.00000	777.820		108,894.80
0195	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	307.280	307.280		
			TON	0.000	0.00	
			150.00000	307.280		46,092.00
0200	420-00102	Geotextile (Erosion Control) (Class 1)	7.000	0.000		
			SY	0.000	0.00	
			59.00000	0.000		0.00
0205	503-00018	*Drilled Caisson (18 Inch)	24.000	24.000		
			LF	0.000	0.00	
			89.00000	24.000		2,136.00
0210	503-00030	*Drilled Caisson (30 Inch)	13.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0215	503-00042	*Drilled Caisson (42 Inch)	34.000	34.000		
			LF	0.000	0.00	
			590.00000	34.000		20,060.00
0220	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			740.00000	21.000		15,540.00
0225	504-08255	Masonry Landscape Wall (Dry Stack)	276.000	276.000		
			SF	0.000	0.00	
			94.00000	276.000		25,944.00
0230	506-00224	Riprap (24 Inch)	39.000	39.000		
			CY	0.000	0.00	
			190.00000	39.000		7,410.00
0235	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	176.000	176.000		
			LF	0.000	0.00	
			130.00000	176.000		22,880.00
0240	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	189.000	189.000		
			LF	0.000	0.00	
			170.00000	189.000		32,130.00
0245	603-05018	18 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0250	604-00350	Inlet Type C (Special)	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0255	604-19110	Inlet Type R L 5 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0257	604-19105	Inlet Ty R L5 (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0260	606-01460	Median Terminal	1.000	0.000		
			EACH	0.000	0.00	
			9,400.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0265	608-00000	*Concrete Sidewalk	290.000	246.950		
			SY	0.000	0.00	
			51.00000	246.950		12,594.45
0270	608-00010	*Concrete Curb Ramp	100.000	82.310		
			SY	0.000	0.00	
			170.00000	82.310		13,992.70
0275	608-00015	*Detectable Warnings	1,407.310	148.000		
			SF	0.000	0.00	
			30.00000	148.000		4,440.00
0280	609-21011	*Curb and Gutter Type 2 (Section I-M)	3,102.000	1,182.000		
			LF	1,920.000	34,560.00	
			18.00000	3,102.000		55,836.00
0285	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,545.000	1,296.000		
			LF	95.000	2,185.00	
			23.00000	1,391.000		31,993.00
0290	609-24002	*Gutter Type 2 (2 Foot)	167.000	167.000		
			LF	0.000	0.00	
			29.00000	167.000		4,843.00
0295	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	7,660.000	1,259.310		
			SF	0.000	0.00	
			8.50000	1,259.310		10,704.14
0300	612-00001	*Delineator (Type I)	9.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0305	612-00002	*Delineator (Type II)	18.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0310	612-00003	*Delineator (Type III)	1.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0315	613-00206	*2 Inch Electrical Conduit (Bored)	440.000	440.000		
			LF	0.000	0.00	
			24.00000	440.000		10,560.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0320	613-00306	*3 Inch Electrical Conduit (Bored)	845.000	845.000		
			LF	0.000	0.00	
			33.00000	845.000		27,885.00
0325	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0330	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			14,000.00000	0.000		0.00
0335	613-13000	*Luminaire (LED)	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0340	614-00011	*Sign Panel (Class I)	158.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0345	614-00012	*Sign Panel (Class II)	132.500	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0350	614-00014	*Lighted Street Name Sign (Inst Only)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0355	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	10.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0360	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0365	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0370	614-70336	*Traffic Signal Face (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0375	614-70448	*Traffic Signal Face (12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0380	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0385	614-72860	*Pedestrian Push Button	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0390	614-72886	Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0395	614-81000	Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0400	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0405	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0410	614-81255	Traffic Signal Light Pole Steel (2-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			43,000.00000	0.000		0.00
0415	614-84000	Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0420	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0425	614-87412	Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	70.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 01/17/2019

13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0430	625-00000	*Construction Surveying	1.000	0.650		
			L S	0.000	0.00	
			16,000.00000	0.650		10,400.00
0435	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			60,000.00000	1.000		60,000.00
0440	626-01103	*Public Information Services (Tier III)	1.000	0.700		
			L S	0.000	0.00	
			9,300.00000	0.700		6,510.00
0445	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	63.000	0.000		
			GAL	31.400	8,164.00	
			260.00000	31.400		8,164.00
0450	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	77.000	46.310		
			GAL	0.000	0.00	
			57.00000	46.310		2,639.67
0455	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	390.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0460	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,110.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0465	630-00000	*Flagging	500.000	213.000		
			HOUR	0.000	0.00	
			30.00000	213.000		6,390.00
0470	630-00012	*Traffic Control Management	105.000	77.000		
			DAY	11.000	9,900.00	
			900.00000	88.000		79,200.00
0473	630-00007	Traf Ctrl Inspection	88.000	63.000		
			DAY	19.000	2,470.00	
			130.00000	82.000		10,660.00
0475	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	0.500		
			EACH	0.000	0.00	
			180.00000	0.500		90.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0480	630-80341	*Construction Traffic Sign (Panel Size A)	25.000	12.500		
			EACH	0.000	0.00	
			36.00000	12.500		450.00
0485	630-80342	*Construction Traffic Sign (Panel Size B)	32.000	15.000		
			EACH	1.000	78.00	
			78.00000	16.000		1,248.00
0490	630-80355	*Portable Message Sign Panel	3.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0495	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	1.500		
			EACH	0.000	0.00	
			600.00000	1.500		900.00
0500	630-80360	*Drum Channelizing Device	93.000	46.500		
			EACH	0.000	0.00	
			54.00000	46.500		2,511.00
0505	630-80370	Concrete Barrier (Temporary)	17,172.000	1,981.000		
			LF	0.000	0.00	
			10.00000	1,981.000		19,810.00
0510	630-80380	*Traffic Cone	130.000	65.000		
			EACH	0.000	0.00	
			12.00000	65.000		780.00
0515	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			6,000.00000	2.500		15,000.00
0520	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			18,000.00000	0.500		9,000.00
0521	900-00014	Added Item (Lump Sum)/ Geotechnical Engineering for Masonary Wall	1.000	1.000		
			L S	0.000	0.00	
			3,250.00000	1.000		3,250.00
0523	630-88002	Smart Traffic Monitoring System (STMS)	60.000	25.500		
			DAY	4.500	7,266.56	
			1,614.79000	30.000		48,443.70

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0525	700-70010	F/A Minor Contract Revisions	201,175.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70023	F/A On-The-Job Trainee	640.000	640.000		
			F A	0.000	0.00	
			1.00000	640.000		640.00
0545	700-70195	F/A Utilities and Maintenance of Field Facilities	113,602.080	23,457.860		
			F A	11,493.660	11,493.66	
			1.00000	34,951.520		34,951.52

			CAT 0200	CURRENT AMT \$	2,254,839.11 \$	198,449.20 \$ 1,153,576.57

CAT NO0201 ROADWAY RR						
0550	202-00090	*Removal of Delineator	8.000	4.000		
			EACH	0.000	0.00	
			2.50000	4.000		10.00
0555	202-00220	Removal of Asphalt Mat	200.000	198.320		
			SY	0.000	0.00	
			24.00000	198.320		4,759.68
0560	202-00250	*Removal of Pavement Marking	4,235.000	0.000		
			SF	0.000	0.00	
			1.75000	0.000		0.00
0565	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00
0570	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	7.000	5.890		
			TON	0.000	0.00	
			220.00000	5.890		1,295.80

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY RR						
0575	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	310.000	309.000		
			LF	0.000	0.00	
			32.00000	309.000		9,888.00
0580	610-00026	Median Cover Material (6 Inch Patterned Concrete)	1,123.500	1,123.500		
			SF	0.000	0.00	
			8.50000	1,123.500		9,549.75
0585	612-00001	*Delineator (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0590	614-00011	*Sign Panel (Class I)	12.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0595	614-00012	*Sign Panel (Class II)	46.500	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0600	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0605	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0610	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	10.000	0.000		
			GAL	0.000	0.00	
			260.00000	0.000		0.00
0615	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	71.000	0.000		
			GAL	0.000	0.00	
			57.00000	0.000		0.00
0620	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	155.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0625	630-80341	*Construction Traffic Sign (Panel Size A)	6.000	3.000		
			EACH	0.000	0.00	
			36.00000	3.000		108.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 01/17/2019
 13:26:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0201 ROADWAY RR							
0630	630-80342	*Construction Traffic Sign (Panel Size B)	32.000	4.000			
			EACH	0.000	0.00		
			78.00000	4.000		312.00	
0635	630-80360	*Drum Channelizing Device	87.000	21.500			
			EACH	0.000	0.00		
			54.00000	21.500		1,161.00	
0640	630-80370	Concrete Barrier (Temporary)	2,074.000	1,037.000			
			LF	0.000	0.00		
			10.00000	1,037.000		10,370.00	
0645	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	0.000			
			EACH	0.000	0.00		
			6,000.00000	0.000		0.00	

			CAT 0201	CURRENT AMT \$	86,866.00 \$	0.00 \$ 37,454.23	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0650	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			26,000.00000	1.000		26,000.00	
0655	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0660	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			5,900.00000	1.000		5,900.00	

			CAT 0400	CURRENT AMT \$	46,900.00 \$	0.00 \$ 46,900.00	

			PROJECT TOTAL	CURRENT AMT \$	2,388,605.11 \$	198,449.20 \$ 1,237,930.80	