

ESTIMATE SUMMARY

CONTID: C20932

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 20932-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: US 24 & 31ST STREET and US24 & RIDGE ROAD
 TIME CHARGED: 509.0 DAYS TIME ALLOW: 6/14/2019 FIXED COMPLETION DAT
 PERCENT TIME: 131.87 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO: NH0242-071
 US 24 AT 31ST STREET INTERSECT

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

WILDCAT CONSTRUCTION CO., INC.
 P. O. BOX 9163

PAY PERIOD ENDING 10/15/2019 DATE TIME STARTED 05/25/2018
 DATE LET 05/03/2018 DATE WORK BEGAN
 DATE AWARDED 05/03/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 05/24/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 05/25/2018

Wichita KS 67277-01 (719)550-1008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,495,306.80 PARTICIPATING	\$ 1,816,395.93	\$ 103,509.50
AWARD PROJECT AMT: \$ 1,655,812.92 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 72.79% TOTAL EARNINGS	1,816,395.93	103,509.50
FUNDS AVAILABLE: \$ 678,910.87 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	103,509.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-24,837.19	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	103,509.50
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	103,509.50
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 103,509.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0005	201-00001	Clearing and Grubbing	0.040	0.040		
			ACRE	0.000	0.00	
			39,000.00000	0.040		1,560.00
0010	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0012	202-00019	Rem Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0015	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0020	202-00090	*Removal of Delineator	23.000	8.000		
			EACH	0.000	0.00	
			2.50000	8.000		20.00
0025	202-00155	Removal of Wall	13.000	13.000		
			LF	0.000	0.00	
			94.00000	13.000		1,222.00
0030	202-00195	Removal of Median Cover	2,144.000	1,636.000		
			SY	0.000	0.00	
			7.50000	1,636.000		12,270.00
0035	202-00200	Removal of Sidewalk	413.000	411.500		
			SY	0.000	0.00	
			10.00000	411.500		4,115.00
0040	202-00203	Removal of Curb and Gutter	4,462.000	4,400.000		
			LF	0.000	0.00	
			3.50000	4,400.000		15,400.00
0045	202-00220	*Removal of Asphalt Mat	1,596.080	1,490.000		
			SY	0.000	0.00	
			24.00000	1,490.000		35,760.00
0050	202-00250	*Removal of Pavement Marking	9,325.000	5,769.000		
			SF	0.000	0.00	
			1.75000	5,769.000		10,095.75

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0055	202-00810	*Removal of Ground Sign	22.000	19.000		
			EACH	0.000	0.00	
			77.00000	19.000		1,463.00
0060	202-00821	*Removal of Sign Panel	16.000	7.000		
			EACH	0.000	0.00	
			42.00000	7.000		294.00
0065	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0070	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			5,900.00000	1.000		5,900.00
0073	202-01000	Rem Fence Rem Fence Along Fountain Creek	2,705.000	2,705.000		
			LF	0.000	0.00	
			8.90000	2,705.000		24,074.50
0075	202-01130	Removal of Guardrail Type 3	1,450.000	1,450.000		
			LF	0.000	0.00	
			6.50000	1,450.000		9,425.00
0080	202-01300	Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			320.00000	1.000		320.00
0085	203-00000	*Unclassified Excavation	2,750.000	1,730.000		
			CY	0.000	0.00	
			14.00000	1,730.000		24,220.00
0090	206-00000	*Structure Excavation	387.000	188.000		
			CY	0.000	0.00	
			22.00000	188.000		4,136.00
0095	206-00100	Structure Backfill (Class 1)	63.000	63.000		
			CY	0.000	0.00	
			73.00000	63.000		4,599.00
0100	207-00205	Topsoil	1,020.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0105	208-00008	*Erosion Log Type 2 (12 Inch)	3,650.000	2,639.000		
			LF	0.000	0.00	
			5.50000	2,639.000		14,514.50
0110	208-00035	*Aggregate Bag	72.000	72.000		
			LF	0.000	0.00	
			9.50000	72.000		684.00
0115	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0120	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	387.000	387.000		
			HOURL	0.000	0.00	
			33.00000	387.000		12,771.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	166.000		
			HOURL	0.000	0.00	
			120.00000	166.000		19,920.00
0135	208-00106	*Sweeping (Sediment Removal)	150.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
0140	208-00207	Erosion Control Management	86.000	29.000		
			DAY	0.000	0.00	
			53.00000	29.000		1,537.00
0145	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0150	212-00006	*Seeding (Native)	1.700	1.000		
			ACRE	0.000	0.00	
			890.00000	1.000		890.00
0155	212-00032	*Soil Conditioning	1.700	1.000		
			ACRE	0.000	0.00	
			2,600.00000	1.000		2,600.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0160	213-00002	*Mulching (Weed Free Hay)	1.700	1.000		
			ACRE	0.000	0.00	
			890.00000	1.000		890.00
0165	213-00061	*Mulch Tackifier	225.000	225.000		
			LB	0.000	0.00	
			2.50000	225.000		562.50
0170	214-00350	*Deciduous Shrub (5 Gallon Container)	60.000	60.000		
			EACH	0.000	0.00	
			99.00000	60.000		5,940.00
0175	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	413.000	413.000		
			SY	0.000	0.00	
			4.00000	413.000		1,652.00
0180	304-06000	Aggregate Base Course (Class 6)	3,623.390	3,623.390		
			TON	0.000	0.00	
			24.00000	3,623.390		86,961.36
0185	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	215.880	215.880		
			TON	0.000	0.00	
			220.00000	215.880		47,493.60
0190	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	916.000	804.760		
			TON	0.000	0.00	
			140.00000	804.760		112,666.40
0195	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	334.150	334.150		
			TON	0.000	0.00	
			150.00000	334.150		50,122.50
0200	420-00102	Geotextile (Erosion Control) (Class 1)	7.000	0.000		
			SY	0.000	0.00	
			59.00000	0.000		0.00
0205	503-00018	*Drilled Caisson (18 Inch)	24.000	24.000		
			LF	0.000	0.00	
			89.00000	24.000		2,136.00
0210	503-00030	*Drilled Caisson (30 Inch)	13.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0215	503-00042	*Drilled Caisson (42 Inch)	34.000	34.000		
			LF	0.000	0.00	
			590.00000	34.000		20,060.00
0220	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			740.00000	21.000		15,540.00
0225	504-08255	*Masonry Landscape Wall (Dry Stack)	276.000	276.000		
			SF	0.000	0.00	
			94.00000	276.000		25,944.00
0230	506-00224	Riprap (24 Inch)	39.000	39.000		
			CY	0.000	0.00	
			190.00000	39.000		7,410.00
0235	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	176.000	176.000		
			LF	0.000	0.00	
			130.00000	176.000		22,880.00
0240	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	189.000	189.000		
			LF	0.000	0.00	
			170.00000	189.000		32,130.00
0245	603-05018	18 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0250	604-00350	Inlet Type C (Special)	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0255	604-19110	Inlet Type R L 5 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0257	604-19105	Inlet Ty R L5 (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0260	606-01460	*Median Terminal	1.000	0.593		
			EACH	0.000	0.00	
			9,400.00000	0.593		5,574.20

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0263	900-00007	Added Item (Each)/ Quadguard M10 TL3	1.000	1.000		
			EACH	0.000	0.00	
			51,084.64000	1.000		51,084.64
0265	608-00000	*Concrete Sidewalk	425.000	247.000		
			SY	178.000	9,078.00	
			51.00000	425.000		21,675.00
0270	608-00010	*Concrete Curb Ramp	135.000	82.000		
			SY	53.000	9,010.00	
			170.00000	135.000		22,950.00
0275	608-00015	*Detectable Warnings	1,407.310	148.000		
			SF	65.000	1,950.00	
			30.00000	213.000		6,390.00
0280	609-21011	*Curb and Gutter Type 2 (Section I-M)	3,102.000	3,102.000		
			LF	0.000	0.00	
			18.00000	3,102.000		55,836.00
0285	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,545.000	1,391.000		
			LF	0.000	0.00	
			23.00000	1,391.000		31,993.00
0290	609-24002	*Gutter Type 2 (2 Foot)	167.000	167.000		
			LF	0.000	0.00	
			29.00000	167.000		4,843.00
0295	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	7,660.000	1,259.310		
			SF	2,911.000	24,743.50	
			8.50000	4,170.310		35,447.64
0300	612-00001	*Delineator (Type I)	9.000	9.000		
			EACH	0.000	0.00	
			21.00000	9.000		189.00
0305	612-00002	*Delineator (Type II)	18.000	18.000		
			EACH	0.000	0.00	
			24.00000	18.000		432.00
0310	612-00003	*Delineator (Type III)	1.000	1.000		
			EACH	0.000	0.00	
			26.00000	1.000		26.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0315	613-00206	*2 Inch Electrical Conduit (Bored)	440.000	440.000		
			LF	0.000	0.00	
			24.00000	440.000		10,560.00
0320	613-00306	*3 Inch Electrical Conduit (Bored)	845.000	845.000		
			LF	0.000	0.00	
			33.00000	845.000		27,885.00
0325	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0330	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0335	613-13000	*Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0340	614-00011	*Sign Panel (Class I)	158.000	81.250		
			SF	0.000	0.00	
			19.00000	81.250		1,543.75
0345	614-00012	*Sign Panel (Class II)	132.500	102.250		
			SF	0.000	0.00	
			22.00000	102.250		2,249.50
0350	614-00014	*Lighted Street Name Sign (Inst Only)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0355	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	10.000	9.000		
			EACH	0.000	0.00	
			220.00000	9.000		1,980.00
0360	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	12.000		
			EACH	0.000	0.00	
			350.00000	12.000		4,200.00
0365	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0365		MATERIAL ALLOWANCE Ped Sig Face (16) (Countdown)		0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0370	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			860.00000	10.000		8,600.00
0370		MATERIAL ALLOWANCE Traf Sig Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0375	614-70448	*Traffic Signal Face (12-12-12-12)	9.000	9.000		
			EACH	0.000	0.00	
			1,100.00000	9.000		9,900.00
0375		MATERIAL ALLOWANCE Traf Sig Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			925.00000	0.000		0.00
0380	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0380		MATERIAL ALLOWANCE Traf Sig Ctrl Cabinet		0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0385	614-72860	*Pedestrian Push Button	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0385		MATERIAL ALLOWANCE Ped Push Button		0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0390	614-72886	Intersection Detection System (Camera)	4.000	4.000		
			EACH	0.000	0.00	
			5,600.00000	4.000		22,400.00
0390		MATERIAL ALLOWANCE Intersection Detect Sys (Camera)		0.000		
			EACH	0.000	0.00	
			4,750.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0395	614-81000	Traffic Signal-Light Pole Steel	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0400	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0405	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0410	614-81255	Traffic Signal Light Pole Steel (2-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			43,000.00000	1.000		43,000.00
0415	614-84000	Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00
0420	614-86800	Uninterrupted Power Supply	1.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00
0420		MATERIAL ALLOWANCE Uninterupted Power Supply		0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0425	614-87412	Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	70.000	70.000		
			LF	0.000	0.00	
			18.00000	70.000		1,260.00
0430	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
0435	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			60,000.00000	1.000		60,000.00
0440	626-01103	*Public Information Services (Tier III)	1.000	0.950		
			L S	0.050	465.00	
			9,300.00000	1.000		9,300.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0445	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	72.050	72.050		
			GAL	0.000	0.00	
			260.00000	72.050		18,733.00
0450	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	77.000	46.310		
			GAL	0.000	0.00	
			57.00000	46.310		2,639.67
0455	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	390.000	0.000		
			SF	277.000	5,817.00	
			21.00000	277.000		5,817.00
0460	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,110.000	0.000		
			SF	1,018.000	17,306.00	
			17.00000	1,018.000		17,306.00
0465	630-00000	*Flagging	500.000	213.000		
			HOUR	138.000	4,140.00	
			30.00000	351.000		10,530.00
0470	630-00012	*Traffic Control Management	128.000	95.000		
			DAY	33.000	29,700.00	
			900.00000	128.000		115,200.00
0473	630-00007	Traf Ctrl Inspection	146.000	136.000		
			DAY	10.000	1,300.00	
			130.00000	146.000		18,980.00
0475	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	1.000		
			EACH	0.000	0.00	
			180.00000	1.000		180.00
0480	630-80341	*Construction Traffic Sign (Panel Size A)	25.000	25.000		
			EACH	0.000	0.00	
			36.00000	25.000		900.00
0485	630-80342	*Construction Traffic Sign (Panel Size B)	32.000	32.000		
			EACH	0.000	0.00	
			78.00000	32.000		2,496.00
0490	630-80355	*Portable Message Sign Panel	3.000	2.000		
			EACH	0.000	0.00	
			9,000.00000	2.000		18,000.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0495	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	3.000		
		EACH		0.000	0.00	
			600.00000	3.000		1,800.00
0500	630-80360	*Drum Channelizing Device	93.000	93.000		
		EACH		0.000	0.00	
			54.00000	93.000		5,022.00
0505	630-80370	*Concrete Barrier (Temporary)	17,172.000	3,962.000		
		LF		0.000	0.00	
			10.00000	3,962.000		39,620.00
0510	630-80380	*Traffic Cone	130.000	130.000		
		EACH		0.000	0.00	
			12.00000	130.000		1,560.00
0515	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000	5.000		
		EACH		0.000	0.00	
			6,000.00000	5.000		30,000.00
0520	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	1.000		
		EACH		0.000	0.00	
			18,000.00000	1.000		18,000.00
0521	900-00014	Added Item (Lump Sum)/ Geotechnical Engineering for Masonary Wall	1.000	1.000		
		L S		0.000	0.00	
			3,250.00000	1.000		3,250.00
0523	630-88002	*Smart Traffic Monitoring System (STMS)	60.000	60.000		
		DAY		0.000	0.00	
			1,614.79000	60.000		96,887.40
0525	700-70010	F/A Minor Contract Revisions	201,175.500	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0530	700-70011	F/A Partnering	2,500.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0535	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/15/2019

ESTIMATE NO: 0010

12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 31st						
0540	700-70023	F/A On-The-Job Trainee	640.000	640.000		
			F A	0.000	0.00	
			1.00000	640.000		640.00
0545	700-70195	F/A Utilities and Maintenance of Field Facilities	113,602.080	34,951.520		
			F A	0.000	0.00	
			1.00000	34,951.520		34,951.52

			CAT 0200	CURRENT AMT	\$ 2,361,525.55	\$ 103,509.50 \$ 1,717,210.43
CAT NO0201 ROADWAY RR						
0550	202-00090	*Removal of Delineator	8.000	4.000		
			EACH	0.000	0.00	
			2.50000	4.000		10.00
0555	202-00220	Removal of Asphalt Mat	200.000	198.320		
			SY	0.000	0.00	
			24.00000	198.320		4,759.68
0560	202-00250	*Removal of Pavement Marking	4,235.000	0.000		
			SF	0.000	0.00	
			1.75000	0.000		0.00
0565	202-00810	*Removal of Ground Sign	4.000	2.000		
			EACH	0.000	0.00	
			77.00000	2.000		154.00
0570	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	7.000	5.890		
			TON	0.000	0.00	
			220.00000	5.890		1,295.80
0575	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	310.000	309.000		
			LF	0.000	0.00	
			32.00000	309.000		9,888.00
0580	610-00026	Median Cover Material (6 Inch Patterned Concrete)	1,124.000	1,124.000		
			SF	0.000	0.00	
			8.50000	1,124.000		9,554.00
0585	612-00001	*Delineator (Type I)	4.000	4.000		
			EACH	0.000	0.00	
			21.00000	4.000		84.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 10/15/2019
 12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY RR						
0590	614-00011	*Sign Panel (Class I)	12.000	6.000		
			SF	0.000	0.00	
			19.00000	6.000		114.00
0595	614-00012	*Sign Panel (Class II)	47.000	47.000		
			SF	0.000	0.00	
			22.00000	47.000		1,034.00
0600	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	4.000	2.000		
			EACH	0.000	0.00	
			220.00000	2.000		440.00
0605	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	3.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0610	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	10.000	0.000		
			GAL	0.000	0.00	
			260.00000	0.000		0.00
0615	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	71.000	0.000		
			GAL	0.000	0.00	
			57.00000	0.000		0.00
0620	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	155.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0625	630-80341	*Construction Traffic Sign (Panel Size A)	6.000	6.000		
			EACH	0.000	0.00	
			36.00000	6.000		216.00
0630	630-80342	*Construction Traffic Sign (Panel Size B)	32.000	8.000		
			EACH	0.000	0.00	
			78.00000	8.000		624.00
0635	630-80360	*Drum Channelizing Device	87.000	43.000		
			EACH	0.000	0.00	
			54.00000	43.000		2,322.00
0640	630-80370	Concrete Barrier (Temporary)	2,074.000	2,074.000		
			LF	0.000	0.00	
			10.00000	2,074.000		20,740.00

CONTID: C20932
 PCN: 20932-BID
 PROJECT: NH0242-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/15/2019

ESTIMATE NO: 0010

12:38:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY RR						
0645	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00

			CAT 0201	CURRENT AMT \$	86,881.25 \$	0.00 \$ 52,285.48
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0650	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0655	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0660	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			5,900.00000	1.000		5,900.00

			CAT 0400	CURRENT AMT \$	46,900.00 \$	0.00 \$ 46,900.00

			PROJECT TOTAL	CURRENT AMT \$	2,495,306.80 \$	103,509.50 \$ 1,816,395.91