

ESTIMATE SUMMARY

CONTID: C20962

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 20962-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
SH160 PASSING LANES

TIME CHARGED: 296.0 DAYS TIME ALLOW: 12/5/2017 FIXED COMPLETION DAT
PERCENT TIME: 128.14 ORIG TIME ALLOW: 7/20/2017 FIXED COMPLETION DAT

PROJECT NO: SHE160A-031
SH160 PASSING LANES

NAME OF ROAD:

PROJECT COUNTIES: HUERFANO

CONTRACTOR:

TRICON 2, LLC
P. O. Box 1330

PAY PERIOD ENDING	02/08/2018	DATE TIME STARTED	04/19/2017
DATE LET	03/02/2017	DATE WORK BEGAN	04/20/2017
DATE AWARDED	03/30/2017	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/18/2017	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/19/2017		

CASTLE ROCK CO 80104 (303)688-9568

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,986,881.51 PARTICIPATING	\$ 4,986,881.58	\$ 130,624.15
AWARD PROJECT AMT:	\$ 4,860,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	4,986,881.58	130,624.15
FUNDS AVAILABLE:	\$ -0.07 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,986,881.58	130,624.15
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-72,900.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,913,981.58	130,624.15
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,913,981.58	130,624.15
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 130,624.15

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0010	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0015	202-00035	Removal of Pipe	6.000	6.000		
			LF	0.000	0.00	
			62.50000	6.000		375.00
0020	202-00037	Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			100.00000	7.000		700.00
0025	202-00090	*Removal of Delineator	143.000	41.000		
			EACH	102.000	567.12	
			5.56000	143.000		795.08
0030	202-00220	Removal of Asphalt Mat	2,934.000	2,934.000		
			SY	0.000	0.00	
			5.00000	2,934.000		14,670.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	26,822.000	26,822.000		
			SY	0.000	0.00	
			1.98000	26,822.000		53,107.56
0040	202-00250	*Removal of Pavement Marking	57.000	57.000		
			SF	0.000	0.00	
			1.06000	57.000		60.42
0045	202-00705	*Removal of Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			777.78000	3.000		2,333.34
0050	202-00810	*Removal of Ground Sign	46.000	46.000		
			EACH	0.000	0.00	
			33.33000	46.000		1,533.18
0055	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			111.11000	0.000		0.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00827	*Removal of Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			222.22000	1.000		222.22
0065	202-01030	*Removal of Road Closure Gate	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0070	202-01130	Removal of Guardrail Type 3	475.000	475.000		
			LF	0.000	0.00	
			5.56000	475.000		2,641.00
0075	202-01170	Removal of Guardrail Type 7	110.000	110.000		
			LF	0.000	0.00	
			10.00000	110.000		1,100.00
0080	202-01300	Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			444.44000	4.000		1,777.76
0085	202-04002	Clean Culvert	7.000	7.000		
			EACH	0.000	0.00	
			2,812.50000	7.000		19,687.50
0090	203-00010	Unclassified Excavation (Complete In Place)	14,529.000	14,529.000		
			CY	0.000	0.00	
			13.23000	14,529.000		192,218.67
0095	203-00050	Unsuitable Material	0.000	0.000		
			CY	0.000	0.00	
			62.50000	0.000		0.00
0100	203-00060	Embankment Material (Complete In Place)	39,029.000	39,029.000		
			CY	0.000	0.00	
			25.34000	39,029.000		988,994.86
0105	203-01500	Blading	321.000	307.000		
			HOURL	14.000	1,750.00	
			125.00000	321.000		40,125.00
0110	203-02330	Laborer	0.000	0.000		
			HOURL	0.000	0.00	
			43.75000	0.000		0.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	5.000	5.000		
			CY	0.000	0.00	
			50.00000	5.000		250.00
0120	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0125	207-00205	Topsoil	5,063.000	5,063.000		
			CY	0.000	0.00	
			15.00000	5,063.000		75,945.00
0130	207-00210	Stockpile Topsoil	815.000	815.000		
			CY	0.000	0.00	
			10.00000	815.000		8,150.00
0135	208-00008	Erosion Log Type 2 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.97000	0.000		0.00
0136	208-00002	Erosion Log Type 1 (12 In) CMO # 3	10,068.000	10,068.000		
			LF	0.000	0.00	
			5.25000	10,068.000		52,857.00
0140	208-00033	Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			2,875.00000	0.000		0.00
0145	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0150	208-00070	Vehicle Tracking Pad	7.000	7.000		
			EACH	0.000	0.00	
			2,250.00000	7.000		15,750.00
0155	208-00103	Removal and Disposal of Sediment (Labor)	28.000	18.000		
			HOUR	10.000	437.50	
			43.75000	28.000		1,225.00
0160	208-00105	Removal and Disposal of Sediment (Equipment)	19.000	6.000		
			HOUR	13.000	1,300.00	
			100.00000	19.000		1,900.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			87.50000	0.000		0.00
0170	208-00207	Erosion Control Management	56.000	59.000		
			DAY	-3.000	-225.00	
			75.00000	56.000		4,200.00
0175	210-00015	Reset End Section	1.000	1.000		
			EACH	0.000	0.00	
			625.00000	1.000		625.00
0180	210-00750	*Reset Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			1,666.67000	3.000		5,000.01
0185	210-00810	*Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			388.89000	4.000		1,555.56
0190	210-04035	*Modify Guardrail (Special)	625.000	625.000		
			LF	0.000	0.00	
			10.11000	625.000		6,318.75
0195	212-00006	*Seeding (Native)	9.300	0.000		
			ACRE	9.300	5,910.71	
			635.56000	9.300		5,910.71
0200	212-00032	*Soil Conditioning	9.300	0.000		
			ACRE	9.300	35,288.29	
			3,794.44000	9.300		35,288.29
0205	213-00004	*Mulching (Weed Free Straw)	7.600	0.000		
			ACRE	7.600	6,654.26	
			875.56000	7.600		6,654.26
0210	213-00061	*Mulch Tackifier	759.000	0.000		
			LB	759.000	1,601.49	
			2.11000	759.000		1,601.49
0215	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	8,676.000	0.000		
			SY	8,676.000	25,247.16	
			2.91000	8,676.000		25,247.16

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	217-00020	*Herbicide Treatment	0.000	0.000		
			166.67000	0.000	0.00	0.00
0225	240-00010	Removal of Nests	0.000	0.000		
			138.89000	0.000	0.00	0.00
0230	240-00020	Netting	0.000	0.000		
			161.11000	0.000	0.00	0.00
0235	304-06000	Aggregate Base Course (Class 6)	11,759.030	11,759.030		
			24.92000	0.000	0.00	293,035.03
0236	950-00302	ABC	-10,363.530	0.000		
			1.00000	-10,363.530	-10,363.53	-10,363.53
0240	304-06009	Aggregate Base Course (Class 6) (Special)	953.030	953.520		
			32.64000	-0.490	-15.99	31,106.90
0245	304-09014	Aggregate Base Course (Special)	56.270	56.270		
			32.64000	0.000	0.00	1,836.65
0250	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			200.00000	0.000	0.00	0.00
0255	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	8,497.480	8,497.480		
			99.44000	0.000	0.00	844,989.41
0260	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	8,162.770	8,162.770		
			89.17000	0.000	0.00	727,874.20
0265	411-10255	*Emulsified Asphalt (Slow-Setting)	7,595.000	7,595.000		
			8.61000	0.000	0.00	65,392.95

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	420-00112	Geotextile (Drainage) (Class 1)	455.000	455.000		
			SY	0.000	0.00	
			37.50000	455.000		17,062.50
0275	506-00206	Riprap (6 Inch)	149.000	149.000		
			CY	0.000	0.00	
			150.69000	149.000		22,452.81
0280	506-00209	Riprap (9 Inch)	22.000	22.000		
			CY	0.000	0.00	
			156.94000	22.000		3,452.68
0285	506-01020	Geogrid Reinforcement	13,250.000	13,250.000		
			SY	0.000	0.00	
			4.86000	13,250.000		64,395.00
0290	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	8.000	8.000		
			LF	0.000	0.00	
			236.11000	8.000		1,888.88
0295	603-10180	18 Inch Corrugated Steel Pipe	35.000	35.000		
			LF	0.000	0.00	
			169.44000	35.000		5,930.40
0300	603-10240	24 Inch Corrugated Steel Pipe	93.000	93.000		
			LF	0.000	0.00	
			180.56000	93.000		16,792.08
0305	603-10300	30 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			191.67000	0.000		0.00
0310	603-10360	36 Inch Corrugated Steel Pipe	32.000	32.000		
			LF	0.000	0.00	
			236.11000	32.000		7,555.52
0315	603-10480	48 Inch Corrugated Steel Pipe	31.000	31.000		
			LF	0.000	0.00	
			354.17000	31.000		10,979.27
0320	603-30018	18 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			472.22000	1.000		472.22

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	603-30024	24 Inch Steel End Section	3.000	3.000		
			EACH	0.000	0.00	
			531.25000	3.000		1,593.75
0330	603-30030	30 Inch Steel End Section	0.000	0.000		
			EACH	0.000	0.00	
			590.28000	0.000		0.00
0335	603-30036	36 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			661.11000	2.000		1,322.22
0340	603-30048	48 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			708.33000	1.000		708.33
0345	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	88.000	88.000		
			LF	0.000	0.00	
			32.22000	88.000		2,835.36
0350	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,541.11000	1.000		1,541.11
0355	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			2,816.67000	1.000		2,816.67
0360	607-60620	*Road Closure Gate	1.000	1.000		
			EACH	0.000	0.00	
			16,666.67000	1.000		16,666.67
0365	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			13.89000	0.000		0.00
0370	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			15.56000	0.000		0.00
0375	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			17.78000	0.000		0.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	613-01200	*2 Inch Electrical Conduit (Plastic)	757.000	757.000		
			LF	0.000	0.00	
			12.06000	757.000		9,129.42
0381	612-00041	Delin (Flex) (Ty I)	56.000	0.000		
			EACH	56.000	1,344.00	
			24.00000	56.000		1,344.00
0382	612-00042	Delin (Flex) (Ty II)	100.000	0.000		
			EACH	100.000	2,400.00	
			24.00000	100.000		2,400.00
0383	612-00043	Delin (Flex) (Ty III)	21.000	0.000		
			EACH	21.000	504.00	
			24.00000	21.000		504.00
0385	613-07034	*Pull Box (24"x36"x18")	4.000	4.000		
			EACH	0.000	0.00	
			1,222.22000	4.000		4,888.88
0390	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,555.56000	1.000		7,555.56
0395	613-40010	*Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			1,222.22000	3.000		3,666.66
0400	614-00011	*Sign Panel (Class I)	98.000	81.000		
			SF	17.000	226.61	
			13.33000	98.000		1,306.34
0405	614-00012	*Sign Panel (Class II)	592.000	628.000		
			SF	-36.000	-655.92	
			18.22000	592.000		10,786.24
0410	614-00200	*Steel Sign Post (U-2)	0.000	0.000		
			LF	0.000	0.00	
			13.33000	0.000		0.00
0415	614-00220	*Steel Sign Post (2.5x2.5 Inch Tubing)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	9.000		
			EACH	0.000	0.00	
			205.56000	9.000		1,850.04
0425	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	49.000	49.000		
			EACH	0.000	0.00	
			388.89000	49.000		19,055.61
0430	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	11.000	11.000		
			EACH	0.000	0.00	
			222.22000	11.000		2,444.42
0435	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	3.000	3.000		
			EACH	0.000	0.00	
			427.78000	3.000		1,283.34
0440	614-80385	*Rumble Strip	21,901.000	21,901.000		
			LF	0.000	0.00	
			0.13000	21,901.000		2,847.13
0460	621-00450	*Detour Pavement	0.000	0.000		
			SY	0.000	0.00	
			33.33000	0.000		0.00
0465	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			41,777.78000	1.000		41,777.78
0466	625-00001	Const Surveying (Hour)	118.000	118.000		
			HOUR	0.000	0.00	
			165.00000	118.000		19,470.00
0470	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			225,052.73000	1.000		225,052.73
0475	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			8,038.89000	1.000		8,038.89
0480	627-00008	*Modified Epoxy Pavement Marking	230.000	230.000		
			GAL	0.000	0.00	
			105.56000	230.000		24,278.80

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	0.000	0.000		
			GAL	0.000	0.00	
			183.33000	0.000		0.00
0490	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,086.000	1,085.800		
			GAL	0.200	6.67	
			33.33000	1,086.000		36,196.38
0495	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	26.000	26.000		
			SF	0.000	0.00	
			20.00000	26.000		520.00
0500	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	598.000	598.000		
			SF	0.000	0.00	
			20.00000	598.000		11,960.00
0505	630-00000	*Flagging	3,364.000	3,357.000		
			HOUR	7.000	167.23	
			23.89000	3,364.000		80,365.96
0510	630-00007	*Traffic Control Inspection	47.000	49.000		
			DAY	-2.000	-177.78	
			88.89000	47.000		4,177.83
0515	630-00012	*Traffic Control Management	152.000	156.000		
			DAY	-4.000	-5,333.32	
			1,333.33000	152.000		202,666.16
0520	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	19.800		
			EACH	2.200	26.88	
			12.22000	22.000		268.84
0525	630-80342	*Construction Traffic Sign (Panel Size B)	109.000	98.100		
			EACH	10.900	133.20	
			12.22000	109.000		1,331.98
0530	630-80355	*Portable Message Sign Panel	7.000	6.300		
			EACH	0.700	7,777.78	
			11,111.11000	7.000		77,777.77
0535	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	5.400		
			EACH	0.600	666.67	
			1,111.11000	6.000		6,666.66

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	630-80360	*Drum Channelizing Device	215.000	187.200		
			EACH	27.800	308.86	
			11.11000	215.000		2,388.65
0545	630-80370	Concrete Barrier (Temporary)	8,734.000	7,860.600		
			LF	873.400	39,425.28	
			45.14000	8,734.000		394,252.76
0550	630-80380	*Traffic Cone	500.000	450.000		
			EACH	50.000	55.50	
			1.11000	500.000		555.00
0555	630-85010	Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			3,135.00000	0.000		0.00
0560	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70012	F/A Asphalt Pavement Incentive	-9,549.470	0.000		
			F A	-9,549.470	-9,549.47	
			1.00000	-9,549.470		-9,549.47
0575	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70018	F/A Roadway Smoothness Incentive	20,585.950	0.000		
			F A	20,585.950	20,585.95	
			1.00000	20,585.950		20,585.95
0585	700-70019	F/A Asphalt Cement Cost Adjustment	-179.700	-179.700		
			F A	0.000	0.00	
			1.00000	-179.700		-179.70
0590	700-70023	F/A On-The-Job Trainee	2,560.000	0.000		
			F A	2,560.000	2,560.00	
			1.00000	2,560.000		2,560.00

CONTID: C20962
 PCN: 20962-BID
 PROJECT: SHE160A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 02/08/2018
 10:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 4,932,881.51 \$	128,624.15 \$ 4,932,881.51
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0445	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0450	620-00011	Field Laboratory (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0455	620-00020	Sanitary Facility	2.000	1.000		
			EACH	1.000	2,000.00	
			2,000.00000	2.000		4,000.00
			CAT 0400	CURRENT AMT	\$ 54,000.00 \$	2,000.00 \$ 54,000.00
PROJECT TOTAL			CURRENT AMT	\$ 4,986,881.51 \$	130,624.15 \$	4,986,881.51