

ESTIMATE SUMMARY

CONTID: C20964

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 20964-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 225.0 DAYS

TIME ALLOW: 9/4/2018 FIXED COMPLETION DAT

I25 S TRINIDAD RESURF & FRONTA

PERCENT TIME: 89.29

ORIG TIME ALLOW: 10/4/2018 FIXED COMPLETION DAT

PROJECT NO: IM025A-037

I25 S TRINIDAD RESURFACE & FRONTAGE ROAD

NAME OF ROAD:

PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR:

APC SOUTHERN CONSTRUCTION COMPANY, LLC

PAY PERIOD ENDING 08/08/2018

DATE TIME STARTED 12/27/2017

14802 W. 44th AVENUE

DATE LET 11/30/2017

DATE WORK BEGAN 04/02/2017

DATE AWARDED 12/06/2017

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/27/2017

DATE ACCEPTED

GOLDEN CO 80403 (303)279-6611

DATE NOTICE TO PROCEED 12/27/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,002,574.73 PARTICIPATING	\$ 5,455,354.38	\$ 423,881.94
AWARD PROJECT AMT: \$ 5,333,761.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 90.88% TOTAL EARNINGS	5,455,354.38	423,881.94
FUNDS AVAILABLE: \$ 547,220.35 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	423,881.94
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-80,006.42	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	423,881.94
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	423,881.94
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 423,881.94

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			8,509.68000	1.000		8,509.68
0010	202-00000	*Removal of Structures and Obstructions	1.000	0.000		
			L S	0.000	0.00	
			710.50000	0.000		0.00
0015	202-00023	*Removal of Embankment Protector Type 3	3.000	0.000		
			EACH	0.000	0.00	
			456.75000	0.000		0.00
0020	202-00024	*Removal of Embankment Protector Type 5	10.000	0.000		
			EACH	0.000	0.00	
			477.05000	0.000		0.00
0025	202-00090	*Removal of Delineator	475.000	425.000		
			EACH	0.000	0.00	
			5.10000	425.000		2,167.50
0030	202-00170	Grinding And Texturing Concrete Pavement	280.000	183.000		
			SY	0.000	0.00	
			25.00000	183.000		4,575.00
0033	202-00201	Rem Curb Curb Type 6 (Section M)(Concrete)	4,962.000	4,962.000		
			LF	0.000	0.00	
			11.64000	4,962.000		57,757.68
0035	202-00210	*Removal of Concrete Pavement	56.000	56.000		
			SY	0.000	0.00	
			26.79000	56.000		1,500.24
0040	202-00220	*Removal of Asphalt Mat	49.000	49.000		
			SY	0.000	0.00	
			7.00000	49.000		343.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	270,912.000	270,912.000		
			SY	0.000	0.00	
			1.38000	270,912.000		373,858.56
0050	202-00810	*Removal of Ground Sign	2.000	1.000		
			EACH	0.000	0.00	
			178.50000	1.000		178.50

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00821	*Removal of Sign Panel	13.000	11.000		
			EACH	0.000	0.00	
			40.80000	11.000		448.80
0060	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0065	202-00895	Removal of Impact Attenuator	6.000	1.000		
			EACH	3.000	585.54	
			195.18000	4.000		780.72
0070	202-01130	*Removal of Guardrail Type 3	12,534.000	2,000.000		
			LF	9,072.000	37,558.08	
			4.14000	11,072.000		45,838.08
0075	202-01170	*Removal of Guardrail Type 7	60.000	60.000		
			LF	0.000	0.00	
			60.90000	60.000		3,654.00
0080	202-01300	*Removal of End Anchorage	43.000	4.000		
			EACH	30.000	6,363.00	
			212.10000	34.000		7,211.40
0085	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			4,139.70000	0.000		0.00
0090	203-00010	Unclassified Excavation (Complete In Place)	555.000	555.000		
			CY	0.000	0.00	
			13.15000	555.000		7,298.25
0095	203-00060	Embankment Material (Complete In Place)	5.000	5.000		
			CY	0.000	0.00	
			250.00000	5.000		1,250.00
0100	206-00510	*Filter Material (Class A)	357.000	357.000		
			CY	0.000	0.00	
			59.89000	357.000		21,380.73
0105	207-00205	Topsoil	305.000	305.000		
			CY	0.000	0.00	
			27.74000	305.000		8,460.70

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	208-00008	Erosion Log Type 2 (12 Inch)	410.000	410.000		
			LF	0.000	0.00	
			5.00000	410.000		2,050.00
0115	208-00009	Erosion Log Type 2 (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0120	208-00035	Aggregate Bag	845.000	845.000		
			LF	0.000	0.00	
			10.00000	845.000		8,450.00
0125	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,522.50000	1.000		1,522.50
0130	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	150.000	84.000		
			HOUR	20.000	2,000.00	
			100.00000	104.000		10,400.00
0145	208-00207	Erosion Control Management	29.000	16.000		
			DAY	4.000	400.00	
			100.00000	20.000		2,000.00
0150	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			122.40000	0.000		0.00
0155	210-04020	*Modify Inlet	4.000	4.000		
			EACH	0.000	0.00	
			1,776.25000	4.000		7,105.00
0160	210-04030	*Modify Guardrail	1,300.000	200.000		
			LF	175.000	2,395.75	
			13.69000	375.000		5,133.75

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0170	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	155.000	155.000		
			SY	0.000	0.00	
			10.00000	155.000		1,550.00
0175	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0180	304-06007	Aggregate Base Course (Class 6)	20.000	20.000		
			CY	0.000	0.00	
			50.00000	20.000		1,000.00
0185	304-08002	Aggregate Base Course (Shoulder Material)	2,622.000	2,622.000		
			CY	0.000	0.00	
			41.90000	2,622.000		109,861.80
0190	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	250.000	25.790		
			TON	0.000	0.00	
			128.37000	25.790		3,310.66
0195	403-34821	Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	37,471.080	37,471.080		
			TON	0.000	0.00	
			81.26000	37,471.080		3,044,899.96
0196	210-04000	Adj Structure	5.000	5.000		
			EACH	0.000	0.00	
			2,000.00000	5.000		10,000.00
0200	411-10255	Emulsified Asphalt (Slow-Setting)	21,261.000	21,261.000		
			GAL	0.000	0.00	
			3.09000	21,261.000		65,696.49
0205	420-00102	*Geotextile (Erosion Control) (Class 1)	11.000	11.000		
			SY	0.000	0.00	
			35.53000	11.000		390.83
0210	420-00114	*Geotextile (Drainage) (Class 3)	2,773.000	2,773.000		
			SY	0.000	0.00	
			3.05000	2,773.000		8,457.65

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0215	506-00212	*Riprap (12 Inch)	13.000		3.000		
			CY		0.000	0.00	
				431.38000	3.000		1,294.14
0220	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	5.000		0.000		
			TON		0.000	0.00	
				700.00000	0.000		0.00
0225	601-04000	*Concrete Class E	33.000		33.000		
			CY		0.000	0.00	
				680.05000	33.000		22,441.65
0230	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	64.000		64.000		
			LF		0.000	0.00	
				157.33000	64.000		10,069.12
0235	603-05018	*18 Inch Reinforced Concrete End Section	1.000		1.000		
			EACH		0.000	0.00	
				1,725.50000	1.000		1,725.50
0240	603-10180	*18 Inch Corrugated Steel Pipe	10.000		10.000		
			LF		0.000	0.00	
				268.98000	10.000		2,689.80
0245	603-30012	*12 Inch Steel End Section	1.000		0.000		
			EACH		0.000	0.00	
				507.50000	0.000		0.00
0250	604-13005	*Inlet Type 13 (5 Foot)	1.000		1.000		
			EACH		0.000	0.00	
				4,263.00000	1.000		4,263.00
0255	604-51012	*12 Inch Slotted Pipe Inlet	14.000		14.000		
			LF		0.000	0.00	
				395.85000	14.000		5,541.90
0260	604-51018	*18 Inch Slotted Pipe Inlet	19.000		19.000		
			LF		0.000	0.00	
				426.30000	19.000		8,099.70
0265	605-00080	*8 Inch Perforated Pipe Underdrain	2,285.000		2,269.000		
			LF		0.000	0.00	
				30.96000	2,269.000		70,248.24

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	606-00301	Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			20.60000	0.000		0.00
0271	606-00301	*Guardrail Type 3 (6-3 Post Spacing) MGS Price vs Old Standard Price	15,460.000	3,681.000		
			LF	10,214.000	255,350.00	
			25.00000	13,895.000		347,375.00
0275	606-00710	*Guardrail Type 7 (Style CA)	60.000	60.000		
			LF	0.000	0.00	
			223.30000	60.000		13,398.00
0276	900-00006	Added Item (Dollar)/	1.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0280	606-01340	*End Anchorage Type 3D	21.000	0.000		
			EACH	12.000	13,356.24	
			1,113.02000	12.000		13,356.24
0285	606-01370	Transition Type 3G	0.000	0.000		
			EACH	0.000	0.00	
			1,796.79000	0.000		0.00
0286	606-01370	*Transition Type 3G Unit price for 2018 Standard	3.000	0.000		
			EACH	2.000	6,124.00	
			3,062.00000	2.000		6,124.00
0290	606-01380	Transition Type 3H	0.000	0.000		
			EACH	0.000	0.00	
			1,035.25000	0.000		0.00
0291	606-01380	*Transition Type 3H MGS Unit Price not Old Standard	3.000	0.000		
			EACH	3.000	4,005.00	
			1,335.00000	3.000		4,005.00
0295	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,233.21000	0.000		0.00
0300	606-01460	*Median Terminal	5.000	0.000		
			EACH	3.000	13,095.66	
			4,365.22000	3.000		13,095.66

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0305	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,432.08000	0.000		0.00
0310	606-02005	*End Anchorage (Flared)	20.000	1.000		
			EACH	16.000	29,831.36	
			1,864.46000	17.000		31,695.82
0315	606-20014	*Tensioned Cable Barrier (TL-4)	530.000	0.000		
			LF	0.000	0.00	
			25.15000	0.000		0.00
0320	606-21010	*End Anchorage (Tensioned Cable Barrier)	2.000	0.000		
			EACH	0.000	0.00	
			11,146.36000	0.000		0.00
0325	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0330	609-60011	Curb Type 6 (Section M)	47.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0335	609-70040	*Curb (Composite Material)	5,216.000	2,185.000		
			LF	0.000	0.00	
			5.66000	2,185.000		12,367.10
0340	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			22.44000	0.000		0.00
0345	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			24.48000	0.000		0.00
0350	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			24.48000	0.000		0.00
0355	612-00041	*Delineator (Flexible) (Type I)	495.000	495.000		
			EACH	0.000	0.00	
			66.30000	495.000		32,818.50

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	612-00042	*Delineator (Flexible) (Type II)	100.000	15.000		
			EACH	0.000	0.00	
			71.40000	15.000		1,071.00
0365	612-00043	*Delineator (Flexible) (Type III)	100.000	86.000		
			EACH	0.000	0.00	
			71.40000	86.000		6,140.40
0370	613-01200	*2 Inch Electrical Conduit (Plastic)	80.000	0.000		
			LF	0.000	0.00	
			24.48000	0.000		0.00
0375	613-07000	*Pull Box (Special)	0.000	0.000		
			EACH	0.000	0.00	
			892.50000	0.000		0.00
0380	613-07023	*Pull Box (24"x36"x24")	1.000	0.000		
			EACH	0.000	0.00	
			1,045.50000	0.000		0.00
0385	614-00011	*Sign Panel (Class I)	22.000	18.000		
			SF	0.000	0.00	
			22.44000	18.000		403.92
0390	614-00012	*Sign Panel (Class II)	158.000	158.000		
			SF	0.000	0.00	
			24.48000	158.000		3,867.84
0395	614-00013	*Sign Panel (Class III)	28.000	0.000		
			SF	0.000	0.00	
			35.70000	0.000		0.00
0400	614-00220	*Steel Sign Post (2.5x2.5 Inch Tubing)	42.000	0.000		
			LF	0.000	0.00	
			12.24000	0.000		0.00
0405	614-72875	*Loop Detector Wire	1,650.000	0.000		
			LF	976.000	10,452.96	
			10.71000	976.000		10,452.96
0410	614-73005	*Piezo (Electric) (Class II)	6.000	0.000		
			EACH	4.000	12,852.00	
			3,213.00000	4.000		12,852.00

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0415	614-80391	*Rumble Strip (Grinding)(Asphalt)	73,584.000	73,584.000		
			LF	0.000	0.00	
			0.06000	73,584.000		4,415.04
0420	614-86733	*Weigh-In-Motion Station (Type III)	1.000	0.000		
			L S	0.000	0.00	
			144,330.00000	0.000		0.00
0425	615-00150	Embankment Protector (Special)	13.000	0.000		
			EACH	0.000	0.00	
			334.95000	0.000		0.00
0430	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0435	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			250,000.00000	1.000		250,000.00
0440	626-01103	Public Information Services (Tier III)	1.000	0.501		
			L S	0.167	2,171.00	
			13,000.00000	0.668		8,684.00
0445	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	546.000	0.000		
			GAL	0.000	0.00	
			111.65000	0.000		0.00
0450	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,802.800	1,802.800		
			GAL	0.000	0.00	
			55.83000	1,802.800		100,650.32
0455	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	5,077.000	3,677.000		
			SF	0.000	0.00	
			14.21000	3,677.000		52,250.17
0460	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	236.000	0.000		
			SF	0.000	0.00	
			37.56000	0.000		0.00
0465	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	120.000	0.000		
			SF	0.000	0.00	
			25.38000	0.000		0.00

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0470	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	572.000	0.000		
		SF		0.000	0.00	
			16.75000	0.000		0.00
0475	630-00000	*Flagging	3,000.000	2,185.000		
		HOURLY		385.000	8,327.55	
			21.63000	2,570.000		55,589.10
0480	630-00007	*Traffic Control Inspection	54.000	26.000		
		DAY		10.000	1,493.50	
			149.35000	36.000		5,376.60
0485	630-00012	*Traffic Control Management	115.000	64.000		
		DAY		18.000	17,520.30	
			973.35000	82.000		79,814.70
0490	630-80001	*Flashing Beacon (Portable)	8.000	7.200		
		EACH		0.000	0.00	
			515.00000	7.200		3,708.00
0495	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	1.800		
		EACH		0.000	0.00	
			154.50000	1.800		278.10
0500	630-80341	*Construction Traffic Sign (Panel Size A)	31.000	27.900		
		EACH		0.000	0.00	
			10.30000	27.900		287.37
0505	630-80342	*Construction Traffic Sign (Panel Size B)	100.000	90.000		
		EACH		0.000	0.00	
			15.45000	90.000		1,390.50
0510	630-80343	*Construction Traffic Sign (Panel Size C)	34.000	30.600		
		EACH		0.000	0.00	
			15.45000	30.600		472.77
0515	630-80355	*Portable Message Sign Panel	4.000	3.600		
		EACH		0.000	0.00	
			6,180.00000	3.600		22,248.00
0520	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	2.700		
		EACH		0.000	0.00	
			4,120.00000	2.700		11,124.00

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0525	630-80360	*Drum Channelizing Device	100.000	90.000		
			EACH	0.000	0.00	
			10.30000	90.000		927.00
0530	630-80363	*Drum Channelizing Device (With Light) (Flashing)	33.000	29.700		
			EACH	0.000	0.00	
			20.60000	29.700		611.82
0535	630-80380	*Traffic Cone	400.000	346.500		
			EACH	0.000	0.00	
			1.03000	346.500		356.90
0540	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			36,050.00000	1.800		64,890.00
0545	700-70010	F/A Minor Contract Revisions	5,840.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70016	F/A Fuel Cost Adjustment	9,000.000	8,405.650		
			F A	0.000	0.00	
			1.00000	8,405.650		8,405.65
0560	700-70018	F/A Roadway Smoothness Incentive	83,021.170	83,021.170		
			F A	0.000	0.00	
			1.00000	83,021.170		83,021.17
0565	700-70019	F/A Asphalt Cement Cost Adjustment	-5,181.480	-5,181.480		
			F A	0.000	0.00	
			1.00000	-5,181.480		-5,181.48
0570	700-70023	F/A On-The-Job Trainee	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00
0575	700-70025	F/A Quality Incentive Payment	45,679.780	45,679.780		
			F A	0.000	0.00	
			1.00000	45,679.780		45,679.78

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 13
 ESTIMATE RUN 08/08/2018
 16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 5,827,438.42 \$	423,881.94 \$ 5,280,937.48
CAT NO0300 STRUCTURES						
0590	202-00453	*Removal of Portions of Present Structure (Class 2)	211.000	211.000		
			SY	0.000	0.00	
			294.35000	211.000		62,107.85
0595	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			659.75000	0.000		0.00
0600	202-00503	*Removal of Portions of Present Structure	19.000	19.000		
			SY	0.000	0.00	
			365.40000	19.000		6,942.60
0605	601-06100	Concrete (Patching)	0.000	0.000		
			CY	0.000	0.00	
			53.29000	0.000		0.00
0606	601-06100	*Concrete (Patching)	23.000	22.500		
			CY	0.000	0.00	
			1,438.83000	22.500		32,373.68
0610	601-51005	*Galvanic Anodes	622.000	622.000		
			EACH	0.000	0.00	
			30.96000	622.000		19,257.12
0615	602-00000	*Reinforcing Steel	171.000	171.000		
			LB	0.000	0.00	
			10.15000	171.000		1,735.65

			CAT 0300	CURRENT AMT	\$ 123,136.31 \$	0.00 \$ 122,416.90
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0620	620-00002	*Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00

CONTID: C20964
 PCN: 20964-BID
 PROJECT: IM025A-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/08/2018

ESTIMATE NO: 0004

16:08:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0625	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0630	620-00020	*Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			7,500.00000	2.000		15,000.00

		CAT 0400	CURRENT AMT	\$ 52,000.00	\$ 0.00	\$ 52,000.00

		PROJECT TOTAL	CURRENT AMT	\$ 6,002,574.73	\$ 423,881.94	\$ 5,455,354.38