

ESTIMATE SUMMARY

CONTID: C21088-COMBO ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 21088-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 25.0 DAYS TIME ALLOW: 220 WORK DAYS
 PR SH-7 FLOOD (PH II),EP - JCT PERCENT TIME: 11.36 ORIG TIME ALLOW: 220 WORK DAYS

PROJECT NO: ER007A-026
 PR SH-7 FLOOD (PH II),EP - JCT

NAME OF ROAD:

PROJECT COUNTIES: LARIMER BOULDER, REGION 4

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. PAY PERIOD ENDING 06/22/2018 DATE TIME STARTED 05/14/2018
 385 Interlocken Crescent #900 DATE LET 03/01/2018 DATE WORK BEGAN 05/14/2018
 DATE AWARDED 04/02/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/26/2018 DATE ACCEPTED
 Broomfield CO 80021 (720)494-8095 DATE NOTICE TO PROCEED 05/14/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,856,876.09 PARTICIPATING	\$ 31,769.50	\$ 31,769.50
AWARD PROJECT AMT: \$ 12,889,175.73 NON-PARTICIPATING	31,000.00	31,000.00
PERCENT COMPLETE: 1.07% TOTAL EARNINGS	62,769.50	62,769.50
FUNDS AVAILABLE: \$ 5,794,106.59 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	62,769.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,883.09	-1,883.09
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	60,886.41
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	60,886.41
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 60,886.41

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21088-COMBO
 PCN: 21088-BID
 PROJECT: ER007A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 07/03/2018

09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	0.200	0.000		
			L S	0.000	0.00	
			211,500.00000	0.000		0.00
0010	202-00010	*Removal of Tree	100.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0015	202-00015	Removal of Headwall	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0020	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0025	202-00035	*Removal of Pipe	126.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0030	202-00037	*Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0035	202-00220	*Removal of Asphalt Mat	9,024.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0040	202-00240	*Removal of Asphalt Mat (Planing)	201,990.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0045	202-00250	Removal of Pavement Marking	37,500.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
0050	202-04002	Clean Culvert	22.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0055	203-00010	*Unclassified Excavation (Complete In Place)	3,657.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21088-BID
 PROJECT: ER007A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01510	Backhoe	40.000	0.000		
			97.00000	0.000	0.00	0.00
0065	203-01550	Dozing	40.000	0.000		
			103.00000	0.000	0.00	0.00
0070	203-01597	*Potholing	50.000	0.000		
			303.00000	0.000	0.00	0.00
0075	203-02300	Rock Scaler	230.000	0.000		
			280.00000	0.000	0.00	0.00
0080	203-02330	Laborer	40.000	0.000		
			35.00000	0.000	0.00	0.00
0085	206-00000	*Structure Excavation	273.000	0.000		
			25.00000	0.000	0.00	0.00
0090	206-00100	Structure Backfill (Class 1)	108.000	0.000		
			36.00000	0.000	0.00	0.00
0095	206-00510	Filter Material (Class A)	444.000	0.000		
			60.00000	0.000	0.00	0.00
0100	206-01781	Shoring (Area 1)	1.000	0.000		
			65,000.00000	0.000	0.00	0.00
0105	207-00700	Topsoil (Onsite)-(Pilot Program ONLY)	427.000	0.000		
			15.00000	0.000	0.00	0.00
0110	207-00703	Topsoil (Wetland) - (Pilot Program ONLY)	4.000	0.000		
			15.00000	0.000	0.00	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	207-00704	Subgrade Soil Preparation - (Pilot Program ONLY)	5,417.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0120	208-00002	*Erosion Log Type 1 (12 Inch)	900.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0125	208-00023	*Erosion Log (Type 3)(12 Inch)	80.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0130	208-00041	Rock Check Dam	22.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0135	208-00045	*Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0140	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOOR	0.000	0.00	
			36.00000	0.000		0.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOOR	0.000	0.00	
			65.00000	0.000		0.00
0155	208-00207	Erosion Control Management	55.000	0.000		
			DAY	1.000	25.00	
			25.00000	1.000		25.00
0160	210-00500	Rebuild Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0165	212-00700	*Organic Fertilizer - (Pilot Program ONLY)	499.000	0.000		
			LB	0.000	0.00	
			0.30000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21088-BID
 PROJECT: ER007A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	212-00702	*Biotic Soil Amendments (Hydraulically Applied) - (Pilot Pro	3,896.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0175	212-00703	*Humate - (Pilot Program ONLY)	277.000	0.000		
			LB	0.000	0.00	
			0.27000	0.000		0.00
0180	212-00704	*Mycorrhizae - (Pilot Program ONLY)	11.000	0.000		
			LB	0.000	0.00	
			10.00000	0.000		0.00
0185	212-00707	*Seeding (Native) Hydraulic - (Pilot Program ONLY)	1.100	0.000		
			ACRE	0.000	0.00	
			523.00000	0.000		0.00
0190	213-00012	*Spray-on Mulch Blanket	0.900	0.000		
			ACRE	0.000	0.00	
			2,580.00000	0.000		0.00
0195	214-01010	*Brush Layer Cutting	47.000	0.000		
			EACH	0.000	0.00	
			3.10000	0.000		0.00
0200	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	2,042.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0205	240-00010	Removal of Nests	4.000	0.000		
			HOURL	0.000	0.00	
			109.00000	0.000		0.00
0210	304-06000	Aggregate Base Course (Class 6)	39.000	0.000		
			TON	0.000	0.00	
			38.00000	0.000		0.00
0215	304-09014	Aggregate Base Course (Special)	3,813.000	0.000		
			TON	0.000	0.00	
			33.00000	0.000		0.00
0220	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,071.000	0.000		
			TON	0.000	0.00	
			157.50000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	403-34731	Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	28,000.000	0.000		
			TON	0.000	0.00	
			92.40000	0.000		0.00
0230	420-00104	Geotextile (Erosion Control) (Class 3)	32.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0235	506-00218	Riprap (18 Inch)	70.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0240	506-00409	Soil Riprap (9 Inch)	631.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0245	506-00412	Soil Riprap (12 Inch)	881.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0250	601-03050	Concrete Class D (Wall)	32.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0255	602-00020	Reinforcing Steel (Epoxy Coated)	268.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0260	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	60.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0265	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	342.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0270	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	68.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0275	603-05036	36 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21088-BID
 PROJECT: ER007A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	603-05042	42 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0285	603-10240	24 Inch Corrugated Steel Pipe	12.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0290	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0295	604-00510	Inlet Type D (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0300	604-16005	Inlet Type 16 (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			8,600.00000	0.000		0.00
0305	607-11525	*Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0310	621-00450	Detour Pavement	1,000.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0315	625-00000	*Construction Surveying	0.400	0.000		
			L S	0.040	8,400.00	
			210,000.00000	0.040		8,400.00
0320	626-00000	*Mobilization	0.400	0.000		
			L S	0.000	0.00	
			884,500.00000	0.000		0.00
0325	626-01103	*Public Information Services (Tier III)	0.400	0.000		
			L S	0.030	600.00	
			20,000.00000	0.030		600.00
0330	627-00008	Modified Epoxy Pavement Marking	882.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	627-00013	Pavement Marking Paint (High Build)	705.000	0.000		
			GAL	0.000	0.00	
			39.00000	0.000		0.00
0340	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,392.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0345	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,205.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0350	630-00000	*Flagging	9,000.000	0.000		
			HOUR	366.000	10,065.00	
			27.50000	366.000		10,065.00
0355	630-00007	*Traffic Control Inspection	44.000	0.000		
			DAY	6.000	1,080.00	
			180.00000	6.000		1,080.00
0360	630-00012	*Traffic Control Management	110.000	0.000		
			DAY	6.500	4,225.00	
			650.00000	6.500		4,225.00
0365	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.500	680.00	
			1,360.00000	0.500		680.00
0370	630-80338	*Barricade (Type 3 M-D) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			616.00000	0.000		0.00
0375	630-80341	*Construction Traffic Sign (Panel Size A)	85.000	0.000		
			EACH	5.500	258.50	
			47.00000	5.500		258.50
0380	630-80342	*Construction Traffic Sign (Panel Size B)	45.000	0.000		
			EACH	6.000	372.00	
			62.00000	6.000		372.00
0385	630-80343	*Construction Traffic Sign (Panel Size C)	15.000	0.000		
			EACH	1.000	98.00	
			98.00000	1.000		98.00

CONTID: C21088-COMBO
 PCN: 21088-BID
 PROJECT: ER007A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	630-80350	*Vertical Panel	50.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0395	630-80355	*Portable Message Sign Panel	5.000	0.000		
			EACH	1.000	5,642.00	
			5,642.00000	1.000		5,642.00
0400	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	6.500	234.00	
			36.00000	6.500		234.00
0405	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0410	630-80370	Concrete Barrier (Temporary)	1,200.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0415	630-80380	*Traffic Cone	135.000	0.000		
			EACH	15.000	90.00	
			6.00000	15.000		90.00
0420	630-80401	Delineator (Type I) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0425	630-80402	Delineator (Type II) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0430	630-80403	Delineator (Type III) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0435	630-85020	*Mobile Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			43,590.00000	0.000		0.00
0440	630-86810	*Traffic Signal (Temporary)	5.000	0.000		
			EACH	0.000	0.00	
			3,590.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	700-70010	F/A Minor Contract Revisions	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70012	F/A Asphalt Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70018	F/A Roadway Smoothness Incentive	140,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70019	F/A Asphalt Cement Cost Adjustment	126,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70023	F/A On-The-Job Trainee	1,920.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70031	F/A Interim Surface Repair	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70230	F/A Communication Lines	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	700-70594	F/A DRB Standing Committee	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,825,876.09 \$	31,769.50 \$ 31,769.50

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0505	620-00005	Field Office (Special)	0.400	0.000		
			EACH	0.400	20,000.00	
			50,000.00000	0.400		20,000.00
0510	620-00012	Field Laboratory (Class 2)	0.400	0.000		
			EACH	0.400	10,000.00	
			25,000.00000	0.400		10,000.00
0515	620-00020	Sanitary Facility	0.400	0.000		
			EACH	0.400	1,000.00	
			2,500.00000	0.400		1,000.00
			CAT 0400	CURRENT AMT	\$ 31,000.00 \$	31,000.00 \$ 31,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,856,876.09 \$	62,769.50 \$ 62,769.50

ESTIMATE SUMMARY

 CONTID: C21088-COMBO ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 21089-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 25.0 DAYS TIME ALLOW: 220 WORK DAYS
 PR SH-7 FLOOD (PH II),EP - JCT PERCENT TIME: 11.36 ORIG TIME ALLOW: 220 WORK DAYS

PROJECT NO: STA007A-025
 SH-7 NON FLOOD, SHO (PH II),EP

NAME OF ROAD:

PROJECT COUNTIES: LARIMER BOULDER, REGION 4

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. PAY PERIOD ENDING 06/22/2018 DATE TIME STARTED 05/14/2018
 385 Interlocken Crescent #900 DATE LET 03/01/2018 DATE WORK BEGAN 05/14/2018
 DATE AWARDED 04/02/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/26/2018 DATE ACCEPTED
 Broomfield CO 80021 (720)494-8095 DATE NOTICE TO PROCEED 05/14/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,959,255.14 PARTICIPATING	\$ 273,164.50	\$ 273,164.50
AWARD PROJECT AMT: \$ 12,889,175.73 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.43% TOTAL EARNINGS	273,164.50	273,164.50
FUNDS AVAILABLE: \$ 7,686,090.64 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	273,164.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,194.93	-8,194.93
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	264,969.57
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	264,969.57
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 264,969.57

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	0.800	0.000		
			L S	0.120	25,380.00	
			211,500.00000	0.120		25,380.00
0010	202-00010	*Removal of Tree	1,434.000	0.000		
			EACH	471.000	117,750.00	
			250.00000	471.000		117,750.00
0015	202-00015	Removal of Headwall	12.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0020	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0025	202-00035	*Removal of Pipe	2,507.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0030	202-00037	*Removal of End Section	68.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0035	202-00090	Removal of Delineator	1,000.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0040	202-00200	*Removal of Sidewalk	398.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0045	202-00203	*Removal of Curb and Gutter	1,134.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0050	202-00206	*Removal of Concrete Curb Ramp	268.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0055	202-00220	*Removal of Asphalt Mat	4,595.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00240	*Removal of Asphalt Mat (Planing)	43,899.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0065	202-00250	Removal of Pavement Marking	26,500.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
0070	202-00810	Removal of Ground Sign	289.000	0.000		
			EACH	2.000	72.00	
			36.00000	2.000		72.00
0075	202-00821	Removal of Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0080	202-01000	Removal of Fence	530.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0085	202-01130	Removal of Guardrail Type 3	1,222.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0090	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0095	203-00010	*Unclassified Excavation (Complete In Place)	41,390.000	0.000		
			CY	3,792.000	37,920.00	
			10.00000	3,792.000		37,920.00
0100	203-00100	Muck Excavation	351.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
0105	203-00400	*Rock Excavation	4,650.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0110	203-00440	Rock Excavation (Special)	200.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01510	Backhoe	100.000	0.000		
			HOOR	0.000	0.00	
			97.00000	0.000		0.00
0120	203-01550	Dozing	100.000	0.000		
			HOOR	0.000	0.00	
			103.00000	0.000		0.00
0125	203-01597	*Potholing	50.000	0.000		
			HOOR	1.500	454.50	
			303.00000	1.500		454.50
0130	203-02330	Laborer	100.000	0.000		
			HOOR	3.500	122.50	
			35.00000	3.500		122.50
0135	206-00000	*Structure Excavation	7,167.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0140	206-00065	Structure Backfill (Flow-Fill)	33.000	0.000		
			CY	0.000	0.00	
			420.00000	0.000		0.00
0145	206-00100	Structure Backfill (Class 1)	13,147.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0150	206-00360	Mechanical Reinforcement of Soil	0.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0155	206-00510	Filter Material (Class A)	993.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0160	207-00700	Topsoil (Onsite)-(Pilot Program ONLY)	13,554.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0165	207-00703	Topsoil (Wetland) - (Pilot Program ONLY)	516.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	207-00704	Subgrade Soil Preparation - (Pilot Program ONLY)	129,392.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0175	208-00002	*Erosion Log Type 1 (12 Inch)	22,645.000	0.000		
			LF	3,200.000	12,800.00	
			4.00000	3,200.000		12,800.00
0180	208-00023	*Erosion Log (Type 3)(12 Inch)	2,419.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0185	208-00041	Rock Check Dam	142.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0190	208-00045	*Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0195	208-00070	*Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	160.000	0.000		
			HOURL	3.000	108.00	
			36.00000	3.000		108.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	160.000	0.000		
			HOURL	0.000	0.00	
			65.00000	0.000		0.00
0210	208-00207	Erosion Control Management	165.000	0.000		
			DAY	3.000	75.00	
			25.00000	3.000		75.00
0215	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			120,000.00000	0.000		0.00
0220	210-00011	Reset Mailbox Structure (Type 1)	13.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00012	Reset Mailbox Structure (Type 2)	3.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0230	210-00013	Reset Mailbox Structure (Type 3)	3.000	0.000		
			EACH	0.000	0.00	
			559.00000	0.000		0.00
0235	210-00420	Reset Timbers	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0240	210-00500	Rebuild Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0245	210-00815	Reset Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0250	210-00827	Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0255	210-01000	Reset Fence	1,180.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0260	210-02900	Relay Riprap	12.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0265	210-04025	Modify Structure	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0270	212-00700	*Organic Fertilizer - (Pilot Program ONLY)	11,598.000	0.000		
			LB	0.000	0.00	
			0.30000	0.000		0.00
0275	212-00702	*Biotic Soil Amendments (Hydraulically Applied) - (Pilot Pro	90,708.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	212-00703	*Humate - (Pilot Program ONLY)	6,447.000	0.000		
			LB	0.000	0.00	
			0.27000	0.000		0.00
0285	212-00704	*Mycorrhizae - (Pilot Program ONLY)	269.000	0.000		
			LB	0.000	0.00	
			10.00000	0.000		0.00
0290	212-00707	*Seeding (Native) Hydraulic - (Pilot Program ONLY)	26.700	0.000		
			ACRE	0.000	0.00	
			523.00000	0.000		0.00
0295	213-00004	*Mulching (Weed Free Straw)	1.100	0.000		
			ACRE	0.000	0.00	
			879.00000	0.000		0.00
0300	213-00012	*Spray-on Mulch Blanket	26.500	0.000		
			ACRE	0.000	0.00	
			2,580.00000	0.000		0.00
0305	214-01010	*Brush Layer Cutting	7,960.000	0.000		
			EACH	0.000	0.00	
			3.10000	0.000		0.00
0310	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	45,827.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0315	240-00010	Removal of Nests	6.000	0.000		
			HOURL	0.000	0.00	
			109.00000	0.000		0.00
0320	304-06000	Aggregate Base Course (Class 6)	4,899.000	0.000		
			TON	0.000	0.00	
			38.00000	0.000		0.00
0325	304-09014	Aggregate Base Course (Special)	142.000	0.000		
			TON	0.000	0.00	
			33.00000	0.000		0.00
0330	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	465.000	0.000		
			TON	0.000	0.00	
			157.50000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	403-02000	Hot Mix Asphalt (Special)	1,933.000	0.000		
			TON	0.000	0.00	
			111.75000	0.000		0.00
0340	403-34731	Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	6,870.000	0.000		
			TON	0.000	0.00	
			92.40000	0.000		0.00
0345	420-00104	Geotextile (Erosion Control) (Class 3)	5,378.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0350	506-00010	Riprap (Special)	182.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0355	506-00218	Riprap (18 Inch)	407.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0360	506-00409	Soil Riprap (9 Inch)	1,613.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0365	506-00412	Soil Riprap (12 Inch)	1,214.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0370	506-00418	Soil Riprap (18 Inch)	347.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0375	601-03050	Concrete Class D (Wall)	128.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0380	602-00020	Reinforcing Steel (Epoxy Coated)	3,243.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0385	603-00036	Culvert Lining (36 Inch)	126.000	0.000		
			LF	0.000	0.00	
			480.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	603-00042	Culvert Lining (42 Inch)	131.000	0.000		
			LF	0.000	0.00	
			485.00000	0.000		0.00
0395	603-00048	Culvert Lining (48 Inch)	633.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
0400	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	681.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0405	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	663.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0410	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	617.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
0415	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	139.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0420	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	324.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0425	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	125.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0430	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	344.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0435	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	77.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0440	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In	366.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 07/03/2018

09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	603-05018	18 Inch Reinforced Concrete End Section	38.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0450	603-05024	24 Inch Reinforced Concrete End Section	27.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0455	603-05030	30 Inch Reinforced Concrete End Section	18.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0460	603-05036	36 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0465	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	6.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0470	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	12.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0475	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	4.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0480	603-10180	18 Inch Corrugated Steel Pipe	37.000	0.000		
			LF	0.000	0.00	
			81.00000	0.000		0.00
0485	603-10240	24 Inch Corrugated Steel Pipe	80.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0490	603-10480	48 Inch Corrugated Steel Pipe	70.000	0.000		
			LF	0.000	0.00	
			94.00000	0.000		0.00
0495	603-15018	18 Inch Equivalent Corrugated Steel Pipe Arch	8.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	603-30018	18 Inch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0505	603-30024	24 Inch Steel End Section	6.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0510	603-30036	36 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0515	603-31318	18 Inch Equivalent Arch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0520	603-50024	24 Inch Plastic Pipe	5.000	0.000		
			LF	0.000	0.00	
			132.00000	0.000		0.00
0525	603-70604	6x4 Foot Concrete Box Culvert (Precast)	150.000	0.000		
			LF	0.000	0.00	
			560.00000	0.000		0.00
0530	604-00305	Inlet Type C (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0535	604-00505	Inlet Type D (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0540	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0545	605-00060	6 Inch Perforated Pipe Underdrain	140.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0550	606-00301	Guardrail Type 3 (6-3 Post Spacing)	1,275.000	0.000		
			LF	0.000	0.00	
			64.50000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	606-02000	End Anchorage (Special)	2.000	0.000		
			EACH	0.000	0.00	
			970.00000	0.000		0.00
0560	606-02003	End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0565	606-02005	End Anchorage (Flared)	7.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0570	607-11455	Fence Wood	140.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0575	607-11525	*Fence (Plastic)	2,126.000	0.000		
			LF	1,456.000	4,368.00	
			3.00000	1,456.000		4,368.00
0580	608-00006	Concrete Sidewalk (6 Inch)	173.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0585	608-00010	Concrete Curb Ramp	748.000	0.000		
			SY	0.000	0.00	
			112.00000	0.000		0.00
0590	608-00015	Detectable Warnings	205.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0595	609-21010	Curb and Gutter Type 2 (Section I-B)	13.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0600	609-21020	Curb and Gutter Type 2 (Section II-B)	130.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0605	609-21021	Curb and Gutter Type 2 (Section II-M)	235.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	609-60011	Curb Type 6 (Section M)	6,410.000	0.000		
			LF	0.000	0.00	
			16.25000	0.000		0.00
0615	612-00010	Delineator (Special)	20.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0620	612-00101	Delineator (Drivable Concrete Installation) (Type I)	1,000.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00
0625	612-00102	Delineator (Drivable Concrete Installation) (Type II)	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0630	612-00103	Delineator (Drivable Concrete Installation) (Type III)	299.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0635	613-00306	3 Inch Electrical Conduit (Bored)	406.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0640	613-07001	Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0645	614-00011	Sign Panel (Class I)	1,115.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0650	614-00012	Sign Panel (Class II)	1,574.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0655	614-01512	Steel Sign Support (2-Inch Round)(Post)	1,736.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0660	614-01522	Steel Sign Support (2-Inch Round)(Socket)	158.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 07/03/2018
 09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	1,520.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0670	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	138.000	0.000		
			EACH	0.000	0.00	
			239.00000	0.000		0.00
0675	614-80004	Flashing Beacon (Special)	4.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0680	625-00000	*Construction Surveying	0.600	0.000		
			L S	0.050	10,500.00	
			210,000.00000	0.050		10,500.00
0685	626-00000	*Mobilization	0.600	0.000		
			L S	0.000	0.00	
			884,500.00000	0.000		0.00
0690	626-01103	*Public Information Services (Tier III)	0.600	0.000		
			L S	0.050	1,000.00	
			20,000.00000	0.050		1,000.00
0695	627-00003	Thermoplastic Pavement Marking (Inlaid)	369.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0700	627-00008	Modified Epoxy Pavement Marking	70.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00
0705	627-00013	Pavement Marking Paint (High Build)	235.000	0.000		
			GAL	0.000	0.00	
			39.00000	0.000		0.00
0710	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	241.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0715	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,176.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 07/03/2018

09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	630-00000	*Flagging	3,000.000	0.000		
			HOURLY	122.000	3,355.00	
			27.50000	122.000		3,355.00
0725	630-00001	*Pilot Car Operation	130.000	0.000		
			HOURLY	0.000	0.00	
			103.00000	0.000		0.00
0730	630-00007	*Traffic Control Inspection	44.000	0.000		
			DAY	6.000	1,080.00	
			180.00000	6.000		1,080.00
0735	630-00012	*Traffic Control Management	110.000	0.000		
			DAY	6.500	4,225.00	
			650.00000	6.500		4,225.00
0740	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.500	680.00	
			1,360.00000	0.500		680.00
0745	630-80338	*Barricade (Type 3 M-D) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			616.00000	0.000		0.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	85.000	0.000		
			EACH	5.500	258.50	
			47.00000	5.500		258.50
0755	630-80342	*Construction Traffic Sign (Panel Size B)	45.000	0.000		
			EACH	6.500	403.00	
			62.00000	6.500		403.00
0760	630-80343	*Construction Traffic Sign (Panel Size C)	15.000	0.000		
			EACH	1.500	147.00	
			98.00000	1.500		147.00
0765	630-80350	*Vertical Panel	50.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0770	630-80355	*Portable Message Sign Panel	5.000	0.000		
			EACH	1.000	5,642.00	
			5,642.00000	1.000		5,642.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	6.500	234.00	
			36.00000	6.500		234.00
0780	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0785	630-80380	*Traffic Cone	140.000	0.000		
			EACH	15.000	90.00	
			6.00000	15.000		90.00
0790	700-70010	F/A Minor Contract Revisions	180,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70012	F/A Asphalt Pavement Incentive	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70018	F/A Roadway Smoothness Incentive	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70019	F/A Asphalt Cement Cost Adjustment	54,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70023	F/A On-The-Job Trainee	2,880.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70031	F/A Interim Surface Repair	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21088-COMBO
 PCN: 21089-BID
 PROJECT: STA007A-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/03/2018

ESTIMATE NO: 0001

09:23:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	700-70230	F/A Communication Lines	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70594	F/A DRB Standing Committee	18,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 7,912,755.14 \$	226,664.50 \$ 226,664.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0850	620-00005	Field Office (Special)	0.600	0.000		
			EACH	0.600	30,000.00	
			50,000.00000	0.600		30,000.00
0855	620-00012	Field Laboratory (Class 2)	0.600	0.000		
			EACH	0.600	15,000.00	
			25,000.00000	0.600		15,000.00
0860	620-00020	Sanitary Facility	0.600	0.000		
			EACH	0.600	1,500.00	
			2,500.00000	0.600		1,500.00

			CAT 0400	CURRENT AMT	\$ 46,500.00 \$	46,500.00 \$ 46,500.00

			PROJECT TOTAL	CURRENT AMT	\$ 7,959,255.14 \$	273,164.50 \$ 273,164.50