

ESTIMATE SUMMARY

CONTID: C21146

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 21146-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 19.0 DAYS

TIME ALLOW:

155 WORK DAYS

SH 60 OVER THE SOUTH PLATTE RIVER

PERCENT TIME: 12.26

ORIG TIME ALLOW:

155 WORK DAYS

PROJECT NO:

FBR060A-022

SH 60 OVER THE SOUTH PLATTE RIVER

NAME OF ROAD:

PROJECT COUNTIES:

WELD

CONTRACTOR:

HAMILTON CONSTRUCTION CO.

P.O. BOX 659

PAY PERIOD ENDING

10/26/2018

DATE TIME STARTED 10/01/2018

DATE LET

07/12/2018

DATE WORK BEGAN 10/01/2018

DATE AWARDED

08/08/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/30/2018

DATE ACCEPTED

SPRINGFIELD

OR 97477

(541)746-2426

DATE NOTICE TO PROCEED

10/01/2018

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,957,749.95 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 6,391,749.95 NON-PARTICIPATING	123,017.00	123,017.00
PERCENT COMPLETE: 1.77% TOTAL EARNINGS	123,017.00	123,017.00
FUNDS AVAILABLE: \$ 6,834,732.95 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	123,017.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,690.51	-3,690.51
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	119,326.49
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	119,326.49
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 119,326.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.120	13,920.00	
			116,000.00000	0.120		13,920.00
0010	202-00035	Removal of Pipe	235.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0015	202-00090	Removal of Delineator	23.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	25,615.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	5,100.000	0.000		
			SF	0.000	0.00	
			1.25000	0.000		0.00
0030	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0035	202-01000	*Removal of Fence	1,319.000	0.000		
			LF	232.000	464.00	
			2.00000	232.000		464.00
0040	202-01035	*Removal of Gate	6.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0045	202-01130	*Removal of Guardrail Type 3	590.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0050	203-00060	*Embankment Material (Complete In Place)	28,222.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0055	203-00066	*Embankment Material (Complete In Place) (R40)	8,581.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	203-00100	*Muck Excavation	2,000.000	0.000		
			CY	0.000	0.00	
			33.00000	0.000		0.00
0065	203-01100	*Proof Rolling	40.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0070	203-01500	*Blading	16.000	0.000		
			HOURL	0.000	0.00	
			125.00000	0.000		0.00
0075	203-01510	*Backhoe	16.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0080	203-01550	*Dozing	16.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0085	203-01590	*Front End Loader (Rubber Tire)	40.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0090	203-01597	Potholing	100.000	0.000		
			HOURL	0.000	0.00	
			235.00000	0.000		0.00
0095	203-02330	Laborer	16.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0100	206-00000	*Structure Excavation	501.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0105	207-00305	*Wetland Topsoil	226.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0110	207-00310	*Stockpile Wetland Topsoil	226.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	208-00002	*Erosion Log Type 1 (12 Inch)	8,895.000	0.000		
			LF	1,465.000	7,325.00	
			5.00000	1,465.000		7,325.00
0120	208-00020	*Silt Fence	635.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0125	208-00021	*Silt Fence (Reinforced)	565.000	0.000		
			LF	0.000	0.00	
			5.25000	0.000		0.00
0130	208-00023	*Erosion Log (Type 3)(12 Inch)	900.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0135	208-00035	*Aggregate Bag	150.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0140	208-00041	Rock Check Dam	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0145	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0150	208-00046	Pre-fabricated Concrete Washout Structure	2.000	0.000		
			EACH	1.000	2,250.00	
			2,250.00000	1.000		2,250.00
0155	208-00056	*Storm Drain Inlet Protection (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0160	208-00060	*Temporary Slope Drain	400.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	208-00070	*Vehicle Tracking Pad	8.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0175	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOOR	0.000	0.00	
			60.00000	0.000		0.00
0180	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0185	208-00106	Sweeping (Sediment Removal)	80.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0190	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0195	208-00207	Erosion Control Management	155.000	0.000		
			DAY	3.000	300.00	
			100.00000	3.000		300.00
0200	208-00300	*Temporary Berms	3,500.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0205	210-00010	Reset Mailbox Structure	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0210	210-00810	Reset Ground Sign	9.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0215	212-00006	*Seeding (Native)	22.000	0.000		
			ACRE	0.000	0.00	
			325.00000	0.000		0.00
0220	212-00028	*Seeding (Wetlands)	0.280	0.000		
			ACRE	0.000	0.00	
			2,750.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	212-00032	*Soil Conditioning	11.000	0.000		
			ACRE	0.000	0.00	
			2,100.00000	0.000		0.00
0230	213-00004	*Mulching (Weed Free Straw)	22.000	0.000		
			ACRE	0.000	0.00	
			724.00000	0.000		0.00
0235	213-00012	*Spray-on Mulch Blanket	4.000	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	4,400.000	0.000		
			LB	0.000	0.00	
			2.15000	0.000		0.00
0245	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0250	214-00155	*Plant (Ball and Burlap)	45.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0255	214-00350	*Deciduous Shrub (5 Gallon Container)	270.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0260	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	9,000.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0265	216-00301	*Turf Reinforcement Mat (Class 1)	600.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
0270	217-00020	Herbicide Treatment	40.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0275	240-00200	Bat House	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	304-06007	*Aggregate Base Course (Class 6)	3,490.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0285	304-06008	*Aggregate Base Course (Class 6) (Special)	431.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0290	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,402.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0295	420-00112	*Geotextile (Drainage) (Class 1)	508.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0300	506-00212	*Riprap (12 Inch)	12.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0305	506-00218	*Riprap (18 Inch)	489.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0310	601-01000	Concrete Class B	7.200	0.000		
			CY	0.000	0.00	
			1,500.00000	0.000		0.00
0315	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	132.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0320	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	64.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0325	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	143.000	0.000		
			LF	0.000	0.00	
			137.50000	0.000		0.00
0330	603-05018	18 Inch Reinforced Concrete End Section	8.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	603-05030	30 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,275.00000	0.000		0.00
0340	603-50100	Flap gate (___ Inch) 42 INCH	1.000	0.000		
			EACH	0.000	0.00	
			3,650.00000	0.000		0.00
0345	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (MGS)	257.000	0.000		
			LF	0.000	0.00	
			36.25000	0.000		0.00
0350	606-01370	*Transition Type 3G (MGS)	4.000	0.000		
			EACH	0.000	0.00	
			2,275.00000	0.000		0.00
0355	606-01385	*Transition Type 3J (MGS)	2.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0360	606-01390	*End Anchorage Type 3K (MGS)	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0365	606-02003	*End Anchorage (Nonflared) (MGS)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0370	606-02005	*End Anchorage (Flared) (MGS)	1.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00
0375	607-00005	*End Post	17.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0380	607-00010	*Corner and Line Brace Post	17.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0385	607-01010	*Fence Barbed Wire with Metal Posts (Special)	2,103.000	0.000		
			LF	0.000	0.00	
			2.05000	0.000		0.00



CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	607-11455	*Fence Wood	56.000	0.000		
		LF		0.000	0.00	
			64.30000	0.000		0.00
0395	607-11525	Fence (Plastic)	5,500.000	0.000		
		LF		869.000	1,738.00	
			2.00000	869.000		1,738.00
0400	607-56001	*Fence (Animal Protection)	675.000	0.000		
		LF		0.000	0.00	
			8.00000	0.000		0.00
0405	607-60110	*10 Foot Gate	1.000	0.000		
		EACH		0.000	0.00	
			290.00000	0.000		0.00
0410	607-60116	*16 Foot Gate	1.000	0.000		
		EACH		0.000	0.00	
			385.00000	0.000		0.00
0415	607-60120	*20 Foot Gate	3.000	0.000		
		EACH		0.000	0.00	
			570.00000	0.000		0.00
0420	607-60324	*24 Foot Gate Twin	2.000	0.000		
		EACH		0.000	0.00	
			630.00000	0.000		0.00
0425	612-00101	Delineator (Drivable Concrete Installation) (Type I)	21.000	0.000		
		EACH		0.000	0.00	
			82.00000	0.000		0.00
0430	612-00103	Delineator (Drivable Concrete Installation) (Type III)	2.000	0.000		
		EACH		0.000	0.00	
			84.00000	0.000		0.00
0435	614-00012	Sign Panel (Class II)	7.000	0.000		
		SF		0.000	0.00	
			20.00000	0.000		0.00
0440	614-80385	Rumble Strip	3,984.000	0.000		
		LF		0.000	0.00	
			2.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/08/2018

12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	621-00450	*Detour Pavement	700.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0450	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.145	10,150.00	
			70,000.00000	0.145		10,150.00
0455	625-00001	*Construction Surveying (Hourly)	20.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0460	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			630,000.00000	0.000		0.00
0465	626-01104	*Public Information Services (Tier IV)	1.000	0.000		
			L S	0.125	812.50	
			6,500.00000	0.125		812.50
0470	627-00008	Modified Epoxy Pavement Marking	59.000	0.000		
			GAL	0.000	0.00	
			105.00000	0.000		0.00
0475	627-00013	Pavement Marking Paint (High Build)	160.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
0480	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	120.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0485	629-01003	*Survey Monument (Type 3)	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0490	630-00000	*Flagging	500.000	0.000		
			HOUR	62.500	3,437.50	
			55.00000	62.500		3,437.50
0495	630-00007	*Traffic Control Inspection	62.000	0.000		
			DAY	19.000	4,750.00	
			250.00000	19.000		4,750.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	630-00012	*Traffic Control Management	155.000	0.000		
			DAY	6.000	1,800.00	
			300.00000	6.000		1,800.00
0505	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	2.000	3,000.00	
			1,500.00000	2.000		3,000.00
0510	630-80337	*Barricade (Type 3 M-C) (Temporary)	7.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0515	630-80341	*Construction Traffic Sign (Panel Size A)	49.000	0.000		
			EACH	4.500	45.00	
			10.00000	4.500		45.00
0520	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	0.000		
			EACH	11.000	1,100.00	
			100.00000	11.000		1,100.00
0525	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	5,500.00	
			5,500.00000	1.000		5,500.00
0530	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0535	630-80370	Concrete Barrier (Temporary)	2,400.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0540	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0545	630-85010	*Impact Attenuator (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0550	700-70010	F/A Minor Contract Revisions	370,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70018	F/A Roadway Smoothness Incentive	13,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70019	F/A Asphalt Cement Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70025	F/A Quality Incentive Payment	23,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70080	F/A Furnish Winter Concrete Protection	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70380	F/A Erosion Control	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70594	F/A DRB Standing Committee	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 3,228,678.95 \$	57,692.00 \$
						57,692.00
-----						
CAT NO0300 STRUCTURE B-17-FT (Bridge)						
0595	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			90,000.00000	0.000		0.00
0600	202-00405	Removal of Piling	6.000	0.000		
			EACH	3.000	825.00	
			275.00000	3.000		825.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0300	STRUCTURE B-17-FT (Bridge)				
0605	206-00000	*Structure Excavation	156.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0610	206-00065	Structure Backfill (Flow-Fill)	10.000	0.000		
			CY	0.000	0.00	
			325.00000	0.000		0.00
0615	206-00100	*Structure Backfill (Class 1)	454.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0620	206-00200	*Structure Backfill (Class 2)	76.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0625	206-00360	*Mechanical Reinforcement of Soil	454.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0630	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			9,500.00000	0.000		0.00
0635	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0640	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	598.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0645	502-00460	Pile Tip	12.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0650	502-00500	Complete Joint Penetration (CJP) Splice	12.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0655	502-11489	Steel Piling (HP 14x89)	638.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 11/08/2018  
 12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0300	STRUCTURE B-17-FT (Bridge)				
0660	503-00060	*Drilled Caisson (60 Inch)	642.000	0.000		
			LF	0.000	0.00	
			825.00000	0.000		0.00
0665	503-00310	Crosshole Sonic Logging Testing	12.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0670	515-00120	Waterproofing (Membrane)	3,689.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0675	518-01004	Bridge Expansion Device (0-4 Inch)	80.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0680	601-03040	*Concrete Class D (Bridge)	1,567.000	0.000		
			CY	0.000	0.00	
			725.00000	0.000		0.00
0685	602-00020	*Reinforcing Steel (Epoxy Coated)	492,665.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0690	604-25000	Vane Grate Inlet Special	4.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0695	606-11030	*Bridge Rail Type 10M	1,671.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0700	613-00200	2 Inch Electrical Conduit	1,740.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0705	618-00163	*Prestressed Concrete I (BT63)	3,125.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/08/2018

ESTIMATE NO: 0001

12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURE B-17-FT (Bridge)						
0710	621-00411	Structure Temporary Access Road (Location 1)	1.000	0.000		
			L S	0.750	26,250.00	
			35,000.00000	0.750		26,250.00
-----						
			CAT 0300	CURRENT AMT \$	3,552,546.00 \$	27,075.00 \$ 27,075.00
CAT NO0301 Structure C-17-FM (CBC)						
0715	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			4,465.00000	0.000		0.00
0720	206-00000	*Structure Excavation	124.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0725	206-00100	*Structure Backfill (Class 1)	131.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0730	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	40.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0735	601-03030	Concrete Class D (Box Culvert)	157.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0740	602-00020	*Reinforcing Steel (Epoxy Coated)	31,365.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0301	CURRENT AMT \$	138,275.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0745	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	21,750.00	
			21,750.00000	1.000		21,750.00
0750	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	12,500.00	
			12,500.00000	1.000		12,500.00

CONTID: C21146  
 PCN: 21146-BID  
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/08/2018

ESTIMATE NO: 0001

12:41:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0755	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	4,000.00	
			4,000.00000	1.000		4,000.00
-----						
	CAT 0400	CURRENT AMT	\$	38,250.00	\$	38,250.00
	PROJECT TOTAL	CURRENT AMT	\$	6,957,749.95	\$	123,017.00
					\$	123,017.00