

ESTIMATE SUMMARY

CONTID: C21146

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 21146-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 109.0 DAYS

TIME ALLOW:

155 WORK DAYS

SH 60 OVER THE SOUTH PLATTE RIVER

PERCENT TIME: 70.32

ORIG TIME ALLOW:

155 WORK DAYS

PROJECT NO:

FBR060A-022

SH 60 OVER THE SOUTH PLATTE RIVER

NAME OF ROAD:

PROJECT COUNTIES:

WELD

CONTRACTOR:

HAMILTON CONSTRUCTION CO.

P.O. BOX 659

PAY PERIOD ENDING

03/29/2019

DATE TIME STARTED 10/01/2018

DATE LET

07/12/2018

DATE WORK BEGAN 10/01/2018

DATE AWARDED

08/08/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/30/2018

DATE ACCEPTED

SPRINGFIELD

OR 97477

(541)746-2426

DATE NOTICE TO PROCEED

10/01/2018

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,115,180.45 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 6,391,749.95 NON-PARTICIPATING	4,716,122.00	1,776,551.00
PERCENT COMPLETE: 66.28% TOTAL EARNINGS	4,716,122.00	1,776,551.00
FUNDS AVAILABLE: \$ 2,399,058.45 STOCKPILED MATERIALS	0.00	-77,689.70
	GROSS EARNINGS	4,716,122.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-95,876.25	-18,065.22
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,620,245.75
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,620,245.75
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$ 1,680,796.08

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.650		
			L S	0.000	0.00	
			116,000.00000	0.650		75,400.00
0010	202-00035	Removal of Pipe	235.000	63.000		
			LF	0.000	0.00	
			20.00000	63.000		1,260.00
0015	202-00090	Removal of Delineator	23.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	25,615.000	1,037.000		
			SY	0.000	0.00	
			4.00000	1,037.000		4,148.00
0025	202-00250	*Removal of Pavement Marking	5,100.000	2,030.000		
			SF	0.000	0.00	
			1.25000	2,030.000		2,537.50
0030	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0035	202-01000	*Removal of Fence	1,319.000	1,212.000		
			LF	0.000	0.00	
			2.00000	1,212.000		2,424.00
0040	202-01035	*Removal of Gate	6.000	4.000		
			EACH	0.000	0.00	
			120.00000	4.000		480.00
0045	202-01130	*Removal of Guardrail Type 3	590.000	125.000		
			LF	113.000	452.00	
			4.00000	238.000		952.00
0050	203-00060	*Embankment Material (Complete In Place)	28,222.000	22,699.000		
			CY	2,679.000	32,148.00	
			12.00000	25,378.000		304,536.00
0055	203-00066	*Embankment Material (Complete In Place) (R40)	8,581.000	0.000		
			CY	4,965.000	59,580.00	
			12.00000	4,965.000		59,580.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0060	203-00100	*Muck Excavation	2,000.000		77.000		
			CY		0.000	0.00	
				33.00000	77.000		2,541.00
0065	203-01100	*Proof Rolling	40.000		0.000		
			HOUR		0.000	0.00	
				80.00000	0.000		0.00
0070	203-01500	*Blading	16.000		3.000		
			HOUR		0.000	0.00	
				125.00000	3.000		375.00
0075	203-01510	*Backhoe	16.000		3.500		
			HOUR		0.000	0.00	
				85.00000	3.500		297.50
0080	203-01550	*Dozing	16.000		0.000		
			HOUR		0.000	0.00	
				110.00000	0.000		0.00
0085	203-01590	*Front End Loader (Rubber Tire)	40.000		3.500		
			HOUR		0.000	0.00	
				120.00000	3.500		420.00
0090	203-01597	*Potholing	100.000		1.000		
			HOUR		1.000	235.00	
				235.00000	2.000		470.00
0095	203-02330	Laborer	16.000		0.000		
			HOUR		0.000	0.00	
				75.00000	0.000		0.00
0100	206-00000	*Structure Excavation	501.000		249.000		
			CY		0.000	0.00	
				5.00000	249.000		1,245.00
0105	207-00305	*Wetland Topsoil	226.000		0.000		
			CY		0.000	0.00	
				22.00000	0.000		0.00
0110	207-00310	*Stockpile Wetland Topsoil	226.000		226.000		
			CY		0.000	0.00	
				6.00000	226.000		1,356.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00002	*Erosion Log Type 1 (12 Inch)	8,895.000	6,769.000		
			LF	0.000	0.00	
			5.00000	6,769.000		33,845.00
0120	208-00020	*Silt Fence	635.000	566.000		
			LF	0.000	0.00	
			3.00000	566.000		1,698.00
0125	208-00021	*Silt Fence (Reinforced)	565.000	81.000		
			LF	0.000	0.00	
			5.25000	81.000		425.25
0130	208-00023	*Erosion Log (Type 3)(12 Inch)	900.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0135	208-00035	*Aggregate Bag	150.000	12.000		
			LF	15.000	97.50	
			6.50000	27.000		175.50
0140	208-00041	Rock Check Dam	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0145	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0150	208-00046	Pre-fabricated Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,250.00000	2.000		4,500.00
0155	208-00056	*Storm Drain Inlet Protection (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0160	208-00060	*Temporary Slope Drain	400.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	208-00070	*Vehicle Tracking Pad	8.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0175	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOOR	0.000	0.00	
			60.00000	0.000		0.00
0180	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0185	208-00106	Sweeping (Sediment Removal)	80.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0190	208-00107	Removal of Trash	40.000	10.000		
			HOOR	0.000	0.00	
			100.00000	10.000		1,000.00
0195	208-00207	Erosion Control Management	155.000	22.000		
			DAY	6.000	600.00	
			100.00000	28.000		2,800.00
0200	208-00300	*Temporary Berms	3,500.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0205	210-00010	Reset Mailbox Structure	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0210	210-00810	Reset Ground Sign	9.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0215	212-00006	*Seeding (Native)	22.000	0.000		
			ACRE	0.000	0.00	
			325.00000	0.000		0.00
0220	212-00028	*Seeding (Wetlands)	0.280	0.000		
			ACRE	0.000	0.00	
			2,750.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00032	*Soil Conditioning	11.000	0.000		
			ACRE	0.000	0.00	
			2,100.00000	0.000		0.00
0230	213-00004	*Mulching (Weed Free Straw)	22.000	0.000		
			ACRE	0.000	0.00	
			724.00000	0.000		0.00
0235	213-00012	*Spray-on Mulch Blanket	4.000	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	4,400.000	0.000		
			LB	0.000	0.00	
			2.15000	0.000		0.00
0245	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0250	214-00155	*Plant (Ball and Burlap)	45.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0255	214-00350	*Deciduous Shrub (5 Gallon Container)	270.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0260	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	9,000.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0265	216-00301	*Turf Reinforcement Mat (Class 1)	600.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
0270	217-00020	Herbicide Treatment	40.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0275	240-00200	Bat House	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	304-06007	*Aggregate Base Course (Class 6)	3,490.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0285	304-06008	*Aggregate Base Course (Class 6) (Special)	431.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0290	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,402.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0295	420-00112	*Geotextile (Drainage) (Class 1)	508.000	249.000		
			SY	0.000	0.00	
			4.00000	249.000		996.00
0300	506-00212	*Riprap (12 Inch)	12.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0305	506-00218	*Riprap (18 Inch)	489.000	249.000		
			CY	0.000	0.00	
			100.00000	249.000		24,900.00
0310	601-01000	Concrete Class B	7.200	0.000		
			CY	7.200	10,800.00	
			1,500.00000	7.200		10,800.00
0315	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	132.000	48.000		
			LF	0.000	0.00	
			80.00000	48.000		3,840.00
0320	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	64.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0325	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	144.000	144.000		
			LF	0.000	0.00	
			137.50000	144.000		19,800.00
0330	603-05018	18 Inch Reinforced Concrete End Section	8.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	603-05030	30 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,275.00000	0.000		0.00
0340	603-50100	Flap gate (___ Inch) 42 INCH	1.000	0.000		
			EACH	1.000	3,650.00	
			3,650.00000	1.000		3,650.00
0341	604-00510	Inlet Ty D (10 Ft) MCR Line 001	1.000	1.000		
			EACH	0.000	0.00	
			10,300.00000	1.000		10,300.00
0345	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (MGS)	257.000	0.000		
			LF	0.000	0.00	
			36.25000	0.000		0.00
0350	606-01370	*Transition Type 3G (MGS)	4.000	0.000		
			EACH	0.000	0.00	
			2,275.00000	0.000		0.00
0355	606-01385	*Transition Type 3J (MGS)	2.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0360	606-01390	*End Anchorage Type 3K (MGS)	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0365	606-02003	*End Anchorage (Nonflared) (MGS)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0370	606-02005	*End Anchorage (Flared) (MGS)	1.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00
0375	607-00005	*End Post	17.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0380	607-00010	*Corner and Line Brace Post	17.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	607-01010	*Fence Barbed Wire with Metal Posts (Special)	2,103.000	0.000		
			LF	0.000	0.00	
			2.05000	0.000		0.00
0390	607-11455	*Fence Wood	56.000	0.000		
			LF	0.000	0.00	
			64.30000	0.000		0.00
0395	607-11525	Fence (Plastic)	5,500.000	2,854.000		
			LF	0.000	0.00	
			2.00000	2,854.000		5,708.00
0400	607-56001	*Fence (Animal Protection)	675.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0405	607-60110	*10 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0410	607-60116	*16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0415	607-60120	*20 Foot Gate	3.000	0.000		
			EACH	0.000	0.00	
			570.00000	0.000		0.00
0420	607-60324	*24 Foot Gate Twin	2.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0425	612-00101	Delineator (Drivable Concrete Installation) (Type I)	21.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0430	612-00103	Delineator (Drivable Concrete Installation) (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			84.00000	0.000		0.00
0435	614-00012	Sign Panel (Class II)	7.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 04/03/2019

14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	614-80385	Rumble Strip	3,984.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0445	621-00450	*Detour Pavement	700.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0450	625-00000	*Construction Surveying	1.000	0.629		
			L S	0.071	4,970.00	
			70,000.00000	0.700		49,000.00
0455	625-00001	*Construction Surveying (Hourly)	20.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0460	626-00000	*Mobilization	1.000	0.549		
			L S	0.366	230,580.00	
			630,000.00000	0.915		576,450.00
0465	626-01104	*Public Information Services (Tier IV)	1.000	0.625		
			L S	0.125	812.50	
			6,500.00000	0.750		4,875.00
0470	627-00008	*Modified Epoxy Pavement Marking	59.000	0.000		
			GAL	0.000	0.00	
			105.00000	0.000		0.00
0475	627-00013	*Pavement Marking Paint (High Build)	160.000	64.000		
			GAL	55.000	2,475.00	
			45.00000	119.000		5,355.00
0480	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	120.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0485	629-01003	*Survey Monument (Type 3)	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0490	630-00000	*Flagging	2,500.000	1,530.500		
			HOUR	404.000	22,220.00	
			55.00000	1,934.500		106,397.50

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	630-00007	*Traffic Control Inspection	100.000	73.000		
			DAY	15.000	3,750.00	
			250.00000	88.000		22,000.00
0500	630-00012	*Traffic Control Management	155.000	71.000		
			DAY	20.000	6,000.00	
			300.00000	91.000		27,300.00
0505	630-80001	*Flashing Beacon (Portable)	4.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0510	630-80337	*Barricade (Type 3 M-C) (Temporary)	7.000	1.500		
			EACH	0.000	0.00	
			100.00000	1.500		150.00
0515	630-80341	*Construction Traffic Sign (Panel Size A)	49.000	15.500		
			EACH	0.000	0.00	
			10.00000	15.500		155.00
0520	630-80342	*Construction Traffic Sign (Panel Size B)	30.000	15.000		
			EACH	0.000	0.00	
			100.00000	15.000		1,500.00
0525	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0530	630-80360	*Drum Channelizing Device	100.000	30.000		
			EACH	0.000	0.00	
			10.00000	30.000		300.00
0535	630-80370	Concrete Barrier (Temporary)	2,400.000	828.000		
			LF	120.000	3,000.00	
			25.00000	948.000		23,700.00
0540	630-80380	*Traffic Cone	100.000	50.000		
			EACH	0.000	0.00	
			1.00000	50.000		50.00
0545	630-85010	*Impact Attenuator (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0550	700-70010	F/A Minor Contract Revisions	370,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70018	F/A Roadway Smoothness Incentive	13,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70019	F/A Asphalt Cement Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70025	F/A Quality Incentive Payment	23,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70080	F/A Furnish Winter Concrete Protection	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70380	F/A Erosion Control	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70594	F/A DRB Standing Committee	25,000.000	1,412.500		
			F A	1,475.000	1,475.00	
			1.00000	2,887.500		2,887.50

		CAT 0200	CURRENT AMT	\$ 3,359,291.45	\$ 382,845.00	\$ 1,419,804.75

CAT NO0300 STRUCTURE B-17-FT (Bridge)						
0595	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			90,000.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE B-17-FT (Bridge)						
0600	202-00405	Removal of Piling	6.000	6.000		
			EACH	0.000	0.00	
			275.00000	6.000		1,650.00
0605	206-00000	*Structure Excavation	156.000	156.000		
			CY	0.000	0.00	
			5.00000	156.000		780.00
0610	206-00065	Structure Backfill (Flow-Fill)	15.000	15.000		
			CY	0.000	0.00	
			325.00000	15.000		4,875.00
0615	206-00100	*Structure Backfill (Class 1)	454.000	0.000		
			CY	227.000	7,945.00	
			35.00000	227.000		7,945.00
0620	206-00200	*Structure Backfill (Class 2)	76.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0625	206-00360	*Mechanical Reinforcement of Soil	454.000	0.000		
			CY	227.000	908.00	
			4.00000	227.000		908.00
0630	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			9,500.00000	1.000		9,500.00
0635	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			12,500.00000	1.000		12,500.00
0640	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	598.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0645	502-00460	Pile Tip	12.000	12.000		
			EACH	0.000	0.00	
			175.00000	12.000		2,100.00
0650	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 04/03/2019
 14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0300	STRUCTURE B-17-FT (Bridge)				
0655	502-11489	*Steel Piling (HP 14x89)	572.000	572.000		
			LF	0.000	0.00	
			95.00000	572.000		54,340.00
0656	900-00012	Added Item (Foot)/ Steel Piling Cutoffs	35.000	35.000		
			LF	0.000	0.00	
			76.00000	35.000		2,660.00
0660	503-00060	*Drilled Caisson (60 Inch)	641.000	641.000		
			LF	0.000	0.00	
			825.00000	641.000		528,825.00
0665	503-00310	*Crosshole Sonic Logging Testing	12.000	12.000		
			EACH	0.000	0.00	
			1,250.00000	12.000		15,000.00
0670	515-00120	*Waterproofing (Membrane)	3,689.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0675	518-01004	Bridge Expansion Device (0-4 Inch)	80.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0680	601-03040	*Concrete Class D (Bridge)	1,567.000	247.610		
			CY	1,229.000	891,025.00	
			725.00000	1,476.610		1,070,542.25
0680		MATERIAL ALLOWANCE Precast Concrete Deck Panels		0.000		
			SF	0.000	0.00	
			4.15000	0.000		0.00
0680		MATERIAL ALLOWANCE Precast Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			384.17142	0.000		0.00
0680		MATERIAL ALLOWANCE Precast Concrete Deck Panels		202.227		
			CY	-202.227	-77,689.70	
			384.17076	0.000		0.00
0681	900-00005	Added Item (Day)/ Winter Concrete Protection	76.000	56.000		
			DAY	20.000	7,800.00	
			390.00000	76.000		29,640.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 04/03/2019

14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE B-17-FT (Bridge)						
0685	602-00020	*Reinforcing Steel (Epoxy Coated)	492,665.000	126,164.000		
			LB	289,288.000	289,288.00	
			1.00000	415,452.000		415,452.00
0690	604-25000	Vane Grate Inlet Special	4.000	0.000		
			EACH	1.000	7,500.00	
			7,500.00000	1.000		7,500.00
0695	606-11030	*Bridge Rail Type 10M	1,671.000	0.000		
			LF	1,200.000	180,000.00	
			150.00000	1,200.000		180,000.00
0700	613-00200	2 Inch Electrical Conduit	1,740.000	0.000		
			LF	1,540.000	9,240.00	
			6.00000	1,540.000		9,240.00
0705	618-00163	*Prestressed Concrete I (BT63)	3,125.000	3,125.000		
			LF	0.000	0.00	
			235.00000	3,125.000		734,375.00
0705		MATERIAL ALLOWANCE Prestress Conc I (BT 63)		0.000		
			LF	0.000	0.00	
			131.95090	0.000		0.00
0710	621-00411	Structure Temporary Access Road (Location 1)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00

			CAT 0300	CURRENT AMT	\$ 3,579,364.00	\$ 1,316,016.30
					\$ 3,122,832.25	

CAT NO0301 Structure C-17-FM (CBC)						
0715	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			4,465.00000	1.000		4,465.00
0720	206-00000	*Structure Excavation	124.000	124.000		
			CY	0.000	0.00	
			5.00000	124.000		620.00
0725	206-00100	*Structure Backfill (Class 1)	131.000	131.000		
			CY	0.000	0.00	
			35.00000	131.000		4,585.00

CONTID: C21146
 PCN: 21146-BID
 PROJECT: FBR060A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/03/2019

ESTIMATE NO: 0006

14:42:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 Structure C-17-FM (CBC)						
0730	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	40.000	0.000		
			TON	0.000	0.00	
			76.00000	0.000		0.00
0735	601-03030	Concrete Class D (Box Culvert)	157.000	157.000		
			CY	0.000	0.00	
			600.00000	157.000		94,200.00
0740	602-00020	*Reinforcing Steel (Epoxy Coated)	31,365.000	31,365.000		
			LB	0.000	0.00	
			1.00000	31,365.000		31,365.00

			CAT 0301	CURRENT AMT \$	138,275.00 \$	0.00 \$ 135,235.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0745	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,750.00000	1.000		21,750.00
0750	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,500.00000	1.000		12,500.00
0755	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00

			CAT 0400	CURRENT AMT \$	38,250.00 \$	0.00 \$ 38,250.00

			PROJECT TOTAL	CURRENT AMT \$	7,115,180.45 \$	1,698,861.30 \$ 4,716,122.00