

ESTIMATE SUMMARY

CONTID: C21200

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 21200-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GLENWOOD SPRINGS TO CARBONDALE  
 TIME CHARGED: 28.0 DAYS      TIME ALLOW: 10/25/201 FIXED COMPLETION DAT  
 PERCENT TIME: 12.96      ORIG TIME ALLOW: 10/25/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0821-107  
 SH 82 GLENWOOD SPRINGS TO CARBONDALE

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

GRAND RIVER CONSTRUCTION CO.  
 P.O. BOX 1236

PAY PERIOD ENDING 04/20/2019      DATE TIME STARTED 03/24/2019  
 DATE LET 02/07/2019      DATE WORK BEGAN 03/24/2019  
 DATE AWARDED 02/14/2019      DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 03/14/2019      DATE ACCEPTED  
 DATE NOTICE TO PROCEED 03/24/2019

GLENWOOD SPRINGS CO 81602 (970)945-7758

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,694,357.86 PARTICIPATING	\$ 5,191.15	\$ 5,191.15
AWARD PROJECT AMT: \$ 7,296,532.86 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.07% TOTAL EARNINGS	5,191.15	5,191.15
FUNDS AVAILABLE: \$ 7,689,166.71 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,191.15
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-155.73	-155.73
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,035.42
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,035.42
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 5,035.42

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	228.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0010	202-00203	Removal of Curb and Gutter	340.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0015	202-00210	Removal of Concrete Pavement	88.000	0.000		
			SY	0.000	0.00	
			67.00000	0.000		0.00
0020	202-00220	Removal of Asphalt Mat	58.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	263,797.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0030	202-00250	Removal of Pavement Marking (Grinding)	187,601.000	0.000		
			SF	0.000	0.00	
			0.53000	0.000		0.00
0035	202-00895	Removal of Impact Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0040	202-01130	*Removal of Guardrail Type 3	39,380.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0045	202-01300	*Removal of End Anchorage	50.000	0.000		
			EACH	0.000	0.00	
			166.00000	0.000		0.00
0050	202-04010	Clean Inlet	3.000	0.000		
			EACH	0.000	0.00	
			1,580.00000	0.000		0.00
0055	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	203-01582	Truck (Dump)	20.000	0.000		
			HOURLY	0.000	0.00	
			95.00000	0.000		0.00
0065	203-01594	Combination Loader	20.000	0.000		
			HOURLY	0.000	0.00	
			115.00000	0.000		0.00
0070	203-01597	*Potholing	120.000	0.000		
			HOURLY	0.000	0.00	
			445.00000	0.000		0.00
0075	203-02330	Laborer	40.000	0.000		
			HOURLY	0.000	0.00	
			35.00000	0.000		0.00
0080	210-04010	Adjust Manhole	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0085	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0090	240-00000	*Wildlife Biologist	8.000	0.000		
			HOURLY	2.250	256.50	
			114.00000	2.250		256.50
0095	240-00010	*Removal of Nests	8.000	0.000		
			HOURLY	0.750	85.50	
			114.00000	0.750		85.50
0100	304-07000	Aggregate Base Course (Class 7)	100.000	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0105	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0110	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	47.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	403-34701	Hot Mix Asphalt (Grading SX) (75)	30,182.000	0.000		
			TON	0.000	0.00	
			50.00000	0.000		0.00
0120	409-01015	*Cover Coat Material (Type I)	237,901.000	0.000		
			SY	0.000	0.00	
			1.55000	0.000		0.00
0125	411-03342	Asphalt Cement Performance Grade (PG 64-28)	1,811.000	0.000		
			TON	0.000	0.00	
			580.00000	0.000		0.00
0130	411-10217	*Emulsified Asphalt (CRS-2P)	508.000	0.000		
			TON	0.000	0.00	
			521.00000	0.000		0.00
0135	411-10255	Emulsified Asphalt (Slow-Setting)	13,190.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0140	412-00800	*Concrete Pavement (8 Inch)	87.000	0.000		
			SY	0.000	0.00	
			142.00000	0.000		0.00
0145	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	39,318.000	0.000		
			LF	0.000	0.00	
			22.45000	0.000		0.00
0150	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	62.000	0.000		
			LF	0.000	0.00	
			46.50000	0.000		0.00
0155	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0160	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0165	606-01460	*Median Terminal	3.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	606-02003	*End Anchorage (Nonflared) (31 in. MGS)	31.000	0.000		
			EACH	0.000	0.00	
			2,640.00000	0.000		0.00
0175	606-02005	*End Anchorage (Flared) (31 in. MGS)	19.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0180	607-11525	Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0185	608-00006	*Concrete Sidewalk (6 Inch)	7.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0190	608-00010	*Concrete Curb Ramp	302.000	0.000		
			SY	0.000	0.00	
			156.50000	0.000		0.00
0195	608-00018	Curb Ramp (Temporary Parallel) (Single)	4.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0200	609-21020	*Curb and Gutter Type 2 (Section II-B)	84.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0205	612-00001	Delineator (Type I)	300.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0210	612-00002	Delineator (Type II)	50.000	0.000		
			EACH	0.000	0.00	
			22.10000	0.000		0.00
0215	612-00003	Delineator (Type III)	20.000	0.000		
			EACH	0.000	0.00	
			23.15000	0.000		0.00
0220	614-80391	*Rumble Strip (Grinding)(Asphalt)	61,293.000	0.000		
			LF	0.000	0.00	
			0.11000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	614-85001	Impact Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			13,685.00000	0.000		0.00
0230	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.100	1,180.00	
			11,800.00000	0.100		1,180.00
0235	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			380,000.00000	0.000		0.00
0240	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.000	0.00	
			10,600.00000	0.000		0.00
0245	627-00008	Modified Epoxy Pavement Marking	2,612.000	0.000		
			GAL	0.000	0.00	
			75.80000	0.000		0.00
0250	627-00013	Pavement Marking Paint (High Build)	3,865.000	0.000		
			GAL	0.000	0.00	
			31.60000	0.000		0.00
0255	627-00070	Preformed Thermoplastic Pavement Marking	409.000	0.000		
			SF	0.000	0.00	
			13.65000	0.000		0.00
0260	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	18.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0265	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (	1,608.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0270	629-01050	*Monument Box	1.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0275	629-01110	*Locate Monuments	4.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	630-00000	Flagging	3,749.000	0.000		
			HOURLY	0.000	0.00	
			29.50000	0.000		0.00
0285	630-00001	Pilot Car Operation	150.000	0.000		
			HOURLY	0.000	0.00	
			63.00000	0.000		0.00
0290	630-00007	Traffic Control Inspection	70.000	0.000		
			DAY	0.000	0.00	
			116.00000	0.000		0.00
0295	630-00012	Traffic Control Management	170.000	0.000		
			DAY	2.000	2,100.00	
			1,050.00000	2.000		2,100.00
0300	630-80341	Construction Traffic Sign (Panel Size A)	114.000	0.000		
			EACH	7.500	157.50	
			21.00000	7.500		157.50
0305	630-80342	Construction Traffic Sign (Panel Size B)	154.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0310	630-80343	Construction Traffic Sign (Panel Size C)	16.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0315	630-80344	Construction Traffic Sign (Special)	128.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0320	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0325	630-80359	Portable Message Sign Panel	416.000	0.000		
			DAY	0.000	0.00	
			132.00000	0.000		0.00
0330	630-80360	Drum Channelizing Device	40.000	0.000		
			EACH	7.500	118.50	
			15.80000	7.500		118.50

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			15.80000	0.000		0.00
0340	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	15.000	0.000		
			EACH	0.000	0.00	
			15.80000	0.000		0.00
0345	630-80380	Traffic Cone	700.000	0.000		
			EACH	4.000	42.00	
			10.50000	4.000		42.00
0350	630-80430	Rumble Strip (Portable)	12.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0355	630-80511	Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			8,950.00000	0.000		0.00
0360	630-85011	Impact Attenuator (Temporary)	20.000	0.000		
			DAY	0.000	0.00	
			85.00000	0.000		0.00
0365	630-85041	Mobile Attenuator	180.000	0.000		
			DAY	0.000	0.00	
			552.00000	0.000		0.00
0370	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70016	F/A Fuel Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70018	F/A Roadway Smoothness Incentive	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70019	F/A Asphalt Cement Cost Adjustment	5,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/08/2019

ESTIMATE NO: 0001

12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	700-70023	F/A On-The-Job Trainee	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70025	F/A Quality Incentive Payment	13,325.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70034	F/A Advertisement (Public Information)	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70034	F/A Smart Work Zone Technology	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70035	F/A Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 6,681,064.61 \$	3,940.00 \$
						3,940.00
-----						
CAT NO0201 TRAFFIC						
0425	202-00810	Removal of Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			79.00000	0.000		0.00
0430	202-00821	Removal of Sign Panel	6.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
0435	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0440	613-00206	*2 Inch Electrical Conduit (Bored)	2,833.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 TRAFFIC						
0445	613-00306	*3 Inch Electrical Conduit (Bored)	5,138.000	0.000		
			LF	0.000	0.00	
			63.15000	0.000		0.00
0450	613-01200	*2 Inch Electrical Conduit (Plastic)	276.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0455	613-01300	*3 Inch Electrical Conduit (Plastic)	263.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0460	613-07000	*Pull Box (Special)	15.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0465	613-07002	*Type Two Pull Box	10.000	0.000		
			EACH	0.000	0.00	
			1,395.00000	0.000		0.00
0470	613-07004	*Type Four Pull Box	10.000	0.000		
			EACH	0.000	0.00	
			1,765.00000	0.000		0.00
0475	613-07005	*Type Five Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			2,080.00000	0.000		0.00
0480	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			26,500.00000	0.000		0.00
0485	614-00011	Sign Panel (Class I)	25.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
0490	614-00012	Sign Panel (Class II)	36.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0495	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	78.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
-----							
CAT NO0201 TRAFFIC							
0500	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	8.000	0.000			
		EACH		0.000	0.00		
			260.00000	0.000		0.00	
0505	614-03001	Concrete Footing (Type 1)	6.000	0.000			
		EACH		0.000	0.00		
			215.00000	0.000		0.00	
0510	614-10160	*Signal Head Backplates	39.000	0.000			
		EACH		0.000	0.00		
			290.00000	0.000		0.00	
0515	614-70336	*Traffic Signal Face (12-12-12)	17.000	0.000			
		EACH		0.000	0.00		
			1,265.00000	0.000		0.00	
0520	614-72875	*Loop Detector Wire	4,624.000	0.000			
		LF		0.000	0.00		
			11.60000	0.000		0.00	
0525	614-75855	*Traffic Signal Controller Cabinet (Install Only)	3.000	0.000			
		EACH		0.000	0.00		
			5,920.00000	0.000		0.00	
0530	614-80000	*Flashing Beacon	4.000	0.000			
		EACH		0.000	0.00		
			6,700.00000	0.000		0.00	
			CAT 0201	CURRENT AMT \$	740,857.85 \$	0.00 \$	0.00
-----							
CAT NO0301 STR G-07-B							
0535	203-00010	*Unclassified Excavation (Complete In Place)	37.000	0.000			
		CY		0.000	0.00		
			36.85000	0.000		0.00	
0540	206-00000	*Structure Excavation	300.000	0.000			
		CY		0.000	0.00		
			190.00000	0.000		0.00	
0545	206-00200	*Structure Backfill (Class 2)	76.000	0.000			
		CY		0.000	0.00		
			195.00000	0.000		0.00	

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 05/08/2019  
 12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STR G-07-B						
0550	208-00002	*Erosion Log Type 1 (12 Inch)	220.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00
0555	208-00035	*Aggregate Bag	400.000	0.000		
			LF	0.000	0.00	
			14.20000	0.000		0.00
0560	208-00041	*Rock Check Dam	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0565	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0570	208-00070	*Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0575	208-00103	*Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOOR	0.000	0.00	
			68.00000	0.000		0.00
0580	208-00105	*Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			145.00000	0.000		0.00
0585	208-00107	*Removal of Trash	8.000	0.000		
			HOOR	0.000	0.00	
			37.00000	0.000		0.00
0590	210-01000	*Reset Fence	226.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0595	210-01130	*Reset Guardrail Type 3	50.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0600	211-03005	*Dewatering	1.000	0.000		
			L S	0.000	0.00	
			84,200.00000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/08/2019

12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STR G-07-B						
0605	212-00006	*Seeding (Native)	0.370	0.000		
			ACRE	0.000	0.00	
			1,400.00000	0.000		0.00
0610	212-00028	*Seeding (Wetlands)	0.030	0.000		
			ACRE	0.000	0.00	
			28,000.00000	0.000		0.00
0615	212-00032	*Soil Conditioning	0.400	0.000		
			ACRE	0.000	0.00	
			6,515.00000	0.000		0.00
0620	213-00012	*Spray-on Mulch Blanket	0.370	0.000		
			ACRE	0.000	0.00	
			5,250.00000	0.000		0.00
0625	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	145.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0630	217-00020	*Herbicide Treatment	10.000	0.000		
			HOUR	0.000	0.00	
			122.00000	0.000		0.00
0635	420-00102	*Geotextile (Erosion Control) (Class 1)	97.000	0.000		
			SY	0.000	0.00	
			16.85000	0.000		0.00
0640	506-00224	*Riprap (24 Inch)	116.000	0.000		
			CY	0.000	0.00	
			147.50000	0.000		0.00
0645	506-00424	*Soil Riprap (24 Inch)	52.000	0.000		
			CY	0.000	0.00	
			158.00000	0.000		0.00
0650	601-03000	*Concrete Class D	28.000	0.000		
			CY	0.000	0.00	
			1,158.00000	0.000		0.00
0655	602-00020	*Reinforcing Steel (Epoxy Coated)	2,930.000	0.000		
			LB	0.000	0.00	
			3.15000	0.000		0.00

CONTID: C21200  
 PCN: 21200-BID  
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/08/2019

12:02:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STR G-07-B						
0660	607-11525	*Fence (Plastic)	780.000	0.000		
			LF	439.000	1,251.15	
			2.85000	439.000		1,251.15
			CAT 0301	CURRENT AMT \$ 267,435.40 \$	1,251.15 \$	1,251.15
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0665	620-00020	Sanitary Facility	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$ 5,000.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$ 7,694,357.86 \$	5,191.15 \$	5,191.15
-----						