

ESTIMATE SUMMARY

 CONTID: C21200 ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 21200-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GLENWOOD SPRINGS TO CARBONDALE
 TIME CHARGED: 377.0 DAYS TIME ALLOW: 11/15/201 FIXED COMPLETION DAT
 PERCENT TIME: 159.07 ORIG TIME ALLOW: 10/25/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0821-107
 SH 82 GLENWOOD SPRINGS TO CARBONDALE
 NAME OF ROAD:
 PROJECT COUNTIES: GARFIELD

CONTRACTOR: GRAND RIVER CONSTRUCTION CO.
 P.O. BOX 1236
 GLENWOOD SPRINGS CO 81602 (970)945-7758
 PAY PERIOD ENDING 04/03/2020 DATE TIME STARTED 03/24/2019
 DATE LET 02/07/2019 DATE WORK BEGAN 03/24/2019
 DATE AWARDED 02/14/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/14/2019 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/24/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,711,619.95 PARTICIPATING	\$ 7,396,176.67	\$ 141,126.20
AWARD PROJECT AMT: \$ 7,296,532.86 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 95.91% TOTAL EARNINGS	7,396,176.67	141,126.20
FUNDS AVAILABLE: \$ 315,443.28 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	141,126.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-109,447.99	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	7,286,728.68
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	7,286,728.68
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 141,126.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	237.000	237.000		
			SY	0.000	0.00	
			34.00000	237.000		8,058.00
0010	202-00203	Removal of Curb and Gutter	367.000	367.000		
			LF	0.000	0.00	
			8.00000	367.000		2,936.00
0015	202-00210	Removal of Concrete Pavement	100.000	100.000		
			SY	0.000	0.00	
			67.00000	100.000		6,700.00
0020	202-00220	Removal of Asphalt Mat	305.000	175.000		
			SY	0.000	0.00	
			48.00000	175.000		8,400.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	288,539.000	269,517.000		
			SY	0.000	0.00	
			1.25000	269,517.000		336,896.25
0030	202-00250	*Removal of Pavement Marking (Grinding)	197,771.000	191,340.000		
			SF	0.000	0.00	
			0.53000	191,340.000		101,410.20
0035	202-00895	Removal of Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0040	202-01130	*Removal of Guardrail Type 3	39,356.000	39,356.000		
			LF	0.000	0.00	
			2.10000	39,356.000		82,647.60
0045	202-01300	*Removal of End Anchorage	50.000	50.000		
			EACH	0.000	0.00	
			166.00000	50.000		8,300.00
0050	202-04010	*Clean Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,580.00000	3.000		4,740.00
0055	203-01500	Blading	22.000	22.000		
			HOURL	0.000	0.00	
			125.00000	22.000		2,750.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01582	Truck (Dump)	20.000	0.000		
			95.00000	0.000	0.00	0.00
0065	203-01594	Combination Loader	28.000	28.000		
			115.00000	28.000	0.00	3,220.00
0070	203-01597	*Potholing	155.500	155.500		
			445.00000	155.500	0.00	69,197.50
0075	203-02330	Laborer	23.000	23.000		
			35.00000	23.000	0.00	805.00
0080	210-04010	Adjust Manhole	0.000	0.000		
			100.00000	0.000	0.00	0.00
0085	210-04050	Adjust Valve Box	0.000	0.000		
			75.00000	0.000	0.00	0.00
0090	240-00000	*Wildlife Biologist	10.750	10.750		
			114.00000	10.750	0.00	1,225.50
0095	240-00010	*Removal of Nests	2.000	2.000		
			114.00000	2.000	0.00	228.00
0100	304-07000	Aggregate Base Course (Class 7)	0.000	0.000		
			22.00000	0.000	0.00	0.00
0105	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	7.600	7.600		
			125.00000	7.600	0.00	950.00
0110	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	253.000	123.000		
			50.00000	123.000	0.00	6,150.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	403-34701	*Hot Mix Asphalt (Grading SX) (75)	31,885.820	30,237.770		
			TON	0.000	0.00	
			50.00000	30,237.770		1,511,888.50
0120	409-01015	*Cover Coat Material (Type I)	235,457.000	235,457.000		
			SY	0.000	0.00	
			1.55000	235,457.000		364,958.35
0125	411-03342	Asphalt Cement Performance Grade (PG 64-28)	1,820.070	1,721.070		
			TON	0.000	0.00	
			580.00000	1,721.070		998,220.60
0130	411-10217	*Emulsified Asphalt (CRS-2P)	399.580	399.580		
			TON	0.000	0.00	
			521.00000	399.580		208,181.18
0135	411-10255	Emulsified Asphalt (Slow-Setting)	11,407.000	10,456.000		
			GAL	0.000	0.00	
			3.00000	10,456.000		31,368.00
0140	412-00800	*Concrete Pavement (8 Inch)	112.000	112.000		
			SY	0.000	0.00	
			142.00000	112.000		15,904.00
0145	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	39,844.000	39,844.000		
			LF	0.000	0.00	
			22.45000	39,844.000		894,497.80
0150	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			46.50000	0.000		0.00
0155	606-01385	*Transition Type 3J	0.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0160	606-01390	*End Anchorage Type 3K	0.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0165	606-01460	*Median Terminal	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	606-02003	*End Anchorage (Nonflared) (31 in. MGS)	32.000	32.000		
			EACH	0.000	0.00	
			2,640.00000	32.000		84,480.00
0175	606-02005	*End Anchorage (Flared) (31 in. MGS)	20.000	20.000		
			EACH	0.000	0.00	
			3,000.00000	20.000		60,000.00
0180	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0185	608-00006	*Concrete Sidewalk (6 Inch)	155.000	155.000		
			SY	0.000	0.00	
			120.00000	155.000		18,600.00
0190	608-00010	*Concrete Curb Ramp	220.000	220.000		
			SY	0.000	0.00	
			156.50000	220.000		34,430.00
0195	608-00018	Curb Ramp (Temporary Parallel) (Single)	3.000	3.000		
			EACH	0.000	0.00	
			380.00000	3.000		1,140.00
0200	609-21020	*Curb and Gutter Type 2 (Section II-B)	218.000	218.000		
			LF	0.000	0.00	
			48.00000	218.000		10,464.00
0205	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0210	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			22.10000	0.000		0.00
0215	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			23.15000	0.000		0.00
0220	614-80391	*Rumble Strip (Grinding)(Asphalt)	60,477.000	60,477.000		
			LF	0.000	0.00	
			0.11000	60,477.000		6,652.47

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	614-85001	*Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			13,685.00000	0.000		0.00
0230	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			11,800.00000	1.000		11,800.00
0235	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			380,000.00000	1.000		380,000.00
0240	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			10,600.00000	1.000		10,600.00
0245	627-00008	*Modified Epoxy Pavement Marking	2,745.000	2,634.000		
			GAL	0.000	0.00	
			75.80000	2,634.000		199,657.20
0250	627-00013	*Pavement Marking Paint (High Build)	2,750.000	2,609.000		
			GAL	0.000	0.00	
			31.60000	2,609.000		82,444.40
0255	627-00070	*Preformed Thermoplastic Pavement Marking	1,041.000	1,041.000		
			SF	0.000	0.00	
			13.65000	1,041.000		14,209.65
0260	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	195.000	195.000		
			SF	0.000	0.00	
			19.00000	195.000		3,705.00
0265	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,892.000	3,316.000		
			SF	0.000	0.00	
			10.00000	3,316.000		33,160.00
0270	629-01050	*Monument Box	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0275	629-01110	*Locate Monuments	4.000	4.000		
			HOUR	0.000	0.00	
			160.00000	4.000		640.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-00000	*Flagging	2,760.250	2,760.250		
			HOOR	0.000	0.00	
			29.50000	2,760.250		81,427.38
0285	630-00001	*Pilot Car Operation	71.500	71.500		
			HOOR	0.000	0.00	
			63.00000	71.500		4,504.50
0290	630-00007	*Traffic Control Inspection	58.000	58.000		
			DAY	0.000	0.00	
			116.00000	58.000		6,728.00
0295	630-00012	*Traffic Control Management	155.000	155.000		
			DAY	0.000	0.00	
			1,050.00000	155.000		162,750.00
0300	630-80341	*Construction Traffic Sign (Panel Size A)	27.000	24.300		
			EACH	0.000	0.00	
			21.00000	24.300		510.30
0305	630-80342	*Construction Traffic Sign (Panel Size B)	92.000	82.800		
			EACH	0.000	0.00	
			21.00000	82.800		1,738.80
0310	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0315	630-80344	*Construction Traffic Sign (Special)	128.000	115.200		
			SF	0.000	0.00	
			21.00000	115.200		2,419.20
0320	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.500		
			EACH	0.000	0.00	
			1,600.00000	4.500		7,200.00
0325	630-80359	*Portable Message Sign Panel	279.000	279.000		
			DAY	0.000	0.00	
			132.00000	279.000		36,828.00
0330	630-80360	*Drum Channelizing Device	120.000	108.000		
			EACH	0.000	0.00	
			15.80000	108.000		1,706.40

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	630-80363	*Drum Channelizing Device (With Light) (Flashing)	6.000	0.000		
			EACH	0.000	0.00	
			15.80000	0.000		0.00
0340	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			15.80000	0.000		0.00
0345	630-80380	*Traffic Cone	255.000	228.600		
			EACH	0.000	0.00	
			10.50000	228.600		2,400.30
0350	630-80430	*Rumble Strip (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0355	630-80511	*Mobile Pavement Marking Zone	1.000	0.900		
			L S	0.000	0.00	
			8,950.00000	0.900		8,055.00
0360	630-85011	*Impact Attenuator (Temporary)	16.000	14.400		
			DAY	0.000	0.00	
			85.00000	14.400		1,224.00
0365	630-85041	*Mobile Attenuator	106.000	106.000		
			DAY	0.000	0.00	
			552.00000	106.000		58,512.00
0370	700-70010	F/A Minor Contract Revisions	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70016	F/A Fuel Cost Adjustment	6,500.000	6,025.480		
			F A	0.000	0.00	
			1.00000	6,025.480		6,025.48
0380	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70019	F/A Asphalt Cement Cost Adjustment	91,500.000	86,201.500		
			F A	0.000	0.00	
			1.00000	86,201.500		86,201.50

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	700-70023	F/A On-The-Job Trainee	9,000.000	9,000.000		
			F A	0.000	0.00	
			1.00000	9,000.000		9,000.00
0395	700-70025	F/A Quality Incentive Payment	45,000.000	8,117.460		
			F A	0.000	0.00	
			1.00000	8,117.460		8,117.46
0400	700-70034	F/A Advertisement (Public Information)	6,000.000	5,219.800		
			F A	0.000	0.00	
			1.00000	5,219.800		5,219.80
0405	700-70034	F/A Smart Work Zone Technology	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70035	F/A Project First Program	600.000	600.000		
			F A	0.000	0.00	
			1.00000	600.000		600.00
0415	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	625-00001	Const Surveying (Hour)	29.250	29.250		
			HOOR	0.000	0.00	
			150.00000	29.250		4,387.50
0695	202-01140	*Removal of Guardrail Type 4	25.000	25.000		
			LF	0.000	0.00	
			110.00000	25.000		2,750.00
0700	900-00007	Added Item (Each)/ Impact Attenuator(SmartCushion)	4.000	4.000		
			EACH	0.000	0.00	
			25,340.00000	4.000		101,360.00
0705	900-00007	Added Item (Each)/ Transition Type 3G (Double)	1.000	1.000		
			EACH	0.000	0.00	
			9,150.00000	1.000		9,150.00
0710	900-00006	Added Item (Dollar)/ Overweight Load Price Reduction	-240.000	-240.000		
			DOL	0.000	0.00	
			1.00000	-240.000		-240.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 04/03/2020

09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	900-00006	Added Item (Dollar)/ Modified Epoxy pavement Marking Price Reduction	-19,732.260	-19,732.260		
			DOL	0.000	0.00	
			1.00000	-19,732.260		-19,732.26
0725	614-72863	Ped Push Button Post Assem	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0730	900-00007	Added Item (Each)/ Removal of Median Terminal	3.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
0735	630-80370	Barrier (Temp)	20.000	18.000		
			LF	0.000	0.00	
			85.00000	18.000		1,530.00

			CAT 0200	CURRENT AMT \$ 6,525,836.45 \$	0.00 \$	6,230,688.56

CAT NO0201 TRAFFIC						
0425	202-00810	*Removal of Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			79.00000	6.000		474.00
0430	202-00821	*Removal of Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			53.00000	6.000		318.00
0435	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	1.000		
			EACH	2.000	12,000.00	
			6,000.00000	3.000		18,000.00
0440	613-00206	*2 Inch Electrical Conduit (Bored)	3,567.000	3,567.000		
			LF	0.000	0.00	
			58.00000	3,567.000		206,886.00
0445	613-00306	*3 Inch Electrical Conduit (Bored)	6,396.000	5,872.000		
			LF	524.000	33,090.60	
			63.15000	6,396.000		403,907.40
0450	613-01200	*2 Inch Electrical Conduit (Plastic)	1,358.000	352.000		
			LF	996.000	19,920.00	
			20.00000	1,348.000		26,960.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 TRAFFIC						
0455	613-01300	*3 Inch Electrical Conduit (Plastic)	268.000	195.000		
			LF	73.000	1,533.00	
			21.00000	268.000		5,628.00
0460	613-07000	*Pull Box (Special)	15.000	3.000		
			EACH	12.000	15,000.00	
			1,250.00000	15.000		18,750.00
0465	613-07002	*Type Two Pull Box	13.000	17.000		
			EACH	-4.000	-5,580.00	
			1,395.00000	13.000		18,135.00
0470	613-07004	*Type Four Pull Box	13.000	13.000		
			EACH	0.000	0.00	
			1,765.00000	13.000		22,945.00
0475	613-07005	*Type Five Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			2,080.00000	4.000		8,320.00
0480	613-10000	*Wiring	1.000	0.160		
			L S	0.840	22,260.00	
			26,500.00000	1.000		26,500.00
0485	614-00011	*Sign Panel (Class I)	25.000	25.000		
			SF	0.000	0.00	
			14.75000	25.000		368.75
0490	614-00012	*Sign Panel (Class II)	36.000	36.000		
			SF	0.000	0.00	
			19.00000	36.000		684.00
0495	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	78.000	78.000		
			LF	0.000	0.00	
			21.00000	78.000		1,638.00
0500	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	8.000	8.000		
			EACH	0.000	0.00	
			260.00000	8.000		2,080.00
0505	614-03001	*Concrete Footing (Type 1)	6.000	6.000		
			EACH	0.000	0.00	
			215.00000	6.000		1,290.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 04/03/2020

09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 TRAFFIC						
0510	614-10160	*Signal Head Backplates	39.000	11.000		
			EACH	20.000	5,800.00	
			290.00000	31.000		8,990.00
0515	614-70336	*Traffic Signal Face (12-12-12)	17.000	9.000		
			EACH	7.000	8,855.00	
			1,265.00000	16.000		20,240.00
0520	614-72875	*Loop Detector Wire	4,624.000	4,624.000		
			LF	-44.000	-510.40	
			11.60000	4,580.000		53,128.00
0525	614-75855	*Traffic Signal Controller Cabinet (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			5,920.00000	3.000		17,760.00
0530	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	4.000	26,800.00	
			6,700.00000	4.000		26,800.00
0720	700-70190	F/A Elec Serv	16,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0201	CURRENT AMT \$	910,097.55 \$	139,168.20 \$
						889,802.15

CAT NO0301 STR G-07-B						
0535	203-00010	*Unclassified Excavation (Complete In Place)	37.000	37.000		
			CY	0.000	0.00	
			36.85000	37.000		1,363.45
0540	206-00000	*Structure Excavation	303.000	303.000		
			CY	0.000	0.00	
			190.00000	303.000		57,570.00
0545	206-00200	*Structure Backfill (Class 2)	0.000	0.000		
			CY	0.000	0.00	
			195.00000	0.000		0.00
0550	208-00002	*Erosion Log Type 1 (12 Inch)	370.000	370.000		
			LF	0.000	0.00	
			4.60000	370.000		1,702.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STR G-07-B						
0555	208-00035	*Aggregate Bag	72.000	72.000		
			LF	0.000	0.00	
			14.20000	72.000		1,022.40
0560	208-00041	*Rock Check Dam	1.000	1.000		
			EACH	0.000	0.00	
			1,050.00000	1.000		1,050.00
0565	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
0570	208-00070	*Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0575	208-00103	*Removal and Disposal of Sediment (Labor)	17.000	1.000		
			HOURL	16.000	1,088.00	
			68.00000	17.000		1,156.00
0580	208-00105	*Removal and Disposal of Sediment (Equipment)	6.000	0.000		
			HOURL	6.000	870.00	
			145.00000	6.000		870.00
0585	208-00107	*Removal of Trash	8.000	8.000		
			HOURL	0.000	0.00	
			37.00000	8.000		296.00
0590	210-01000	*Reset Fence	46.000	46.000		
			LF	0.000	0.00	
			33.00000	46.000		1,518.00
0595	210-01130	*Reset Guardrail Type 3	0.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0600	211-03005	*Dewatering	1.000	1.000		
			L S	0.000	0.00	
			84,200.00000	1.000		84,200.00
0605	212-00006	*Seeding (Native)	1.020	1.020		
			ACRE	0.000	0.00	
			1,400.00000	1.020		1,428.00

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 04/03/2020
 09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STR G-07-B						
0610	212-00028	*Seeding (Wetlands)	0.030	0.030		
			ACRE	0.000	0.00	
			28,000.00000	0.030		840.00
0615	212-00032	*Soil Conditioning	1.050	1.050		
			ACRE	0.000	0.00	
			6,515.00000	1.050		6,840.75
0620	213-00012	*Spray-on Mulch Blanket	1.050	1.050		
			ACRE	0.000	0.00	
			5,250.00000	1.050		5,512.50
0625	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	0.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0630	217-00020	*Herbicide Treatment	3.000	3.000		
			HOURL	0.000	0.00	
			122.00000	3.000		366.00
0635	420-00102	*Geotextile (Erosion Control) (Class 1)	97.000	97.000		
			SY	0.000	0.00	
			16.85000	97.000		1,634.45
0640	506-00224	*Riprap (24 Inch)	53.300	53.300		
			CY	0.000	0.00	
			147.50000	53.300		7,861.75
0645	506-00424	*Soil Riprap (24 Inch)	116.700	116.700		
			CY	0.000	0.00	
			158.00000	116.700		18,438.60
0650	601-03000	*Concrete Class D	33.000	33.000		
			CY	0.000	0.00	
			1,158.00000	33.000		38,214.00
0655	602-00020	*Reinforcing Steel (Epoxy Coated)	3,098.000	3,098.000		
			LB	0.000	0.00	
			3.15000	3,098.000		9,758.70
0660	607-11525	*Fence (Plastic)	439.000	439.000		
			LF	0.000	0.00	
			2.85000	439.000		1,251.15

CONTID: C21200
 PCN: 21200-BID
 PROJECT: NHPP0821-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 04/03/2020

09:57:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STR G-07-B						
0675	900-00024	Added Item (Ton)/ Structure Backfill (Class 1) Material and Haul Only	135.100	135.100		
			TON	0.000	0.00	
			22.00000	135.100		2,972.20
0680	206-00100	Str Bkfl (CL 1)	76.000	76.000		
			CY	0.000	0.00	
			195.00000	76.000		14,820.00

			CAT 0301	CURRENT AMT \$	270,685.95 \$	1,958.00 \$ 270,685.95
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0665	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0685	900-00006	Added Item (Dollar)/ Overweight Load Price Reduction	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0690	900-00006	Added Item (Dollar)/ Modified Epoxy Pavement Marking Price Reduction	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0400	CURRENT AMT \$	5,000.00 \$	0.00 \$ 5,000.00

			PROJECT TOTAL	CURRENT AMT \$	7,711,619.95 \$	141,126.20 \$ 7,396,176.66