

ESTIMATE SUMMARY

CONTID: C21255

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 21255-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 120.0 DAYS

TIME ALLOW:

120 WORK DAYS

STA 0502-089 / US50 - ROYAL GORGE WEST_SH9 JC

PERCENT TIME: 100.00

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

STA 0503-089

US50 - ROYAL GORGE WEST_SH9 JC

NAME OF ROAD:

PROJECT COUNTIES:

FREMONT

PARK

CONTRACTOR:

APC SOUTHERN CONSTRUCTION COMPANY, LLC

PAY PERIOD ENDING

01/30/2018

DATE TIME STARTED

04/28/2017

14802 W. 44th AVENUE

DATE LET

04/06/2017

DATE WORK BEGAN

06/05/2017

DATE AWARDED

04/13/2017

DATE TIME STOPPED

01/03/2018

DATE CONTRACT EXECUTED

04/26/2017

DATE ACCEPTED

01/03/2018

GOLDEN

CO 80403

(303)279-6611

DATE NOTICE TO PROCEED

04/28/2017

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,545,397.55 PARTICIPATING	\$ 7,541,191.06	\$ 0.00
AWARD PROJECT AMT: \$ 7,330,067.22 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.94% TOTAL EARNINGS	7,541,191.06	0.00
FUNDS AVAILABLE: \$ 4,206.49 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	7,541,191.06
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	8,210.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	7,541,191.06
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	7,541,191.06
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 8,210.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - SH9						
0005	202-00090	*Removal of Delineator	1,044.000	1,044.000		
			EACH	0.000	0.00	
			1.56000	1,044.000		1,628.64
0010	202-00201	Removal of Curb	2,252.000	2,252.000		
			LF	0.000	0.00	
			3.17000	2,252.000		7,138.84
0015	202-00240	*Removal of Asphalt Mat (Planing)	236,865.000	236,865.000		
			SY	0.000	0.00	
			1.62000	236,865.000		383,721.30
0020	202-00810	*Removal of Ground Sign	171.000	171.000		
			EACH	0.000	0.00	
			31.22000	171.000		5,338.62
0025	202-00821	*Removal of Sign Panel	30.000	30.000		
			EACH	0.000	0.00	
			31.22000	30.000		936.60
0030	202-01130	*Removal of Guardrail Type 3	3,542.000	3,542.000		
			LF	0.000	0.00	
			1.56000	3,542.000		5,525.52
0035	202-01300	*Removal of End Anchorage	71.000	71.000		
			EACH	0.000	0.00	
			156.08000	71.000		11,081.68
0040	202-04002	Clean Culvert	61.000	61.000		
			EACH	0.000	0.00	
			1,025.15000	61.000		62,534.15
0045	203-00000	Unclassified Excavation	530.000	530.000		
			CY	0.000	0.00	
			8.49000	530.000		4,499.70
0050	203-01500	Blading	0.000	0.000		
			HOUR	0.000	0.00	
			152.92000	0.000		0.00
0055	203-01510	Backhoe	0.000	0.000		
			HOUR	0.000	0.00	
			138.20000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - SH9						
0060	203-01565	Hydraulic Excavator	15.000	15.000		
			200.18000	15.000		3,002.70
0065	203-01597	Potholing	18.000	18.000		
			256.29000	18.000		4,613.22
0070	203-01622	Sweeping (With Pickup Broom)	16.000	16.000		
			179.40000	16.000		2,870.40
0075	208-00002	*Erosion Log Type 1 (12 Inch)	2,346.000	2,346.000		
			4.88000	2,346.000		11,448.48
0080	208-00020	*Silt Fence	0.000	0.000		
			2.10000	0.000		0.00
0081	208-00035	Aggregate Bag CMO #3	497.000	497.000		
			11.50000	497.000		5,715.50
0085	208-00045	*Concrete Washout Structure	2.000	2.000		
			802.43000	2.000		1,604.86
0090	208-00053	*Storm Drain Inlet Protection (Type I)	23.000	23.000		
			211.18000	23.000		4,857.14
0095	208-00103	Removal and Disposal of Sediment (Labor)	44.000	44.000		
			51.26000	44.000		2,255.44
0100	208-00105	Removal and Disposal of Sediment (Equipment)	13.000	13.000		
			153.77000	13.000		1,999.01
0105	208-00106	Sweeping (Sediment Removal)	64.000	64.000		
			179.40000	64.000		11,481.60

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - SH9						
0110	208-00107	Removal of Trash	10.000	10.000		
			HOUR	0.000	0.00	
			153.77000	10.000		1,537.70
0115	208-00207	Erosion Control Management	26.000	26.000		
			DAY	0.000	0.00	
			102.51000	26.000		2,665.26
0120	304-06007	Aggregate Base Course (Class 6)	348.400	348.000		
			CY	0.000	0.00	
			37.11000	348.000		12,914.28
0125	304-08002	Aggregate Base Course (Shoulder Material)	1,781.000	1,781.000		
			CY	0.000	0.00	
			44.41000	1,781.000		79,094.21
0130	304-09000	Aggregate Base Course (Special)	566.300	566.000		
			CY	0.000	0.00	
			44.66000	566.000		25,277.56
0135	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	265.240	265.240		
			TON	0.000	0.00	
			133.43000	265.240		35,390.97
0140	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	31,014.160	31,013.870		
			TON	0.000	0.00	
			70.31000	31,013.870		2,180,585.20
0145	411-10255	Emulsified Asphalt (Slow-Setting)	31,082.210	31,082.000		
			GAL	0.000	0.00	
			3.28000	31,082.000		101,948.96
0150	506-00212	*Riprap (12 Inch)	7.400	7.000		
			CY	0.000	0.00	
			232.96000	7.000		1,630.72
0155	603-10120	*12 Inch Corrugated Steel Pipe	44.000	44.000		
			LF	0.000	0.00	
			39.35000	44.000		1,731.40
0160	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 IN MGS	4,427.000	4,427.000		
			LF	0.000	0.00	
			20.81000	4,427.000		92,125.87

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - SH9						
0165	606-01395	*Transition Type 3L 31 IN MGS	4.000	4.000		
			EACH	0.000	0.00	
			1,040.52000	4.000		4,162.08
0170	606-02005	*End Anchorage (Flared) 31 IN MGS	54.000	54.000		
			EACH	0.000	0.00	
			2,720.97000	54.000		146,932.38
0175	609-60011	*Curb Type 6 (Section M) BITUMINOUS	4,035.000	4,035.000		
			LF	0.000	0.00	
			7.92000	4,035.000		31,957.20
0180	612-00001	*Delineator (Type I)	355.000	355.000		
			EACH	0.000	0.00	
			13.01000	355.000		4,618.55
0185	612-00003	*Delineator (Type III)	276.000	276.000		
			EACH	0.000	0.00	
			16.65000	276.000		4,595.40
0190	614-00011	*Sign Panel (Class I)	646.290	646.000		
			SF	0.000	0.00	
			12.49000	646.000		8,068.54
0195	614-00012	*Sign Panel (Class II)	1,955.000	1,955.000		
			SF	0.000	0.00	
			17.06000	1,955.000		33,352.30
0200	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	93.000	93.000		
			EACH	0.000	0.00	
			187.29000	93.000		17,417.97
0205	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	141.000	141.000		
			EACH	0.000	0.00	
			312.16000	141.000		44,014.56
0210	614-80001	*Flashing Beacon (Solar Powered)	2.000	2.000		
			EACH	0.000	0.00	
			2,601.31000	2.000		5,202.62
0215	614-80385	*Rumble Strip	143,481.000	143,481.000		
			LF	0.000	0.00	
			0.09000	143,481.000		12,913.29

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - SH9						
0220	615-00030	*Embankment Protector Type 3	3.000	3.000		
			EACH	0.000	0.00	
			1,967.25000	3.000		5,901.75
0225	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	2,139.000	2,139.000		
			GAL	0.000	0.00	
			131.22000	2,139.000		280,679.58
0230	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	34.000	34.000		
			SF	0.000	0.00	
			12.30000	34.000		418.20
0235	630-00000	*Flagging	6,476.000	6,476.000		
			HOUR	0.000	0.00	
			22.17000	6,476.000		143,572.92
0236	630-00001	Pilot Car Operation Pilot Car Operation (CMO 2)	558.000	558.000		
			HOUR	0.000	0.00	
			60.00000	558.000		33,480.00
0240	630-00007	*Traffic Control Inspection	48.000	48.000		
			DAY	0.000	0.00	
			258.70000	48.000		12,417.60
0245	630-00012	*Traffic Control Management	115.000	115.000		
			DAY	0.000	0.00	
			871.12000	115.000		100,178.80
0250	630-80001	*Flashing Beacon (Portable)	3.000	3.000		
			EACH	0.000	0.00	
			475.15000	3.000		1,425.45
0255	630-80341	*Construction Traffic Sign (Panel Size A)	15.000	15.000		
			EACH	0.000	0.00	
			21.12000	15.000		316.80
0260	630-80342	*Construction Traffic Sign (Panel Size B)	83.000	83.000		
			EACH	0.000	0.00	
			31.68000	83.000		2,629.44
0265	630-80350	*Vertical Panel	56.000	56.000		
			EACH	0.000	0.00	
			10.56000	56.000		591.36

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - SH9						
0270	630-80355	*Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			4,751.55000	3.000		14,254.65
0275	630-80360	*Drum Channelizing Device	44.000	44.000		
			EACH	0.000	0.00	
			10.56000	44.000		464.64
0280	630-80380	*Traffic Cone	236.000	236.000		
			EACH	0.000	0.00	
			1.06000	236.000		250.16
0285	630-80520	*Mobile Pavement Marking Zone	14.000	14.000		
			DAY	0.000	0.00	
			2,716.64000	14.000		38,032.96
0290	630-85041	*Mobile Attenuator	34.000	34.000		
			DAY	0.000	0.00	
			369.56000	34.000		12,565.04
			CAT 0200	CURRENT AMT	\$ 4,027,715.89	\$ 0.00
					\$ 0.00	\$ 4,027,569.77
CAT NO0205 ROADWAY - US50						
0295	202-00090	*Removal of Delineator	0.000	0.000		
			EACH	0.000	0.00	
			1.56000	0.000		0.00
0300	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			1.62000	0.000		0.00
0305	202-00810	*Removal of Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			31.22000	0.000		0.00
0310	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			31.22000	0.000		0.00
0315	202-01130	*Removal of Guardrail Type 3	0.000	0.000		
			LF	0.000	0.00	
			1.56000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0320	202-01300	*Removal of End Anchorage	0.000	0.000		
			EACH	0.000	0.00	
			156.08000	0.000		0.00
0325	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			1,025.15000	0.000		0.00
0330	203-00000	Unclassified Excavation	0.000	0.000		
			CY	0.000	0.00	
			8.49000	0.000		0.00
0335	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			152.92000	0.000		0.00
0340	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			138.20000	0.000		0.00
0345	203-01565	Hydraulic Excavator	0.000	0.000		
			HOURL	0.000	0.00	
			200.18000	0.000		0.00
0350	203-01597	Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			256.29000	0.000		0.00
0355	203-01622	Sweeping (With Pickup Broom)	0.000	0.000		
			HOURL	0.000	0.00	
			179.40000	0.000		0.00
0360	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			4.88000	0.000		0.00
0365	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0370	208-00045	*Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			802.43000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0375	208-00053	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			211.18000	0.000		0.00
0380	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,050.29000	0.000		0.00
0385	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOUR	0.000	0.00	
			51.26000	0.000		0.00
0390	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			153.77000	0.000		0.00
0395	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			179.40000	0.000		0.00
0400	208-00107	Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			153.77000	0.000		0.00
0405	208-00207	Erosion Control Management	0.000	0.000		
			DAY	0.000	0.00	
			102.51000	0.000		0.00
0410	210-00810	*Reset Ground Sign	7.000	7.000		
			EACH	0.000	0.00	
			364.18000	7.000		2,549.26
0415	210-00815	*Reset Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			88.44000	5.000		442.20
0420	210-01200	*Reset End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			2,289.15000	1.000		2,289.15
0425	210-04030	*Modify Guardrail	10,982.000	10,982.000		
			LF	0.000	0.00	
			4.16000	10,982.000		45,685.12

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0430	304-06007	Aggregate Base Course (Class 6)	0.000	0.000		
			CY	0.000	0.00	
			37.11000	0.000		0.00
0435	304-08002	Aggregate Base Course (Shoulder Material)	0.000	0.000		
			CY	0.000	0.00	
			44.41000	0.000		0.00
0440	304-09000	Aggregate Base Course (Special)	0.000	0.000		
			CY	0.000	0.00	
			44.66000	0.000		0.00
0445	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			133.43000	0.000		0.00
0450	403-34821	Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	26,161.700	26,161.700		
			TON	0.000	0.00	
			64.45000	26,161.700		1,686,121.57
0455	403-34824	Hot Mix Asphalt (Grading SX)(100)(PG 58-28)(Special)	5,007.650	5,007.650		
			TON	0.000	0.00	
			69.93000	5,007.650		350,184.96
0460	411-10255	Emulsified Asphalt (Slow-Setting)	0.000	0.000		
			GAL	0.000	0.00	
			3.28000	0.000		0.00
0465	506-00212	*Riprap (12 Inch)	0.000	0.000		
			CY	0.000	0.00	
			232.96000	0.000		0.00
0470	603-10120	*12 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			39.35000	0.000		0.00
0475	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 IN MGS	0.000	0.000		
			LF	0.000	0.00	
			20.81000	0.000		0.00
0480	606-01370	*Transition Type 3G 31 IN MGS	7.000	7.000		
			EACH	0.000	0.00	
			2,887.45000	7.000		20,212.15

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0485	606-02003	*End Anchorage (Nonflared) 31 IN MGS	6.000	6.000		
			EACH	0.000	0.00	
			2,861.44000	6.000		17,168.64
0490	606-02005	*End Anchorage (Flared) 31 IN MGS	0.000	0.000		
			EACH	0.000	0.00	
			2,720.97000	0.000		0.00
0495	607-60620	*Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			15,607.84000	2.000		31,215.68
0500	609-60011	*Curb Type 6 (Section M) BITUMINOUS	0.000	0.000		
			LF	0.000	0.00	
			7.92000	0.000		0.00
0505	612-00041	*Delineator (Flexible) (Type I)	288.000	288.000		
			EACH	0.000	0.00	
			57.23000	288.000		16,482.24
0510	612-00042	*Delineator (Flexible) (Type II)	29.000	29.000		
			EACH	0.000	0.00	
			60.35000	29.000		1,750.15
0515	612-00043	*Delineator (Flexible) (Type III)	186.000	186.000		
			EACH	0.000	0.00	
			63.47000	186.000		11,805.42
0520	614-00011	*Sign Panel (Class I)	0.000	0.000		
			SF	0.000	0.00	
			12.49000	0.000		0.00
0525	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			17.06000	0.000		0.00
0530	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	0.000	0.000		
			EACH	0.000	0.00	
			187.29000	0.000		0.00
0535	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	0.000	0.000		
			EACH	0.000	0.00	
			312.16000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0540	614-80385	*Rumble Strip	0.000	0.000		
			LF	0.000	0.00	
			0.09000	0.000		0.00
0545	615-00030	*Embankment Protector Type 3	0.000	0.000		
			EACH	0.000	0.00	
			1,967.25000	0.000		0.00
0550	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			581,502.54000	1.000		581,502.54
0555	626-01103	Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			10,251.46000	1.000		10,251.46
0560	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	0.000	0.000		
			GAL	0.000	0.00	
			131.22000	0.000		0.00
0565	627-00011	*Pavement Marking Paint (Waterborne)	4,770.000	4,770.000		
			GAL	0.000	0.00	
			43.06000	4,770.000		205,396.20
0570	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	418.000	418.000		
			SF	0.000	0.00	
			18.45000	418.000		7,712.10
0575	630-00000	*Flagging	0.000	0.000		
			HOURL	0.000	0.00	
			22.17000	0.000		0.00
0580	630-00007	*Traffic Control Inspection	0.000	0.000		
			DAY	0.000	0.00	
			258.70000	0.000		0.00
0585	630-00012	*Traffic Control Management	0.000	0.000		
			DAY	0.000	0.00	
			871.12000	0.000		0.00
0590	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			475.15000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0595	630-80341	*Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			21.12000	0.000		0.00
0600	630-80342	*Construction Traffic Sign (Panel Size B)	0.000	0.000		
			EACH	0.000	0.00	
			31.68000	0.000		0.00
0605	630-80350	*Vertical Panel	0.000	0.000		
			EACH	0.000	0.00	
			10.56000	0.000		0.00
0610	630-80355	*Portable Message Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			4,751.55000	0.000		0.00
0615	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			10.56000	0.000		0.00
0620	630-80380	*Traffic Cone	0.000	0.000		
			EACH	0.000	0.00	
			1.06000	0.000		0.00
0625	630-80520	*Mobile Pavement Marking Zone	0.000	0.000		
			DAY	0.000	0.00	
			2,716.64000	0.000		0.00
0630	630-85041	*Mobile Attenuator	0.000	0.000		
			DAY	0.000	0.00	
			369.56000	0.000		0.00
0635	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0641	900-00014	Added Item (Lump Sum)/ "Increased Density Test Section" (FHWA) CMO #4	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 ROADWAY - US50						
0642	900-00006	Added Item (Dollar)/ Increased Density Incentive	1,359.960	1,359.960		
			DOL	0.000	0.00	
			1.00000	1,359.960		1,359.96
0645	700-70016	F/A Fuel Cost Adjustment	2,967.600	2,967.600		
			F A	0.000	0.00	
			1.00000	2,967.600		2,967.60
0650	700-70018	F/A Roadway Smoothness Incentive	103,637.810	103,637.810		
			F A	0.000	0.00	
			1.00000	103,637.810		103,637.81
0655	700-70019	F/A Asphalt Cement Cost Adjustment	20,343.080	20,343.080		
			F A	0.000	0.00	
			1.00000	20,343.080		20,343.08
0660	700-70023	F/A On-The-Job Trainee	3,840.000	3,840.000		
			F A	0.000	0.00	
			1.00000	3,840.000		3,840.00
0665	700-70025	F/A Quality Incentive Payment	82,598.930	82,598.930		
			F A	0.000	0.00	
			1.00000	82,598.930		82,598.93
0670	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70190	F/A Electric Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0205	CURRENT AMT	\$ 3,215,516.22 \$	0.00 \$ 3,215,516.22

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES - SH9 J-15-A						
0690	202-00010	Removal of Tree	0.000	0.000		
			EACH	0.000	0.00	
			307.54000	0.000		0.00
0695	202-00226	*Removal of Asphalt Mat (Special)	1,707.000	1,707.000		
			SY	0.000	0.00	
			4.37000	1,707.000		7,459.59
0700	202-00453	*Removal of Portions of Present Structure (Class 2)	258.000	258.000		
			SY	0.000	0.00	
			248.50000	258.000		64,113.00
0705	202-00460	*Removal of Portions of Present Structure (Class 3)	4.000	4.000		
			SY	0.000	0.00	
			403.80000	4.000		1,615.20
0710	202-00520	*Removal of Expansion Joint Material	60.000	60.000		
			LF	0.000	0.00	
			51.77000	60.000		3,106.20
0715	206-00065	*Structure Backfill (Flow-Fill)	2.300	2.300		
			CY	0.000	0.00	
			424.51000	2.300		976.37
0720	240-00010	*Removal of Nests	20.000	20.000		
			HOUR	0.000	0.00	
			67.30000	20.000		1,346.00
0725	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			9.32000	0.000		0.00
0730	515-00120	*Waterproofing (Membrane)	1,711.000	1,711.000		
			SY	0.000	0.00	
			15.53000	1,711.000		26,571.83
0735	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	60.000	60.000		
			LF	0.000	0.00	
			129.42000	60.000		7,765.20
0740	518-03000	*Sawing and Sealing Bridge Joint	290.000	290.000		
			LF	0.000	0.00	
			14.50000	290.000		4,205.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES - SH9 J-15-A							
0745	601-03041	*Concrete Class D (Bridge) (Special)	28.610	28.600			
			CY	0.000	0.00		
			1,475.44000	28.600		42,197.58	
0750	601-51005	*Galvanic Anodes	764.000	764.000			
			EACH	0.000	0.00		
			31.06000	764.000		23,729.84	
0755	602-00000	*Reinforcing Steel	73.000	73.000			
			LB	0.000	0.00		
			2.33000	73.000		170.09	
0760	607-11525	Fence (Plastic)	659.000	659.000			
			LF	0.000	0.00		
			5.13000	659.000		3,380.67	
0765	630-80370	*Concrete Barrier (Temporary)	100.000	100.000			
			LF	0.000	0.00		
			31.06000	100.000		3,106.00	
0770	630-85011	*Impact Attenuator (Temporary)	58.000	0.000			
			DAY	0.000	0.00		
			68.63000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	193,737.87 \$	0.00 \$	189,742.57
CAT NO0305 STRUCTURES - US50 K-15-W							
0775	202-00010	Removal of Tree	0.000	0.000			
			EACH	0.000	0.00		
			307.54000	0.000		0.00	
0780	202-00226	*Removal of Asphalt Mat (Special)	0.000	0.000			
			SY	0.000	0.00		
			4.37000	0.000		0.00	
0785	202-00453	*Removal of Portions of Present Structure (Class 2)	0.000	0.000			
			SY	0.000	0.00		
			248.50000	0.000		0.00	
0790	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			403.80000	0.000		0.00	

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURES - US50 K-15-W						
0795	210-00425	*Reset Bridge Railing	20.000	20.000		
			LF	0.000	0.00	
			371.39000	20.000		7,427.80
0800	210-01050	*Reset Chain Link Fence	13.000	13.000		
			LF	0.000	0.00	
			36.24000	13.000		471.12
0805	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			67.30000	0.000		0.00
0810	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			9.32000	0.000		0.00
0815	515-00120	*Waterproofing (Membrane)	0.000	0.000		
			SY	0.000	0.00	
			15.53000	0.000		0.00
0820	518-03000	*Sawing and Sealing Bridge Joint	0.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0825	601-03041	*Concrete Class D (Bridge) (Special)	0.000	0.000		
			CY	0.000	0.00	
			1,475.44000	0.000		0.00
0830	601-51005	*Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			31.06000	0.000		0.00
0835	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.33000	0.000		0.00
0840	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.13000	0.000		0.00
0845	630-80370	*Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			31.06000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURES - US50 K-15-W						
0850	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
		DAY		0.000	0.00	
			68.63000	0.000		0.00
			CAT 0305	CURRENT AMT \$	7,898.92 \$	0.00 \$ 7,898.92
CAT NO0310 STRUCTURES - US50 K-15-H						
0855	202-00010	Removal of Tree	0.000	0.000		
		EACH		0.000	0.00	
			307.54000	0.000		0.00
0860	202-00226	*Removal of Asphalt Mat (Special)	0.000	0.000		
		SY		0.000	0.00	
			4.37000	0.000		0.00
0865	202-00453	*Removal of Portions of Present Structure (Class 2)	0.000	0.000		
		SY		0.000	0.00	
			248.50000	0.000		0.00
0870	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
		SY		0.000	0.00	
			403.80000	0.000		0.00
0875	240-00010	*Removal of Nests	0.000	0.000		
		HOUR		0.000	0.00	
			67.30000	0.000		0.00
0880	240-00020	*Netting	0.000	0.000		
		SY		0.000	0.00	
			9.32000	0.000		0.00
0885	515-00120	*Waterproofing (Membrane)	0.000	0.000		
		SY		0.000	0.00	
			15.53000	0.000		0.00
0890	518-03000	*Sawing and Sealing Bridge Joint	0.000	0.000		
		LF		0.000	0.00	
			14.50000	0.000		0.00
0895	601-03041	*Concrete Class D (Bridge) (Special)	0.000	0.000		
		CY		0.000	0.00	
			1,475.44000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 STRUCTURES - US50 K-15-H						
0900	601-51005	*Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			31.06000	0.000		0.00
0905	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.33000	0.000		0.00
0910	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.13000	0.000		0.00
0915	630-80370	*Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			31.06000	0.000		0.00
0920	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			68.63000	0.000		0.00
			CAT 0310	CURRENT AMT \$	0.00 \$	0.00 \$
CAT NO0315 STRUCTURES - US50 K-15-G						
0925	202-00010	Removal of Tree	0.000	0.000		
			EACH	0.000	0.00	
			307.54000	0.000		0.00
0930	202-00226	*Removal of Asphalt Mat (Special)	0.000	0.000		
			SY	0.000	0.00	
			4.37000	0.000		0.00
0935	202-00425	*Removal of Bridge Railing	86.340	86.000		
			LF	0.000	0.00	
			191.55000	86.000		16,473.30
0940	202-00453	*Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			248.50000	0.000		0.00
0945	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			403.80000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0315 STRUCTURES - US50 K-15-G						
0950	240-00010	*Removal of Nests	0.000	0.000		
			HOOR	0.000	0.00	
			67.30000	0.000		0.00
0955	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			9.32000	0.000		0.00
0960	515-00120	*Waterproofing (Membrane)	0.000	0.000		
			SY	0.000	0.00	
			15.53000	0.000		0.00
0965	518-03000	*Sawing and Sealing Bridge Joint	0.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0970	601-03040	*Concrete Class D (Bridge)	4.000	4.000		
			CY	0.000	0.00	
			3,882.74000	4.000		15,530.96
0975	601-03041	*Concrete Class D (Bridge) (Special)	0.000	0.000		
			CY	0.000	0.00	
			1,475.44000	0.000		0.00
0980	601-51005	*Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			31.06000	0.000		0.00
0985	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.33000	0.000		0.00
0990	602-00020	*Reinforcing Steel (Epoxy Coated)	231.000	231.000		
			LB	0.000	0.00	
			2.85000	231.000		658.35
0995	606-11010	*Bridge Rail Type 10R	87.000	87.000		
			LF	0.000	0.00	
			216.08000	87.000		18,798.96
1000	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.13000	0.000		0.00

CONTID: C21255
 PCN: 21255-BID
 PROJECT: STA 0503-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 01/30/2018
 07:56:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0315 STRUCTURES - US50 K-15-G						
1005	630-80370	*Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			31.06000	0.000		0.00
1010	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			68.63000	0.000		0.00
			CAT 0315	CURRENT AMT \$	51,526.70 \$	0.00 \$ 51,461.57
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1015	620-00002	*Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,329.60000	1.000		18,329.60
1020	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,525.35000	1.000		16,525.35
1025	620-00015	*Field Laboratory (State Furnished)	1.000	1.000		
			EACH	0.000	0.00	
			9,021.28000	1.000		9,021.28
1030	620-00020	*Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,562.86000	2.000		5,125.72
			CAT 0400	CURRENT AMT \$	49,001.95 \$	0.00 \$ 49,001.95
PROJECT TOTAL			CURRENT AMT \$	7,545,397.55 \$	0.00 \$	7,541,191.00