

ESTIMATE SUMMARY

CONTID: C21256

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 21256-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 27.0 DAYS

TIME ALLOW:

154 WORK DAYS

US24 - 8TH ST TO WEST OF MANITOU

PERCENT TIME: 17.53

ORIG TIME ALLOW:

154 WORK DAYS

PROJECT NO:

STM0242-077

US24 - 8TH ST TO WEST OF MANITOU SPRINGS

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

HAMILTON CONSTRUCTION CO.

P.O. BOX 659

SPRINGFIELD

OR 97477

(541)746-2426

PAY PERIOD ENDING

08/18/2019

DATE TIME STARTED 06/10/2019

DATE LET

03/28/2019

DATE WORK BEGAN 06/24/2019

DATE AWARDED

04/18/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED

06/06/2019

DATE ACCEPTED

DATE NOTICE TO PROCEED

06/10/2019

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,498,281.40 PARTICIPATING	\$ 296,633.26	\$ 296,633.26
AWARD PROJECT AMT: \$ 9,699,261.40 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.83% TOTAL EARNINGS	296,633.26	296,633.26
FUNDS AVAILABLE: \$ 10,201,648.14 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	296,633.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,899.00	-8,899.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	287,734.26
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	287,734.26
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

287,734.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0005	202-00090	Removal of Delineator	284.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0010	202-00201	Removal of Curb	3,467.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0015	202-00203	Removal of Curb and Gutter	5.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0020	202-00206	Removal of Concrete Curb Ramp	9.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	983.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	270,620.000	0.000		
			SY	11,680.000	23,360.00	
			2.00000	11,680.000		23,360.00
0035	202-00246	*Removal of Asphalt Mat (Planing) (Special)	5,346.000	0.000		
			SY	968.000	11,616.00	
			12.00000	968.000		11,616.00
0040	202-00250	*Removal of Pavement Marking	169,548.000	0.000		
			SF	252.000	131.04	
			0.52000	252.000		131.04
0045	202-01130	*Removal of Guardrail Type 3	6,269.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0050	202-01300	*Removal of End Anchorage	11.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0055	202-06000	Removal of Detour	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0060	203-00060	Embankment Material (Complete In Place)	329.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0065	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0070	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0075	203-01597	*Potholing	40.000	0.000		
			HOURL	0.000	0.00	
			204.00000	0.000		0.00
0080	207-00205	*Topsoil	194.000	0.000		
			CY	0.000	0.00	
			31.50000	0.000		0.00
0085	208-00002	*Erosion Log Type 1 (12 Inch)	925.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0090	208-00020	*Silt Fence	980.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0095	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0100	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			3,750.00000	0.000		0.00
0105	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0110	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0115	208-00106	*Sweeping (Sediment Removal)	60.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0120	208-00107	Removal of Trash	60.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0125	208-00300	Temporary Berms	200.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0130	210-04200	*Adjust Guardrail	655.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0135	212-00006	*Seeding (Native)	0.400	0.000		
			ACRE	0.000	0.00	
			884.50000	0.000		0.00
0140	212-00032	*Soil Conditioning	0.400	0.000		
			ACRE	0.000	0.00	
			2,325.00000	0.000		0.00
0145	213-00004	*Mulching (Weed Free Straw)	0.400	0.000		
			ACRE	0.000	0.00	
			2,800.00000	0.000		0.00
0150	213-00061	*Mulch Tackifier	80.000	0.000		
			LB	0.000	0.00	
			2.75000	0.000		0.00
0155	240-00010	*Removal of Nests	40.000	0.000		
			HOOR	0.000	0.00	
			104.50000	0.000		0.00
0160	240-00020	Netting	5,280.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0165	304-06007	Aggregate Base Course (Class 6)	401.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0170	304-08002	Aggregate Base Course (Shoulder Material)	665.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00
0175	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	500.000	0.000		
			TON	0.000	0.00	
			155.75000	0.000		0.00
0180	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	404.800	0.000		
			TON	0.000	0.00	
			95.50000	0.000		0.00
0185	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	38,017.000	0.000		
			TON	1,690.510	142,425.47	
			84.25000	1,690.510		142,425.47
0190	411-10255	*Emulsified Asphalt (Slow-Setting)	13,880.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0195	506-01020	Geogrid Reinforcement	1,115.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0200	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31" MGS)	5,975.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0205	606-01340	*End Anchorage Type 3D	6.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0210	606-01370	*Transition Type 3G	9.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0215	606-01380	*Transition Type 3H	10.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0220	606-02005	*End Anchorage (Flared)	5.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0225	608-00010	Concrete Curb Ramp	15.000	0.000		
			SY	0.000	0.00	
			190.00000	0.000		0.00
0230	609-60011	Curb Type 6 (Section M)	3,497.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0235	612-00001	Delineator (Type I)	419.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0240	612-00002	Delineator (Type II)	207.000	0.000		
			EACH	0.000	0.00	
			17.25000	0.000		0.00
0245	612-00003	Delineator (Type III)	82.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0250	612-00021	Delineator (Type I) (Barrier)	76.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0255	612-00041	Delineator (Flexible) (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0260	612-00042	Delineator (Flexible) (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0265	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			42,700.00000	0.000		0.00
0270	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			960,000.00000	0.000		0.00
0275	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	494.000	0.000		
			GAL	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0280	627-00011	*Pavement Marking Paint (Waterborne)	1,823.000	0.000		
			GAL	66.000	2,046.00	
			31.00000	66.000		2,046.00
0285	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	16,131.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0290	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,368.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0295	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,990.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0300	630-00000	*Flagging	200.000	0.000		
			HOURL	0.000	0.00	
			32.00000	0.000		0.00
0305	630-00007	*Traffic Control Inspection	60.000	0.000		
			DAY	1.000	312.00	
			312.00000	1.000		312.00
0310	630-00012	*Traffic Control Management	154.000	0.000		
			DAY	14.000	18,340.00	
			1,310.00000	14.000		18,340.00
0315	630-00031	*Courtesy Patrol	600.000	0.000		
			HOURL	30.250	3,781.25	
			125.00000	30.250		3,781.25
0320	630-00040	Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.500	250.00	
			500.00000	0.500		250.00
0325	630-00041	Traffic Incident Management Plan Implementation	6.000	0.000		
			MON	0.500	150.00	
			300.00000	0.500		150.00
0330	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0335	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0340	630-80341	*Construction Traffic Sign (Panel Size A)	37.000	0.000		
			EACH	14.000	420.00	
			30.00000	14.000		420.00
0345	630-80342	*Construction Traffic Sign (Panel Size B)	111.000	0.000		
			EACH	23.500	822.50	
			35.00000	23.500		822.50
0350	630-80348	*Construction Information Sign	4.000	0.000		
			EACH	2.000	440.00	
			220.00000	2.000		440.00
0355	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	3.000	11,160.00	
			3,720.00000	3.000		11,160.00
0360	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	1.500	2,370.00	
			1,580.00000	1.500		2,370.00
0365	630-80360	*Drum Channelizing Device	104.000	0.000		
			EACH	27.500	467.50	
			17.00000	27.500		467.50
0370	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	40.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0375	630-80370	Concrete Barrier (Temporary)	1,960.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0380	630-80371	Reset Concrete Barrier (Temporary)	2,940.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0385	630-80380	*Traffic Cone	500.000	0.000		
			EACH	90.000	900.00	
			10.00000	90.000		900.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0390	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
		L S		0.000	0.00	
			3,500.00000	0.000		0.00
0395	630-85010	Impact Attenuator (Temporary)	1.000	0.000		
		EACH		0.000	0.00	
			5,750.00000	0.000		0.00
0400	630-85041	*Mobile Attenuator	40.000	0.000		
		DAY		11.000	4,840.00	
			440.00000	11.000		4,840.00
0405	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A Partnering	7,500.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	125,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A Fuel Cost Adjustment	40,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0425	700-70019	F/A Asphalt Cement Cost Adjustment	50,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0430	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0435	700-70025	F/A Quality Incentive Payment	80,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0440	700-70210	F/A Lights (Reset Light Standard)	8,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2019

ESTIMATE NO: 0001

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0445	700-70380	F/A Erosion Control	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	7,059,403.41 \$	223,831.76 \$ 223,831.76
CAT NO0201 ROADWAY 21256 Part B						
0450	201-00001	Clearing and Grubbing	0.800	0.000		
			ACRE	0.000	0.00	
			14,000.00000	0.000		0.00
0455	202-00010	Removal of Tree	29.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0460	202-00024	Removal of Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0465	202-00027	Removal of Riprap	300.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0470	202-00090	Removal of Delineator	19.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0475	202-00195	Removal of Median Cover	1,245.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0480	202-00200	Removal of Sidewalk	214.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0485	202-00203	Removal of Curb and Gutter	2,601.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0490	202-00206	Removal of Concrete Curb Ramp	52.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0495	202-00220	Removal of Asphalt Mat	1,781.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0500	202-00250	*Removal of Pavement Marking	7,381.000	0.000		
			SF	0.000	0.00	
			0.52000	0.000		0.00
0505	202-00810	Removal of Ground Sign	15.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0510	202-00821	Removal of Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0515	202-00827	*Removal of Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0520	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			4,500.00000	0.000		0.00
0525	202-01130	*Removal of Guardrail Type 3	1,236.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0530	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0535	203-00000	Unclassified Excavation	1,596.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0540	203-01597	*Potholing	120.000	0.000		
			HOURL	0.000	0.00	
			204.00000	0.000		0.00
0545	207-00205	*Topsoil	350.000	0.000		
			CY	0.000	0.00	
			31.50000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0550	208-00008	*Erosion Log Type 2 (12 Inch)	6,650.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0555	208-00035	*Aggregate Bag	65.000	0.000		
			LF	0.000	0.00	
			6.75000	0.000		0.00
0560	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0565	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			3,750.00000	0.000		0.00
0570	208-00103	Removal and Disposal of Sediment (Labor)	500.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0575	208-00105	Removal and Disposal of Sediment (Equipment)	600.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0580	208-00106	*Sweeping (Sediment Removal)	300.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0585	208-00207	Erosion Control Management	135.000	0.000		
			DAY	0.000	0.00	
			50.00000	0.000		0.00
0590	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			45,000.00000	0.000		0.00
0595	210-00815	Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0600	210-01000	*Reset Fence	494.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0605	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0610	212-00006	*Seeding (Native)	0.800	0.000		
			ACRE	0.000	0.00	
			884.50000	0.000		0.00
0615	212-00032	*Soil Conditioning	0.800	0.000		
			ACRE	0.000	0.00	
			2,325.00000	0.000		0.00
0620	213-00002	*Mulching (Weed Free Hay)	0.800	0.000		
			ACRE	0.000	0.00	
			3,250.00000	0.000		0.00
0625	213-00061	*Mulch Tackifier	160.000	0.000		
			LB	0.000	0.00	
			2.75000	0.000		0.00
0630	214-00205	*Deciduous Tree (5 Gallon Container)	29.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0635	214-00350	*Deciduous Shrub (5 Gallon Container)	34.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0640	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	100.000	0.000		
			SY	0.000	0.00	
			2.75000	0.000		0.00
0645	216-00301	*Turf Reinforcement Mat (Class 1)	10.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0650	240-00010	*Removal of Nests	5.000	0.000		
			HOUR	0.000	0.00	
			104.50000	0.000		0.00
0655	240-00020	Netting	612.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0660	304-06000	Aggregate Base Course (Class 6)	1,735.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0665	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	35.000	0.000		
			TON	0.000	0.00	
			155.75000	0.000		0.00
0670	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	867.000	0.000		
			TON	0.000	0.00	
			95.50000	0.000		0.00
0675	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	446.000	0.000		
			TON	0.000	0.00	
			84.25000	0.000		0.00
0680	411-10255	*Emulsified Asphalt (Slow-Setting)	260.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0685	503-00018	*Drilled Shaft (18 Inch)	10.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00
0690	503-00036	*Drilled Shaft (36 Inch)	15.000	0.000		
			LF	0.000	0.00	
			395.00000	0.000		0.00
0695	503-00042	*Drilled Shaft (42 Inch)	17.000	0.000		
			LF	0.000	0.00	
			425.00000	0.000		0.00
0700	503-00048	*Drilled Shaft (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			475.00000	0.000		0.00
0705	503-00054	*Drilled Shaft (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			535.00000	0.000		0.00
0710	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	287.500	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0715	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0720	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0730	607-11525	Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0735	608-00000	Concrete Sidewalk	231.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0740	608-00010	Concrete Curb Ramp	99.000	0.000		
			SY	0.000	0.00	
			190.00000	0.000		0.00
0745	609-21011	Curb and Gutter Type 2 (Section I-M)	2,499.000	0.000		
			LF	0.000	0.00	
			16.25000	0.000		0.00
0750	609-21013	Curb and Gutter Type 2 (Section I-M) (Special)	361.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0755	609-21020	Curb and Gutter Type 2 (Section II-B)	81.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0760	609-21021	Curb and Gutter Type 2 (Section II-M)	1,070.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0765	610-00026	Median Cover Material (6 Inch Patterned Concrete)	7,031.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0770	612-00001	Delineator (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0775	612-00002	Delineator (Type II)	15.000	0.000		
			EACH	0.000	0.00	
			17.25000	0.000		0.00
0780	612-00003	Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0785	613-00206	*2 Inch Electrical Conduit (Bored)	540.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0790	613-00306	*3 Inch Electrical Conduit (Bored)	1,000.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0795	613-07005	*Type Five Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,112.00000	0.000		0.00
0800	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0805	613-13006	*Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			885.00000	0.000		0.00
0810	614-00011	Sign Panel (Class I)	139.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
0815	614-00012	Sign Panel (Class II)	173.000	0.000		
			SF	0.000	0.00	
			19.50000	0.000		0.00
0820	614-00014	*Lighted Street Name Sign (Inst Only)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0825	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0830	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	15.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0835	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			615.00000	0.000		0.00
0840	614-70336	*Traffic Signal Face (12-12-12)	16.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
0845	614-70448	*Traffic Signal Face (12-12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0850	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			21,150.00000	0.000		0.00
0855	614-72860	*Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0860	614-72863	*Pedestrian Push Button Post Assembly	5.000	0.000		
			EACH	0.000	0.00	
			1,105.00000	0.000		0.00
0865	614-72886	*Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0870	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,200.00000	0.000		0.00
0875	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,950.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0880	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
		EACH		0.000	0.00	
			20,250.00000	0.000		0.00
0885	614-81525	*Traffic Signal-Light Pole Steel (2-25&50 Foot Mast Arm)	1.000	0.000		
		EACH		0.000	0.00	
			30,000.00000	0.000		0.00
0890	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
		EACH		0.000	0.00	
			3,000.00000	0.000		0.00
0895	614-86800	*Uninterrupted Power Supply	1.000	0.000		
		EACH		0.000	0.00	
			6,000.00000	0.000		0.00
0900	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	25.000	0.000		
		LF		0.000	0.00	
			20.00000	0.000		0.00
0905	615-00150	Embankment Protector (Special)	1.000	0.000		
		EACH		0.000	0.00	
			2,000.00000	0.000		0.00
0910	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	148.000	0.000		
		GAL		0.000	0.00	
			40.00000	0.000		0.00
0915	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	5,651.000	0.000		
		SF		0.000	0.00	
			11.00000	0.000		0.00
0920	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	303.000	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00
0925	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,600.000	0.000		
		SF		0.000	0.00	
			12.00000	0.000		0.00
0930	630-00000	*Flagging	500.000	0.000		
		HOURL		0.000	0.00	
			32.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/18/2019

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0935	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0940	630-80341	*Construction Traffic Sign (Panel Size A)	11.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0945	630-80342	*Construction Traffic Sign (Panel Size B)	38.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0950	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			3,720.00000	0.000		0.00
0955	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	0.000		
			EACH	0.000	0.00	
			1,580.00000	0.000		0.00
0960	630-80360	*Drum Channelizing Device	75.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0965	630-80370	Concrete Barrier (Temporary)	2,458.000	0.000		
			LF	642.000	32,100.00	
			50.00000	642.000		32,100.00
0970	630-80371	Reset Concrete Barrier (Temporary)	3,136.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0975	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0980	630-85010	Impact Attenuator (Temporary)	5.000	0.000		
			EACH	1.000	5,750.00	
			5,750.00000	1.000		5,750.00
0985	630-85041	*Mobile Attenuator	30.000	0.000		
			DAY	0.000	0.00	
			440.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2019

ESTIMATE NO: 0001

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0990	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0995	700-70195	F/A Utilities and Maintenance of Field Facilities	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0201	CURRENT AMT	\$ 1,738,596.22 \$	37,850.00 \$ 37,850.00
CAT NO0300 STRUCTURES 21256						
1000	202-00425	Removal of Bridge Railing	2,314.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
1005	202-00453	*Removal of Portions of Present Structure (Class 2)	437.000	0.000		
			SY	2.200	770.00	
			350.00000	2.200		770.00
1010	202-00460	*Removal of Portions of Present Structure (Class 3)	25.000	0.000		
			SY	0.000	0.00	
			1,000.00000	0.000		0.00
1015	206-00065	Structure Backfill (Flow-Fill)	4.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
1020	515-00120	Waterproofing (Membrane)	5,338.000	0.000		
			SY	0.000	0.00	
			19.25000	0.000		0.00
1025	518-01001	Bridge Expansion Joint (Asphaltic Plug)	789.000	0.000		
			LF	0.000	0.00	
			192.00000	0.000		0.00
1030	601-03040	*Concrete Class D (Bridge)	47.000	0.000		
			CY	0.000	0.00	
			1,600.00000	0.000		0.00
1035	601-03057	*Concrete Class DR	59.000	0.000		
			CY	0.000	0.00	
			2,250.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/18/2019

ESTIMATE NO: 0001

23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES 21256						
1040	601-51005	Galvanic Anodes	2,310.000	0.000		
			EACH	11.000	181.50	
			16.50000	11.000		181.50
1045	602-00000	Reinforcing Steel	5,245.000	0.000		
			LB	0.000	0.00	
			3.75000	0.000		0.00
1050	606-11010	Bridge Rail Type 10R	2,314.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 1,128,390.25 \$	951.50 \$ 951.50
CAT NO0301 STRUCTURES 21256 Part B						
1055	202-00246	*Removal of Asphalt Mat (Planing) (Special)	780.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
1060	202-00425	Removal of Bridge Railing	312.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
1065	202-00453	*Removal of Portions of Present Structure (Class 2)	24.000	0.000		
			SY	0.000	0.00	
			350.00000	0.000		0.00
1070	202-00460	*Removal of Portions of Present Structure (Class 3)	5.000	0.000		
			SY	0.000	0.00	
			1,000.00000	0.000		0.00
1075	202-00502	*Removal of Portions of Present Structure	23.000	0.000		
			CY	0.000	0.00	
			950.00000	0.000		0.00
1080	206-00000	Structure Excavation	410.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
1085	206-00065	Structure Backfill (Flow-Fill)	10.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 08/18/2019
 23:56:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES 21256 Part B						
1090	206-00100	Structure Backfill (Class 1)	229.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1095	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
1100	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
1105	210-01000	*Reset Fence	76.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00
1110	420-00112	Geotextile (Drainage) (Class 1)	1,308.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1115	502-11274	Steel Piling (HP 12x74)	213.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
1120	506-00224	Riprap (24 Inch)	1,012.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
1125	506-00612	Matrix Riprap (12 Inch)	120.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1130	515-00120	Waterproofing (Membrane)	579.000	0.000		
			SY	0.000	0.00	
			19.25000	0.000		0.00
1135	515-00400	Concrete Sealer	52.000	0.000		
			SY	0.000	0.00	
			55.75000	0.000		0.00
1140	601-03040	*Concrete Class D (Bridge)	98.000	0.000		
			CY	0.000	0.00	
			1,600.00000	0.000		0.00

