

ESTIMATE SUMMARY

 CONTID: C21256 ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 21256-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 83.0 DAYS TIME ALLOW: 154 WORK DAYS
 US24 - 8TH ST TO WEST OF MANITOU PERCENT TIME: 53.90 ORIG TIME ALLOW: 154 WORK DAYS

PROJECT NO: STM0242-077
 US24 - 8TH ST TO WEST OF MANITOU SPRINGS

NAME OF ROAD:
 PROJECT COUNTIES: EL PASO

CONTRACTOR:
 HAMILTON CONSTRUCTION CO. PAY PERIOD ENDING 02/26/2020 DATE TIME STARTED 06/10/2019
 P.O. BOX 659 DATE LET 03/28/2019 DATE WORK BEGAN 06/24/2019
 DATE AWARDED 04/18/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/06/2019 DATE ACCEPTED
 SPRINGFIELD OR 97477 (541)746-2426 DATE NOTICE TO PROCEED 06/10/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,730,946.40 PARTICIPATING	\$ 5,677,054.32	\$ 410,098.01
AWARD PROJECT AMT: \$ 9,699,261.40 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 52.90% TOTAL EARNINGS	5,677,054.32	410,098.01
FUNDS AVAILABLE: \$ 5,053,892.08 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	410,098.01
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-144,103.63	-12,302.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,532,950.69
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,532,950.69
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 397,795.07

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0005	202-00090	*Removal of Delineator	284.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0010	202-00201	Removal of Curb	3,467.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0015	202-00203	Removal of Curb and Gutter	5.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0020	202-00206	Removal of Concrete Curb Ramp	9.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	983.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	270,620.000	231,049.000		
			SY	0.000	0.00	
			2.00000	231,049.000		462,098.00
0035	202-00246	*Removal of Asphalt Mat (Planing) (Special)	5,346.000	4,322.000		
			SY	0.000	0.00	
			12.00000	4,322.000		51,864.00
0040	202-00250	*Removal of Pavement Marking	169,548.000	2,401.000		
			SF	0.000	0.00	
			0.52000	2,401.000		1,248.52
0045	202-01130	*Removal of Guardrail Type 3	6,269.000	2,725.000		
			LF	0.000	0.00	
			2.75000	2,725.000		7,493.75
0050	202-01300	*Removal of End Anchorage	11.000	2.000		
			EACH	0.000	0.00	
			220.00000	2.000		440.00
0055	202-06000	Removal of Detour	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0060	203-00060	Embankment Material (Complete In Place)	329.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0065	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0070	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0075	203-01597	*Potholing	40.000	0.000		
			HOURL	0.000	0.00	
			204.00000	0.000		0.00
0080	207-00205	*Topsoil	194.000	0.000		
			CY	0.000	0.00	
			31.50000	0.000		0.00
0085	208-00002	*Erosion Log Type 1 (12 Inch)	925.000	500.000		
			LF	0.000	0.00	
			4.50000	500.000		2,250.00
0090	208-00020	*Silt Fence	980.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0095	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0100	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			3,750.00000	1.000		3,750.00
0105	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0110	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0115	208-00106	*Sweeping (Sediment Removal)	60.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0120	208-00107	Removal of Trash	60.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0125	208-00300	Temporary Berms	200.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0130	210-04200	*Adjust Guardrail	655.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0135	212-00006	*Seeding (Native)	0.400	0.000		
			ACRE	0.000	0.00	
			884.50000	0.000		0.00
0140	212-00032	*Soil Conditioning	0.400	0.000		
			ACRE	0.000	0.00	
			2,325.00000	0.000		0.00
0145	213-00004	*Mulching (Weed Free Straw)	0.400	0.000		
			ACRE	0.000	0.00	
			2,800.00000	0.000		0.00
0150	213-00061	*Mulch Tackifier	80.000	0.000		
			LB	0.000	0.00	
			2.75000	0.000		0.00
0155	240-00010	*Removal of Nests	40.000	0.000		
			HOOR	0.000	0.00	
			104.50000	0.000		0.00
0160	240-00020	Netting	5,280.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0165	304-06007	Aggregate Base Course (Class 6)	401.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0170	304-08002	Aggregate Base Course (Shoulder Material)	665.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00
0175	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	500.000	164.430		
			TON	0.000	0.00	
			155.75000	164.430		25,609.97
0180	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	404.800	23.860		
			TON	0.000	0.00	
			95.50000	23.860		2,278.63
0185	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	38,017.000	29,733.580		
			TON	0.000	0.00	
			84.25000	29,733.580		2,505,054.12
0190	411-10255	*Emulsified Asphalt (Slow-Setting)	13,880.000	9,751.000		
			GAL	0.000	0.00	
			3.00000	9,751.000		29,253.00
0195	506-01020	Geogrid Reinforcement	1,115.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0200	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31" MGS)	5,975.000	2,725.000		
			LF	0.000	0.00	
			23.00000	2,725.000		62,675.00
0202	606-00350	Gdrail Ty 3 (D) (6-3)	950.000	950.000		
			LF	0.000	0.00	
			35.76710	950.000		33,978.75
0205	606-01340	*End Anchorage Type 3D	6.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0206	900-00007	Added Item (Each)/ Reset Quadguard End Treatment	1.000	1.000		
			EACH	0.000	0.00	
			8,728.75000	1.000		8,728.75
0208	614-85130	Impact Atten (Quadguard II)	0.000	0.000		
			EACH	0.000	0.00	
			29,952.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0210	606-01370	*Transition Type 3G	9.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0215	606-01380	*Transition Type 3H	10.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0220	606-02005	*End Anchorage (Flared)	5.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0225	608-00010	*Concrete Curb Ramp	15.000	0.000		
			SY	0.000	0.00	
			190.00000	0.000		0.00
0230	609-60011	*Curb Type 6 (Section M)	3,497.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0235	612-00001	*Delineator (Type I)	419.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0240	612-00002	*Delineator (Type II)	207.000	0.000		
			EACH	0.000	0.00	
			17.25000	0.000		0.00
0245	612-00003	*Delineator (Type III)	82.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0250	612-00021	*Delineator (Type I) (Barrier)	76.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0255	612-00041	*Delineator (Flexible) (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0260	612-00042	*Delineator (Flexible) (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0265	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.020	854.00	
			42,700.00000	0.020		854.00
0270	626-00000	*Mobilization	1.000	0.910		
			L S	0.000	0.00	
			960,000.00000	0.910		873,600.00
0275	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	494.000	0.000		
			GAL	0.000	0.00	
			60.00000	0.000		0.00
0280	627-00011	*Pavement Marking Paint (Waterborne)	1,823.000	1,534.000		
			GAL	0.000	0.00	
			31.00000	1,534.000		47,554.00
0285	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	16,131.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0290	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,368.000	511.500		
			SF	0.000	0.00	
			16.00000	511.500		8,184.00
0295	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,990.000	3,987.000		
			SF	0.000	0.00	
			11.00000	3,987.000		43,857.00
0300	630-00000	*Flagging	1,763.250	1,677.250		
			HOURL	86.000	2,752.00	
			32.00000	1,763.250		56,424.00
0305	630-00007	*Traffic Control Inspection	60.000	26.000		
			DAY	20.000	6,240.00	
			312.00000	46.000		14,352.00
0310	630-00012	*Traffic Control Management	154.000	89.000		
			DAY	19.000	24,890.00	
			1,310.00000	108.000		141,480.00
0315	630-00031	*Courtesy Patrol	600.000	182.750		
			HOURL	0.000	0.00	
			125.00000	182.750		22,843.75

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0320	630-00040	Traffic Incident Management Plan Development	1.000	0.500		
		L S		0.000	0.00	
			500.00000	0.500		250.00
0325	630-00041	Traffic Incident Management Plan Implementation	6.000	2.500		
		MON		0.000	0.00	
			300.00000	2.500		750.00
0330	630-80001	*Flashing Beacon (Portable)	10.000	1.500		
		EACH		0.000	0.00	
			300.00000	1.500		450.00
0335	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	0.000		
		EACH		3.000	240.00	
			80.00000	3.000		240.00
0340	630-80341	*Construction Traffic Sign (Panel Size A)	52.000	26.000		
		EACH		0.000	0.00	
			30.00000	26.000		780.00
0345	630-80342	*Construction Traffic Sign (Panel Size B)	111.000	26.500		
		EACH		1.000	35.00	
			35.00000	27.500		962.50
0350	630-80348	*Construction Information Sign	4.000	2.000		
		EACH		0.000	0.00	
			220.00000	2.000		440.00
0355	630-80355	*Portable Message Sign Panel	6.000	1.500		
		EACH		0.000	0.00	
			3,720.00000	1.500		5,580.00
0360	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	1.500		
		EACH		0.000	0.00	
			1,580.00000	1.500		2,370.00
0365	630-80360	*Drum Channelizing Device	104.000	50.500		
		EACH		0.000	0.00	
			17.00000	50.500		858.50
0370	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	40.000	0.000		
		EACH		0.000	0.00	
			20.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0375	630-80370	Concrete Barrier (Temporary)	1,960.000	480.000		
			LF	0.000	0.00	
			50.00000	480.000		24,000.00
0380	630-80371	Reset Concrete Barrier (Temporary)	2,940.000	480.000		
			LF	0.000	0.00	
			12.00000	480.000		5,760.00
0385	630-80380	*Traffic Cone	500.000	175.000		
			EACH	0.000	0.00	
			10.00000	175.000		1,750.00
0390	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0395	630-85010	Impact Attenuator (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			5,750.00000	1.500		8,625.00
0400	630-85041	*Mobile Attenuator	170.000	151.000		
			DAY	19.000	8,360.00	
			440.00000	170.000		74,800.00
0405	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A Partnering	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	125,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A Fuel Cost Adjustment	40,000.000	3,745.840		
			F A	0.000	0.00	
			1.00000	3,745.840		3,745.84
0425	700-70019	F/A Asphalt Cement Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/26/2020

ESTIMATE NO: 0006

14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY 21256						
0430	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70025	F/A Quality Incentive Payment	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70210	F/A Lights (Reset Light Standard)	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70380	F/A Erosion Control	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 7,221,284.91 \$	43,371.00 \$ 4,542,333.08
CAT NO0201 ROADWAY 21256 Part B						
0450	201-00001	Clearing and Grubbing	0.800	0.400		
			ACRE	0.250	3,500.00	
			14,000.00000	0.650		9,100.00
0455	202-00010	Removal of Tree	29.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0460	202-00024	Removal of Embankment Protector Type 5	1.000	0.000		
			EACH	1.000	800.00	
			800.00000	1.000		800.00
0465	202-00027	Removal of Riprap	300.000	0.000		
			SY	150.000	3,750.00	
			25.00000	150.000		3,750.00
0470	202-00090	*Removal of Delineator	19.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0475	202-00195	Removal of Median Cover	1,245.000	43.000		
			SY	1,183.000	3,549.00	
			3.00000	1,226.000		3,678.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0480	202-00200	Removal of Sidewalk	214.000	26.000		
			SY	188.000	1,128.00	
			6.00000	214.000		1,284.00
0485	202-00203	Removal of Curb and Gutter	2,601.000	642.000		
			LF	1,936.000	4,840.00	
			2.50000	2,578.000		6,445.00
0490	202-00206	Removal of Concrete Curb Ramp	52.000	21.000		
			SY	31.000	372.00	
			12.00000	52.000		624.00
0495	202-00220	Removal of Asphalt Mat	1,781.000	622.000		
			SY	350.000	5,250.00	
			15.00000	972.000		14,580.00
0500	202-00250	*Removal of Pavement Marking	7,381.000	1,490.000		
			SF	0.000	0.00	
			0.52000	1,490.000		774.80
0505	202-00810	*Removal of Ground Sign	15.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0510	202-00821	*Removal of Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0515	202-00827	*Removal of Pull Box	4.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0520	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			4,500.00000	0.000		0.00
0525	202-01130	*Removal of Guardrail Type 3	1,236.000	78.000		
			LF	734.000	2,018.50	
			2.75000	812.000		2,233.00
0530	202-01300	*Removal of End Anchorage	4.000	1.000		
			EACH	0.000	0.00	
			220.00000	1.000		220.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0535	203-00000	Unclassified Excavation	1,596.000 CY	535.000 450.000	22,500.00	
			50.00000	985.000		49,250.00
0540	203-01597	*Potholing	120.000 HOUR	17.500 8.750	1,785.00	
			204.00000	26.250		5,355.00
0545	207-00205	*Topsoil	350.000 CY	0.000 0.000	0.00	
			31.50000	0.000		0.00
0550	208-00008	*Erosion Log Type 2 (12 Inch)	6,650.000 LF	1,520.000 850.000	6,375.00	
			7.50000	2,370.000		17,775.00
0555	208-00035	*Aggregate Bag	635.000 LF	635.000 0.000	0.00	
			6.75000	635.000		4,286.25
0560	208-00045	Concrete Washout Structure	2.000 EACH	1.000 1.000	2,000.00	
			2,000.00000	2.000		4,000.00
0565	208-00070	Vehicle Tracking Pad	4.000 EACH	1.000 3.000	11,250.00	
			3,750.00000	4.000		15,000.00
0570	208-00103	Removal and Disposal of Sediment (Labor)	500.000 HOUR	0.000 0.000	0.00	
			50.00000	0.000		0.00
0575	208-00105	Removal and Disposal of Sediment (Equipment)	600.000 HOUR	0.000 0.000	0.00	
			105.00000	0.000		0.00
0580	208-00106	*Sweeping (Sediment Removal)	300.000 HOUR	0.000 0.000	0.00	
			150.00000	0.000		0.00
0585	208-00207	Erosion Control Management	135.000 DAY	22.000 0.000	0.00	
			50.00000	22.000		1,100.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0590	208-00400	Water Control	1.000	0.000		
		L S		1.000	45,000.00	
			45,000.00000	1.000		45,000.00
0595	210-00815	*Reset Sign Panel	1.000	0.000		
		EACH		0.000	0.00	
			250.00000	0.000		0.00
0600	210-01000	*Reset Fence	494.000	0.000		
		LF		0.000	0.00	
			25.50000	0.000		0.00
0605	211-03005	Dewatering	1.000	0.000		
		L S		0.500	7,500.00	
			15,000.00000	0.500		7,500.00
0610	212-00006	*Seeding (Native)	0.800	0.000		
		ACRE		0.000	0.00	
			884.50000	0.000		0.00
0615	212-00032	*Soil Conditioning	0.800	0.000		
		ACRE		0.000	0.00	
			2,325.00000	0.000		0.00
0620	213-00002	*Mulching (Weed Free Hay)	0.800	0.000		
		ACRE		0.500	1,625.00	
			3,250.00000	0.500		1,625.00
0625	213-00061	*Mulch Tackifier	160.000	0.000		
		LB		0.000	0.00	
			2.75000	0.000		0.00
0630	214-00205	*Deciduous Tree (5 Gallon Container)	29.000	0.000		
		EACH		0.000	0.00	
			110.00000	0.000		0.00
0635	214-00350	*Deciduous Shrub (5 Gallon Container)	34.000	0.000		
		EACH		0.000	0.00	
			55.00000	0.000		0.00
0640	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	100.000	0.000		
		SY		0.000	0.00	
			2.75000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0645	216-00301	*Turf Reinforcement Mat (Class 1)	10.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0650	240-00010	*Removal of Nests	5.000	0.000		
			HOURL	0.000	0.00	
			104.50000	0.000		0.00
0655	240-00020	Netting	612.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0660	304-06000	Aggregate Base Course (Class 6)	1,735.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0665	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	35.000	0.000		
			TON	0.000	0.00	
			155.75000	0.000		0.00
0670	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	867.000	336.950		
			TON	0.000	0.00	
			95.50000	336.950		32,178.73
0675	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	446.000	0.000		
			TON	0.000	0.00	
			84.25000	0.000		0.00
0680	411-10255	*Emulsified Asphalt (Slow-Setting)	260.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0685	503-00018	*Drilled Shaft (18 Inch)	10.000	0.000		
			LF	10.000	2,950.00	
			295.00000	10.000		2,950.00
0690	503-00036	*Drilled Shaft (36 Inch)	15.000	0.000		
			LF	15.000	5,925.00	
			395.00000	15.000		5,925.00
0695	503-00042	*Drilled Shaft (42 Inch)	17.000	0.000		
			LF	17.000	7,225.00	
			425.00000	17.000		7,225.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0700	503-00048	*Drilled Shaft (48 Inch)	44.000	44.000		
			LF	0.000	0.00	
			475.00000	44.000		20,900.00
0705	503-00054	*Drilled Shaft (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			535.00000	0.000		0.00
0710	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	287.500	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0715	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0720	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0730	607-11525	Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0735	608-00000	*Concrete Sidewalk	735.000	735.000		
			SY	0.000	0.00	
			50.00000	735.000		36,750.00
0740	608-00010	*Concrete Curb Ramp	99.000	48.000		
			SY	0.000	0.00	
			190.00000	48.000		9,120.00
0745	609-21011	*Curb and Gutter Type 2 (Section I-M)	2,499.000	0.000		
			LF	0.000	0.00	
			16.25000	0.000		0.00
0750	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	361.000	230.000		
			LF	0.000	0.00	
			28.00000	230.000		6,440.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0755	609-21020	*Curb and Gutter Type 2 (Section II-B)	81.000	28.000		
			LF	0.000	0.00	
			28.00000	28.000		784.00
0760	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,070.000	541.000		
			LF	0.000	0.00	
			21.00000	541.000		11,361.00
0765	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	7,031.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0770	612-00001	*Delineator (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0775	612-00002	*Delineator (Type II)	15.000	0.000		
			EACH	0.000	0.00	
			17.25000	0.000		0.00
0780	612-00003	*Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0785	613-00206	*2 Inch Electrical Conduit (Bored)	540.000	237.000		
			LF	132.000	2,442.00	
			18.50000	369.000		6,826.50
0790	613-00306	*3 Inch Electrical Conduit (Bored)	1,000.000	447.000		
			LF	264.000	5,016.00	
			19.00000	711.000		13,509.00
0795	613-07005	*Type Five Pull Box	5.000	1.000		
			EACH	0.000	0.00	
			1,112.00000	1.000		1,112.00
0800	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0805	613-13006	*Luminaire (LED) (6,000 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			885.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0810	614-00011	*Sign Panel (Class I)	139.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
0815	614-00012	*Sign Panel (Class II)	173.000	0.000		
			SF	0.000	0.00	
			19.50000	0.000		0.00
0820	614-00014	*Lighted Street Name Sign (Inst Only)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0825	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0830	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	15.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0835	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			615.00000	0.000		0.00
0840	614-70336	*Traffic Signal Face (12-12-12)	16.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
0845	614-70448	*Traffic Signal Face (12-12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0850	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			21,150.00000	0.000		0.00
0855	614-72860	*Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0860	614-72863	*Pedestrian Push Button Post Assembly	5.000	0.000		
			EACH	0.000	0.00	
			1,105.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0865	614-72886	*Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0870	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,200.00000	0.000		0.00
0875	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,950.00000	0.000		0.00
0880	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			20,250.00000	0.000		0.00
0885	614-81525	*Traffic Signal-Light Pole Steel (2-25&50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0890	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0895	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0900	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	25.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0905	615-00150	Embankment Protector (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0910	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	148.000	0.000		
			GAL	0.000	0.00	
			40.00000	0.000		0.00
0915	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	5,651.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0920	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	303.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0925	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,600.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0930	630-00000	*Flagging	500.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0935	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0940	630-80341	*Construction Traffic Sign (Panel Size A)	11.000	2.000		
			EACH	0.000	0.00	
			30.00000	2.000		60.00
0945	630-80342	*Construction Traffic Sign (Panel Size B)	38.000	7.500		
			EACH	0.000	0.00	
			35.00000	7.500		262.50
0950	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			3,720.00000	2.000		7,440.00
0955	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	0.000		
			EACH	0.000	0.00	
			1,580.00000	0.000		0.00
0960	630-80360	*Drum Channelizing Device	75.000	1.000		
			EACH	0.000	0.00	
			17.00000	1.000		17.00
0965	630-80370	Concrete Barrier (Temporary)	2,568.000	1,284.000		
			LF	0.000	0.00	
			50.00000	1,284.000		64,200.00
0970	630-80371	Reset Concrete Barrier (Temporary)	3,564.000	534.000		
			LF	1,248.000	14,976.00	
			12.00000	1,782.000		21,384.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 20
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY 21256 Part B						
0975	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0980	630-85010	Impact Attenuator (Temporary)	5.000	2.000		
			EACH	0.000	0.00	
			5,750.00000	2.000		11,500.00
0985	630-85041	*Mobile Attenuator	30.000	7.000		
			DAY	0.000	0.00	
			440.00000	7.000		3,080.00
0990	632-00000	Night Work Lighting	1.000	0.250		
			L S	0.250	10,000.00	
			40,000.00000	0.500		20,000.00
0995	700-70195	F/A Utilities and Maintenance of Field Facilities	150,000.000	0.000		
			F A	13,429.760	13,429.76	
			1.00000	13,429.760		13,429.76

			CAT 0201	CURRENT AMT	\$ 1,789,204.72 \$	185,206.26 \$ 491,084.54

CAT NO0300 STRUCTURES 21256						
1000	202-00425	Removal of Bridge Railing	2,314.000	591.000		
			LF	254.000	2,032.00	
			8.00000	845.000		6,760.00
1005	202-00453	*Removal of Portions of Present Structure (Class 2)	437.000	379.550		
			SY	0.000	0.00	
			350.00000	379.550		132,842.50
1010	202-00460	*Removal of Portions of Present Structure (Class 3)	25.000	1.260		
			SY	0.000	0.00	
			1,000.00000	1.260		1,260.00
1015	206-00065	*Structure Backfill (Flow-Fill)	4.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
1020	515-00120	*Waterproofing (Membrane)	5,338.000	3,466.000		
			SY	0.000	0.00	
			19.25000	3,466.000		66,720.50

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 21
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES 21256						
1025	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	789.000	168.000		
			LF	0.000	0.00	
			192.00000	168.000		32,256.00
1030	601-03040	*Concrete Class D (Bridge)	47.000	13.000		
			CY	0.000	0.00	
			1,600.00000	13.000		20,800.00
1035	601-03057	*Concrete Class DR	59.000	18.700		
			CY	0.000	0.00	
			2,250.00000	18.700		42,075.00
1040	601-51005	Galvanic Anodes	2,310.000	468.000		
			EACH	0.000	0.00	
			16.50000	468.000		7,722.00
1045	602-00000	Reinforcing Steel	5,245.000	4,343.190		
			LB	0.000	0.00	
			3.75000	4,343.190		16,286.96
1050	606-11010	*Bridge Rail Type 10R	2,314.000	591.000		
			LF	254.000	44,450.00	
			175.00000	845.000		147,875.00

			CAT 0300	CURRENT AMT	\$ 1,128,390.25 \$	46,482.00 \$ 474,597.96
CAT NO0301 STRUCTURES 21256 Part B						
1055	202-00246	*Removal of Asphalt Mat (Planing) (Special)	780.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
1060	202-00425	Removal of Bridge Railing	312.000	0.000		
			LF	20.000	160.00	
			8.00000	20.000		160.00
1065	202-00453	*Removal of Portions of Present Structure (Class 2)	24.000	0.000		
			SY	0.000	0.00	
			350.00000	0.000		0.00
1070	202-00460	*Removal of Portions of Present Structure (Class 3)	5.000	0.000		
			SY	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 22
 ESTIMATE RUN 02/26/2020
 14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES 21256 Part B						
1075	202-00502	*Removal of Portions of Present Structure	23.000	0.000		
			CY	2.500	2,375.00	
			950.00000	2.500		2,375.00
1080	206-00000	Structure Excavation	410.000	0.000		
			CY	55.000	3,025.00	
			55.00000	55.000		3,025.00
1085	206-00065	*Structure Backfill (Flow-Fill)	10.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
1090	206-00100	Structure Backfill (Class 1)	229.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1095	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
1100	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
1105	210-01000	*Reset Fence	76.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00
1110	420-00112	Geotextile (Drainage) (Class 1)	1,308.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1115	502-11274	Steel Piling (HP 12x74)	286.000	0.000		
			LF	286.000	64,350.00	
			225.00000	286.000		64,350.00
1120	506-00224	Riprap (24 Inch)	1,012.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
1125	506-00612	Matrix Riprap (12 Inch)	120.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C21256
 PCN: 21256-BID
 PROJECT: STM0242-077

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 02/26/2020

14:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES 21256 Part B						
1130	515-00120	*Waterproofing (Membrane)	579.000	0.000		
			SY	0.000	0.00	
			19.25000	0.000		0.00
1135	515-00400	*Concrete Sealer	52.000	0.000		
			SY	0.000	0.00	
			55.75000	0.000		0.00
1140	601-03040	*Concrete Class D (Bridge)	98.000	0.000		
			CY	33.100	52,960.00	
			1,600.00000	33.100		52,960.00
1145	601-06100	Concrete (Patching)	4.000	0.000		
			CY	0.000	0.00	
			3,000.00000	0.000		0.00
1150	601-51005	Galvanic Anodes	145.000	0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1155	602-00000	Reinforcing Steel	3,245.000	0.000		
			LB	3,245.000	12,168.75	
			3.75000	3,245.000		12,168.75
1160	602-00020	*Reinforcing Steel (Epoxy Coated)	15,175.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
1165	606-11010	*Bridge Rail Type 10R	156.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00

			CAT 0301	CURRENT AMT \$	558,066.52 \$	135,038.75 \$
						135,038.75

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1170	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,500.00000	1.000		17,500.00
1175	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00

