

ESTIMATE SUMMARY

CONTID: C21258R

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 21258R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 181.0 DAYS

TIME ALLOW:

182 WORK DAYS

FY19 PIKES PEAK AREA SIGNAL RE

PERCENT TIME: 99.45

ORIG TIME ALLOW:

182 WORK DAYS

PROJECT NO: STMC040-043

FY19 PIKES PEAK AREA SIGNAL REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

ARROW ELECTRIC SERVICE, INC.

26898 E. HWY 96

PAY PERIOD ENDING 03/23/2021

DATE LET 10/24/2019

DATE AWARDED 11/22/2019

DATE CONTRACT EXECUTED 12/16/2019

DATE NOTICE TO PROCEED 12/18/2019

DATE TIME STARTED 12/18/2019

DATE WORK BEGAN 02/10/2020

DATE TIME STOPPED 02/10/2021

DATE ACCEPTED 02/10/2021

PUEBLO CO 81001 (719)948-3343

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,539,936.55 PARTICIPATING	\$ 2,539,936.56	\$ 0.00
AWARD PROJECT AMT: \$ 2,606,989.31 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	2,539,936.56	0.00
FUNDS AVAILABLE: \$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	39,104.84
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	39,104.84
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	39,104.84
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 39,104.84

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			6,025.00000	1.000		6,025.00
0010	201-00005	Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			3,950.00000	1.000		3,950.00
0015	202-00090	Removal of Delineator	8.000	8.000		
			EACH	0.000	0.00	
			60.00000	8.000		480.00
0020	202-00200	Removal of Sidewalk	426.000	426.000		
			SY	0.000	0.00	
			41.75000	426.000		17,785.50
0025	202-00203	Removal of Curb and Gutter	531.000	531.000		
			LF	0.000	0.00	
			26.25000	531.000		13,938.75
0030	202-00206	Removal of Concrete Curb Ramp	258.000	258.000		
			SY	0.000	0.00	
			26.75000	258.000		6,901.50
0035	202-00207	Removal of Brick Pavers	1.000	1.000		
			SY	0.000	0.00	
			29.25000	1.000		29.25
0040	202-00220	Removal of Asphalt Mat	53.000	53.000		
			SY	0.000	0.00	
			42.15000	53.000		2,233.95
0045	202-00250	*Removal of Pavement Marking	2,489.000	2,489.000		
			SF	0.000	0.00	
			4.15000	2,489.000		10,329.35
0050	202-00700	Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			575.00000	2.000		1,150.00
0055	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			120.00000	1.000		120.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			27,050.00000	1.000		27,050.00
0065	202-05026	Sawing Asphalt Material (6 Inch)	240.000	240.000		
			LF	0.000	0.00	
			12.00000	240.000		2,880.00
0070	203-01597	*Potholing	167.000	167.000		
			HOUR	0.000	0.00	
			190.00000	167.000		31,730.00
0075	208-00002	Erosion Log Type 1 (12 Inch)	300.000	300.000		
			LF	0.000	0.00	
			16.10000	300.000		4,830.00
0080	208-00035	Aggregate Bag	70.000	70.000		
			LF	0.000	0.00	
			15.75000	70.000		1,102.50
0085	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,525.00000	2.000		3,050.00
0090	208-00051	Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0095	208-00106	Sweeping (Sediment Removal)	40.000	40.000		
			HOUR	0.000	0.00	
			151.00000	40.000		6,040.00
0100	210-00476	Reset Microwave Vehicle Radar Detector (MVRD)	4.000	4.000		
			EACH	0.000	0.00	
			1,050.00000	4.000		4,200.00
0105	210-00479	Reset Radio Communication Antenna	4.000	4.000		
			EACH	0.000	0.00	
			710.00000	4.000		2,840.00
0110	210-00810	Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	210-00815	Reset Sign Panel	12.000	12.000		
			EACH	0.000	0.00	
			225.00000	12.000		2,700.00
0120	210-00827	Reset Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			495.00000	2.000		990.00
0125	210-00855	Reset Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			1,495.00000	1.000		1,495.00
0130	212-00006	Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			539.00000	0.000		0.00
0135	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0140	217-00000	Herbicide Treatment	1,478.000	1,478.000		
			SY	0.000	0.00	
			1.10000	1,478.000		1,625.80
0145	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	14.150	14.150		
			TON	0.000	0.00	
			320.00000	14.150		4,528.00
0150	503-00018	*Drilled Shaft (18 Inch)	70.000	70.000		
			LF	0.000	0.00	
			502.50000	70.000		35,175.00
0155	503-00036	*Drilled Shaft (36 Inch)	30.000	30.000		
			LF	0.000	0.00	
			615.00000	30.000		18,450.00
0160	503-00042	*Drilled Shaft (42 Inch)	34.000	34.000		
			LF	0.000	0.00	
			695.00000	34.000		23,630.00
0165	503-00048	*Drilled Shaft (48 Inch)	195.000	195.000		
			LF	0.000	0.00	
			785.00000	195.000		153,075.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	503-00054	*Drilled Shaft (54 Inch)	105.000	105.000		
			LF	0.000	0.00	
			815.00000	105.000		85,575.00
0175	506-00209	Riprap (9 Inch)	5.000	5.000		
			CY	0.000	0.00	
			325.00000	5.000		1,625.00
0180	607-11580	Fence (Temporary)	149.000	149.000		
			LF	0.000	0.00	
			5.50000	149.000		819.50
0185	608-00000	*Concrete Sidewalk	403.000	403.000		
			SY	0.000	0.00	
			66.15000	403.000		26,658.45
0190	608-00010	*Concrete Curb Ramp	257.000	257.000		
			SY	0.000	0.00	
			130.00000	257.000		33,410.00
0195	608-00015	*Detectable Warnings	0.000	0.000		
			SF	0.000	0.00	
			200.00000	0.000		0.00
0200	609-21010	*Curb and Gutter Type 2 (Section I-B)	0.000	0.000		
			LF	0.000	0.00	
			45.75000	0.000		0.00
0205	609-21011	*Curb and Gutter Type 2 (Section I-M)	33.000	33.000		
			LF	0.000	0.00	
			50.00000	33.000		1,650.00
0210	609-21020	*Curb and Gutter Type 2 (Section II-B)	619.000	619.000		
			LF	0.000	0.00	
			56.10000	619.000		34,725.90
0215	609-21021	*Curb and Gutter Type 2 (Section II-M)	0.000	0.000		
			LF	0.000	0.00	
			85.10000	0.000		0.00
0220	610-00020	*Median Cover Material (Patterned Concrete)	6,214.000	6,214.000		
			SF	0.000	0.00	
			24.10000	6,214.000		149,757.40

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	612-00001	Delineator (Type I)	15.000	15.000		
			EACH	0.000	0.00	
			22.15000	15.000		332.25
0230	612-00002	Delineator (Type II)	1.000	1.000		
			EACH	0.000	0.00	
			18.10000	1.000		18.10
0235	612-00003	Delineator (Type III)	1.000	1.000		
			EACH	0.000	0.00	
			19.75000	1.000		19.75
0240	613-00206	*2 Inch Electrical Conduit (Bored)	10,017.000	10,017.000		
			LF	0.000	0.00	
			18.25000	10,017.000		182,810.25
0245	613-00306	*3 Inch Electrical Conduit (Bored)	4,607.000	4,607.000		
			LF	0.000	0.00	
			19.75000	4,607.000		90,988.25
0250	613-01100	1 Inch Electrical Conduit (Plastic)	169.000	169.000		
			LF	0.000	0.00	
			10.75000	169.000		1,816.75
0255	613-01200	2 Inch Electrical Conduit (Plastic)	213.000	213.000		
			LF	0.000	0.00	
			10.25000	213.000		2,183.25
0260	613-01300	3 Inch Electrical Conduit (Plastic)	366.000	366.000		
			LF	0.000	0.00	
			10.75000	366.000		3,934.50
0265	613-07001	Type One Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			595.00000	8.000		4,760.00
0270	613-07002	Type Two Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			645.00000	2.000		1,290.00
0275	613-07003	Type Three Pull Box	17.000	17.000		
			EACH	0.000	0.00	
			745.00000	17.000		12,665.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	613-07005	Type Five Pull Box	10.000	10.000		
			EACH	0.000	0.00	
			1,015.00000	10.000		10,150.00
0285	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			37,250.00000	1.000		37,250.00
0290	613-13006	Luminare (LED) (8500 Lumens)	2.000	2.000		
			EACH	0.000	0.00	
			925.00000	2.000		1,850.00
0295	613-20200	Luminaire (Install Only)	16.000	16.000		
			EACH	0.000	0.00	
			375.00000	16.000		6,000.00
0300	613-50150	Secondary Service Pedestal	5.000	5.000		
			EACH	0.000	0.00	
			4,275.00000	5.000		21,375.00
0305	614-00011	Sign Panel (Class I)	411.000	411.000		
			SF	0.000	0.00	
			19.25000	411.000		7,911.75
0310	614-00014	Lighted Street Name Sign (Inst Only)	16.000	16.000		
			EACH	0.000	0.00	
			1,125.00000	16.000		18,000.00
0315	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	5.000	5.000		
			EACH	0.000	0.00	
			415.25000	5.000		2,076.25
0320	614-70150	Pedestrian Signal Face (16) (Countdown)	32.000	32.000		
			EACH	0.000	0.00	
			562.00000	32.000		17,984.00
0325	614-70336	Traffic Signal Face (12-12-12)	75.000	75.000		
			EACH	0.000	0.00	
			725.00000	75.000		54,375.00
0330	614-70448	Traffic Signal Face (12-12-12-12)	22.000	22.000		
			EACH	0.000	0.00	
			790.00000	22.000		17,380.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-72855	Traffic Signal Controller Cabinet	5.000	5.000		
			EACH	0.000	0.00	
			19,970.00000	5.000		99,850.00
0340	614-72860	Pedestrian Push Button	32.000	32.000		
			EACH	0.000	0.00	
			1,372.00000	32.000		43,904.00
0345	614-72863	Pedestrian Push Button Post Assembly	17.000	17.000		
			EACH	0.000	0.00	
			2,175.00000	17.000		36,975.00
0350	614-72887	Microwave Vehicle Radar Detector	4.000	4.000		
			EACH	0.000	0.00	
			9,725.00000	4.000		38,900.00
0355	614-72896	Intersection Detection System (Camera)(Install Only)	14.000	14.000		
			EACH	0.000	0.00	
			1,925.00000	14.000		26,950.00
0360	614-80000	Flashing Beacon	6.000	6.000		
			EACH	0.000	0.00	
			3,175.00000	6.000		19,050.00
0365	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			17,215.00000	2.000		34,430.00
0370	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,395.00000	1.000		18,395.00
0375	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,525.00000	1.000		18,525.00
0380	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			24,325.00000	1.000		24,325.00
0385	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	6.000	6.000		
			EACH	0.000	0.00	
			24,975.00000	6.000		149,850.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			26,050.00000	1.000		26,050.00
0395	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			28,520.00000	4.000		114,080.00
0400	614-81555	Traffic Signal-Light Pole Steel (2-55&65 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			30,950.00000	1.000		30,950.00
0405	614-81560	Traffic Signal-Light Pole Steel (2-60&65 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			32,050.00000	1.000		32,050.00
0410	614-84000	Traffic Signal Pedestal Pole Steel	12.000	12.000		
			EACH	0.000	0.00	
			2,725.00000	12.000		32,700.00
0415	614-87006	Fiber Optic Termination Panel (6 Fiber)	0.000	0.000		
			EACH	0.000	0.00	
			675.00000	0.000		0.00
0420	614-87024	Fiber Optic Termination Panel (24 Fiber)	1.000	1.000		
			EACH	0.000	0.00	
			1,765.00000	1.000		1,765.00
0425	614-87320	Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			8,915.00000	1.000		8,915.00
0430	614-87321	Closed Circuit Television (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			4,510.00000	1.000		4,510.00
0435	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			3,982.00000	1.000		3,982.00
0440	614-87424	Fiber Optic Cable (Single Mode) (24 Strands)	0.000	0.000		
			LF	0.000	0.00	
			6.67000	0.000		0.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	614-87524	Splice Fiber Optic Cable (24 Strand)	1.000	1.000		
			EACH	0.000	0.00	
			4,015.00000	1.000		4,015.00
0450	614-87624	Terminate Fiber Optic Cable (24 Strand)	1.000	1.000		
			EACH	0.000	0.00	
			4,015.00000	1.000		4,015.00
0455	614-87693	Ethernet Switch Type III Assembly (Ciena Switch 3930)	1.000	1.000		
			EACH	0.000	0.00	
			5,775.00000	1.000		5,775.00
0460	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			23,010.00000	1.000		23,010.00
0465	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			88,200.00000	1.000		88,200.00
0470	626-01113	*Public Information Management (Tier III)	1.000	1.000		
			DAY	0.000	0.00	
			15,050.00000	1.000		15,050.00
0475	627-00008	*Modified Epoxy Pavement Marking	15.000	15.000		
			GAL	0.000	0.00	
			515.00000	15.000		7,725.00
0480	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	774.000	774.000		
			SF	0.000	0.00	
			15.65000	774.000		12,113.10
0485	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	5,278.000	5,278.000		
			SF	0.000	0.00	
			13.15000	5,278.000		69,405.70
0490	630-00000	*Flagging	3.000	3.000		
			HOURL	0.000	0.00	
			27.10000	3.000		81.30
0495	630-00003	Uniformed Traffic Control	80.000	80.000		
			HOURL	0.000	0.00	
			145.00000	80.000		11,600.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-00007	*Traffic Control Inspection	149.000	149.000		
			DAY	0.000	0.00	
			185.00000	149.000		27,565.00
0505	630-00012	*Traffic Control Management	190.000	190.000		
			DAY	0.000	0.00	
			1,115.00000	190.000		211,850.00
0510	630-00015	Uniformed Traffic Control Coordination	5.000	5.000		
			HOUR	0.000	0.00	
			37.50000	5.000		187.50
0515	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0520	630-80341	*Construction Traffic Sign (Panel Size A)	19.000	19.000		
			EACH	0.000	0.00	
			38.00000	19.000		722.00
0525	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	60.000		
			EACH	0.000	0.00	
			53.25000	60.000		3,195.00
0530	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			6,390.00000	4.000		25,560.00
0535	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,150.00000	3.000		3,450.00
0540	630-80360	*Drum Channelizing Device	30.000	30.000		
			EACH	0.000	0.00	
			16.50000	30.000		495.00
0545	630-80363	*Drum Channelizing Device (With Light) (Flashing)	30.000	30.000		
			EACH	0.000	0.00	
			20.25000	30.000		607.50
0550	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			22.25000	0.000		0.00

CONTID: C21258R
 PCN: 21258R-BID
 PROJECT: STMC040-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 03/23/2021
 07:57:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	630-80380	*Traffic Cone	75.000	75.000		
			EACH	0.000	0.00	
			12.50000	75.000		937.50
0560	630-80393	*Stackable Vertical Panels	0.000	0.000		
			EACH	0.000	0.00	
			29.75000	0.000		0.00
0565	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			16,975.00000	2.000		33,950.00
0570	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70023	F/A On-The-Job Trainee	3,200.000	3,200.000		
			F A	0.000	0.00	
			1.00000	3,200.000		3,200.00
0585	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0200	CURRENT AMT	\$ 2,536,841.55	\$ 0.00	\$ 2,536,841.55
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,095.00000	1.000		3,095.00

		CAT 0400	CURRENT AMT	\$ 3,095.00	\$ 0.00	\$ 3,095.00

		PROJECT TOTAL	CURRENT AMT	\$ 2,539,936.55	\$ 0.00	\$ 2,539,936.55