

ESTIMATE SUMMARY

CONTID: C21307

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 21307-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 128.0 DAYS

TIME ALLOW: 7/11/2017 FIXED COMPLETION DATE

US 160/550 PCCP DIAMOND GRINDING (DURANGO)

PERCENT TIME: 100.00

ORIG TIME ALLOW: 5/19/2017 FIXED COMPLETION DATE

PROJECT NO: NHPP5502-093

US 160/550 PCCP DIAMOND GRINDING

NAME OF ROAD:

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

ACME CONCRETE PAVING, INC. dba ACPI, INC.

PAY PERIOD ENDING 10/10/2017

DATE TIME STARTED 03/06/2017

4124 E BROADWAY

DATE LET 01/19/2017

DATE WORK BEGAN 03/06/2017

DATE AWARDED 01/26/2017

DATE TIME STOPPED 07/11/2017

DATE CONTRACT EXECUTED 02/09/2017

DATE ACCEPTED 07/11/2017

SPOKANE WA 99202 (509)242-1234

DATE NOTICE TO PROCEED 03/06/2017

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,488,898.16 PARTICIPATING	\$ 5,488,459.17	\$ 143,791.99
AWARD PROJECT AMT: \$ 4,900,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.99% TOTAL EARNINGS	5,488,459.17	143,791.99
FUNDS AVAILABLE: \$ 438.99 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 5,488,459.17	143,791.99
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-73,500.00	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 5,414,959.17	143,791.99
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 5,414,959.17	143,791.99
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 143,791.99

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0003	201-00005	Rem of Debris CO #6	1.000	1.000		
			L S	0.000	0.00	
			5,350.00000	1.000		5,350.00
0004	202-00005	Rem Temporary Supports CO #6	1.000	1.000		
			L S	0.000	0.00	
			1,600.00000	1.000		1,600.00
0005	202-00170	Grinding And Texturing Concrete Pavement	150,590.000	150,590.000		
			SY	0.000	0.00	
			8.90000	150,590.000		1,340,251.00
0008	202-00503	Rem Port Present Str CO #6 (JC Bridge Middle and NB Lanes)	101.500	101.500		
			SY	0.000	0.00	
			150.00000	101.500		15,225.00
0009	202-00503	Rem Port Present Str CO #6 (JC Bridge SB Lanes)	58.700	58.700		
			SY	0.000	0.00	
			500.00000	58.700		29,350.00
0010	202-00203	Removal of Curb and Gutter	183.000	183.000		
			LF	0.000	0.00	
			25.00000	183.000		4,575.00
0015	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			105.00000	1.000		105.00
0020	202-01130	*Removal of Guardrail Type 3	410.000	410.000		
			LF	0.000	0.00	
			62.00000	410.000		25,420.00
0025	203-01597	Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			245.00000	0.000		0.00
0030	203-02330	Laborer	19.500	19.500		
			HOURL	0.000	0.00	
			70.00000	19.500		1,365.00
0035	206-00065	Structure Backfill (Flow-Fill)	24.000	24.000		
			CY	0.000	0.00	
			200.00000	24.000		4,800.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0040	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			5.75000	0.000		0.00
0045	208-00035	Aggregate Bag	640.000	640.000		
			LF	0.000	0.00	
			7.65000	640.000		4,896.00
0050	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0055	208-00051	Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0060	208-00052	Storm Drain Inlet Protection (Type II)	82.500	82.500		
			LF	0.000	0.00	
			37.50000	82.500		3,093.75
0065	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	19.000	19.000		
			HOUR	0.000	0.00	
			70.00000	19.000		1,330.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			16.00000	0.000		0.00
0080	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			215.00000	0.000		0.00
0085	208-00207	*Erosion Control Management	74.000	74.000		
			DAY	0.000	0.00	
			100.00000	74.000		7,400.00
0090	210-03100	Replace Concrete Pavement	1,050.880	1,050.880		
			SY	0.000	0.00	
			255.00000	1,050.880		267,974.40

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0095	210-04010	Adjust Manhole	45.000	45.000		
			EACH	0.000	0.00	
			3,000.00000	45.000		135,000.00
0100	210-04020	Modify Inlet 27" x 19.5"	3.000	3.000		
			EACH	0.000	0.00	
			2,750.00000	3.000		8,250.00
0105	210-04020	Modify Inlet 27" x 19.75"	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0110	210-04020	Modify Inlet 27" x 20.5"	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0115	210-04020	Modify Inlet 27.25" x 19.5"	15.000	15.000		
			EACH	0.000	0.00	
			2,750.00000	15.000		41,250.00
0120	210-04020	Modify Inlet 27.25" x 19.75"	9.000	9.000		
			EACH	0.000	0.00	
			2,750.00000	9.000		24,750.00
0125	210-04020	Modify Inlet 28" x 20"	1.000	1.000		
			EACH	0.000	0.00	
			5,750.00000	1.000		5,750.00
0130	210-04020	Modify Inlet 28" x 20.5"	1.000	1.000		
			EACH	0.000	0.00	
			5,750.00000	1.000		5,750.00
0135	210-04020	Modify Inlet 30" x 17.75"	2.000	2.000		
			EACH	0.000	0.00	
			5,750.00000	2.000		11,500.00
0140	210-04020	Modify Inlet 35.5" x 18"	1.000	1.000		
			EACH	0.000	0.00	
			5,750.00000	1.000		5,750.00
0145	210-04020	Modify Inlet 39.5" x 23"	6.000	6.000		
			EACH	0.000	0.00	
			4,500.00000	6.000		27,000.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	210-04050	Adjust Valve Box	7.000	7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
0155	250-00050	Monitoring Technician	4.000	4.000		
			HOOR	0.000	0.00	
			380.00000	4.000		1,520.00
0160	250-00100	Environmental Health and Safety	1.000	1.000		
			L S	0.000	0.00	
			4,800.00000	1.000		4,800.00
0165	250-00110	Health and Safety Officer	0.000	0.000		
			HOOR	0.000	0.00	
			390.00000	0.000		0.00
0170	250-00120	Material Sampling and Delivery	0.000	0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0175	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			1,125.00000	0.000		0.00
0180	250-00220	Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,275.00000	0.000		0.00
0185	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0190	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	8.620	8.620		
			TON	0.000	0.00	
			265.00000	8.620		2,284.30
0195	412-05000	Partial Depth Repair of Concrete Pavement (Type 1)	214.000	214.000		
			SF	0.000	0.00	
			160.00000	214.000		34,240.00
0200	412-05000	Partial Depth Repair of Concrete Pavement (Type 2)	1,011.000	1,011.000		
			SF	0.000	0.00	
			160.00000	1,011.000		161,760.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	412-05000	Partial Depth Repair of Concrete Pavement (Type 3)	183.000	183.000		
			SF	0.000	0.00	
			175.00000	183.000		32,025.00
0210	412-14000	Sawing and Sealing Concrete Pavement Joints	0.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0211	412-14000	Sawing and Sealing Joints (CMO #4 Material change)	208,257.000	208,257.000		
			LF	0.000	0.00	
			2.05000	208,257.000		426,926.85
0212	412-19000	Hot Conc Joint Sealant (CMO #4 Material Change)	37,874.000	37,874.000		
			LF	0.000	0.00	
			3.60000	37,874.000		136,346.40
0215	412-15000	Routing and Sealing Concrete Pavement Cracks	2,107.000	2,107.000		
			LF	0.000	0.00	
			6.25000	2,107.000		13,168.75
0220	412-15050	Cross Stitching	1,036.000	1,036.000		
			EACH	0.000	0.00	
			30.00000	1,036.000		31,080.00
0225	412-15060	Repair Concrete Cracks (Stitch) (Slot Stitch)	58.000	58.000		
			EACH	0.000	0.00	
			165.00000	58.000		9,570.00
0226	601-03041	Conc CL D (Bridge) (Spec) CO #6 (JC Bridge Middle and NB Lanes)	26.340	26.340		
			CY	0.000	0.00	
			1,100.00000	26.340		28,974.00
0227	601-03040	Conc CL D (Bridge) CO #6 (JC Bridge SB Lanes)	15.500	15.500		
			CY	0.000	0.00	
			2,400.00000	15.500		37,200.00
0228	602-00000	Reinf Steel CO #6 (JC Bridge)	6,302.000	6,302.000		
			LB	0.000	0.00	
			1.35000	6,302.000		8,507.70
0230	412-19000	Hot Poured Concrete Joint Sealant	0.000	0.000		
			LF	0.000	0.00	
			6.75000	0.000		0.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0235	609-21010	Curb and Gutter Type 2 (Section I-B)	183.000	183.000		
			LF	0.000	0.00	
			65.00000	183.000		11,895.00
0240	614-00011	*Sign Panel (Class I)	32.500	32.500		
			SF	0.000	0.00	
			37.75000	32.500		1,226.88
0245	614-01512	*Steel Sign Support (2-Inch Round)(Post)	22.000	22.000		
			LF	0.000	0.00	
			27.00000	22.000		594.00
0250	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	1.000	1.000		
			EACH	0.000	0.00	
			270.00000	1.000		270.00
0255	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			27,000.00000	1.000		27,000.00
0260	626-00000	*Mobilization	1.000	0.761		
			L S	0.239	135,971.04	
			568,916.50000	1.000		568,916.50
0262	626-00100	Mobilization (w/o Autopay) CO #6 (GA Western Mob.)	1.000	1.000		
			L S	0.000	0.00	
			5,750.00000	1.000		5,750.00
0265	626-01102	Public Information Services (Tier II)	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0270	627-00013	Pavement Marking Paint (High Build) (Temporary)	438.000	438.000		
			GAL	0.000	0.00	
			350.00000	438.000		153,300.00
0275	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	14,260.000	14,260.000		
			SF	0.000	0.00	
			12.00000	14,260.000		171,120.00
0280	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	40,591.000	40,591.000		
			SF	0.000	0.00	
			12.50000	40,591.000		507,387.50

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	4,981.000	4,981.000		
			SF	0.000	0.00	
			20.00000	4,981.000		99,620.00
0290	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec (Inlaid)	1,607.000	1,607.000		
			SF	0.000	0.00	
			30.00000	1,607.000		48,210.00
0295	627-30408	Preformed Thermoplastic Pavement Marking (Shield) (Inlaid)	596.000	596.000		
			SF	0.000	0.00	
			34.75000	596.000		20,711.00
0300	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	8,301.000	8,301.000		
			SF	0.000	0.00	
			13.00000	8,301.000		107,913.00
0305	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) ((Inlaid)	2,257.000	2,257.000		
			SF	0.000	0.00	
			14.50000	2,257.000		32,726.50
0310	630-00000	*Flagging	6,508.000	6,508.000		
			HOURL	0.000	0.00	
			18.50000	6,508.000		120,398.00
0315	630-00007	*Traffic Control Inspection	13.000	13.000		
			DAY	0.000	0.00	
			650.00000	13.000		8,450.00
0320	630-00012	*Traffic Control Management	94.000	94.000		
			DAY	0.000	0.00	
			1,620.00000	94.000		152,280.00
0325	630-00040	Traffic Incident Management Plan Development	3.000	2.700		
			L S	0.300	330.00	
			1,100.00000	3.000		3,300.00
0330	630-00041	Traffic Incident Management Plan Implementation	4.000	3.600		
			MON	0.400	440.00	
			1,100.00000	4.000		4,400.00
0335	630-80341	*Construction Traffic Sign (Panel Size A)	130.000	117.000		
			EACH	13.000	279.50	
			21.50000	130.000		2,795.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	630-80342	*Construction Traffic Sign (Panel Size B)	23.000	20.700		
			EACH	2.300	149.50	
			65.00000	23.000		1,495.00
0345	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	5,180.00	
			12,950.00000	4.000		51,800.00
0350	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	5.400		
			EACH	0.600	324.00	
			540.00000	6.000		3,240.00
0355	630-80360	*Drum Channelizing Device	245.000	220.500		
			EACH	24.500	539.00	
			22.00000	245.000		5,390.00
0360	630-80377	Portable Water Filled Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0365	630-80380	*Traffic Cone	450.000	405.000		
			EACH	45.000	47.25	
			1.05000	450.000		472.50
0370	630-85011	Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			1.05000	0.000		0.00
0375	630-85041	*Mobile Attenuator	68.000	68.000		
			DAY	0.000	0.00	
			110.00000	68.000		7,480.00
0380	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			24,000.00000	1.000		24,000.00
0385	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70011	F/A Partnering	5,467.060	5,467.060		
			F A	0.000	0.00	
			1.00000	5,467.060		5,467.06

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	700-70014	F/A Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70588	F/A Transportation of Hazardous Material	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	900-00006	Added Item (Dollar)/ Price Reduction for air content	-869.840	-869.840		
			DOL	0.000	0.00	
			1.00000	-869.840		-869.84
0416	900-00006	Added Item (Dollar)/ Price reduction for not meeting Milestone #2	-13,000.000	-13,000.000		
			DOL	0.000	0.00	
			1.00000	-13,000.000		-13,000.00
			CAT 0200	CURRENT AMT	\$ 5,067,576.25 \$	143,260.29 \$ 5,067,576.25
CAT NO0201 ADA RAMPS						
0011	202-00210	Rem Conc Pavement ADA	610.890	609.890		
			SY	0.000	0.00	
			28.50000	609.890		17,381.87
0012	202-00220	Rem Asphalt Mat ADA	297.220	297.220		
			SY	0.000	0.00	
			18.00000	297.220		5,349.96
0013	202-00810	Rem Ground Sign ADA	18.000	18.000		
			EACH	0.000	0.00	
			120.00000	18.000		2,160.00
0014	202-00203	Rem Curb and Gutter ADA	808.000	808.000		
			LF	0.000	0.00	
			25.00000	808.000		20,200.00
0016	202-00900	Rem Conc Footing ADA	3.000	3.000		
			EACH	0.000	0.00	
			180.00000	3.000		540.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ADA RAMPS						
0017	202-00821	Rem Sign Panel ADA	4.000	4.000		
			EACH	0.000	0.00	
			105.00000	4.000		420.00
0021	202-04010	Clean Inlet ADA	8.000	8.000		
			EACH	0.000	0.00	
			180.00000	8.000		1,440.00
0022	203-01594	Combination Loader ADA	3.750	3.750		
			HOUR	0.000	0.00	
			180.00000	3.750		675.00
0023	203-00100	Muck Excav ADA CMO #7	342.500	342.500		
			CY	0.000	0.00	
			30.00000	342.500		10,275.00
0036	207-00205	Topsoil ADA	23.100	23.100		
			CY	0.000	0.00	
			75.00000	23.100		1,732.50
0046	208-00035	Aggregate Bag ADA	0.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
0086	210-00815	Res Sign Panel ADA	2.000	2.000		
			EACH	0.000	0.00	
			156.00000	2.000		312.00
0087	210-00827	Res Pull Box ADA	1.000	1.000		
			EACH	0.000	0.00	
			240.00000	1.000		240.00
0146	210-04020	Modify Inlet ADA	8.000	8.000		
			EACH	0.000	0.00	
			3,650.00000	8.000		29,200.00
0151	210-04050	Adj Valve Box ADA	2.000	2.000		
			EACH	0.000	0.00	
			282.00000	2.000		564.00
0153	212-00047	Soil Preparation (Spec) ADA	0.000	0.000		
			ACRE	0.000	0.00	
			6,000.00000	0.000		0.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ADA RAMPS						
0154	213-00003	Mulching (Weed Free) ADA	0.000	0.000		
			ACRE	0.000	0.00	
			6,000.00000	0.000		0.00
0156	213-00008	Mulching (Wood Chip) ADA	324.000	324.000		
			CF	0.000	0.00	
			12.00000	324.000		3,888.00
0157	213-00061	Mulch Tackifier ADA	0.000	0.000		
			LB	0.000	0.00	
			30.00000	0.000		0.00
0176	250-00210	Solid Waste Disposal ADA	0.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0186	304-06000	ABC (CL 6) ADA	636.890	636.890		
			TON	0.000	0.00	
			115.00000	636.890		73,242.35
0191	403-00720	HMA (Patching) (Asph) ADA	28.220	28.220		
			TON	0.000	0.00	
			240.00000	28.220		6,772.80
0229	420-00132	Geotextile (Separator) (CL 1) ADA CMO #7	495.200	495.200		
			SY	0.000	0.00	
			2.52000	495.200		1,247.90
0231	607-11525	Fence (Plastic) ADA	41.000	41.000		
			LF	0.000	0.00	
			15.00000	41.000		615.00
0232	608-00000	Conc Sidewalk ADA	385.150	385.150		
			SY	0.000	0.00	
			75.00000	385.150		28,886.25
0233	608-00010	Conc Curb Ramp ADA	177.800	177.800		
			SY	0.000	0.00	
			120.00000	177.800		21,336.00
0234	609-20010	Curb Ty 2 B ADA	641.600	641.600		
			LF	0.000	0.00	
			36.00000	641.600		23,097.60

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ADA RAMPS						
0236	609-21020	C and G Ty 2 II-B ADA	704.200	704.200		
			LF	0.000	0.00	
			48.00000	704.200		33,801.60
0237	609-24002	Gutter Ty 2 (2 Ft) ADA	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0238	610-00026	Median Cover (6 In Pattern Conc) ADA	630.840	630.840		
			SF	0.000	0.00	
			14.40000	630.840		9,084.10
0239	613-40010	Light Std Foundation ADA	5.000	5.000		
			EACH	0.000	0.00	
			1,563.60000	5.000		7,818.00
0241	614-00011	Sign Panel (CL I) ADA	54.000	54.000		
			SF	0.000	0.00	
			37.75000	54.000		2,038.50
0246	614-01512	Steel Sign Supp (2-In Rd)(Post) ADA	88.000	88.000		
			LF	0.000	0.00	
			27.00000	88.000		2,376.00
0251	614-01575	Steel Sign Supp (2-1/2 In Rd NP40)(Po) ADA	0.000	0.000		
			LF	0.000	0.00	
			19.20000	0.000		0.00
0252	614-01578	Steel Sign Supp (2-1/2 In Rd NP40)(Slip) ADA	2.000	2.000		
			EACH	0.000	0.00	
			274.80000	2.000		549.60
0253	622-00270	Bollard ADA	3.000	3.000		
			EACH	0.000	0.00	
			480.00000	3.000		1,440.00
0254	614-01522	Steel Sign Supp (2-In Rd)(Sock) ADA	7.000	7.000		
			EACH	0.000	0.00	
			270.00000	7.000		1,890.00
0256	625-00000	Const Surveying ADA	1.000	1.000		
			L S	0.000	0.00	
			22,500.00000	1.000		22,500.00

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 10/10/2017
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ADA RAMPS						
0257	625-00001	Const Surveying (Hour) ADA	65.000	65.000		
			HOOR	0.000	0.00	
			180.00000	65.000		11,700.00
0261	626-00100	Mobilization (w/o Autopay) ADA	1.000	1.000		
			L S	0.000	0.00	
			13,125.00000	1.000		13,125.00
0306	629-01005	Survey Monument (Ty 5) ADA	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0311	630-00000	Flagging ADA	898.750	898.750		
			HOOR	0.000	0.00	
			18.50000	898.750		16,626.88
0321	630-00012	Traf Ctrl Mgmt ADA	45.000	45.000		
			DAY	0.000	0.00	
			900.00000	45.000		40,500.00
0331	630-80335	Barricade (3 M-A) (Temp) ADA	4.000	3.600		
			EACH	0.400	72.00	
			180.00000	4.000		720.00
0336	630-80341	Const Traf Sign (A) ADA	30.000	20.700		
			EACH	2.300	49.45	
			21.50000	23.000		494.50
0341	630-80342	Const Traf Sign (B) ADA	27.000	20.700		
			EACH	2.300	149.50	
			65.00000	23.000		1,495.00
0351	630-80357	Flash Arrow Panel (B Ty) ADA	2.000	1.800		
			EACH	0.200	108.00	
			540.00000	2.000		1,080.00
0356	630-80360	Drum Channel Dev ADA	68.000	61.200		
			EACH	6.800	149.60	
			22.00000	68.000		1,496.00
0366	630-80380	Traffic Cone ADA	30.000	27.000		
			EACH	3.000	3.15	
			1.05000	30.000		31.50

CONTID: C21307
 PCN: 21307-BID
 PROJECT: NHPP5502-093

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/10/2017

ESTIMATE NO: 0006

13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ADA RAMPS						
0415	900-00006	Added Item (Dollar)/ Price Reduction for Overweight Loads (ABC Class 6)	-260.000	-260.000		
			DOL	0.000	0.00	
			1.00000	-260.000		-260.00
			CAT 0201	CURRENT AMT \$	421,321.91 \$	531.70 \$ 420,882.91
			PROJECT TOTAL	CURRENT AMT \$	5,488,898.16 \$	143,791.99 \$ 5,488,459.16