

ESTIMATE SUMMARY

 CONTID: C21324 ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 21324-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: I25 EXIT 11 INTERCHANGE IMPROVEMENTS
 TIME CHARGED: 215.0 DAYS TIME ALLOW: 340 WORK DAYS
 PERCENT TIME: 63.24 ORIG TIME ALLOW: 340 WORK DAYS

PROJECT NO: IM025A-040
 I25 EXIT 11 INTERCHANGE IMPROVEMENTS

NAME OF ROAD:

PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.
 385 Interlocken Crescent #900

PAY PERIOD ENDING 06/15/2022 DATE TIME STARTED 06/14/2021
 DATE LET 05/06/2021 DATE WORK BEGAN 07/13/2021
 DATE AWARDED 05/26/2021 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/14/2021 DATE ACCEPTED
 DATE NOTICE TO PROCEED 06/14/2021

Broomfield CO 80021 (720)494-8095

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 14,108,676.94 PARTICIPATING	\$ 121,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 12,336,881.00 NON-PARTICIPATING	7,773,534.21	729,372.90
PERCENT COMPLETE: 55.96% TOTAL EARNINGS	7,895,034.21	729,372.90
FUNDS AVAILABLE: \$ 6,213,642.73 STOCKPILED MATERIALS	103,737.36	82,382.36
	GROSS EARNINGS	811,755.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-185,053.22	-3,587.95
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	808,167.31
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	808,167.31
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 808,167.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0010	202-00010	Removal of Tree	16.000	5.000		
			EACH	0.000	0.00	
			600.00000	5.000		3,000.00
0015	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0020	202-00026	Removal of Slope and Ditch Paving	526.000	526.000		
			SY	0.000	0.00	
			22.00000	526.000		11,572.00
0025	202-00027	Removal of Riprap	172.000	96.000		
			SY	0.000	0.00	
			15.00000	96.000		1,440.00
0030	202-00035	Removal of Pipe	405.000	184.000		
			LF	0.000	0.00	
			20.00000	184.000		3,680.00
0035	202-00037	Removal of End Section	7.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0040	202-00047	* Removal of Electrical Equipment	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0045	202-00090	Removal of Delineator	73.000	57.000		
			EACH	0.000	0.00	
			15.00000	57.000		855.00
0050	202-00203	Removal of Curb and Gutter	364.000	364.000		
			LF	0.000	0.00	
			12.00000	364.000		4,368.00
0055	202-00220	Removal of Asphalt Mat	16,825.000	9,014.000		
			SY	350.000	3,150.00	
			9.00000	9,364.000		84,276.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00240	Removal of Asphalt Mat (Planing)	1,083.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0065	202-00250	Removal of Pavement Marking	7,000.000	1,476.000		
			SF	301.000	677.25	
			2.25000	1,777.000		3,998.25
0070	202-00700	*Removal of Light Standard	7.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0075	202-00810	Removal of Ground Sign	47.000	42.000		
			EACH	0.000	0.00	
			110.00000	42.000		4,620.00
0080	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0085	202-00900	Removal of Concrete Footing	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00
0090	202-01030	*Removal of Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0095	202-01130	*Removal of Guardrail Type 3	2,505.000	522.000		
			LF	856.000	5,136.00	
			6.00000	1,378.000		8,268.00
0100	202-01170	Removal of Guardrail Type 7	238.000	204.000		
			LF	0.000	0.00	
			15.00000	204.000		3,060.00
0105	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0110	203-00060	Embankment Material (Complete In Place)	28,014.000	26,418.000		
			CY	1,596.000	44,688.00	
			28.00000	28,014.000		784,392.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01500	Blading	40.000	7.000		
			HOOR	0.000	0.00	
			150.00000	7.000		1,050.00
0120	203-01550	Dozing	40.000	0.000		
			HOOR	0.000	0.00	
			140.00000	0.000		0.00
0125	203-01594	Combination Loader	40.000	0.000		
			HOOR	0.000	0.00	
			115.00000	0.000		0.00
0130	207-00700	Topsoil (Onsite)	3,040.000	0.000		
			CY	70.000	1,400.00	
			20.00000	70.000		1,400.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	1,505.000	378.000		
			LF	0.000	0.00	
			4.50000	378.000		1,701.00
0140	208-00012	*Erosion Log Type 1 (9 Inch)	2,552.000	648.000		
			LF	15.000	60.00	
			4.00000	663.000		2,652.00
0145	208-00020	*Silt Fence	3,576.000	1,991.000		
			LF	0.000	0.00	
			2.00000	1,991.000		3,982.00
0150	208-00035	*Aggregate Bag	172.000	172.000		
			LF	0.000	0.00	
			11.00000	172.000		1,892.00
0155	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0160	208-00051	*Storm Drain Inlet Protection (Type I)	70.000	43.000		
			LF	0.000	0.00	
			13.00000	43.000		559.00
0165	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	14.000	4.000		
			CY	0.000	0.00	
			120.00000	4.000		480.00
0175	208-00103	Removal and Disposal of Sediment (Labor)	120.000	3.000		
			HOOR	0.000	0.00	
			65.00000	3.000		195.00
0180	208-00105	Removal and Disposal of Sediment (Equipment)	60.000	52.500		
			HOOR	4.000	400.00	
			100.00000	56.500		5,650.00
0185	208-00106	Sweeping (Sediment Removal)	41.000	41.000		
			HOOR	0.000	0.00	
			150.00000	41.000		6,150.00
0190	208-00107	Removal of Trash	130.000	92.500		
			HOOR	10.000	650.00	
			65.00000	102.500		6,662.50
0195	208-00207	Erosion Control Management	80.000	42.000		
			DAY	4.000	600.00	
			150.00000	46.000		6,900.00
0200	210-00810	Reset Ground Sign	10.000	1.000		
			EACH	0.000	0.00	
			430.00000	1.000		430.00
0205	210-04000	Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0210	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0215	212-00700	*Organic Fertilizer	2,021.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0220	212-00703	*Humate	851.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00704	*Mycorrhizae	46.000	0.000		
			LB	0.000	0.00	
			16.00000	0.000		0.00
0230	212-00706	*Seeding (Native) Drill	5.660	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0235	212-00708	*Seeding (Native) Broadcast	0.010	0.000		
			ACRE	0.000	0.00	
			14,000.00000	0.000		0.00
0240	213-00002	*Mulching (Weed Free Hay)	3.440	0.000		
			ACRE	0.000	0.00	
			1,400.00000	0.000		0.00
0245	213-00012	*Spray-on Mulch Blanket	0.700	0.700		
			ACRE	0.000	0.00	
			6,000.00000	0.700		4,200.00
0250	213-00061	*Mulch Tackifier	344.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0255	213-00067	Rock Mulch (Weed Free)	16,462.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0260	213-00070	Landscape Weed Barrier Fabric	1,832.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0265	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	844.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0270	213-00700	Landscape Boulder	169.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0275	214-00330	Deciduous Shrub (3 Gallon Container)	186.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	214-00470	Evergreen Tree (7 Gallon Container)	5.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0285	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0290	214-00512	Evergreen Tree (12 Foot) (Ball and Burlap)	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0295	214-00630	Evergreen Shrub (3 Gallon Container)	244.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0300	214-00910	Perennials (1 Gallon Container)	391.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0305	216-00022	*Soil Retention Blanket (Class 2)	3,768.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0310	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	5,009.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0315	216-00301	*Turf Reinforcement Mat (Class 1)	202.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0320	216-00302	*Turf Reinforcement Mat (Class 2)	236.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
0325	216-00303	*Turf Reinforcement Mat (Class 3)	535.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0330	240-00000	Wildlife Biologist	8.000	8.000		
			HOURLY	0.000	0.00	
			115.00000	8.000		920.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	240-00010	Removal of Nests	4.000	4.000		
			HOOR	0.000	0.00	
			115.00000	4.000		460.00
0340	240-00020	Netting	580.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0345	304-06007	Aggregate Base Course (Class 6)	3,736.000	1,294.000		
			CY	506.000	30,360.00	
			60.00000	1,800.000		108,000.00
0350	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	61.000	10.320		
			TON	0.000	0.00	
			230.00000	10.320		2,373.60
0355	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	6,234.000	414.420		
			TON	0.000	0.00	
			130.00000	414.420		53,874.60
0360	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	500.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0365	412-00600	Concrete Pavement (6 Inch)	116.000	0.000		
			SY	0.000	0.00	
			185.00000	0.000		0.00
0370	412-00801	Concrete Pavement (8 Inch) (Special)	1,281.000	0.000		
			SY	0.000	0.00	
			245.00000	0.000		0.00
0375	412-01000	Concrete Pavement (10 Inch)	98.000	43.000		
			SY	0.000	0.00	
			300.00000	43.000		12,900.00
0380	420-00112	Geotextile (Drainage) (Class 1)	583.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0385	503-00036	*Drilled Shaft (36 Inch)	30.000	0.000		
			LF	30.000	4,500.00	
			150.00000	30.000		4,500.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	506-00212	Riprap (12 Inch)	333.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0395	507-00000	Concrete Slope and Ditch Paving	114.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
0400	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	542.000	377.000		
			LF	36.000	3,960.00	
			110.00000	413.000		45,430.00
0405	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	172.000	96.000		
			LF	39.000	6,045.00	
			155.00000	135.000		20,925.00
0410	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	158.000	158.000		
			LF	0.000	0.00	
			235.00000	158.000		37,130.00
0415	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	45.000	45.000		
			LF	0.000	0.00	
			350.00000	45.000		15,750.00
0420	603-05018	18 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0425	603-05024	24 Inch Reinforced Concrete End Section	3.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0430	603-05036	36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0435	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0440	604-00305	Inlet Type C (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0450	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,300.00000	2.000		12,600.00
0455	604-19105	Inlet Type R L 5 (5 Foot)	3.000	1.000		
			EACH	1.000	6,400.00	
			6,400.00000	2.000		12,800.00
0460	604-19110	Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0465	604-19205	Inlet Type R L 10 (5 Foot)	1.000	0.000		
			EACH	1.000	10,500.00	
			10,500.00000	1.000		10,500.00
0470	604-19210	Inlet Type R L 10 (10 Foot)	2.000	1.000		
			EACH	1.000	11,000.00	
			11,000.00000	2.000		22,000.00
0475	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0480	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0490	604-31010	Manhole Box Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			7,600.00000	2.000		15,200.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,997.000	0.000		
			LF	395.000	12,640.00	
			32.00000	395.000		12,640.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	2,008.396	64,268.67	
				32.00000		64,268.67
0500	606-00910	Guardrail Type 9 (Style CA)		0.000		
			LF	0.000	0.00	
				125.00000		0.00
0505	606-00940	Guardrail Type 9 (Style CE)		0.000		
			LF	0.000	0.00	
				125.00000		0.00
0510	606-01340	*End Anchorage Type 3D		0.000		
			EACH	0.000	0.00	
				1,025.00000		0.00
0510		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	2.277	2,333.87	
				1,025.00000		2,333.93
0515	606-01370	*Transition Type 3G		0.000		
			EACH	0.000	0.00	
				2,800.00000		0.00
0515		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	2.061	5,769.92	
				2,800.00000		5,770.80
0520	606-01380	*Transition Type 3H		0.000		
			EACH	0.000	0.00	
				1,300.00000		0.00
0525	606-01407	Transition Type BR9-GR3		0.000		
			EACH	0.000	0.00	
				2,400.00000		0.00
0526	606-01407	Transition Type BR9-GR3 Class D		0.000		
			EACH	0.000	0.00	
				2,093.75000		0.00
0530	606-02003	*End Anchorage (Nonflared)		0.000		
			EACH	0.000	0.00	
				2,800.00000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 06/15/2022

13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0535	606-02005	*End Anchorage (Flared)	5.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0535		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	3.128	10,009.90	
			3,200.00000	3.128		10,009.60
0540	606-10900	Bridge Rail Type 9	193.000	148.000		
			LF	45.000	18,000.00	
			400.00000	193.000		77,200.00
0541	606-10900	Brdg Rail Ty 9 Brdg Rail Ty 9/Class D	0.000	0.000		
			LF	0.000	0.00	
			368.86000	0.000		0.00
0545	607-53160	Fence Chain Link (60 Inch)	136.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0550	607-60620	Road Closure Gate	2.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0555	608-00000	*Concrete Sidewalk	1,719.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0560	608-00010	*Concrete Curb Ramp	362.000	0.000		
			SY	0.000	0.00	
			185.00000	0.000		0.00
0565	609-20000	*Curb Type 2 (Section B) (Special)	1,151.000	0.000		
			LF	208.000	9,152.00	
			44.00000	208.000		9,152.00
0570	609-21010	*Curb and Gutter Type 2 (Section I-B)	904.000	145.000		
			LF	161.000	4,991.00	
			31.00000	306.000		9,486.00
0575	609-21011	*Curb and Gutter Type 2 (Section I-M)	655.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,952.000	432.000		
			LF	1,270.000	44,450.00	
			35.00000	1,702.000		59,570.00
0585	609-21021	*Curb and Gutter Type 2 (Section II-M)	257.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0590	609-21900	*Curb and Gutter Type 2 (Special)	1,390.000	0.000		
			LF	430.000	17,200.00	
			40.00000	430.000		17,200.00
0595	609-24002	*Gutter Type 2 (2 Foot)	1,116.000	568.000		
			LF	0.000	0.00	
			44.00000	568.000		24,992.00
0600	609-24003	*Gutter Type 2 (3 Foot)	99.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0605	609-24004	*Gutter Type 2 (4 Foot)	7.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
0610	609-24008	*Gutter Type 2 (8 Foot)	135.000	63.000		
			LF	0.000	0.00	
			81.00000	63.000		5,103.00
0615	610-00020	*Median Cover Material (Patterned Concrete)	2,765.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0620	612-00021	Delineator (Type I) (Barrier)	3.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00
0625	612-00023	Delineator (Type III) (Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0630	612-00039	Delineator (Flexible) (Surface Mounted)	7.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635	612-00111	Delineator (Drivable)(Type I)	102.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0640	612-00112	Delineator (Drivable)(Type II)	31.000	0.000		
			EACH	0.000	0.00	
			104.00000	0.000		0.00
0645	612-00113	Delineator (Drivable)(Type III)	30.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0650	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0655	613-00200	*2 Inch Electrical Conduit	1,075.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0660	613-00306	*3 Inch Electrical Conduit (Bored)	800.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0665	613-00408	*4 Inch Electrical Conduit (Bored)	80.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0670	613-01100	*1 Inch Electrical Conduit (Plastic)	375.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0675	613-01200	*2 Inch Electrical Conduit (Plastic)	4,600.000	909.000		
			LF	210.000	3,360.00	
			16.00000	1,119.000		17,904.00
0680	613-01300	*3 Inch Electrical Conduit (Plastic)	1,071.000	664.000		
			LF	407.000	6,919.00	
			17.00000	1,071.000		18,207.00
0685	613-01400	*4 Inch Electrical Conduit (Plastic)	75.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690	613-07002	*Type Two Pull Box	42.000	6.000		
			EACH	0.000	0.00	
			1,020.00000	6.000		6,120.00
0695	613-07003	*Type Three Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0700	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			91,100.00000	0.000		0.00
0705	613-13010	*Luminaire(LED)(10,000 Lumens)	40.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0710	613-32350	*Light Standard Steel (35 Foot)	34.000	0.000		
			EACH	0.000	0.00	
			3,020.00000	0.000		0.00
0715	613-32352	*Light Standard Steel (35 Foot) (2-Arm)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0720	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	613-40010	*Light Standard Foundation	31.000	0.000		
			EACH	14.000	21,700.00	
			1,550.00000	14.000		21,700.00
0730	613-50106	*Lighting Control Center (Special)	1.000	0.000		
			EACH	0.000	0.00	
			12,700.00000	0.000		0.00
0735	613-50410	*Light Standard (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0740	614-00011	Sign Panel (Class I)	252.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	614-00012	Sign Panel (Class II)	638.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0750	614-00013	Sign Panel (Class III)	348.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
0755	614-00612	Steel Sign Post (W 6x12)	30.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0760	614-00615	Steel Sign Post (W 6x15)	66.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00
0765	614-01402	Steel Sign Surface Mount Base Plate (Slipbase)	6.000	0.000		
			EACH	0.000	0.00	
			407.00000	0.000		0.00
0770	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0775	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	63.000	0.000		
			EACH	0.000	0.00	
			407.00000	0.000		0.00
0780	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	0.000		
			EACH	0.000	0.00	
			493.00000	0.000		0.00
0785	614-03001	Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0790	614-03002	Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			2,710.00000	0.000		0.00
0795	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	2.000	0.000		
			EACH	2.000	50,600.00	
			25,300.00000	2.000		50,600.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0800	614-85001	*Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			30,100.00000	0.000		0.00
0800		MATERIAL ALLOWANCE Impact Attenuator		0.709		
			EACH	0.000	0.00	
			30,100.00000	0.709		21,340.90
0805	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,115.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0810	614-87512	*Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0815	614-87612	*Terminate Fiber Optic Cable (12 Strand)	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0820	615-00050	Embankment Protector Type 5	10.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0825	621-00450	Detour Pavement	8,684.000	6,664.000		
			SY	0.000	0.00	
			60.00000	6,664.000		399,840.00
0830	623-00604	4 Inch Plastic Pipe (Irrigation/Sleeve)	430.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0835	623-06900	Valve Box	16.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0840	624-20300	Detour Drainage Pipe (Class 0)	430.000	386.000		
			LF	0.000	0.00	
			90.00000	386.000		34,740.00
0841	625-00001	Const Surveying (Hour) Const Surveying(Hour)	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 06/15/2022

13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0845	626-00000	*Mobilization	1.000	0.957		
			L S	0.000	0.00	
			1,167,000.00000	0.957		1,116,819.00
0850	627-00008	Modified Epoxy Pavement Marking	123.000	0.000		
			GAL	0.000	0.00	
			195.00000	0.000		0.00
0855	627-00013	Pavement Marking Paint (High Build)	220.000	129.000		
			GAL	9.000	720.00	
			80.00000	138.000		11,040.00
0860	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,164.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0865	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	380.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0870	627-30408	Preformed Thermoplastic Pavement Marking (Shield)	436.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0875	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (620.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0880	630-00000	*Flagging	3,500.000	1,045.000		
			HOUR	130.500	3,784.50	
			29.00000	1,175.500		34,089.50
0885	630-00007	*Traffic Control Inspection	310.000	210.000		
			DAY	23.000	9,545.00	
			415.00000	233.000		96,695.00
0890	630-00012	*Traffic Control Management	130.000	72.000		
			DAY	5.000	5,175.00	
			1,035.00000	77.000		79,695.00
0895	630-80001	*Flashing Beacon (Portable)	10.000	5.000		
			EACH	0.000	0.00	
			825.00000	5.000		4,125.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0900	630-80335	*Barricade (Type 3 M-A) (Temporary)	13.000	6.500		
			EACH	0.000	0.00	
			105.00000	6.500		682.50
0905	630-80341	*Construction Traffic Sign (Panel Size A)	159.000	42.500		
			EACH	0.000	0.00	
			31.00000	42.500		1,317.50
0910	630-80342	*Construction Traffic Sign (Panel Size B)	152.000	76.000		
			EACH	0.000	0.00	
			31.00000	76.000		2,356.00
0915	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	9.000		
			EACH	0.000	0.00	
			62.00000	9.000		558.00
0920	630-80344	*Construction Traffic Sign (Special)	18.000	6.000		
			SF	0.000	0.00	
			31.00000	6.000		186.00
0925	630-80351	*Vertical Panel (Plastic)	40.000	10.000		
			EACH	0.000	0.00	
			62.00000	10.000		620.00
0930	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0935	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0940	630-80360	*Drum Channelizing Device	358.000	179.000		
			EACH	0.000	0.00	
			26.00000	179.000		4,654.00
0945	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0950	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	9.500		
			EACH	0.000	0.00	
			52.00000	9.500		494.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 06/15/2022

13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0955	630-80370	Barrier (Temporary)	3,500.000	1,440.000		
			LF	0.000	0.00	
			38.00000	1,440.000		54,720.00
0960	630-80380	*Traffic Cone	175.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0965	630-85010	Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0970	630-85020	*Mobile Attenuator	2.000	1.000		
			EACH	0.000	0.00	
			46,750.00000	1.000		46,750.00
0975	632-00000	*Night Work Lighting	1.000	0.600		
			L S	0.200	7,600.00	
			38,000.00000	0.800		30,400.00
0980	700-70010	F/A Minor Contract Revisions	83,731.250	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70012	F/A Asphalt Pavement Incentive	10,000.000	459.010		
			F A	-459.010	-459.01	
			1.00000	0.000		0.00
0990	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	7,450.780	7,450.78	
			1.00000	7,450.780		7,450.78
1000	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1010	700-70100	F/A Relocate	45,878.270	45,878.270		
			F A	0.000	0.00	
			1.00000	45,878.270		45,878.27
1015	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70587	F/A Hazardous Waste Disposal ...	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	625-00000	*Construction Surveying	1.000	0.750		
			L S	0.100	16,000.00	
			160,000.00000	0.850		136,000.00

			CAT 0200	CURRENT AMT	\$ 7,903,372.52 \$	450,736.88 \$ 4,041,304.40
CAT NO0300 STRUCTURES						
0136	202-00503	Rem Port Present Str Exsiting CBC	45.000	45.000		
			SY	0.000	0.00	
			179.76000	45.000		8,089.20
0137	900-00004	Added Item (Cubic Yard)/ Structure Rock Excavation	452.000	452.000		
			CY	0.000	0.00	
			55.92000	452.000		25,275.84
1035	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			88,000.00000	0.000		0.00
1040	206-00000	Structure Excavation	3,807.000	2,873.000		
			CY	11.000	286.00	
			26.00000	2,884.000		74,984.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1041	206-00000	Str Excav CMO#-08	0.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00
1045	206-00100	*Structure Backfill (Class 1)	21,928.000	12,774.000		
			CY	0.000	0.00	
			43.00000	12,774.000		549,282.00
1046	206-00100	Str Bkfl (CL 1) CMO#-08	6,244.000	6,120.000		
			CY	124.000	5,332.00	
			43.00000	6,244.000		268,492.00
1047	900-00006	Added Item (Dollar)/ 206 Structure Backfill (lass) (Price Reduction)	0.000	-22,892.000		
			DOL	0.000	0.00	
			1.00000	-22,892.000		-22,892.00
1050	206-00360	*Mechanical Reinforcement of Soil	11,881.000	7,745.000		
			CY	0.000	0.00	
			20.00000	7,745.000		154,900.00
1051	206-00360	Mechanical Reinforcement of Soil CMO#-08	3,736.000	3,736.000		
			CY	0.000	0.00	
			20.00000	3,736.000		74,720.00
1055	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
1060	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
1065	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	136.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
1070	408-01100	Joint Sealant	141.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1075	420-00000	*Geomembrane	5,390.000	3,970.000		
			SY	0.000	0.00	
			14.00000	3,970.000		55,580.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1080	502-00100	Drilling Hole to Facilitate Pile Driving	260.000	260.000		
			LF	0.000	0.00	
			205.00000	260.000		53,300.00
1085	502-00460	Pile Tip	26.000	26.000		
			EACH	0.000	0.00	
			210.00000	26.000		5,460.00
1090	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			1,460.00000	0.000		0.00
1095	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
1096	900-00012	Added Item (Foot)/ Piling Cut Off Steel Piling (HP 14x89)	0.000	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
1100	502-11489	Steel Piling (HP 14x89)	878.000	878.000		
			LF	0.000	0.00	
			145.00000	878.000		127,310.00
1105	504-04410	*Block Facing	1,293.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
1106	504-04410	Block Facing Block Facing (Large Block)	483.000	0.000		
			SF	483.000	37,606.38	
			77.86000	483.000		37,606.38
1110	504-04420	*Precast Panel Facing	21,087.000	17,042.840		
			SF	0.000	0.00	
			51.00000	17,042.840		869,184.84
1115	507-00000	Concrete Slope and Ditch Paving	4.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
1120	515-00120	Waterproofing (Membrane)	136.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 06/15/2022

13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1125	518-00000	Bridge Compression Joint Sealer	175.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1130	601-03050	*Concrete Class D (Wall)	228.000	71.000		
			CY	89.000	124,600.00	
			1,400.00000	160.000		224,000.00
1135	601-04550	Concrete Class G	679.000	0.000		
			CY	0.000	0.00	
			1,145.00000	0.000		0.00
1136	601-03040	Conc CL D (Bridge)	74.000	74.000		
			CY	0.000	0.00	
			870.00000	74.000		64,380.00
1137	601-03040	Conc CL D (Bridge) Concrete Class D (Bridge/Marco Fiber)	567.000	371.000		
			CY	196.000	176,400.00	
			900.00000	567.000		510,300.00
1138	900-00006	Added Item (Dollar)/ Concrete Class D (Bridge/Marco Fiber (Price Reduction)	1.000	-32,778.000		
			DOL	16,794.000	16,794.00	
			1.00000	-15,984.000		-15,984.00
1140	601-40300	Structural Concrete Coating	859.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1145	601-40400	Structural Concrete Stain	2,677.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1150	602-00020	*Reinforcing Steel (Epoxy Coated)	142,675.000	102,675.250		
			LB	0.000	0.00	
			1.80000	102,675.250		184,815.45
1155	606-01403	*Transition Type BR9-GR9	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
1156	606-01403	Transition Type BR9-GR9 Class D	0.000	0.000		
			EACH	0.000	0.00	
			2,293.75000	0.000		0.00

CONTID: C21324
 PCN: 21324-BID
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 06/15/2022
 13:35:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1160	606-10900	*Bridge Rail Type 9	342.000	0.000		
		LF		0.000	0.00	
			400.00000	0.000		0.00
1161	606-10900	Brdg Rail Ty 9 Class D	0.000	0.000		
		LF		0.000	0.00	
			368.86000	0.000		0.00
1165	607-11530	Fence (Special)	40.000	0.000		
		LF		0.000	0.00	
			1,200.00000	0.000		0.00
1170	607-53160	Fence Chain Link (60 Inch)	302.000	0.000		
		LF		0.000	0.00	
			57.00000	0.000		0.00
1175	607-55110	Safety Rail (Cable)	1,167.000	0.000		
		LF		0.000	0.00	
			51.00000	0.000		0.00
1180	613-07029	*Pull Box (24"x24"x12")	2.000	2.000		
		EACH		0.000	0.00	
			775.00000	2.000		1,550.00
1185	618-01163	Prestressed Concrete I (CBT63)	1,458.000	1,458.000		
		LF		0.000	0.00	
			400.00000	1,458.000		583,200.00

		CAT 0300	CURRENT AMT	\$ 6,083,804.42	\$ 361,018.38	\$ 3,835,953.71
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1190	620-00002	Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			75,000.00000	1.000		75,000.00
1195	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			40,000.00000	1.000		40,000.00
1200	620-00020	Sanitary Facility	1.000	1.000		
		EACH		0.000	0.00	
			6,500.00000	1.000		6,500.00

		CAT 0400	CURRENT AMT	\$ 121,500.00	\$ 0.00	\$ 121,500.00

		PROJECT TOTAL	CURRENT AMT	\$14,108,676.94	\$ 811,755.26	\$ 7,998,758.11