

ESTIMATE SUMMARY

CONTID: C21324

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 21324-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: I25 EXIT 11 INTERCHANGE IMPROVEMENTS  
 TIME CHARGED: 274.0 DAYS TIME ALLOW: 340 WORK DAYS  
 PERCENT TIME: 80.59 ORIG TIME ALLOW: 340 WORK DAYS

PROJECT NO: IM025A-040  
 I25 EXIT 11 INTERCHANGE IMPROVEMENTS

NAME OF ROAD:

PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.  
 385 Interlocken Crescent #900

PAY PERIOD ENDING 09/21/2022 DATE TIME STARTED 06/14/2021  
 DATE LET 05/06/2021 DATE WORK BEGAN 07/13/2021  
 DATE AWARDED 05/26/2021 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 06/14/2021 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 06/14/2021

Broomfield CO 80021 (720)494-8095

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 13,176,038.73 PARTICIPATING	\$ 121,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 12,336,881.00 NON-PARTICIPATING	9,207,953.02	882,897.25
PERCENT COMPLETE: 70.81% TOTAL EARNINGS	9,329,453.02	882,897.25
FUNDS AVAILABLE: \$ 3,846,585.71 STOCKPILED MATERIALS	83,562.38	-17,172.77
	GROSS EARNINGS	865,724.48
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-185,053.22	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,227,962.18
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,227,962.18
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 865,724.48

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 09/21/2022

12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0010	202-00010	Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			600.00000	5.000		3,000.00
0015	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0020	202-00026	Removal of Slope and Ditch Paving	526.000	526.000		
			SY	0.000	0.00	
			22.00000	526.000		11,572.00
0025	202-00027	Removal of Riprap	172.000	96.000		
			SY	0.000	0.00	
			15.00000	96.000		1,440.00
0030	202-00035	Removal of Pipe	405.000	184.000		
			LF	33.000	660.00	
			20.00000	217.000		4,340.00
0035	202-00037	Removal of End Section	7.000	4.000		
			EACH	1.000	500.00	
			500.00000	5.000		2,500.00
0040	202-00047	* Removal of Electrical Equipment	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0045	202-00090	Removal of Delineator	73.000	61.000		
			EACH	2.000	30.00	
			15.00000	63.000		945.00
0050	202-00203	Removal of Curb and Gutter	429.000	407.000		
			LF	22.000	264.00	
			12.00000	429.000		5,148.00
0055	202-00220	*Removal of Asphalt Mat	16,825.000	10,673.000		
			SY	151.000	1,359.00	
			9.00000	10,824.000		97,416.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00240	*Removal of Asphalt Mat (Planing)	1,083.000	1,083.000		
			SY	0.000	0.00	
			5.00000	1,083.000		5,415.00
0065	202-00250	Removal of Pavement Marking	7,000.000	1,777.000		
			SF	0.000	0.00	
			2.25000	1,777.000		3,998.25
0070	202-00700	*Removal of Light Standard	7.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0075	202-00810	Removal of Ground Sign	47.000	42.000		
			EACH	2.000	220.00	
			110.00000	44.000		4,840.00
0080	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0085	202-00900	Removal of Concrete Footing	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00
0090	202-01030	*Removal of Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0095	202-01130	*Removal of Guardrail Type 3	2,505.000	1,653.000		
			LF	0.000	0.00	
			6.00000	1,653.000		9,918.00
0100	202-01170	Removal of Guardrail Type 7	238.000	204.000		
			LF	0.000	0.00	
			15.00000	204.000		3,060.00
0105	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0110	203-00060	Embankment Material (Complete In Place)	28,539.000	28,539.000		
			CY	0.000	0.00	
			28.00000	28,539.000		799,092.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-01500	Blading	40.000	7.000		
			HOURLY	0.000	0.00	
			150.00000	7.000		1,050.00
0120	203-01550	Dozing	40.000	0.000		
			HOURLY	0.000	0.00	
			140.00000	0.000		0.00
0125	203-01594	Combination Loader	40.000	0.000		
			HOURLY	0.000	0.00	
			115.00000	0.000		0.00
0130	207-00700	Topsoil (Onsite)	3,040.000	307.000		
			CY	744.000	14,880.00	
			20.00000	1,051.000		21,020.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	1,505.000	378.000		
			LF	0.000	0.00	
			4.50000	378.000		1,701.00
0140	208-00012	*Erosion Log Type 1 (9 Inch)	2,552.000	663.000		
			LF	20.000	80.00	
			4.00000	683.000		2,732.00
0145	208-00020	*Silt Fence	3,576.000	1,991.000		
			LF	508.000	1,016.00	
			2.00000	2,499.000		4,998.00
0150	208-00035	*Aggregate Bag	172.000	172.000		
			LF	0.000	0.00	
			11.00000	172.000		1,892.00
0155	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0160	208-00051	*Storm Drain Inlet Protection (Type I)	70.000	43.000		
			LF	0.000	0.00	
			13.00000	43.000		559.00
0165	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	14.000	4.000		
			CY	2.000	240.00	
			120.00000	6.000		720.00
0175	208-00103	Removal and Disposal of Sediment (Labor)	120.000	6.500		
			HOOR	42.000	2,730.00	
			65.00000	48.500		3,152.50
0180	208-00105	Removal and Disposal of Sediment (Equipment)	60.000	60.000		
			HOOR	0.000	0.00	
			100.00000	60.000		6,000.00
0185	208-00106	Sweeping (Sediment Removal)	41.000	41.000		
			HOOR	0.000	0.00	
			150.00000	41.000		6,150.00
0190	208-00107	Removal of Trash	130.000	102.500		
			HOOR	19.000	1,235.00	
			65.00000	121.500		7,897.50
0195	208-00207	Erosion Control Management	80.000	52.000		
			DAY	10.000	1,500.00	
			150.00000	62.000		9,300.00
0200	210-00810	Reset Ground Sign	10.000	1.000		
			EACH	0.000	0.00	
			430.00000	1.000		430.00
0205	210-04000	Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0210	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0215	212-00700	*Organic Fertilizer	2,021.000	0.000		
			LB	465.000	372.00	
			0.80000	465.000		372.00
0220	212-00703	*Humate	851.000	0.000		
			LB	195.000	136.50	
			0.70000	195.000		136.50

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	212-00704	*Mycorrhizae	46.000	0.000		
			LB	8.000	128.00	
			16.00000	8.000		128.00
0230	212-00706	*Seeding (Native) Drill	5.660	0.000		
			ACRE	1.200	1,440.00	
			1,200.00000	1.200		1,440.00
0235	212-00708	*Seeding (Native) Broadcast	0.100	0.000		
			ACRE	0.010	140.00	
			14,000.00000	0.010		140.00
0240	213-00002	*Mulching (Weed Free Hay)	3.440	0.000		
			ACRE	0.720	1,008.00	
			1,400.00000	0.720		1,008.00
0245	213-00012	*Spray-on Mulch Blanket	0.700	0.700		
			ACRE	0.000	0.00	
			6,000.00000	0.700		4,200.00
0250	213-00061	*Mulch Tackifier	344.000	0.000		
			LB	112.000	560.00	
			5.00000	112.000		560.00
0255	213-00067	Rock Mulch (Weed Free)	16,462.000	0.000		
			SF	5,684.000	11,368.00	
			2.00000	5,684.000		11,368.00
0260	213-00070	Landscape Weed Barrier Fabric	1,832.000	0.000		
			SY	301.000	301.00	
			1.00000	301.000		301.00
0265	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	844.000	0.000		
			LF	329.000	658.00	
			2.00000	329.000		658.00
0270	213-00700	Landscape Boulder	169.000	0.000		
			EACH	46.000	4,600.00	
			100.00000	46.000		4,600.00
0275	214-00330	Deciduous Shrub (3 Gallon Container)	186.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 09/21/2022

12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	214-00470	Evergreen Tree (7 Gallon Container)	5.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0285	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0290	214-00512	Evergreen Tree (12 Foot) (Ball and Burlap)	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0295	214-00630	Evergreen Shrub (3 Gallon Container)	244.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0300	214-00910	Perennials (1 Gallon Container)	391.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0305	216-00022	*Soil Retention Blanket (Class 2)	3,768.000	0.000		
			SY	484.000	2,178.00	
			4.50000	484.000		2,178.00
0310	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	5,009.000	0.000		
			SY	3,097.000	10,839.50	
			3.50000	3,097.000		10,839.50
0315	216-00301	*Turf Reinforcement Mat (Class 1)	202.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0320	216-00302	*Turf Reinforcement Mat (Class 2)	236.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
0325	216-00303	*Turf Reinforcement Mat (Class 3)	535.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0330	240-00000	Wildlife Biologist	8.000	8.000		
			HOURLY	0.000	0.00	
			115.00000	8.000		920.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	240-00010	Removal of Nests	4.000	4.000		
			HOOR	0.000	0.00	
			115.00000	4.000		460.00
0340	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0345	304-06007	Aggregate Base Course (Class 6)	3,736.000	2,105.000		
			CY	677.000	40,620.00	
			60.00000	2,782.000		166,920.00
0350	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	61.000	10.320		
			TON	0.000	0.00	
			230.00000	10.320		2,373.60
0355	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	6,234.000	414.420		
			TON	2,340.870	304,313.10	
			130.00000	2,755.290		358,187.70
0360	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	300.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0365	412-00600	Concrete Pavement (6 Inch)	116.000	0.000		
			SY	0.000	0.00	
			185.00000	0.000		0.00
0370	412-00801	Concrete Pavement (8 Inch) (Special)	1,281.000	532.000		
			SY	224.000	54,880.00	
			245.00000	756.000		185,220.00
0375	412-01000	Concrete Pavement (10 Inch)	139.000	43.000		
			SY	96.000	28,800.00	
			300.00000	139.000		41,700.00
0380	420-00112	Geotextile (Drainage) (Class 1)	583.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0385	503-00036	*Drilled Shaft (36 Inch)	30.000	30.000		
			LF	0.000	0.00	
			150.00000	30.000		4,500.00



CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	506-00212	Riprap (12 Inch)	333.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0395	507-00000	Concrete Slope and Ditch Paving	114.000	3.000		
			CY	0.000	0.00	
			650.00000	3.000		1,950.00
0400	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	542.000	413.000		
			LF	0.000	0.00	
			110.00000	413.000		45,430.00
0405	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	172.000	135.000		
			LF	0.000	0.00	
			155.00000	135.000		20,925.00
0410	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	158.000	158.000		
			LF	0.000	0.00	
			235.00000	158.000		37,130.00
0415	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	45.000	45.000		
			LF	0.000	0.00	
			350.00000	45.000		15,750.00
0420	603-05018	18 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0425	603-05024	24 Inch Reinforced Concrete End Section	3.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0430	603-05036	36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0435	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0440	604-00305	Inlet Type C (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0450	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,300.00000	2.000		12,600.00
0455	604-19105	Inlet Type R L 5 (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			6,400.00000	2.000		12,800.00
0460	604-19110	Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0465	604-19205	Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,500.00000	1.000		10,500.00
0470	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
0475	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0480	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0490	604-31010	Manhole Box Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			7,600.00000	2.000		15,200.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,997.000	395.000		
			LF	700.000	22,400.00	
			32.00000	1,095.000		35,040.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0495		MATERIAL ALLOWANCE W Beam Rail, Galv		2,008.396		
			LF	-401.106	-12,835.40	
			32.00000	1,607.290		51,433.28
0500	606-00910	Guardrail Type 9 (Style CA)	172.000	0.000		
			LF	39.000	4,875.00	
			125.00000	39.000		4,875.00
0505	606-00940	Guardrail Type 9 (Style CE)	50.000	0.000		
			LF	50.000	6,250.00	
			125.00000	50.000		6,250.00
0510	606-01340	*End Anchorage Type 3D	7.000	3.000		
			EACH	1.000	1,025.00	
			1,025.00000	4.000		4,100.00
0510		MATERIAL ALLOWANCE Guardrail End Treat		1.301		
			EACH	-0.325	-333.41	
			1,025.00000	0.976		1,000.40
0515	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0515		MATERIAL ALLOWANCE Transtion, Guardrail		2.061		
			EACH	0.000	0.00	
			2,800.00000	2.061		5,770.80
0520	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0525	606-01407	Transition Type BR9-GR3	1.000	0.000		
			EACH	1.000	2,400.00	
			2,400.00000	1.000		2,400.00
0526	606-01407	Transition Type BR9-GR3 Class D	1.000	0.000		
			EACH	0.000	0.00	
			2,093.75000	0.000		0.00
0530	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	1.000	2,800.00	
			2,800.00000	1.000		2,800.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0535	606-02005	*End Anchorage (Flared)	5.000	1.000		
			EACH	2.000	6,400.00	
			3,200.00000	3.000		9,600.00
0535		MATERIAL ALLOWANCE Guardrail End Treat		2.502		
			EACH	-1.251	-4,003.96	
			3,200.00000	1.251		4,003.20
0540	606-10900	Bridge Rail Type 9	0.000	0.000		
			LF	-193.000	-77,200.00	
			400.00000	-193.000		-77,200.00
0541	606-10900	Brdg Rail Ty 9 Brdg Rail Ty 9/Class D	0.000	0.000		
			LF	0.000	0.00	
			368.86000	0.000		0.00
0545	607-53160	*Fence Chain Link (60 Inch)	136.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0550	607-60620	*Road Closure Gate	2.000	0.000		
			EACH	2.000	30,000.00	
			15,000.00000	2.000		30,000.00
0555	608-00000	*Concrete Sidewalk	1,719.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0560	608-00010	*Concrete Curb Ramp	362.000	0.000		
			SY	0.000	0.00	
			185.00000	0.000		0.00
0565	609-20000	*Curb Type 2 (Section B) (Special)	1,151.000	283.500		
			LF	524.000	23,056.00	
			44.00000	807.500		35,530.00
0570	609-21010	*Curb and Gutter Type 2 (Section I-B)	904.000	306.000		
			LF	280.000	8,680.00	
			31.00000	586.000		18,166.00
0575	609-21011	*Curb and Gutter Type 2 (Section I-M)	655.000	218.500		
			LF	93.000	2,883.00	
			31.00000	311.500		9,656.50

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 09/21/2022

12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0580	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,952.000	1,879.000		
			LF	291.000	10,185.00	
			35.00000	2,170.000		75,950.00
0585	609-21021	*Curb and Gutter Type 2 (Section II-M)	257.000	0.000		
			LF	106.000	3,710.00	
			35.00000	106.000		3,710.00
0590	609-21900	*Curb and Gutter Type 2 (Special)	1,390.000	430.000		
			LF	27.000	1,080.00	
			40.00000	457.000		18,280.00
0595	609-24002	*Gutter Type 2 (2 Foot)	1,116.000	864.500		
			LF	0.000	0.00	
			44.00000	864.500		38,038.00
0600	609-24003	*Gutter Type 2 (3 Foot)	99.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0605	609-24004	*Gutter Type 2 (4 Foot)	7.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
0610	609-24008	*Gutter Type 2 (8 Foot)	135.000	63.000		
			LF	0.000	0.00	
			81.00000	63.000		5,103.00
0615	610-00020	*Median Cover Material (Patterned Concrete)	2,765.000	0.000		
			SF	934.000	20,548.00	
			22.00000	934.000		20,548.00
0620	612-00021	Delineator (Type I) (Barrier)	3.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00
0625	612-00023	Delineator (Type III) (Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0630	612-00039	Delineator (Flexible) (Surface Mounted)	7.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0635	612-00111	Delineator (Drivable)(Type I)	102.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0640	612-00112	Delineator (Drivable)(Type II)	31.000	0.000		
			EACH	0.000	0.00	
			104.00000	0.000		0.00
0645	612-00113	Delineator (Drivable)(Type III)	30.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0650	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0655	613-00200	*2 Inch Electrical Conduit	1,075.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0660	613-00306	*3 Inch Electrical Conduit (Bored)	800.000	0.000		
			LF	80.000	1,920.00	
			24.00000	80.000		1,920.00
0665	613-00408	*4 Inch Electrical Conduit (Bored)	80.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0670	613-01100	*1 Inch Electrical Conduit (Plastic)	375.000	255.000		
			LF	0.000	0.00	
			13.00000	255.000		3,315.00
0675	613-01200	*2 Inch Electrical Conduit (Plastic)	4,600.000	1,119.000		
			LF	600.000	9,600.00	
			16.00000	1,719.000		27,504.00
0680	613-01300	*3 Inch Electrical Conduit (Plastic)	1,744.000	1,291.000		
			LF	453.000	7,701.00	
			17.00000	1,744.000		29,648.00
0685	613-01400	*4 Inch Electrical Conduit (Plastic)	75.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0690	613-07002	*Type Two Pull Box	42.000	6.000		
			EACH	8.000	8,160.00	
			1,020.00000	14.000		14,280.00
0695	613-07003	*Type Three Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0700	613-10000	*Wiring	1.000	0.000		
			L S	0.500	45,550.00	
			91,100.00000	0.500		45,550.00
0705	613-13010	*Luminaire(LED)(10,000 Lumens)	40.000	12.000		
			EACH	7.000	16,800.00	
			2,400.00000	19.000		45,600.00
0710	613-32350	*Light Standard Steel (35 Foot)	34.000	12.000		
			EACH	7.000	21,140.00	
			3,020.00000	19.000		57,380.00
0715	613-32352	*Light Standard Steel (35 Foot) (2-Arm)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0720	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00
0725	613-40010	*Light Standard Foundation	31.000	14.000		
			EACH	7.000	10,850.00	
			1,550.00000	21.000		32,550.00
0730	613-50106	*Lighting Control Center (Special)	1.000	0.000		
			EACH	1.000	12,700.00	
			12,700.00000	1.000		12,700.00
0735	613-50410	*Light Standard (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0740	614-00011	Sign Panel (Class I)	252.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0745	614-00012	Sign Panel (Class II)	638.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0750	614-00013	Sign Panel (Class III)	348.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
0755	614-00612	Steel Sign Post (W 6x12)	30.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0760	614-00615	Steel Sign Post (W 6x15)	66.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00
0765	614-01402	Steel Sign Surface Mount Base Plate (Slipbase)	6.000	0.000		
			EACH	0.000	0.00	
			407.00000	0.000		0.00
0770	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0775	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	63.000	0.000		
			EACH	0.000	0.00	
			407.00000	0.000		0.00
0780	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	0.000		
			EACH	0.000	0.00	
			493.00000	0.000		0.00
0785	614-03001	Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0790	614-03002	Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			2,710.00000	0.000		0.00
0795	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			25,300.00000	2.000		50,600.00



CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0800	614-85001	*Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			30,100.00000	0.000		0.00
0800		MATERIAL ALLOWANCE Impact Attenuator		0.709		
			EACH	0.000	0.00	
			30,100.00000	0.709		21,340.90
0805	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,115.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0810	614-87512	*Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0815	614-87612	*Terminate Fiber Optic Cable (12 Strand)	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0820	615-00050	Embankment Protector Type 5	10.000	1.000		
			EACH	1.000	350.00	
			350.00000	2.000		700.00
0825	621-00450	*Detour Pavement	8,684.000	6,664.000		
			SY	0.000	0.00	
			60.00000	6,664.000		399,840.00
0830	623-00604	4 Inch Plastic Pipe (Irrigation/Sleeve)	430.000	254.000		
			LF	0.000	0.00	
			12.00000	254.000		3,048.00
0835	623-06900	Valve Box	16.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0840	624-20300	Detour Drainage Pipe (Class 0)	430.000	386.000		
			LF	0.000	0.00	
			90.00000	386.000		34,740.00
0841	625-00001	Const Surveying (Hour) Const Surveying( Hour)	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 09/21/2022

12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0845	626-00000	*Mobilization	1.000	0.957		
			L S	0.000	0.00	
			1,167,000.00000	0.957		1,116,819.00
0850	627-00008	Modified Epoxy Pavement Marking	123.000	0.000		
			GAL	0.000	0.00	
			195.00000	0.000		0.00
0855	627-00013	Pavement Marking Paint (High Build)	220.000	138.000		
			GAL	0.000	0.00	
			80.00000	138.000		11,040.00
0860	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,164.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0865	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	380.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0870	627-30408	Preformed Thermoplastic Pavement Marking (Shield)	436.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0875	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (	620.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0880	630-00000	*Flagging	3,000.000	1,200.500		
			HOUR	501.500	14,543.50	
			29.00000	1,702.000		49,358.00
0885	630-00007	*Traffic Control Inspection	310.000	263.000		
			DAY	37.000	15,355.00	
			415.00000	300.000		124,500.00
0890	630-00012	*Traffic Control Management	130.000	82.000		
			DAY	19.000	19,665.00	
			1,035.00000	101.000		104,535.00
0895	630-80001	*Flashing Beacon (Portable)	10.000	5.000		
			EACH	0.000	0.00	
			825.00000	5.000		4,125.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0900	630-80335	*Barricade (Type 3 M-A) (Temporary)	13.000	6.500		
			EACH	0.000	0.00	
			105.00000	6.500		682.50
0905	630-80341	*Construction Traffic Sign (Panel Size A)	159.000	42.500		
			EACH	0.000	0.00	
			31.00000	42.500		1,317.50
0910	630-80342	*Construction Traffic Sign (Panel Size B)	152.000	76.000		
			EACH	0.000	0.00	
			31.00000	76.000		2,356.00
0915	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	9.000		
			EACH	0.000	0.00	
			62.00000	9.000		558.00
0920	630-80344	*Construction Traffic Sign (Special)	18.000	6.000		
			SF	0.000	0.00	
			31.00000	6.000		186.00
0925	630-80351	*Vertical Panel (Plastic)	40.000	10.000		
			EACH	0.000	0.00	
			62.00000	10.000		620.00
0930	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0935	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0940	630-80360	*Drum Channelizing Device	375.000	179.000		
			EACH	8.500	221.00	
			26.00000	187.500		4,875.00
0945	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0950	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	9.500		
			EACH	0.000	0.00	
			52.00000	9.500		494.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0955	630-80370	Barrier (Temporary)	3,500.000	1,440.000		
			LF	310.000	11,780.00	
			38.00000	1,750.000		66,500.00
0960	630-80380	*Traffic Cone	175.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0965	630-85010	Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0970	630-85020	*Mobile Attenuator	2.000	1.000		
			EACH	0.000	0.00	
			46,750.00000	1.000		46,750.00
0975	632-00000	*Night Work Lighting	1.000	0.900		
			L S	0.000	0.00	
			38,000.00000	0.900		34,200.00
0980	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70012	F/A Asphalt Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70016	F/A Fuel Cost Adjustment	17,549.220	7,450.780		
			F A	0.000	0.00	
			1.00000	7,450.780		7,450.78
1000	700-70019	F/A Asphalt Cement Cost Adjustment	15,735.960	0.000		
			F A	15,735.960	15,735.96	
			1.00000	15,735.960		15,735.96
1005	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1010	700-70100	F/A Relocate	45,878.270	45,878.270		
			F A	-1,521.860	-1,521.86	
			1.00000	44,356.410		44,356.41
1015	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70587	F/A Hazardous Waste Disposal ...	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70310	F/A Landscaping	80.000	0.000		
			F A	80.000	80.00	
			1.00000	80.000		80.00
1205	625-00000	*Construction Surveying	1.000	0.950		
			L S	0.035	5,600.00	
			160,000.00000	0.985		157,600.00
-----						
			CAT 0200	CURRENT AMT	\$ 7,705,953.20	\$ 756,804.93 \$ 5,058,090.78
-----						
CAT NO0300 STRUCTURES						
0136	202-00503	Rem Port Present Str Exsiting CBC	45.000	45.000		
			SY	0.000	0.00	
			179.76000	45.000		8,089.20
0137	900-00004	Added Item (Cubic Yard)/ Structure Rock Excavation	452.000	452.000		
			CY	0.000	0.00	
			55.92000	452.000		25,275.84
1035	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			88,000.00000	0.000		0.00
1040	206-00000	Structure Excavation	3,807.000	2,884.000		
			CY	0.000	0.00	
			26.00000	2,884.000		74,984.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 22  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1041	206-00000	Str Excav CMO#-08	0.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00
1045	206-00100	*Structure Backfill (Class 1)	21,928.000	12,774.000		
			CY	0.000	0.00	
			43.00000	12,774.000		549,282.00
1046	206-00100	Str Bkfl (CL 1) CMO#-08	6,392.000	6,392.000		
			CY	0.000	0.00	
			43.00000	6,392.000		274,856.00
1047	900-00006	Added Item (Dollar)/ 206 Structure Backfill (lass) (Price Reduction)	-22,892.000	-22,892.000		
			DOL	0.000	0.00	
			1.00000	-22,892.000		-22,892.00
1050	206-00360	*Mechanical Reinforcement of Soil	11,881.000	7,745.000		
			CY	0.000	0.00	
			20.00000	7,745.000		154,900.00
1051	206-00360	Mechanical Reinforcement of Soil CMO#-08	3,736.000	3,736.000		
			CY	0.000	0.00	
			20.00000	3,736.000		74,720.00
1055	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
1060	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
1065	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	136.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
1070	408-01100	Joint Sealant	141.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1075	420-00000	*Geomembrane	5,390.000	4,121.000		
			SY	0.000	0.00	
			14.00000	4,121.000		57,694.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 23  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1080	502-00100	Drilling Hole to Facilitate Pile Driving	260.000	260.000		
			LF	0.000	0.00	
			205.00000	260.000		53,300.00
1085	502-00460	Pile Tip	26.000	26.000		
			EACH	0.000	0.00	
			210.00000	26.000		5,460.00
1090	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			1,460.00000	0.000		0.00
1095	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
1096	900-00012	Added Item (Foot)/ Piling Cut Off Steel Piling (HP 14x89)	0.000	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
1100	502-11489	Steel Piling (HP 14x89)	878.000	878.000		
			LF	0.000	0.00	
			145.00000	878.000		127,310.00
1105	504-04410	*Block Facing	0.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
1106	504-04410	Block Facing Block Facing (Large Block)	1,067.000	1,067.000		
			SF	0.000	0.00	
			77.86000	1,067.000		83,076.62
1110	504-04420	*Precast Panel Facing	21,087.000	17,042.840		
			SF	0.000	0.00	
			51.00000	17,042.840		869,184.84
1115	507-00000	Concrete Slope and Ditch Paving	4.000	3.000		
			CY	0.000	0.00	
			650.00000	3.000		1,950.00
1120	515-00120	*Waterproofing (Membrane)	734.000	0.000		
			SY	734.000	25,690.00	
			35.00000	734.000		25,690.00

CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 24  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1125	518-00000	*Bridge Compression Joint Sealer	175.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1130	601-03050	*Concrete Class D (Wall)	228.000	164.000		
			CY	0.000	0.00	
			1,400.00000	164.000		229,600.00
1135	601-04550	Concrete Class G	0.000	0.000		
			CY	0.000	0.00	
			1,145.00000	0.000		0.00
1136	601-03040	Conc CL D (Bridge)	74.000	74.000		
			CY	0.000	0.00	
			870.00000	74.000		64,380.00
1137	601-03040	Conc CL D (Bridge) Concrete Class D (Bridge/Marco Fiber)	605.000	567.000		
			CY	38.000	34,200.00	
			900.00000	605.000		544,500.00
1138	900-00006	Added Item (Dollar)/ Concrete Class D (Bridge/Marco Fiber (Price Reduction)	1.000	-15,984.000		
			DOL	0.000	0.00	
			1.00000	-15,984.000		-15,984.00
1140	601-40300	*Structural Concrete Coating	859.000	0.000		
			SY	215.000	1,935.00	
			9.00000	215.000		1,935.00
1145	601-40400	*Structural Concrete Stain	2,677.000	0.000		
			SY	1,305.000	13,050.00	
			10.00000	1,305.000		13,050.00
1150	602-00020	*Reinforcing Steel (Epoxy Coated)	142,675.000	130,959.250		
			LB	10,201.000	18,361.80	
			1.80000	141,160.250		254,088.45
1155	606-01403	*Transition Type BR9-GR9	5.000	2.000		
			EACH	-5.000	-13,000.00	
			2,600.00000	-3.000		-7,800.00
1156	606-01403	Transition Type BR9-GR9 Class D	5.000	0.000		
			EACH	5.000	11,468.75	
			2,293.75000	5.000		11,468.75



CONTID: C21324  
 PCN: 21324-BID  
 PROJECT: IM025A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 25  
 ESTIMATE RUN 09/21/2022  
 12:22:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1160	606-10900	*Bridge Rail Type 9	0.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
1161	606-10900	Brdg Rail Ty 9 Class D	342.000	342.000		
			LF	0.000	0.00	
			368.86000	342.000		126,150.12
1165	607-11530	Fence (Special)	40.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
1170	607-53160	*Fence Chain Link (60 Inch)	302.000	0.000		
			LF	302.000	17,214.00	
			57.00000	302.000		17,214.00
1175	607-55110	*Safety Rail (Cable)	1,167.000	878.000		
			LF	0.000	0.00	
			51.00000	878.000		44,778.00
1180	613-07029	*Pull Box (24"x24"x12")	2.000	2.000		
			EACH	0.000	0.00	
			775.00000	2.000		1,550.00
1185	618-01163	Prestressed Concrete I (CBT63)	1,458.000	1,458.000		
			LF	0.000	0.00	
			400.00000	1,458.000		583,200.00
-----						
			CAT 0300	CURRENT AMT	\$ 5,348,585.53	\$ 108,919.55 \$ 4,233,410.82
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1190	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			75,000.00000	1.000		75,000.00
1195	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1200	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
-----						
			CAT 0400	CURRENT AMT	\$ 121,500.00	\$ 0.00 \$ 121,500.00
-----						
PROJECT TOTAL			CURRENT AMT	\$13,176,038.73	\$ 865,724.48	\$ 9,413,001.60