

ESTIMATE SUMMARY

CONTID: C21415

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 21415-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 164.0 DAYS

TIME ALLOW:

378 WORK DAYS

US 6 CLIFTON IMPROVEMENTS

PERCENT TIME: 43.39

ORIG TIME ALLOW:

375 WORK DAYS

PROJECT NO: NHPP0063-054

US 6 CLIFTON

NAME OF ROAD:

PROJECT COUNTIES: MESA

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

PAY PERIOD ENDING 08/19/2023

DATE TIME STARTED 11/28/2022

2273 RIVER ROAD

DATE LET 08/18/2022

DATE WORK BEGAN 11/28/2022

DATE AWARDED 09/13/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 10/06/2022

DATE ACCEPTED

GRAND JUNCTION CO 81505 (970)243-4900

DATE NOTICE TO PROCEED 11/28/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,340,003.88 PARTICIPATING	\$ 281,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 16,532,414.25 NON-PARTICIPATING	4,957,508.14	571,031.27
PERCENT COMPLETE: 30.21% TOTAL EARNINGS	5,238,508.14	571,031.27
FUNDS AVAILABLE: \$ 12,101,495.74 STOCKPILED MATERIALS	66,689.83	0.00
	GROSS EARNINGS	571,031.27
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-130,646.55	-17,130.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,174,551.42
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,174,551.42
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 553,900.33

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.650		
			LS	0.100	10,000.00	
			100,000.00000	0.750		75,000.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0015	202-00001	Removal of Structure	4.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0020	202-00010	Removal of Tree	10.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0025	202-00019	Removal of Inlet	14.000	8.000		
			EACH	1.000	360.00	
			360.00000	9.000		3,240.00
0030	202-00021	Removal of Manhole	18.000	7.000		
			EACH	2.000	800.00	
			400.00000	9.000		3,600.00
0035	202-00026	Removal of Slope and Ditch Paving	9.600	9.600		
			SY	0.000	0.00	
			400.00000	9.600		3,840.00
0040	202-00031	Removal of Fire Hydrant	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0045	202-00032	Removal of Valve	26.000	7.000		
			EACH	0.000	0.00	
			300.00000	7.000		2,100.00
0050	202-00035	Removal of Pipe	15,727.000	4,818.630		
			LF	62.500	1,750.00	
			28.00000	4,881.130		136,671.64
0055	202-00036	Removal of Pipe (Special)	1,572.000	114.000		
			LF	3.000	114.00	
			38.00000	117.000		4,446.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00037	Removal of End Section	3.000	1.000		
			EACH	0.000	0.00	
			68.00000	1.000		68.00
0065	202-00190	Removal of Concrete Median Cover Material	577.900	473.900		
			SY	104.000	1,456.00	
			14.00000	577.900		8,090.60
0070	202-00200	Removal of Sidewalk	1,179.800	1,136.000		
			SY	43.800	722.70	
			16.50000	1,179.800		19,466.70
0075	202-00202	Removal of Gutter	348.000	36.000		
			LF	0.000	0.00	
			7.25000	36.000		261.00
0080	202-00203	Removal of Curb and Gutter	4,015.000	3,355.420		
			LF	178.000	1,557.50	
			8.75000	3,533.420		30,917.43
0085	202-00210	Removal of Concrete Pavement	282.600	282.600		
			SY	0.000	0.00	
			19.25000	282.600		5,440.05
0090	202-00220	Removal of Asphalt Mat	21,375.000	6,910.400		
			SY	158.000	1,422.00	
			9.00000	7,068.400		63,615.60
0095	202-00240	Removal of Asphalt Mat (Planing)	5,530.000	0.000		
			SY	9.700	70.33	
			7.25000	9.700		70.33
0100	202-00250	Removal of Pavement Marking	11,277.000	2,060.100		
			SF	0.000	0.00	
			0.75000	2,060.100		1,545.08
0105	202-00250	Removal of Pavement Marking (Temporary)	5,250.000	0.000		
			SF	0.000	0.00	
			1.75000	0.000		0.00
0110	202-00750	Removal of Luminaire	7.000	0.000		
			EACH	2.000	730.00	
			365.00000	2.000		730.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00810	Removal of Ground Sign	33.000	10.000		
			EACH	1.000	225.00	
			225.00000	11.000		2,475.00
0120	202-00828	Removal of Traffic Signal Equipment	1.000	0.500		
			L S	0.100	5,000.00	
			50,000.00000	0.600		30,000.00
0125	202-01000	Removal of Fence	361.000	316.000		
			LF	0.000	0.00	
			11.00000	316.000		3,476.00
0130	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			3,025.00000	0.000		0.00
0135	203-00010	Unclassified Excavation (Complete In Place)	13,183.000	4,897.000		
			CY	0.000	0.00	
			56.25000	4,897.000		275,456.25
0140	203-01500	Blading	100.000	6.600		
			HOURL	0.000	0.00	
			125.00000	6.600		825.00
0145	203-01550	Dozing	100.000	28.600		
			HOURL	0.000	0.00	
			130.00000	28.600		3,718.00
0150	203-01594	Combination Loader	100.000	52.100		
			HOURL	0.000	0.00	
			125.00000	52.100		6,512.50
0155	203-01597	Potholing	300.000	254.250		
			HOURL	37.700	14,703.00	
			390.00000	291.950		113,860.50
0160	206-00000	Structure Excavation	216.000	204.000		
			CY	0.000	0.00	
			80.75000	204.000		16,473.00
0165	206-00100	Structure Backfill (Class 1)	208.000	69.900		
			CY	0.000	0.00	
			195.00000	69.900		13,630.50

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	207-00702	Topsoil (Offsite)	210.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0175	208-00002	Erosion Log Type 1 (12 Inch)	2,150.000	22.000		
			LF	20.000	95.00	
			4.75000	42.000		199.50
0180	208-00035	Aggregate Bag	1,404.000	21.000		
			LF	0.000	0.00	
			8.00000	21.000		168.00
0185	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			6,250.00000	0.000		0.00
0190	208-00051	Storm Drain Inlet Protection (Type I)	290.000	59.500		
			LF	0.000	0.00	
			13.00000	59.500		773.50
0195	208-00052	Storm Drain Inlet Protection (Type II)	49.000	40.000		
			LF	0.000	0.00	
			43.00000	40.000		1,720.00
0200	208-00056	Storm Drain Inlet Protection (Type III)	30.000	3.000		
			EACH	0.000	0.00	
			290.00000	3.000		870.00
0205	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0210	208-00103	Removal and Disposal of Sediment (Labor)	47.000	47.000		
			HOUR	0.000	0.00	
			66.00000	47.000		3,102.00
0215	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	9.000		
			HOUR	0.000	0.00	
			215.00000	9.000		1,935.00
0220	208-00106	Sweeping (Sediment Removal)	40.000	14.500		
			HOUR	0.000	0.00	
			180.00000	14.500		2,610.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00107	Removal of Trash	40.000	10.000		
			HOOR	0.000	0.00	
			66.00000	10.000		660.00
0230	208-00207	Erosion Control Management	174.000	30.000		
			DAY	3.000	300.00	
			100.00000	33.000		3,300.00
0235	210-00035	Reset Water Meter	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0240	210-00760	Reset Luminaire	1.000	0.000		
			EACH	0.000	0.00	
			605.00000	0.000		0.00
0245	210-00810	Reset Ground Sign	4.000	2.500		
			EACH	0.000	0.00	
			605.00000	2.500		1,512.50
0250	210-01000	Reset Fence	22.000	16.000		
			LF	0.000	0.00	
			56.00000	16.000		896.00
0255	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0260	210-04015	Modify Manhole	5.000	3.000		
			EACH	1.000	925.00	
			925.00000	4.000		3,700.00
0265	210-04020	Modify Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,995.00000	3.000		5,985.00
0270	210-04050	Adjust Valve Box	2.000	1.000		
			EACH	0.000	0.00	
			1,225.00000	1.000		1,225.00
0275	210-04060	Adjust Water Meter	1.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	211-03005	Dewatering	1.000	0.500		
			L S	0.200	9,500.00	
			47,500.00000	0.700		33,250.00
0285	212-00050	Sod	10,790.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0290	212-00700	Organic Fertilizer	16.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0295	212-00701	Compost (Mechanically Applied)	4.000	0.000		
			CY	0.000	0.00	
			105.00000	0.000		0.00
0300	212-00703	Humate	11.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0305	212-00706	Seeding (Native) Drill	0.051	0.000		
			ACRE	0.000	0.00	
			15,000.00000	0.000		0.00
0310	212-01200	Landscape Restoration	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0315	213-00012	Spray-on Mulch Blanket	1.000	0.000		
			ACRE	0.000	0.00	
			18,445.00000	0.000		0.00
0320	213-00067	Rock Mulch (Weed Free)	12,099.000	0.000		
			SF	0.000	0.00	
			2.75000	0.000		0.00
0325	213-00700	Landscape Boulder	20.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
0330	240-00000	Wildlife Biologist	20.000	6.250		
			HOURLY	0.000	0.00	
			115.00000	6.250		718.75

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	240-00010	Removal of Nests	20.000	0.000		
			HOURLY	0.000	0.00	
			115.00000	0.000		0.00
0340	250-00010	Environmental Health and Safety Management	1.000	0.450		
			L S	0.050	375.00	
			7,500.00000	0.500		3,750.00
0345	250-00050	Monitoring Technician	40.000	0.000		
			HOURLY	0.000	0.00	
			265.00000	0.000		0.00
0350	250-00110	Health and Safety Officer	40.000	0.000		
			HOURLY	0.000	0.00	
			265.00000	0.000		0.00
0355	250-00120	Material Sampling and Delivery	10.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0360	250-00200	Material Handling (Stockpile)	1,415.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0365	250-00224	Hazardous Waster Disposal (Radioactive)	1,415.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0370	304-03000	Aggregate Base Course (Class 3)	6,650.000	122.110		
			TON	0.000	0.00	
			32.50000	122.110		3,968.58
0375	304-06000	Aggregate Base Course (Class 6)	7,476.000	936.580		
			TON	0.000	0.00	
			85.00000	936.580		79,609.30
0380	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	509.000	399.110		
			TON	60.170	16,546.75	
			275.00000	459.280		126,302.00
0385	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	2,350.000	222.120		
			TON	0.000	0.00	
			145.00000	222.120		32,207.40

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	403-34801	Hot Mix Asphalt (Grading SX) (100)	2,248.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
0395	411-03345	Asphalt Cement Performance Grade (PG 76-28)	154.000	0.000		
			TON	0.000	0.00	
			510.00000	0.000		0.00
0400	411-03354	Asphalt Cement Performance Grade (PG 64-22)	181.000	12.000		
			TON	0.000	0.00	
			445.00000	12.000		5,340.00
0405	411-10255	Emulsified Asphalt (Slow-Setting)	1,605.000	63.800		
			GAL	0.000	0.00	
			3.00000	63.800		191.40
0410	412-00900	Concrete Pavement (9 Inch)	12,878.000	150.680		
			SY	0.000	0.00	
			155.00000	150.680		23,355.40
0415	412-00901	Concrete Pavement (9 Inch) (Special)	382.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0420	412-00920	Concrete Pavement (9 Inch) (Fast Track)	420.000	79.500		
			SY	0.000	0.00	
			175.00000	79.500		13,912.50
0425	420-00113	Geotextile (Drainage) (Class 2)	3,012.000	3,012.000		
			SY	0.000	0.00	
			2.75000	3,012.000		8,283.00
0430	503-00018	Drilled Shaft (18 Inch)	25.000	10.000		
			LF	15.000	5,475.00	
			365.00000	25.000		9,125.00
0435	503-00036	Drilled Shaft (36 Inch)	19.000	0.000		
			LF	0.000	0.00	
			680.00000	0.000		0.00
0440	503-00048	Drilled Shaft (48 Inch)	21.000	0.000		
			LF	21.000	19,110.00	
			910.00000	21.000		19,110.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	506-00209	Riprap (9 Inch)	42.000	0.000		
			CY	0.000	0.00	
			345.00000	0.000		0.00
0450	506-00212	Riprap (12 Inch)	994.000	994.000		
			CY	0.000	0.00	
			245.00000	994.000		243,530.00
0455	506-01020	Geogrid Reinforcement	5,556.000	168.800		
			SY	0.000	0.00	
			3.25000	168.800		548.60
0460	507-00100	Concrete Slope and Ditch Paving (Reinforced)	25.000	18.200		
			CY	0.000	0.00	
			850.00000	18.200		15,470.00
0465	509-00000	Structural Steel	1,400.000	1,400.000		
			LB	0.000	0.00	
			2.50000	1,400.000		3,500.00
0470	601-03050	Concrete Class D (Wall)	14.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0475	601-07000	Concrete Retaining Wall	550.000	550.000		
			SF	0.000	0.00	
			56.00000	550.000		30,800.00
0480	602-00020	Reinforcing Steel (Epoxy Coated)	1,030.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0485	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	483.000	72.000		
			LF	411.000	27,537.00	
			67.00000	483.000		32,361.00
0490	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	244.000	2.300		
			LF	0.000	0.00	
			120.00000	2.300		276.00
0495	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,464.000	39.600		
			LF	0.000	0.00	
			135.00000	39.600		5,346.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0500	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	424.000	342.000		
		LF		0.000	0.00	
			160.00000	342.000		54,720.00
0505	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	1,439.000	209.000		
		LF		0.000	0.00	
			250.00000	209.000		52,250.00
0505		MATERIAL ALLOWANCE 36 In RCP		0.000		
		LF		0.000	0.00	
			88.15000	0.000		0.00
0510	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	266.300	266.300		
		LF		0.000	0.00	
			445.00000	266.300		118,503.50
0510		MATERIAL ALLOWANCE 42 In RCP		0.000		
		LF		0.000	0.00	
			111.99375	0.000		0.00
0515	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	61.000	0.000		
		LF		0.000	0.00	
			260.00000	0.000		0.00
0520	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In	229.200	229.200		
		LF		0.000	0.00	
			570.00000	229.200		130,644.00
0520		MATERIAL ALLOWANCE Pipe		0.000		
		LF		0.000	0.00	
			236.76000	0.000		0.00
0520		MATERIAL ALLOWANCE Pipe		0.000		
		LF		0.000	0.00	
			236.76000	0.000		0.00
0520		MATERIAL ALLOWANCE Sealant		0.000		
		EACH		0.000	0.00	
			20.74000	0.000		0.00
0520		MATERIAL ALLOWANCE Pipe		0.000		
		LF		0.000	0.00	
			236.76000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			236.76000	0.000		0.00
0525	603-05012	12 Inch Reinforced Concrete End Section	3.000	2.000		
			EACH	0.000	0.00	
			950.00000	2.000		1,900.00
0530	603-05024	24 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			1,590.00000	1.000		1,590.00
0530		MATERIAL ALLOWANCE 24 In FES		0.000		
			EACH	0.000	0.00	
			908.00000	0.000		0.00
0535	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,125.00000	1.000		3,125.00
0535		MATERIAL ALLOWANCE 42 in FES		0.000		
			EACH	0.000	0.00	
			1,980.00000	0.000		0.00
0540	603-50006	6 Inch Plastic Pipe	8.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0545	604-00305	Inlet Type C (5 Foot)	6.000	0.000		
			EACH	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0550	604-00310	Inlet Type C (10 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0550		MATERIAL ALLOWANCE Inlet Box		0.000		
			EACH	0.000	0.00	
			2,935.00000	0.000		0.00
0555	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0560	604-00510	Inlet Type D (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0565	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0570	604-16005	Inlet Type 16 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0575	604-16010	Inlet Type 16 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0580	604-16510	Inlet Type 16 (Double) (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,100.00000	1.000		11,100.00
0580		MATERIAL ALLOWANCE Inlet Box		0.000		
			EACH	0.000	0.00	
			5,989.00000	0.000		0.00
0585	604-19105	Inlet Type R L 5 (5 Foot)	16.000	2.000		
			EACH	0.000	0.00	
			9,800.00000	2.000		19,600.00
0585		MATERIAL ALLOWANCE Inlet Box		0.000		
			EACH	0.000	0.00	
			5,235.00000	0.000		0.00
0590	604-19110	Inlet Type R L 5 (10 Foot)	13.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
0590		MATERIAL ALLOWANCE In71R		0.000		
			EACH	0.000	0.00	
			7,187.00000	0.000		0.00
0590		MATERIAL ALLOWANCE In71L		0.000		
			EACH	0.000	0.00	
			7,187.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0595	604-19205	Inlet Type R L 10 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			14,800.00000	0.000		0.00
0595		MATERIAL ALLOWANCE In 62-R		1.000		
			EACH	0.000	0.00	
			5,235.00000	1.000		5,235.00
0595		MATERIAL ALLOWANCE Joint Seal		8.000		
			EACH	0.000	0.00	
			12.00000	8.000		96.00
0600	604-19210	Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			18,600.00000	0.000		0.00
0605	604-20000	Outlet Structure	1.000	1.000		
			EACH	0.000	0.00	
			9,700.00000	1.000		9,700.00
0605		MATERIAL ALLOWANCE Outlet Structure		0.000		
			EACH	0.000	0.00	
			5,411.00000	0.000		0.00
0610	604-25005	Vane Grate Inlet (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0615	604-25010	Vane Grate Inlet (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0620	604-26005	Vane Grate Inlet (Double) (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			7,100.00000	0.000		0.00
0625	604-30000	Manhole Slab Base (Special)	5.000	0.000		
			EACH	5.000	14,750.00	
			2,950.00000	5.000		14,750.00
0630	604-30010	Manhole Slab Base (10 Foot)	18.000	6.000		
			EACH	1.000	5,250.00	
			5,250.00000	7.000		36,750.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0630		MATERIAL ALLOWANCE MH18		0.000		
			EACH	0.000	0.00	
			3,283.00000	0.000		0.00
0630		MATERIAL ALLOWANCE MH69		0.000		
			EACH	0.000	0.00	
			1,882.00000	0.000		0.00
0635	604-30015	Manhole Slab Base (15 Foot)	5.000	2.000		
			EACH	0.000	0.00	
			6,900.00000	2.000		13,800.00
0640	604-31005	Manhole Box Base (5 Foot)	4.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0645	607-11455	Fence Wood	43.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0650	607-11525	Fence (Plastic)	280.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
0655	608-00006	Concrete Sidewalk (6 Inch)	2,147.000	378.400		
			SY	0.000	0.00	
			65.00000	378.400		24,596.00
0660	608-00010	Concrete Curb Ramp	667.000	79.700		
			SY	0.000	0.00	
			150.00000	79.700		11,955.00
0665	609-20010	Curb Type 2 (Section B)	1,175.000	418.500		
			LF	0.000	0.00	
			27.00000	418.500		11,299.50
0670	609-21010	Curb and Gutter Type 2 (Section I-B)	5,980.000	225.000		
			LF	0.000	0.00	
			22.00000	225.000		4,950.00
0675	609-21011	Curb and Gutter Type 2 (Section I-M)	140.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0680	609-21020	Curb and Gutter Type 2 (Section II-B)	5,544.000	1,057.050		
			LF	0.000	0.00	
			22.00000	1,057.050		23,255.10
0685	610-00024	Median Cover Material (4 Inch Patterned Concrete)	11,594.000	678.100		
			SF	345.000	2,760.00	
			8.00000	1,023.100		8,184.80
0690	610-00030	Median Cover Material (Concrete)	1,682.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0695	612-00041	Delineator (Flexible) (Type I)	15.000	0.000		
			EACH	0.000	0.00	
			61.00000	0.000		0.00
0700	613-00200	2 Inch Electrical Conduit	3,100.000	316.000		
			LF	196.000	4,900.00	
			25.00000	512.000		12,800.00
0705	613-00206	2 Inch Electrical Conduit (Bored)	3,135.000	775.000		
			LF	0.000	0.00	
			25.00000	775.000		19,375.00
0710	613-00300	3 Inch Electrical Conduit	40.000	0.000		
			LF	24.000	768.00	
			32.00000	24.000		768.00
0715	613-01100	1 Inch Electrical Conduit (Plastic)	290.000	46.000		
			LF	0.000	0.00	
			22.00000	46.000		1,012.00
0720	613-07000	Pull Box (Special)	0.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0725	613-07002	Type Two Pull Box	32.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
0730	613-07004	Type Four Pull Box	1.000	0.000		
			EACH	1.000	3,700.00	
			3,700.00000	1.000		3,700.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0735	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	1.000	4,900.00	
			4,900.00000	1.000		4,900.00
0740	613-10000	Wiring	1.000	0.100		
			L S	0.000	0.00	
			75,000.00000	0.100		7,500.00
0745	613-13010	Luminaire(LED)(10,000 Lumens)	29.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0750	613-20200	Luminaire (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			605.00000	0.000		0.00
0755	613-32300	Light Standard Steel (30 Foot)	29.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0760	613-40000	Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0765	613-40010	Light Standard Foundation	29.000	5.000		
			EACH	0.000	0.00	
			2,500.00000	5.000		12,500.00
0770	613-50100	Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0775	613-50109	Meter Power Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			7,900.00000	1.000		7,900.00
0780	614-00011	Sign Panel (Class I)	650.000	0.000		
			SF	0.000	0.00	
			31.00000	0.000		0.00
0785	614-00012	Sign Panel (Class II)	105.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0790	614-00013	Sign Panel (Class III)	64.000	0.000		
			SF	0.000	0.00	
			45.00000	0.000		0.00
0795	614-00612	Steel Signpost (W 6x12)	32.000	0.000		
			LF	0.000	0.00	
			121.00000	0.000		0.00
0800	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	32.000	0.000		
			EACH	0.000	0.00	
			455.00000	0.000		0.00
0805	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	58.000	0.000		
			EACH	0.000	0.00	
			757.00000	0.000		0.00
0810	614-03001	Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,815.00000	0.000		0.00
0815	614-70150	Pedestrian Signal Face (16) (Countdown)	6.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0820	614-70336	Traffic Signal Face (12-12-12)	16.000	1.000		
			EACH	0.000	0.00	
			1,225.00000	1.000		1,225.00
0825	614-72860	Pedestrian Push Button	7.000	4.000		
			EACH	0.000	0.00	
			605.00000	4.000		2,420.00
0830	614-72863	Pedestrian Push Button Post Assembly	4.000	2.000		
			EACH	2.000	6,050.00	
			3,025.00000	4.000		12,100.00
0835	614-72875	Loop Detector Wire	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0840	614-80001	Flashing Beacon (Solar Powered)	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0845	614-80003	Rectangular Rapid Flashing Beacon	12.000	0.000		
			EACH	0.000	0.00	
			10,400.00000	0.000		0.00
0845		MATERIAL ALLOWANCE No Test Required		4.603		
			EACH	0.000	0.00	
			10,400.00000	4.603		47,871.20
0850	614-81020	Traffic Signal-Light Pole Steel (2 Mast Arm)	1.000	0.000		
			EACH	1.000	56,000.00	
			56,000.00000	1.000		56,000.00
0855	614-84000	Traffic Signal Pedestal Pole Steel	4.000	1.000		
			EACH	1.000	4,400.00	
			4,400.00000	2.000		8,800.00
0860	619-00007	Connect To Existing Waterline	19.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0865	619-40060	3/4 Inch Copper Pipe	400.000	0.000		
			LF	0.000	0.00	
			97.00000	0.000		0.00
0870	619-50320	4 Inch Plastic Pipe	619.000	44.000		
			LF	20.000	5,140.00	
			257.00000	64.000		16,448.00
0875	619-50480	6 Inch Plastic Pipe	646.000	1.000		
			LF	0.000	0.00	
			165.00000	1.000		165.00
0880	619-50640	8 Inch Plastic Pipe	3,083.000	656.700		
			LF	190.000	48,450.00	
			255.00000	846.700		215,908.50
0885	619-50800	10 Inch Plastic Pipe	2,436.000	780.500		
			LF	0.000	0.00	
			240.00000	780.500		187,320.00
0890	619-51200	15 Inch Plastic Pipe	469.300	208.800		
			LF	0.000	0.00	
			255.00000	208.800		53,244.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0895	619-71516	2 Inch Air and Vacuum Valve	4.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0900	619-75048	6 Inch Gate Valve	5.000	1.000		
			EACH	0.000	0.00	
			2,010.00000	1.000		2,010.00
0905	619-75064	8 Inch Gate Valve	5.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0910	619-75080	10 Inch Gate Valve	10.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0915	619-75116	16 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0920	619-78036	4-1/2 Inch Fire Hydrant	4.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0925	621-00450	Detour Pavement	2,518.600	1,099.600		
			SY	1,419.000	153,252.00	
			108.00000	2,518.600		272,008.80
0930	622-00000	Sewage Pumping	10.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0935	623-09905	Irrigation Assembly	1.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0940	625-00000	Construction Surveying	1.000	0.400		
			L S	0.050	22,500.00	
			450,000.00000	0.450		202,500.00
0945	625-00001	Construction Surveying (Hourly)	80.000	42.000		
			HOUR	3.000	630.00	
			210.00000	45.000		9,450.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0950	625-00001	Construction Surveying (Hourly) (Pointman)	200.000	54.900		
			HOOR	3.000	630.00	
			210.00000	57.900		12,159.00
0955	626-00000	Mobilization	1.000	0.489		
			LS	0.000	0.00	
			1,807,000.00000	0.489		883,623.00
0960	627-00008	Modified Epoxy Pavement Marking	61.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00
0965	627-00013	Pavement Marking Paint (High Build)	186.000	1.890		
			GAL	0.000	0.00	
			900.00000	1.890		1,701.00
0970	627-00031	Raised Pavement Marker	53.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0975	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	3,434.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0980	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	250.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0985	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (2,953.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0990	629-01001	Survey Monument (Type 1)	86.000	0.000		
			EACH	0.000	0.00	
			136.00000	0.000		0.00
0995	629-01005	Survey Monument (Type 5)	6.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
1000	629-01006	Survey Monument (Type 6)	5.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1005	630-00000	Flagging	11,520.000	4,931.250		
			HOOR	842.500	34,542.50	
			41.00000	5,773.750		236,723.75
1010	630-00007	Traffic Control Inspection	125.000	87.000		
			DAY	12.000	2,940.00	
			245.00000	99.000		24,255.00
1015	630-00012	Traffic Control Management	375.000	145.000		
			DAY	23.000	28,750.00	
			1,250.00000	168.000		210,000.00
1020	630-80335	Barricade (Type 3 M-A) (Temporary)	10.000	5.000		
			EACH	0.000	0.00	
			245.00000	5.000		1,225.00
1025	630-80340	Pedestrian Barricade (ADA)	300.000	60.000		
			LF	18.000	684.00	
			38.00000	78.000		2,964.00
1030	630-80341	Construction Traffic Sign (Panel Size A)	136.000	67.500		
			EACH	0.500	37.50	
			75.00000	68.000		5,100.00
1035	630-80342	Construction Traffic Sign (Panel Size B)	45.000	20.000		
			EACH	2.500	250.00	
			100.00000	22.500		2,250.00
1040	630-80343	Construction Traffic Sign (Panel Size C)	5.000	2.500		
			EACH	0.000	0.00	
			150.00000	2.500		375.00
1045	630-80344	Construction Traffic Sign (Special)	600.000	22.000		
			SF	0.000	0.00	
			38.00000	22.000		836.00
1050	630-80355	Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
1055	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	1.000		
			EACH	0.500	3,100.00	
			6,200.00000	1.500		9,300.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 23
 ESTIMATE RUN 09/14/2023
 16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1060	630-80360	Drum Channelizing Device	244.000	122.000		
			EACH	0.000	0.00	
			25.00000	122.000		3,050.00
1065	630-80363	Drum Channelizing Device (With Light) (Flashing)	50.000	21.500		
			EACH	2.000	100.00	
			50.00000	23.500		1,175.00
1070	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	50.000	9.000		
			EACH	0.000	0.00	
			50.00000	9.000		450.00
1075	630-80367	Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			5,150.00000	1.000		5,150.00
1080	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,000.000	330.000		
			LF	0.000	0.00	
			67.00000	330.000		22,110.00
1085	630-80380	Traffic Cone	300.000	72.500		
			EACH	2.500	3.13	
			1.25000	75.000		93.75
1090	630-80440	Portable Rumble Strips (Temporary)	24.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
1095	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
1100	630-86801	Traffic Signal (Temporary)	1.000	0.175		
			L S	0.100	9,500.00	
			95,000.00000	0.275		26,125.00
1105	632-00000	Night Work Lighting	1.000	0.250		
			L S	0.000	0.00	
			50,000.00000	0.250		12,500.00
1110	700-70010	F/A Minor Contract Revisions	280,950.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1115	700-70016	F/A Fuel Cost Adjustment	70,000.000	-1,811.980		
			F A	-185.790	-185.79	
			1.00000	-1,997.770		-1,997.77
1120	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70035	F/A Public Information Management (Tier III)	60,000.000	20,434.860		
			F A	2,419.060	2,419.06	
			1.00000	22,853.920		22,853.92
1140	700-70035	F/A Scheduling Facilitator	13,183.720	12,245.190		
			F A	938.530	938.53	
			1.00000	13,183.720		13,183.72
1145	700-70060	F/A Adjust	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70111	Project First Program	3,000.000	3,000.000		
			F A	0.000	0.00	
			1.00000	3,000.000		3,000.00
1160	700-70310	F/A Landscaping	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70320	F/A Sprinklers	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 09/14/2023

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1170	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70587	F/A Hazardous Waste Disposal (Off-Site Disposal)	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70589	F/A Environmental Health & Safety Management	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	614-72886	Intersection Detect Sys (Camera) Vantage Next Camera	3.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
1205		MATERIAL ALLOWANCE Traffic Equipment		0.964		
			EACH	0.000	0.00	
			14,000.00000	0.964		13,496.00
1210	614-72886	Intersection Detect Sys (Camera) Vantage Vectro Hybrid Camera	2.000	2.000		
			EACH	0.000	0.00	
			14,000.00000	2.000		28,000.00
1210		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
1215	206-00000	Str Excav (Stabilization) CMO5	900.000	279.800		
			CY	219.700	17,740.78	
			80.75000	499.500		40,334.63
1220	206-00510	Filter Matl (CL A) CMO 5	900.000	365.200		
			CY	219.700	7,689.50	
			35.00000	584.900		20,471.50
1225	420-00300	Geotextile (Reinforcement) CMO 5	3,500.000	926.900		
			SY	1,098.300	4,667.78	
			4.25000	2,025.200		8,607.10
1230	900-00006	Added Item (Dollar)/ Project Price Reduction	0.000	-178.330		
			DOL	0.000	0.00	
			1.00000	-178.330		-178.33

CONTID: C21415
 PCN: 21415-BID
 PROJECT: NHPP0063-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/14/2023

ESTIMATE NO: 0009

16:09:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1250	619-50160	2 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			97.50000	0.000		0.00
1255	619-75016	2 In Gate Valve	0.000	0.000		
			EACH	0.000	0.00	
			1,415.00000	0.000		0.00
1260	630-80384	Tubular Marker	0.000	0.000		
			EACH	0.000	0.00	
			58.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 17,059,003.88	\$ 571,031.27 \$ 5,024,206.28
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1190	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			116,000.00000	1.000		116,000.00
1195	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			114,000.00000	1.000		114,000.00
1200	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			51,000.00000	1.000		51,000.00

			CAT 0400	CURRENT AMT	\$ 281,000.00	\$ 0.00 \$ 281,000.00

			PROJECT TOTAL	CURRENT AMT	\$ 17,340,003.88	\$ 571,031.27 \$ 5,305,206.28