

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 5/23/2025 3:22 PM

Contid: C21415	Estimate No: 0029	PROGRESS	Item Code	Yr: 05
Contract Description: US 6 FROM I70-B TO 33 RD. (MP 37.2 TO MP 37.9)	Percent Time:	73.91%	Original Time:	375.00
Project No: NHPP0063-054	Pay Period Start:	3/16/2025	Revised Time:	759.00
Project Counties: C008 - MESA	Pay Period Ending:	04/19/2025	Time Charged:	561.00000
Region 3	Date Let:	08/18/2022	Date Time Started:	11/28/2022
Contractor: OLDCASTLE SW GROUP, INC. 2273 RIVER ROAD GRAND JUNCTION, CO 81505	Date Awarded:	09/13/2022	Date Work Began:	11/28/2022
	Date Contract Executed:	10/06/2022	Days Charged:	561.00000
	Date Notice to Proceed:	10/07/2022	Date Accepted:	

21415-BID

			Current Total	This Estimate
Current Projected Amt:	\$22,010,663.47	Participating	\$ 281,000.00	\$ 0.00
Award Project Amt:	\$16,532,414.25	Non-Participating	13,941,810.27	598,703.61
Percent Complete:	64.62%	Total Earnings	14,222,810.27	598,703.61
Remaining Projected Funds:	\$7,717,662.30	Stockpiled Materials	70,190.90	70,190.90
Remaining Contract Amt:	\$5,893,542.23	Gross Earnings	14,293,001.17	668,894.51
		Retainage	-247,986.21	0.00
		Securities Encumbered		
		Net Earnings	14,045,014.96	668,894.51
		Amount Due	14,045,014.96	668,894.51

Total for 21415-BID	\$	668,894.51
----------------------------	-----------	-------------------

Payment Due	\$	668,894.51
--------------------	-----------	-------------------

Approved for Payment By Jim Hatheway 05/16/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
001	201-00000	Clearing and Grubbing L S	1	\$100,000.00/L S	0.85	0.00	0.85	\$0.00	\$85,000.00
002	202-00000	Removal of Structures and Obstructions L S	1	\$25,000.00/L S	1.00	0.00	1.00	\$0.00	\$25,000.00
003	202-00001	Removal of Structure EACH	4	\$5,300.00/EACH	1.00	0.00	1.00	\$0.00	\$5,300.00
004	202-00010	Removal of Tree EACH	10	\$1,350.00/EACH	2.00	0.00	2.00	\$0.00	\$2,700.00
005	202-00019	Removal of Inlet EACH	9	\$360.00/EACH	9.00	0.00	9.00	\$0.00	\$3,240.00
262	202-00019	Removal of Inlet EACH CMO 23 CMO 23	5	\$2,600.00/EACH	1.00	0.00	1.00	\$0.00	\$2,600.00
006	202-00021	Removal of Manhole EACH	12	\$400.00/EACH	12.00	0.00	12.00	\$0.00	\$4,800.00
263	202-00021	Removal of Manhole EACH CMO 23 CMO 23	6	\$2,575.00/EACH	9.00	0.00	9.00	\$0.00	\$23,175.00
007	202-00026	Removal of Slope and Ditch Paving SY	8	\$400.00/SY	9.60	0.00	9.60	\$0.00	\$3,840.00
008	202-00031	Removal of Fire Hydrant EACH	1	\$300.00/EACH	1.00	0.00	1.00	\$0.00	\$300.00
264	202-00031	Removal of Fire Hydrant EACH CMO 23 CMO 23	3	\$1,090.00/EACH	1.00	0.00	1.00	\$0.00	\$1,090.00
009	202-00032	Removal of Valve EACH	14	\$300.00/EACH	14.00	0.00	14.00	\$0.00	\$4,200.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
265	202-00032	Removal of Valve EACH CMO 23 CMO 23	12	\$600.00/EACH	2.00	0.00	2.00	\$0.00	\$1,200.00
010	202-00035	Removal of Pipe LF	6,180	\$28.00/LF	6,179.63	0.00	6,179.63	\$0.00	\$173,029.64
266	202-00035	Removal of Pipe LF CMO 23 CMO 23	9,547	\$40.50/LF	1,396.10	385.40	1,781.50	\$15,608.70	\$72,150.75
011	202-00036	Removal of Pipe (Special) LF	872	\$38.00/LF	872.00	0.00	872.00	\$0.00	\$33,136.00
267	202-00036	Removal of Pipe (Special) LF CMO 23 CMO 23	700	\$61.00/LF	49.50	16.50	66.00	\$1,006.50	\$4,026.00
012	202-00037	Removal of End Section EACH	3	\$68.00/EACH	1.00	0.00	1.00	\$0.00	\$68.00
013	202-00190	Removal of Concrete Median Cover Material SY	484	\$14.00/SY	577.90	0.00	577.90	\$0.00	\$8,090.60
014	202-00200	Removal of Sidewalk SY	1,165	\$16.50/SY	1,251.80	0.00	1,251.80	\$0.00	\$20,654.70
015	202-00202	Removal of Gutter LF	312	\$7.25/LF	191.00	21.00	212.00	\$152.25	\$1,537.00
016	202-00203	Removal of Curb and Gutter LF	4,015	\$8.75/LF	3,662.40	0.00	3,662.40	\$0.00	\$32,046.00
017	202-00210	Removal of Concrete Pavement SY	175	\$19.25/SY	382.50	0.00	382.50	\$0.00	\$7,363.13
018	202-00220	Removal of Asphalt Mat SY	12,753	\$9.00/SY	12,752.45	0.00	12,752.45	\$0.00	\$114,772.05

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
268	202-00220	Removal of Asphalt Mat SY CM0 23 CM0 23	8,623	\$14.25/SY	1,484.20	435.60	1,919.80	\$6,207.30	\$27,357.15
019	202-00240	Removal of Asphalt Mat (Planing) SY	5,530	\$7.25/SY	6,679.00	0.00	6,679.00	\$0.00	\$48,422.75
020	202-00250	Removal of Pavement Marking SF	11,277	\$0.75/SF	3,428.70	0.00	3,428.70	\$0.00	\$2,571.53
021	202-00250	Removal of Pavement Marking SF	5,250	\$1.75/SF	3,284.40	0.00	3,284.40	\$0.00	\$5,747.70
022	202-00750	Removal of Luminaire EACH	7	\$365.00/EACH	2.00	0.00	2.00	\$0.00	\$730.00
023	202-00810	Removal of Ground Sign EACH	31	\$225.00/EACH	15.00	2.00	17.00	\$450.00	\$3,825.00
024	202-00828	Removal of Traffic Signal Equipment L S	1	\$50,000.00/L S	0.75	0.00	0.75	\$0.00	\$37,500.00
025	202-01000	Removal of Fence LF	131	\$11.00/LF	316.00	0.00	316.00	\$0.00	\$3,476.00
026	202-04002	Clean Culvert EACH	1	\$3,025.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
027	203-00010	Unclassified Excavation (Complete In Place) CY	8,802	\$56.25/CY	8,801.80	0.00	8,801.80	\$0.00	\$495,101.25
269	203-00010	Unclassified Excavation (Complete In Place) CY CM0 23 CM0 23	4,812	\$60.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
028	203-01500	Blading HOUR	100	\$125.00/HOUR	15.60	4.00	19.60	\$500.00	\$2,450.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
029	203-01550	Dozing HOUR	100	\$130.00/HOUR	43.60	0.00	43.60	\$0.00	\$5,668.00
030	203-01594	Combination Loader HOUR	100	\$125.00/HOUR	61.10	4.00	65.10	\$500.00	\$8,137.50
031	203-01597	Potholing HOUR	300	\$390.00/HOUR	414.70	5.00	419.70	\$1,950.00	\$163,683.00
032	206-00000	Structure Excavation CY	216	\$80.75/CY	204.00	0.00	204.00	\$0.00	\$16,473.00
241	206-00000	Structure Excavation CY CMO 5 CMO 5	900	\$80.75/CY	995.40	15.80	1,011.20	\$1,275.85	\$81,654.40
033	206-00100	Structure Backfill (Class 1) CY	208	\$195.00/CY	69.90	0.00	69.90	\$0.00	\$13,630.50
242	206-00510	Filter Material (Class A) CY CMO 5 CMO 5	900	\$35.00/CY	1,123.30	0.00	1,123.30	\$0.00	\$39,315.50
034	207-00702	Topsoil (Offsite) CY	210	\$170.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
035	208-00002	Erosion Log Type 1 (12 Inch) LF	2,150	\$4.75/LF	211.00	0.00	211.00	\$0.00	\$1,002.25
036	208-00035	Aggregate Bag LF	1,404	\$8.00/LF	74.50	266.00	340.50	\$2,128.00	\$2,724.00
037	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2	\$6,250.00/EACH	2.00	0.00	2.00	\$0.00	\$12,500.00
038	208-00051	Storm Drain Inlet Protection (Type I) LF	290	\$13.00/LF	59.50	0.00	59.50	\$0.00	\$773.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
039	208-00052	Storm Drain Inlet Protection (Type II) LF	49	\$43.00/LF	45.00	4.00	49.00	\$172.00	\$2,107.00
040	208-00056	Storm Drain Inlet Protection (Type III) EACH	30	\$290.00/EACH	3.00	0.00	3.00	\$0.00	\$870.00
041	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	2	\$7,500.00/EACH	1.00	0.00	1.00	\$0.00	\$7,500.00
042	208-00103	Removal and Disposal of Sediment (Labor) HOUR	40	\$66.00/HOUR	93.00	6.00	99.00	\$396.00	\$6,534.00
043	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	40	\$215.00/HOUR	27.50	2.00	29.50	\$430.00	\$6,342.50
044	208-00106	Sweeping (Sediment Removal) HOUR	40	\$180.00/HOUR	36.00	0.00	36.00	\$0.00	\$6,480.00
045	208-00107	Removal of Trash HOUR	40	\$66.00/HOUR	23.50	0.00	23.50	\$0.00	\$1,551.00
046	208-00207	Erosion Control Management DAY	174	\$100.00/DAY	99.00	0.00	99.00	\$0.00	\$9,900.00
047	210-00035	Reset Water Meter EACH	0	\$1,400.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
270	210-00035	Reset Water Meter EACH CM0 23 CM0 23	1	\$1,625.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
048	210-00760	Reset Luminaire EACH	1	\$605.00/EACH	1.00	0.00	1.00	\$0.00	\$605.00
049	210-00810	Reset Ground Sign EACH	4	\$605.00/EACH	4.00	0.00	4.00	\$0.00	\$2,420.00
050	210-01000	Reset Fence LF	22	\$56.00/LF	16.00	0.00	16.00	\$0.00	\$896.00
051	210-04010	Adjust Manhole EACH	4	\$1,800.00/EACH	5.00	0.00	5.00	\$0.00	\$9,000.00
052	210-04015	Modify Manhole EACH	3	\$925.00/EACH	7.00	0.00	7.00	\$0.00	\$6,475.00
271	210-04015	Modify Manhole EACH CM0 23 CM0 23	12	\$5,200.00/EACH	5.00	0.00	5.00	\$0.00	\$26,000.00
053	210-04020	Modify Inlet EACH	1	\$1,995.00/EACH	4.00	0.00	4.00	\$0.00	\$7,980.00
272	210-04020	Modify Inlet EACH CM0 23 CM0 23	11	\$5,200.00/EACH	1.00	0.00	1.00	\$0.00	\$5,200.00
054	210-04050	Adjust Valve Box EACH	2	\$1,225.00/EACH	2.00	0.00	2.00	\$0.00	\$2,450.00
055	210-04060	Adjust Water Meter EACH	0	\$450.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
273	210-04060	Adjust Water Meter EACH CM0 23 CM0 23	1	\$1,195.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
056	211-03005	Dewatering L S	1	\$47,500.00/L S	1.00	0.00	1.00	\$0.00	\$47,500.00
057	212-00050	Sod SF	10,790	\$1.50/SF	0.00	0.00	0.00	\$0.00	\$0.00
058	212-00700	Organic Fertilizer LB	16	\$2.50/LB	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
059	212-00701	Compost (Mechanically Applied) CY	4	\$105.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
060	212-00703	Humate LB	11	\$2.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
061	212-00706	Seeding (Native) Drill ACRE	0	\$15,000.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
062	212-01200	Landscape Restoration L S	1	\$5,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
063	213-00012	Spray-on Mulch Blanket ACRE	1	\$18,445.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
064	213-00067	Rock Mulch (Weed Free) SF	12,099	\$2.75/SF	17,961.60	0.00	17,961.60	\$0.00	\$49,394.40
065	213-00700	Landscape Boulder EACH	20	\$875.00/EACH	10.00	0.00	10.00	\$0.00	\$8,750.00
066	240-00000	Wildlife Biologist HOUR	20	\$115.00/HOUR	6.25	0.00	6.25	\$0.00	\$718.75
067	240-00010	Removal of Nests HOUR	20	\$115.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
068	250-00010	Environmental Health and Safety Management L S	1	\$7,500.00/L S	0.70	0.00	0.70	\$0.00	\$5,250.00
069	250-00050	Monitoring Technician HOUR	40	\$265.00/HOUR	2.00	0.00	2.00	\$0.00	\$530.00
070	250-00110	Health and Safety Officer HOUR	40	\$265.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
071	250-00120	Material Sampling and Delivery EACH	10	\$150.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
072	250-00200	Material Handling (Stockpile) CY	1,415	\$17.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
073	250-00224	Hazardous Waster Disposal (Radioactive) CY	1,415	\$28.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
250	304-01000	Aggregate Base Course (Class 1) TON CMO 12 CMO 12	813	\$39.00/TON	756.81	0.00	756.81	\$0.00	\$29,515.59
074	304-03000	Aggregate Base Course (Class 3) TON	714	\$32.50/TON	714.28	0.00	714.28	\$0.00	\$23,214.10
274	304-03000	Aggregate Base Course (Class 3) TON CMO 23 CMO 23	5,936	\$39.50/TON	0.00	0.00	0.00	\$0.00	\$0.00
075	304-06000	Aggregate Base Course (Class 6) TON	3,535	\$85.00/TON	3,535.07	0.00	3,535.07	\$0.00	\$300,480.95
275	304-06000	Aggregate Base Course (Class 6) TON CMO 23 CMO 23	4,147	\$114.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
076	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	509	\$275.00/TON	519.17	0.00	519.17	\$0.00	\$142,771.75

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
077	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22) TON	2,350	\$145.00/TON	222.12	0.00	222.12	\$0.00	\$32,207.40
078	403-34801	Hot Mix Asphalt (Grading SX) (100) TON	3,007	\$130.00/TON	2,971.24	0.00	2,971.24	\$0.00	\$386,261.20
079	411-03345	Asphalt Cement Performance Grade (PG 76-28) TON	166	\$510.00/TON	76.74	0.00	76.74	\$0.00	\$39,137.40
080	411-03354	Asphalt Cement Performance Grade (PG 64-22) TON	215	\$445.00/TON	83.26	0.00	83.26	\$0.00	\$37,050.70
081	411-10255	Emulsified Asphalt (Slow-Setting) GAL	1,787	\$3.00/GAL	638.80	0.00	638.80	\$0.00	\$1,916.40
082	412-00900	Concrete Pavement (9 Inch) SY	2,087	\$155.00/SY	2,087.10	0.00	2,087.10	\$0.00	\$323,500.50
276	412-00900	Concrete Pavement (9 Inch) SY CMO 23 CMO 23	7,804	\$160.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
083	412-00901	Concrete Pavement (9 Inch) (Special) SY	204	\$170.00/SY	204.20	0.00	204.20	\$0.00	\$34,714.00
277	412-00901	Concrete Pavement (9 Inch) (Special) SY CMO 23 CMO 23	178	\$175.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
084	412-00920	Concrete Pavement (9 Inch) (Fast Track) SY	420	\$175.00/SY	1,335.60	0.00	1,335.60	\$0.00	\$233,730.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
278	412-00920	Concrete Pavement (9 Inch) (Fast Track) SY CM0 23 CM0 23	250	\$180.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
085	420-00113	Geotextile (Drainage) (Class 2) SY	3,012	\$2.75/SY	3,020.90	0.00	3,020.90	\$0.00	\$8,307.48
243	420-00300	Geotextile (Reinforcement) SY CM0 5 CM0 5	3,500	\$4.25/SY	2,641.70	0.00	2,641.70	\$0.00	\$11,227.23
086	503-00018	Drilled Shaft (18 Inch) LF	20	\$365.00/LF	25.00	0.00	25.00	\$0.00	\$9,125.00
087	503-00036	Drilled Shaft (36 Inch) LF	19	\$680.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
088	503-00048	Drilled Shaft (48 Inch) LF	21	\$910.00/LF	21.00	0.00	21.00	\$0.00	\$19,110.00
089	506-00209	Riprap (9 Inch) CY	42	\$345.00/CY	3.10	0.00	3.10	\$0.00	\$1,069.50
090	506-00212	Riprap (12 Inch) CY	994	\$245.00/CY	994.00	0.00	994.00	\$0.00	\$243,530.00
091	506-01020	Geogrid Reinforcement SY	5,556	\$3.25/SY	1,162.90	0.00	1,162.90	\$0.00	\$3,779.43
092	507-00100	Concrete Slope and Ditch Paving (Reinforced) CY	25	\$850.00/CY	18.20	0.00	18.20	\$0.00	\$15,470.00
093	509-00000	Structural Steel LB	1,400	\$2.50/LB	1,400.00	0.00	1,400.00	\$0.00	\$3,500.00
094	601-03050	Concrete Class D (Wall) CY	14	\$1,000.00/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
095	601-07000	Concrete Retaining Wall SF	550	\$56.00/SF	550.00	0.00	550.00	\$0.00	\$30,800.00
096	602-00020	Reinforcing Steel (Epoxy Coated) LB	1,030	\$3.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
255	603-00036	Culvert Lining (36 Inch) LF CMO 20 CMO 20	115	\$429.68/LF	115.00	0.00	115.00	\$0.00	\$49,413.20
097	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place) LF	481	\$67.00/LF	483.00	0.00	483.00	\$0.00	\$32,361.00
098	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place) LF	2	\$120.00/LF	2.30	0.00	2.30	\$0.00	\$276.00
280	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place) LF CMO 23 CMO 23	272	\$170.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
099	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place) LF	407	\$135.00/LF	407.10	0.00	407.10	\$0.00	\$54,958.50
281	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place) LF CMO 23 CMO 23	921	\$235.00/LF	335.00	0.00	335.00	\$0.00	\$78,725.00
100	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place) LF	342	\$160.00/LF	342.00	0.00	342.00	\$0.00	\$54,720.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
282	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place) LF CM0 23 CM0 23	47	\$280.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
101	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place) LF	389	\$250.00/LF	388.50	0.00	388.50	\$0.00	\$97,125.00
283	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place) LF CM0 23 CM0 23	1,064	\$335.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
102	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place) LF	258	\$445.00/LF	266.30	0.00	266.30	\$0.00	\$118,503.50
103	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In Place) LF	61	\$260.00/LF	48.00	0.00	48.00	\$0.00	\$12,480.00
104	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In Place) LF	152	\$570.00/LF	229.20	0.00	229.20	\$0.00	\$130,644.00
105	603-05012	12 Inch Reinforced Concrete End Section EACH	3	\$950.00/EACH	2.00	0.00	2.00	\$0.00	\$1,900.00
106	603-05024	24 Inch Reinforced Concrete End Section EACH	2	\$1,590.00/EACH	2.00	0.00	2.00	\$0.00	\$3,180.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
107	603-05042	42 Inch Reinforced Concrete End Section EACH	1	\$3,125.00/EACH	1.00	0.00	1.00	\$0.00	\$3,125.00
108	603-50006	6 Inch Plastic Pipe LF	8	\$100.00/LF	9.50	0.00	9.50	\$0.00	\$950.00
109	604-00305	Inlet Type C (5 Foot) EACH	2	\$5,000.00/EACH	1.00	0.00	1.00	\$0.00	\$5,000.00
284	604-00305	Inlet Type C (5 Foot) EACH CMO 23 CMO 23	4	\$12,885.00/EACH	1.00	0.00	1.00	\$0.00	\$12,885.00
110	604-00310	Inlet Type C (10 Foot) EACH	1	\$5,600.00/EACH	1.00	0.00	1.00	\$0.00	\$5,600.00
285	604-00310	Inlet Type C (10 Foot) EACH CMO 23 CMO 23	1	\$14,280.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
111	604-00505	Inlet Type D (5 Foot) EACH	0	\$7,800.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
286	604-00505	Inlet Type D (5 Foot) EACH CMO 23 CMO 23	1	\$13,475.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
112	604-00510	Inlet Type D (10 Foot) EACH	0	\$8,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
287	604-00510	Inlet Type D (10 Foot) EACH CMO 23 CMO 23	2	\$15,605.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
113	604-13005	Inlet Type 13 (5 Foot) EACH	1	\$4,700.00/EACH	1.00	0.00	1.00	\$0.00	\$4,700.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
114	604-16005	Inlet Type 16 (5 Foot) EACH	0	\$5,600.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
288	604-16005	Inlet Type 16 (5 Foot) EACH CMO 23 CMO 23	2	\$13,245.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
115	604-16010	Inlet Type 16 (10 Foot) EACH	0	\$7,700.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
289	604-16010	Inlet Type 16 (10 Foot) EACH CMO 23 CMO 23	1	\$16,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
116	604-16510	Inlet Type 16 (Double) (10 Foot) EACH	1	\$11,100.00/EACH	1.00	0.00	1.00	\$0.00	\$11,100.00
290	604-19000	Inlet Special EACH CMO 23 CMO 23	1	\$8,200.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
117	604-19105	Inlet Type R L 5 (5 Foot) EACH	4	\$9,800.00/EACH	4.00	0.00	4.00	\$0.00	\$39,200.00
291	604-19105	Inlet Type R L 5 (5 Foot) EACH CMO 23 CMO 23	11	\$16,325.00/EACH	2.00	0.00	2.00	\$0.00	\$32,650.00
118	604-19110	Inlet Type R L 5 (10 Foot) EACH	5	\$13,000.00/EACH	5.00	0.00	5.00	\$0.00	\$65,000.00
292	604-19110	Inlet Type R L 5 (10 Foot) EACH CMO 23 CMO 23	6	\$20,305.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
119	604-19205	Inlet Type R L 10 (5 Foot) EACH	1	\$14,800.00/EACH	1.00	0.00	1.00	\$0.00	\$14,800.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
293	604-19205	Inlet Type R L 10 (5 Foot) EACH CMO 23 CMO 23	1	\$16,975.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
120	604-19210	Inlet Type R L 10 (10 Foot) EACH	0	\$18,600.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
294	604-19210	Inlet Type R L 10 (10 Foot) EACH CMO 23 CMO 23	1	\$25,365.00/EACH	1.00	0.00	1.00	\$0.00	\$25,365.00
121	604-20000	Outlet Structure EACH	1	\$9,700.00/EACH	1.00	0.00	1.00	\$0.00	\$9,700.00
122	604-25005	Vane Grate Inlet (5 Foot) EACH	0	\$4,600.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
123	604-25010	Vane Grate Inlet (10 Foot) EACH	0	\$6,800.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
295	604-25010	Vane Grate Inlet (10 Foot) EACH CMO 23 CMO 23	1	\$13,975.00/EACH	1.00	0.00	1.00	\$0.00	\$13,975.00
124	604-26005	Vane Grate Inlet (Double) (5 Foot) EACH	0	\$7,100.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
296	604-26005	Vane Grate Inlet (Double) (5 Foot) EACH CMO 23 CMO 23	1	\$13,530.00/EACH	1.00	0.00	1.00	\$0.00	\$13,530.00
125	604-30000	Manhole Slab Base (Special) EACH	5	\$2,950.00/EACH	5.00	0.00	5.00	\$0.00	\$14,750.00
126	604-30010	Manhole Slab Base (10 Foot) EACH	8	\$5,250.00/EACH	8.00	0.00	8.00	\$0.00	\$42,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
297	604-30010	Manhole Slab Base (10 Foot) EACH CM0 23 CM0 23	15	\$14,650.00/EACH	9.00	0.00	9.00	\$0.00	\$131,850.00
127	604-30015	Manhole Slab Base (15 Foot) EACH	3	\$6,900.00/EACH	3.00	0.00	3.00	\$0.00	\$20,700.00
298	604-30015	Manhole Slab Base (15 Foot) EACH CM0 23 CM0 23	1	\$15,100.00/EACH	1.00	0.00	1.00	\$0.00	\$15,100.00
128	604-31005	Manhole Box Base (5 Foot) EACH	1	\$5,200.00/EACH	1.00	0.00	1.00	\$0.00	\$5,200.00
299	604-31005	Manhole Box Base (5 Foot) EACH CM0 23 CM0 23	1	\$11,900.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
300	604-39010	Manhole Special (10 Foot) EACH Conflict Manhole/CM0 23 Conflict Manhole/CM0 23	5	\$18,600.00/EACH	1.00	2.00	3.00	\$37,200.00	\$55,800.00
129	607-11455	Fence Wood LF	43	\$75.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
130	607-11525	Fence (Plastic) LF	280	\$13.50/LF	0.00	0.00	0.00	\$0.00	\$0.00
131	608-00006	Concrete Sidewalk (6 Inch) SY	2,147	\$65.00/SY	1,283.60	0.00	1,283.60	\$0.00	\$83,434.00
132	608-00010	Concrete Curb Ramp SY	667	\$150.00/SY	247.40	0.00	247.40	\$0.00	\$37,110.00
251	608-10000	Sidewalk Drain LF CM0 14 CM0 14	12	\$325.00/LF	12.00	0.00	12.00	\$0.00	\$3,900.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
133	609-20010	Curb Type 2 (Section B) LF	1,175	\$27.00/LF	696.30	0.00	696.30	\$0.00	\$18,800.10
134	609-21010	Curb and Gutter Type 2 (Section I-B) LF	5,980	\$22.00/LF	2,369.00	0.00	2,369.00	\$0.00	\$52,118.00
135	609-21011	Curb and Gutter Type 2 (Section I-M) LF	140	\$30.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
136	609-21020	Curb and Gutter Type 2 (Section II-B) LF	5,544	\$22.00/LF	2,871.95	0.00	2,871.95	\$0.00	\$63,182.90
137	610-00024	Median Cover Material (4 Inch Patterned Concrete) SF	11,594	\$8.00/SF	6,145.20	0.00	6,145.20	\$0.00	\$49,161.60
138	610-00030	Median Cover Material (Concrete) SF	1,682	\$9.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
139	612-00041	Delineator (Flexible) (Type I) EACH	15	\$61.00/EACH	13.00	0.00	13.00	\$0.00	\$793.00
140	613-00200	2 Inch Electrical Conduit LF	3,100	\$25.00/LF	2,109.50	0.00	2,109.50	\$0.00	\$52,737.50
141	613-00206	2 Inch Electrical Conduit (Bored) LF	3,135	\$25.00/LF	970.00	0.00	970.00	\$0.00	\$24,250.00
142	613-00300	3 Inch Electrical Conduit LF	40	\$32.00/LF	124.00	0.00	124.00	\$0.00	\$3,968.00
143	613-01100	1 Inch Electrical Conduit (Plastic) LF	290	\$22.00/LF	56.00	0.00	56.00	\$0.00	\$1,232.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
144	613-07000	Pull Box (Special) EACH	0	\$1,300.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
145	613-07002	Type Two Pull Box EACH	29	\$1,200.00/EACH	19.00	0.00	19.00	\$0.00	\$22,800.00
146	613-07004	Type Four Pull Box EACH	1	\$3,700.00/EACH	2.00	0.00	2.00	\$0.00	\$7,400.00
147	613-07005	Type Five Pull Box EACH	1	\$4,900.00/EACH	1.00	0.00	1.00	\$0.00	\$4,900.00
148	613-10000	Wiring L S	1	\$75,000.00/L S	0.75	0.00	0.75	\$0.00	\$56,250.00
149	613-13010	Luminaire (LED)(10,000 Lumens) EACH	29	\$1,100.00/EACH	13.00	0.00	13.00	\$0.00	\$14,300.00
149	Total Material Allowance							\$5,160.00	\$5,160.00
150	613-20200	Luminaire (Install Only) EACH	1	\$605.00/EACH	1.00	0.00	1.00	\$0.00	\$605.00
151	613-32300	Light Standard Steel (30 Foot) EACH	29	\$3,900.00/EACH	13.00	0.00	13.00	\$0.00	\$50,700.00
151	Total Material Allowance							\$33,120.00	\$33,120.00
152	613-40000	Concrete Foundation Pad EACH	1	\$3,700.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
153	613-40010	Light Standard Foundation EACH	29	\$2,500.00/EACH	13.00	0.00	13.00	\$0.00	\$32,500.00
154	613-50100	Lighting Control Center EACH	1	\$11,000.00/EACH	1.00	0.00	1.00	\$0.00	\$11,000.00
155	613-50109	Meter Power Pedestal EACH	1	\$7,900.00/EACH	1.00	0.00	1.00	\$0.00	\$7,900.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
156	614-00011	Sign Panel (Class I) SF	650	\$31.00/SF	258.90	0.00	258.90	\$0.00	\$8,025.90
157	614-00012	Sign Panel (Class II) SF	105	\$37.00/SF	14.30	0.00	14.30	\$0.00	\$529.10
158	614-00013	Sign Panel (Class III) SF	64	\$45.00/SF	64.00	0.00	64.00	\$0.00	\$2,880.00
159	614-00612	Steel Signpost (w 6x12) LF	32	\$121.00/LF	31.20	0.00	31.20	\$0.00	\$3,775.20
160	614-01503	Steel Sign Support (2-Inch Round) (Post and Socket) EACH	32	\$455.00/EACH	13.00	0.00	13.00	\$0.00	\$5,915.00
161	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase) EACH	58	\$757.00/EACH	21.00	0.00	21.00	\$0.00	\$15,897.00
162	614-03001	Concrete Footing (Type 1) EACH	2	\$1,815.00/EACH	2.00	0.00	2.00	\$0.00	\$3,630.00
163	614-70150	Pedestrian Signal Face (16) (Countdown) EACH	6	\$850.00/EACH	6.00	0.00	6.00	\$0.00	\$5,100.00
164	614-70336	Traffic Signal Face (12-12-12) EACH	16	\$1,225.00/EACH	15.00	0.00	15.00	\$0.00	\$18,375.00
252	614-72855	Traffic Signal Controller Cabinet EACH CMO 15 CMO 15	1	\$42,000.00/EACH	1.00	0.00	1.00	\$0.00	\$42,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
165	614-72860	Pedestrian Push Button EACH	6	\$605.00/EACH	7.00	0.00	7.00	\$0.00	\$4,235.00
166	614-72863	Pedestrian Push Button Post Assembly EACH	2	\$3,025.00/EACH	5.00	0.00	5.00	\$0.00	\$15,125.00
167	614-72875	Loop Detector Wire LF	0	\$12.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
246	614-72886	Intersection Detection System (Camera) EACH Vantage Next Camera Vantage Next Camera	3	\$14,000.00/EACH	3.00	0.00	3.00	\$0.00	\$42,000.00
247	614-72886	Intersection Detection System (Camera) EACH Vantage Vectro Hybrid Camera Vantage Vectro Hybrid Camera	2	\$14,000.00/EACH	2.00	0.00	2.00	\$0.00	\$28,000.00
168	614-80001	Flashing Beacon (Solar Powered) EACH	1	\$9,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
169	614-80003	Rectangular Rapid Flashing Beacon EACH	12	\$10,400.00/EACH	4.00	0.00	4.00	\$0.00	\$41,600.00
169	Total Material Allowance							\$31,910.90	\$31,910.90
170	614-81020	Traffic Signal-Light Pole Steel (2 Mast Arm) EACH	1	\$56,000.00/EACH	1.00	0.00	1.00	\$0.00	\$56,000.00
171	614-84000	Traffic Signal Pedestal Pole Steel EACH	4	\$4,400.00/EACH	4.00	0.00	4.00	\$0.00	\$17,600.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
172	619-00007	Connect To Existing Waterline EACH	7	\$3,000.00/EACH	7.00	0.00	7.00	\$0.00	\$21,000.00
301	619-00007	Connect To Existing Waterline EACH CMO 23 CMO 23	12	\$985.00/EACH	5.00	6.00	11.00	\$5,910.00	\$10,835.00
173	619-40060	3/4 Inch Copper Pipe LF	0	\$97.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
302	619-40060	3/4 Inch Copper Pipe LF CMO 23 CMO 23	560	\$120.00/LF	0.00	67.50	67.50	\$8,100.00	\$8,100.00
244	619-50160	2 Inch Plastic Pipe LF CMO 9 CMO 9	294	\$97.50/LF	334.00	0.00	334.00	\$0.00	\$32,565.00
174	619-50320	4 Inch Plastic Pipe LF	91	\$257.00/LF	90.50	0.00	90.50	\$0.00	\$23,258.50
303	619-50320	4 Inch Plastic Pipe LF CMO 23 CMO 23	529	\$200.00/LF	265.00	13.40	278.40	\$2,680.00	\$55,680.00
175	619-50480	6 Inch Plastic Pipe LF	0	\$165.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
257	619-50480	6 Inch Plastic Pipe LF CMO 4 CMO 4	84	\$151.79/LF	84.00	0.00	84.00	\$0.00	\$12,750.36
304	619-50480	6 Inch Plastic Pipe LF CMO 23 CMO 23	583	\$200.00/LF	154.00	134.50	288.50	\$26,900.00	\$57,700.00
176	619-50640	8 Inch Plastic Pipe LF	1,049	\$255.00/LF	1,049.20	0.00	1,049.20	\$0.00	\$267,546.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
258	619-50640	8 Inch Plastic Pipe LF CMO 4 CMO 4	136	\$242.40/LF	135.50	0.00	135.50	\$0.00	\$32,845.20
305	619-50640	8 Inch Plastic Pipe LF CMO 23 CMO 23	1,842	\$240.00/LF	1,519.80	223.00	1,742.80	\$53,520.00	\$418,272.00
177	619-50800	10 Inch Plastic Pipe LF	0	\$240.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
259	619-50800	10 Inch Plastic Pipe LF CMO 4 CMO 4	1,173	\$227.45/LF	1,172.50	0.00	1,172.50	\$0.00	\$266,685.13
306	619-50800	10 Inch Plastic Pipe LF CMO 23 CMO 23	1,301	\$260.00/LF	736.30	617.40	1,353.70	\$160,524.00	\$351,962.00
307	619-50960	12 Inch Plastic Pipe LF CMO 23 CMO 23	40	\$190.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
178	619-51200	15 Inch Plastic Pipe LF	453	\$255.00/LF	441.80	0.00	441.80	\$0.00	\$112,659.00
179	619-71516	2 Inch Air and Vacuum Valve EACH	1	\$5,700.00/EACH	1.00	0.00	1.00	\$0.00	\$5,700.00
308	619-71516	2 Inch Air and Vacuum Valve EACH CMO 23 CMO 23	1	\$14,925.00/EACH	0.00	2.00	2.00	\$29,850.00	\$29,850.00
245	619-75016	2 Inch Gate Valve EACH CMO 9 CMO 9	6	\$1,415.00/EACH	6.00	0.00	6.00	\$0.00	\$8,490.00
180	619-75048	6 Inch Gate Valve EACH	3	\$2,010.00/EACH	3.00	0.00	3.00	\$0.00	\$6,030.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
309	619-75048	6 Inch Gate Valve EACH CMO 23 CMO 23	2	\$1,710.00/EACH	2.00	1.00	3.00	\$1,710.00	\$5,130.00
181	619-75064	8 Inch Gate Valve EACH	1	\$3,500.00/EACH	1.00	0.00	1.00	\$0.00	\$3,500.00
310	619-75064	8 Inch Gate Valve EACH CMO 23 CMO 23	4	\$2,905.00/EACH	2.00	2.00	4.00	\$5,810.00	\$11,620.00
182	619-75080	10 Inch Gate Valve EACH	5	\$5,000.00/EACH	5.00	0.00	5.00	\$0.00	\$25,000.00
311	619-75080	10 Inch Gate Valve EACH CMO 23 CMO 23	5	\$4,045.00/EACH	5.00	1.00	6.00	\$4,045.00	\$24,270.00
183	619-75116	16 Inch Gate Valve EACH	1	\$18,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
184	619-78036	4-1/2 Inch Fire Hydrant EACH	1	\$6,300.00/EACH	1.00	0.00	1.00	\$0.00	\$6,300.00
312	619-78036	4-1/2 Inch Fire Hydrant EACH CMO 23 CMO 23	2	\$12,425.00/EACH	1.00	0.00	1.00	\$0.00	\$12,425.00
185	621-00450	Detour Pavement SY	1,600	\$108.00/SY	7,200.60	989.20	8,189.80	\$106,833.60	\$884,498.40
186	622-00000	Sewage Pumping EACH	2	\$2,200.00/EACH	2.00	0.00	2.00	\$0.00	\$4,400.00
313	622-00000	Sewage Pumping EACH CMO 23 CMO 23	8	\$1,750.00/EACH	2.00	0.00	2.00	\$0.00	\$3,500.00
314	622-00270	Bollard EACH CMO 23 CMO 23	2	\$1,600.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
187	623-09905	Irrigation Assembly EACH	1	\$6,300.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
188	625-00000	Construction Surveying L S	1	\$450,000.00/L S	0.65	0.00	0.65	\$0.00	\$292,500.00
189	625-00001	Construction Surveying (Hourly) HOUR	80	\$210.00/HOUR	102.75	3.00	105.75	\$630.00	\$22,207.50
190	625-00001	Construction Surveying (Hourly) HOUR	200	\$210.00/HOUR	107.40	14.00	121.40	\$2,940.00	\$25,494.00
191	626-00000	Mobilization L S	1	\$1,807,000.00/L S	0.81	0.00	0.81	\$0.00	\$1,472,541.43
192	627-00008	Modified Epoxy Pavement Marking GAL	61	\$225.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
193	627-00013	Pavement Marking Paint (High Build) GAL	186	\$900.00/GAL	84.30	0.00	84.30	\$0.00	\$75,870.00
194	627-00031	Raised Pavement Marker EACH	53	\$25.00/EACH	1.00	0.00	1.00	\$0.00	\$25.00
195	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Special) SF	3,434	\$22.00/SF	317.20	0.00	317.20	\$0.00	\$6,978.40
196	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) SF	250	\$20.00/SF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
197	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Special) SF	2,953	\$22.00/SF	1,874.70	0.00	1,874.70	\$0.00	\$41,243.40
198	629-01001	Survey Monument (Type 1) EACH	86	\$136.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
199	629-01005	Survey Monument (Type 5) EACH	6	\$150.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
200	629-01006	Survey Monument (Type 6) EACH	5	\$280.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
201	630-00000	Flagging HOUR	11,520	\$41.00/HOUR	14,123.00	605.75	14,728.75	\$24,835.75	\$603,878.75
202	630-00007	Traffic Control Inspection DAY	125	\$245.00/DAY	402.00	11.00	413.00	\$2,695.00	\$101,185.00
203	630-00012	Traffic Control Management DAY	375	\$1,250.00/DAY	437.00	24.00	461.00	\$30,000.00	\$576,250.00
204	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	10	\$245.00/EACH	5.00	1.50	6.50	\$367.50	\$1,592.50
205	630-80340	Pedestrian Barricade (ADA) LF	300	\$38.00/LF	270.00	0.00	270.00	\$0.00	\$10,260.00
206	630-80341	Construction Traffic Sign (Panel Size A) EACH	84	\$75.00/EACH	93.50	1.50	95.00	\$112.50	\$7,125.00
207	630-80342	Construction Traffic Sign (Panel Size B) EACH	30	\$100.00/EACH	27.00	0.00	27.00	\$0.00	\$2,700.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
208	630-80343	Construction Traffic Sign (Panel Size C) EACH	4	\$150.00/EACH	2.50	0.00	2.50	\$0.00	\$375.00
209	630-80344	Construction Traffic Sign (Special) SF	600	\$38.00/SF	42.25	0.00	42.25	\$0.00	\$1,605.50
210	630-80355	Portable Message Sign Panel EACH	4	\$13,000.00/EACH	2.00	0.00	2.00	\$0.00	\$26,000.00
211	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	4	\$6,200.00/EACH	1.50	0.00	1.50	\$0.00	\$9,300.00
212	630-80360	Drum Channelizing Device EACH	200	\$25.00/EACH	135.50	0.00	135.50	\$0.00	\$3,387.50
213	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	50	\$50.00/EACH	26.50	0.00	26.50	\$0.00	\$1,325.00
214	630-80364	Drum Channelizing Device (With Light) (Steady Burn) EACH	50	\$50.00/EACH	6.00	0.00	6.00	\$0.00	\$300.00
215	630-80367	Portable Traffic Speed Monitor EACH	2	\$5,150.00/EACH	1.00	0.00	1.00	\$0.00	\$5,150.00
216	630-80372	Concrete Barrier (Temporary) (Furnish and Install) LF	1,000	\$67.00/LF	354.00	0.00	354.00	\$0.00	\$23,718.00
217	630-80380	Traffic Cone EACH	300	\$1.25/EACH	75.00	0.00	75.00	\$0.00	\$93.75

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
248	630-80384	Tubular Marker EACH CMO 10 CMO 10	100	\$58.00/EACH	106.50	0.00	106.50	\$0.00	\$6,177.00
218	630-80440	Portable Rumble Strips (Temporary) EACH	24	\$1,900.00/EACH	1.50	0.00	1.50	\$0.00	\$2,850.00
219	630-85010	Impact Attenuator (Temporary) EACH	2	\$3,700.00/EACH	1.00	0.00	1.00	\$0.00	\$3,700.00
220	630-86801	Traffic Signal (Temporary) L S	1	\$95,000.00/L S	0.50	0.00	0.50	\$0.00	\$47,500.00
221	632-00000	Night Work Lighting L S	1	\$50,000.00/L S	0.50	0.50	1.00	\$25,000.00	\$50,000.00
222	700-70010	F/A Minor Contract Revisions F A	400,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
223	700-70016	F/A Fuel Cost Adjustment F A	70,000	\$1.00/F A	-11,747.33	0.00	-11,747.33	\$0.00	(\$11,747.33)
224	700-70018	F/A Roadway Smoothness Incentive F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
225	700-70019	F/A Asphalt Cement Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
226	700-70025	F/A Quality Incentive Payment F A	50,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
279	700-70034	F/A F A Dewatering CMO 23 Dewatering CMO 23	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
227	700-70035	F/A F A	60,000	\$1.00/F A	44,872.77	7,730.75	52,603.52	\$7,730.75	\$52,603.52
228	700-70035	F/A F A	10,000	\$1.00/F A	32,648.90	1,441.63	34,090.53	\$1,441.63	\$34,090.53
253	700-70050	F/A Removal F A Removal of Conoco Sign CMO 16 Removal of Conoco Sign CMO 16	6,700	\$1.00/F A	5,759.81	0.00	5,759.81	\$0.00	\$5,759.81
229	700-70060	F/A Adjust F A	30,000	\$1.00/F A	73,767.00	27,533.78	101,300.78	\$27,533.78	\$101,300.78
230	700-70082	F/A Furnish & Install Electrical Service F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
231	700-70111	Project First Program F A	3,000	\$1.00/F A	3,000.00	0.00	3,000.00	\$0.00	\$3,000.00
232	700-70310	F/A Landscaping F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
233	700-70320	F/A Sprinklers F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
234	700-70380	F/A Erosion Control F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
235	700-70587	F/A Hazardous Waste Disposal F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
236	700-70589	F/A Environmental Health & Safety Management F A	50,000	\$1.00/F A	3,976.03	0.00	3,976.03	\$0.00	\$3,976.03
249	700-70594	F/A DRB Standing Committee F A CMO 11 CMO 11	20,000	\$1.00/F A	4,823.75	1,557.50	6,381.25	\$1,557.50	\$6,381.25

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
240	900-00006	Added Item (Dollar)/ DOL Material Price Reductions Project Price Reduction	0	\$1.00/DOL	-288.61	0.00	-288.61	\$0.00	(\$288.61)
256	900-00006	Added Item (Dollar)/ DOL Final Settlement Dispute 1,2,3,4 CMO 21 Final Settlement Dispute 1,2,3,4 CMO 21	1	\$435,843.55/DOL	1.00	0.00	1.00	\$0.00	\$435,843.55
260	900-00006	Added Item (Dollar)/ DOL MVC VECP Shared Savings CMO 4 MVC VECP Shared Savings CMO 4	3,744	\$1.00/DOL	3,743.66	0.00	3,743.66	\$0.00	\$3,743.66
315	900-00006	Added Item (Dollar)/ DOL Elim Storm Structure CMO 23 Elim Storm Structure CMO 23	16,922	\$1.00/DOL	16,922.00	0.00	16,922.00	\$0.00	\$16,922.00
254	900-00014	Added Item (Lump Sum)/ L S CMO 18 CMO 18	1	\$705,379.19/L S	1.00	0.00	1.00	\$0.00	\$705,379.19
261	900-00014	Added Item (Lump Sum)/ L S VECP New Savings Per SS 104.07(D) LS Correction for line 1285 CMO 22 VECP New Savings Per SS 104.07(D) LS Correction for line 1285 CMO 22	1	\$25,000.00/L S	1.00	0.00	1.00	\$0.00	\$25,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP0063-054

CONTID: C21415

PCN: 21415-BID

ESTIMATE NO: 29

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21415-BID									
0200									
316	900-00014	Added Item (Lump Sum)/ L S Extended Overhead CMO 23 Extended Overhead CMO 23	1	\$598,390.39/L S	1.00	0.00	1.00	\$0.00	\$598,390.39
317	900-00024	Added Item (Ton)/ TON Concrete Rubble Stabilization CMO 23 Concrete Rubble Stabilization CMO 23	500	\$73.00/TON	49.61	0.00	49.61	\$0.00	\$3,621.53
0200 Total								\$668,894.51	\$14,012,001.17
0400									
237	620-00002	Field Office (Class 2) EACH	1	\$116,000.00/EACH	1.00	0.00	1.00	\$0.00	\$116,000.00
238	620-00012	Field Laboratory (Class 2) EACH	1	\$114,000.00/EACH	1.00	0.00	1.00	\$0.00	\$114,000.00
239	620-00020	Sanitary Facility EACH	1	\$51,000.00/EACH	1.00	0.00	1.00	\$0.00	\$51,000.00
0400 Total								\$0.00	\$281,000.00
21415-BID Total								\$668,894.51	\$598,703.61
Invoice Total								\$668,894.51	\$14,293,001.17