

ESTIMATE SUMMARY

CONTID: C21416S

ESTIMATE NO: 0012 FINL

SPEC YR: 2005

PCN: 21416S-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 389.0 DAYS

TIME ALLOW: 8/16/2018 FIXED COMPLETION DAT

R5 SIGNAL REPLACEMENT CHAFFEE

PERCENT TIME: 100.00

ORIG TIME ALLOW: 8/3/2018 FIXED COMPLETION DAT

PROJECT NO: STAR500-190

R5 SIGNAL REPLACEMENT CHAFFEE

NAME OF ROAD:

PROJECT COUNTIES: CHAFFEE

RIO GRANDE

CONTRACTOR:

TECHNOLOGY CONSTRUCTORS, INC.

5636 KENDALL COURT, UNIT A

PAY PERIOD ENDING 03/12/2019

DATE TIME STARTED 07/24/2017

DATE LET 04/27/2017

DATE WORK BEGAN 07/24/2017

DATE AWARDED 05/22/2017

DATE TIME STOPPED 08/16/2018

DATE CONTRACT EXECUTED 06/05/2017

DATE ACCEPTED 08/16/2018

ARVADA CO 80002-27 (303)431-2961

DATE NOTICE TO PROCEED 07/24/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,676,388.02 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,608,729.00 NON-PARTICIPATING	3,676,388.02	2,807.82
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	3,676,388.02	2,807.82
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	-2,626.50
	GROSS EARNINGS	181.32
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	54,130.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,676,388.02
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,676,388.02
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 54,312.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00031	*Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0010	202-00032	*Removal of Valve	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00
0015	202-00035	*Removal of Pipe	312.000	312.000		
			LF	0.000	0.00	
			24.00000	312.000		7,488.00
0020	202-00037	*Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0025	202-00195	*Removal of Median Cover	21.000	21.000		
			SY	0.000	0.00	
			150.00000	21.000		3,150.00
0030	202-00200	*Removal of Sidewalk	536.000	536.000		
			SY	0.000	0.00	
			33.00000	536.000		17,688.00
0035	202-00202	*Removal of Gutter	70.000	70.000		
			LF	0.000	0.00	
			22.00000	70.000		1,540.00
0040	202-00203	*Removal of Curb and Gutter	747.000	747.000		
			LF	0.000	0.00	
			12.00000	747.000		8,964.00
0045	202-00210	*Removal of Concrete Pavement	39.000	39.000		
			SY	0.000	0.00	
			36.00000	39.000		1,404.00
0050	202-00220	*Removal of Asphalt Mat	1,565.000	1,565.000		
			SY	0.000	0.00	
			8.40000	1,565.000		13,146.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	6,932.000	6,932.000		
			SY	0.000	0.00	
			6.00000	6,932.000		41,592.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	3,906.000	3,906.000		
			SF	0.000	0.00	
			4.20000	3,906.000		16,405.20
0065	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			480.00000	1.000		480.00
0070	202-00828	*Removal of Traffic Signal Equipment (SH 15 & 2nd Ave)	1.000	1.000		
			L S	0.000	0.00	
			6,521.00000	1.000		6,521.00
0075	202-00828	*Removal of Traffic Signal Equipment (SH 291 & F Street)	1.000	1.000		
			L S	0.000	0.00	
			7,335.00000	1.000		7,335.00
0080	202-00828	*Removal of Traffic Signal Equipment (US 160 & SH 112)	1.000	1.000		
			L S	0.000	0.00	
			6,745.00000	1.000		6,745.00
0085	202-00828	*Removal of Traffic Signal Equipment (US 24 and Crossman)	1.000	1.000		
			L S	0.000	0.00	
			1,692.00000	1.000		1,692.00
0090	202-00828	*Removal of Traffic Signal Equipment (US 50 and CR 111)	1.000	1.000		
			L S	0.000	0.00	
			7,335.00000	1.000		7,335.00
0095	202-01000	Removal of Fence	0.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0100	203-00010	*Unclassified Excavation (Complete In Place)	544.000	544.000		
			CY	0.000	0.00	
			144.00000	544.000		78,336.00
0105	203-01597	*Potholing	57.000	57.000		
			HOUR	0.000	0.00	
			420.00000	57.000		23,940.00
0110	207-00205	*Topsoil	65.000	65.000		
			CY	0.000	0.00	
			100.00000	65.000		6,500.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00002	Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0120	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0125	208-00035	Aggregate Bag	342.000	342.000		
			LF	0.000	0.00	
			14.00000	342.000		4,788.00
0130	208-00045	Concrete Washout Structure	5.000	5.000		
			EACH	0.000	0.00	
			1,200.00000	5.000		6,000.00
0135	208-00054	Storm Drain Inlet Protection (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			360.00000	4.000		1,440.00
0140	208-00103	Removal and Disposal of Sediment (Labor)	31.000	31.000		
			HOOR	0.000	0.00	
			60.00000	31.000		1,860.00
0145	208-00105	Removal and Disposal of Sediment (Equipment)	17.000	17.000		
			HOOR	0.000	0.00	
			150.00000	17.000		2,550.00
0150	210-00065	Reset Monument (Type 3A)	4.000	4.000		
			EACH	0.000	0.00	
			1,080.00000	4.000		4,320.00
0155	210-00810	Reset Ground Sign	11.000	11.000		
			EACH	0.000	0.00	
			600.00000	11.000		6,600.00
0160	210-00815	Reset Sign Panel	39.000	39.000		
			EACH	0.000	0.00	
			210.00000	39.000		8,190.00
0165	210-00831	*Reset Traffic Signal Head	10.000	10.000		
			EACH	0.000	0.00	
			236.00000	10.000		2,360.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-04010	Adjust Manhole	4.000	4.000		
			EACH	0.000	0.00	
			720.00000	4.000		2,880.00
0175	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0180	210-04050	Adjust Valve Box	7.000	7.000		
			EACH	0.000	0.00	
			360.00000	7.000		2,520.00
0185	212-00006	*Seeding (Native)	0.160	0.160		
			ACRE	0.000	0.00	
			16,800.00000	0.160		2,688.00
0190	212-00032	*Soil Conditioning	0.160	0.160		
			ACRE	0.000	0.00	
			19,200.00000	0.160		3,072.00
0195	213-00002	*Mulching (Weed Free Hay)	0.060	0.060		
			ACRE	0.000	0.00	
			18,600.00000	0.060		1,116.00
0200	213-00061	*Mulch Tackifier	18.000	18.000		
			LB	0.000	0.00	
			60.00000	18.000		1,080.00
0205	213-00070	*Landscape Weed Barrier Fabric	32.000	32.000		
			SY	0.000	0.00	
			12.00000	32.000		384.00
0210	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	512.000	512.000		
			SY	0.000	0.00	
			11.00000	512.000		5,632.00
0215	240-00000	*Wildlife Biologist	0.000	0.000		
			HOURL	0.000	0.00	
			156.00000	0.000		0.00
0220	240-00010	*Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			222.00000	0.000		0.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			4,200.00000	1.000		4,200.00
0230	250-00050	*Monitoring Technician	8.000	8.000		
			HOOR	0.000	0.00	
			116.00000	8.000		928.00
0235	250-00110	*Health and Safety Officer	29.500	29.500		
			HOOR	0.000	0.00	
			204.00000	29.500		6,018.00
0240	250-00120	*Material Sampling and Delivery	0.000	0.000		
			EACH	0.000	0.00	
			414.00000	0.000		0.00
0245	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0250	250-00210	*Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0255	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			164.00000	0.000		0.00
0260	304-06000	*Aggregate Base Course (Class 6)	837.100	837.100		
			TON	0.000	0.00	
			58.00000	837.100		48,551.80
0265	304-09006	*Aggregate Base Course (Special) (Landscape Rock)	23.000	23.000		
			SY	0.000	0.00	
			52.00000	23.000		1,196.00
0270	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,062.420	1,062.420		
			TON	0.000	0.00	
			156.00000	1,062.420		165,737.52
0275	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	252.000	252.000		
			SY	0.000	0.00	
			76.00000	252.000		19,152.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	411-10255	*Emulsified Asphalt (Slow-Setting)	568.000	568.000		
			GAL	0.000	0.00	
			14.00000	568.000		7,952.00
0285	412-00600	Concrete Pavement (6 Inch)	49.000	49.000		
			SY	0.000	0.00	
			112.00000	49.000		5,488.00
0290	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	0.000	0.000		
			SY	0.000	0.00	
			139.00000	0.000		0.00
0295	412-00805	*Concrete Pavement (8 Inch) (Fast Track) (Colored)	0.000	0.000		
			SY	0.000	0.00	
			177.00000	0.000		0.00
0300	503-00036	*Drilled Caisson (36 Inch)	361.000	361.000		
			LF	0.000	0.00	
			1,174.00000	361.000		423,814.00
0305	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			2,050.00000	21.000		43,050.00
0310	603-10180	*18 Inch Corrugated Steel Pipe	92.000	92.000		
			LF	0.000	0.00	
			144.00000	92.000		13,248.00
0315	603-30018	*18 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0320	607-11525	Fence (Plastic)	408.000	408.000		
			LF	0.000	0.00	
			5.00000	408.000		2,040.00
0325	608-00006	Concrete Sidewalk (6 Inch)	311.000	311.000		
			SY	0.000	0.00	
			79.00000	311.000		24,569.00
0330	608-00010	Concrete Curb Ramp	410.000	410.000		
			SY	0.000	0.00	
			165.00000	410.000		67,650.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0335	608-00350	Concrete Sidewalk (Colored)	293.000		293.000		
			SY		0.000	0.00	
				110.00000	293.000		32,230.00
0340	608-10000	Sidewalk Drain	6.000		6.000		
			LF		0.000	0.00	
				336.00000	6.000		2,016.00
0345	609-20010	Curb Type 2 (Section B)	5.000		5.000		
			LF		0.000	0.00	
				27.00000	5.000		135.00
0350	609-21020	Curb and Gutter Type 2 (Section II-B)	507.000		507.000		
			LF		0.000	0.00	
				33.00000	507.000		16,731.00
0355	609-24002	Gutter Type 2 (2 Foot)	70.000		70.000		
			LF		0.000	0.00	
				29.00000	70.000		2,030.00
0360	609-24003	Gutter Type 2 (3 Foot)	301.000		301.000		
			LF		0.000	0.00	
				38.00000	301.000		11,438.00
0365	610-00020	Median Cover Material (Patterned Concrete)	1,571.000		1,571.000		
			SF		0.000	0.00	
				17.00000	1,571.000		26,707.00
0370	613-00200	*2 Inch Electrical Conduit	2,316.000		2,316.000		
			LF		0.000	0.00	
				18.50000	2,316.000		42,846.00
0375	613-00206	*2 Inch Electrical Conduit (Bored)	1,210.000		1,210.000		
			LF		0.000	0.00	
				22.50000	1,210.000		27,225.00
0380	613-00300	*3 Inch Electrical Conduit	1,969.000		1,969.000		
			LF		0.000	0.00	
				22.50000	1,969.000		44,302.50
0385	613-00306	*3 Inch Electrical Conduit (Bored)	916.000		916.000		
			LF		0.000	0.00	
				28.50000	916.000		26,106.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	613-07023	*Pull Box (24"x36"x24")	5.000	5.000		
			EACH	0.000	0.00	
			2,508.00000	5.000		12,540.00
0390		MATERIAL ALLOWANCE 24x36x24 Pull Box		0.000		
			EACH	0.000	0.00	
			609.00000	0.000		0.00
0395	613-07060	*Pull Box (18"x30"x18") Deep	19.000	19.000		
			EACH	0.000	0.00	
			1,436.00000	19.000		27,284.00
0395		MATERIAL ALLOWANCE 18x30x18 Pull Box		0.000		
			EACH	0.000	0.00	
			357.00000	0.000		0.00
0400	613-10000	*Wiring (SH 15 & 2nd Ave)	1.000	1.000		
			L S	0.000	0.00	
			18,570.00000	1.000		18,570.00
0405	613-10000	*Wiring (SH 291 & F Street)	1.000	1.000		
			L S	0.000	0.00	
			24,132.00000	1.000		24,132.00
0410	613-10000	*Wiring (US 160 & SH 112)	1.000	1.000		
			L S	0.000	0.00	
			24,144.00000	1.000		24,144.00
0415	613-10000	*Wiring (US 24 and Crossman)	1.000	1.000		
			L S	0.000	0.00	
			16,962.00000	1.000		16,962.00
0420	613-10000	*Wiring (US 50 and CR 111)	1.000	1.000		
			L S	0.000	0.00	
			18,570.00000	1.000		18,570.00
0425	613-13006	*Luminare (LED) (8500 Lumens)	16.000	16.000		
			EACH	0.000	0.00	
			1,630.00000	16.000		26,080.00
0430	614-00012	Sign Panel (Class II)	355.000	355.000		
			SF	0.000	0.00	
			67.50000	355.000		23,962.50

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	614-01512	Steel Sign Support (2-Inch Round)(Post)	76.800	76.800		
			LF	0.000	0.00	
			6.00000	76.800		460.80
0440	614-01522	Steel Sign Support (2-Inch Round)(Socket)	7.000	7.000		
			EACH	0.000	0.00	
			54.00000	7.000		378.00
0445	614-01582	Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	46.000	46.000		
			LF	0.000	0.00	
			60.00000	46.000		2,760.00
0450	614-10160	*Signal Head Backplates	43.000	43.000		
			EACH	0.000	0.00	
			126.00000	43.000		5,418.00
0455	614-70150	*Pedestrian Signal Face (16) (Countdown)	40.000	40.000		
			EACH	0.000	0.00	
			600.00000	40.000		24,000.00
0455		MATERIAL ALLOWANCE Ped Signal Face Countdown		0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0460	614-70336	*Traffic Signal Face (12-12-12)	46.000	46.000		
			EACH	0.000	0.00	
			1,006.00000	46.000		46,276.00
0460		MATERIAL ALLOWANCE Traffic Signal Face 12-12-12		0.000		
			EACH	0.000	0.00	
			455.00000	0.000		0.00
0465	614-70448	*Traffic Signal Face (12-12-12-12)	26.000	26.000		
			EACH	0.000	0.00	
			1,375.00000	26.000		35,750.00
0465		MATERIAL ALLOWANCE Traffic Signal Face 12-12-12-12		0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0470	614-72740	*Blank Out Sign(LED)(Single Faced)	4.000	4.000		
			EACH	0.000	0.00	
			5,185.00000	4.000		20,740.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	614-72854	*Traffic Controller Cabinet	5.000	5.000		
			EACH	0.000	0.00	
			19,490.00000	5.000		97,450.00
0475		MATERIAL ALLOWANCE Traffic Controller Cabinet		0.000		
			EACH	0.000	0.00	
			12,617.00000	0.000		0.00
0480	614-72863	*Pedestrian Push Button Post Assembly	40.000	40.000		
			EACH	0.000	0.00	
			3,852.00000	40.000		154,080.00
0485	614-72866	*Fire Preemption Unit and Timer	9.000	9.000		
			EACH	0.000	0.00	
			6,540.00000	9.000		58,860.00
0490	614-72885	*Traffic Signal Vehicle Detector (Special) (Advanced)	4.000	4.000		
			EACH	0.000	0.00	
			7,380.00000	4.000		29,520.00
0490		MATERIAL ALLOWANCE Traffic Vehicle Detection (Advanced)		0.000		
			EACH	0.000	0.00	
			5,227.50000	0.000		0.00
0495	614-72885	*Traffic Signal Vehicle Detector (Special) (Stop Bar)	12.000	12.000		
			EACH	0.000	0.00	
			11,405.00000	12.000		136,860.00
0495		MATERIAL ALLOWANCE Traffic Vehicle Detection (Stop Bar)		0.000		
			EACH	0.000	0.00	
			5,750.00000	0.000		0.00
0500	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (25 Foot, Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			3,365.00000	4.000		13,460.00
0505	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (30 Foot, Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			4,066.00000	1.000		4,066.00
0510	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (35 Foot, Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			4,001.00000	4.000		16,004.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (40 Foot, Mast Arm)	5.000	5.000		
		EACH		0.000	0.00	
			4,215.00000	5.000		21,075.00
0520	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (50 Foot, Mast Arm)	3.000	3.000		
		EACH		0.000	0.00	
			4,524.00000	3.000		13,572.00
0525	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (55 Foot, Mast Arm)	2.000	2.000		
		EACH		0.000	0.00	
			4,908.00000	2.000		9,816.00
0530	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only) (65 Foot, Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			6,123.00000	1.000		6,123.00
0535	614-86105	*Telemetry (Field)	3.000	3.000		
		EACH		0.000	0.00	
			5,325.00000	3.000		15,975.00
0535		MATERIAL ALLOWANCE Telemetry		2.000		
		EACH		-2.000	-2,626.50	
			1,313.25000	0.000		0.00
0540	614-86800	*Uninterrupted Power Supply	5.000	5.000		
		EACH		0.000	0.00	
			11,241.00000	5.000		56,205.00
0545	619-00007	*Connect To Existing Waterline	6.000	6.000		
		EACH		0.000	0.00	
			3,688.00000	6.000		22,128.00
0550	619-06060	*6 Inch Ductile Iron Pipe	23.000	23.000		
		LF		0.000	0.00	
			334.00000	23.000		7,682.00
0555	619-06120	*12 Inch Ductile Iron Pipe	274.000	274.000		
		LF		0.000	0.00	
			298.00000	274.000		81,652.00
0560	619-50060	*3/4 Inch Plastic Pipe	22.000	22.000		
		LF		0.000	0.00	
			275.00000	22.000		6,050.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0565	619-75000	*Cast Iron Valve Box	6.000	6.000		
			EACH	0.000	0.00	
			600.00000	6.000		3,600.00
0570	619-75048	*6 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,868.00000	2.000		3,736.00
0575	619-75096	*12 Inch Gate Valve	4.000	4.000		
			EACH	0.000	0.00	
			5,408.00000	4.000		21,632.00
0580	619-77300	*Corporation Stop	1.000	1.000		
			EACH	0.000	0.00	
			660.00000	1.000		660.00
0585	619-78049	*6 Inch Fire Hydrant (Install Only)	2.000	2.000		
			EACH	0.000	0.00	
			4,652.00000	2.000		9,304.00
0590	622-00540	Wheel Stop	17.000	17.000		
			EACH	0.000	0.00	
			90.00000	17.000		1,530.00
0595	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			41,600.00000	1.000		41,600.00
0600	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			541,000.00000	1.000		541,000.00
0605	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			13,200.00000	1.000		13,200.00
0610	627-00013	*Pavement Marking Paint (High Build) (Temporary)	9.000	9.000		
			GAL	0.000	0.00	
			42.00000	9.000		378.00
0615	627-01001	*Preformed Plastic Pavement Marking (Type I)	136.000	136.000		
			SF	0.000	0.00	
			20.00000	136.000		2,720.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0620	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,257.000	3,257.000		
			SF	0.000	0.00	
			20.00000	3,257.000		65,140.00
0625	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	978.000	978.000		
			SF	0.000	0.00	
			27.50000	978.000		26,895.00
0630	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,492.000	4,492.000		
			SF	0.000	0.00	
			17.00000	4,492.000		76,364.00
0635	630-00000	*Flagging	1,656.250	1,656.250		
			HOURL	0.000	0.00	
			26.00000	1,656.250		43,062.50
0640	630-00007	*Traffic Control Inspection	118.000	118.000		
			DAY	0.000	0.00	
			218.00000	118.000		25,724.00
0645	630-00012	*Traffic Control Management	169.000	169.000		
			DAY	0.000	0.00	
			647.00000	169.000		109,343.00
0650	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	20.000		
			EACH	0.000	0.00	
			120.00000	20.000		2,400.00
0655	630-80341	*Construction Traffic Sign (Panel Size A)	80.000	80.000		
			EACH	0.000	0.00	
			30.00000	80.000		2,400.00
0660	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	22.000		
			EACH	0.000	0.00	
			48.00000	22.000		1,056.00
0665	630-80344	*Construction Traffic Sign (Special)	143.000	143.000		
			SF	0.000	0.00	
			18.00000	143.000		2,574.00
0670	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0675	630-80359	*Portable Message Sign Panel	706.000	706.000		
			DAY	0.000	0.00	
			30.00000	706.000		21,180.00
0680	630-80360	*Drum Channelizing Device	84.000	84.000		
			EACH	0.000	0.00	
			12.00000	84.000		1,008.00
0685	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0690	630-80377	Portable Water Filled Barrier (Temporary)	234.000	234.000		
			LF	0.000	0.00	
			84.00000	234.000		19,656.00
0695	630-80393	*Stackable Vertical Panels	0.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0700	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70014	F/A Incentive	9,000.000	9,000.000		
			F A	0.000	0.00	
			1.00000	9,000.000		9,000.00
0715	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70060	F/A Adjust (Utilities)	17,233.890	17,233.890		
			F A	0.000	0.00	
			1.00000	17,233.890		17,233.89
0725	700-70082	F/A Furnish & Install Electrical Service (SH 15 & 2nd Ave)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21416S
 PCN: 21416S-BID
 PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 03/12/2019
 16:57:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0730	700-70082	F/A Furnish & Install Electrical Service (SH 291 & F Street)	784.100	784.100		
			F A	0.000	0.00	
			1.00000	784.100		784.10
0735	700-70082	F/A Furnish & Install Electrical Service (US 160 & SH 112)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70082	F/A Furnish & Install Electrical Service (US 24 and Crossman)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70082	F/A Furnish & Install Electrical Service (US 50 and CR 111)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	614-86110	Furn Telemetry Add Furnish Telemetry	2.000	0.000		
			EACH	2.000	2,807.82	
			1,403.91000	2.000		2,807.82
0800	412-00800	Conc Pvmnt (8 In) - CMO 002	791.000	791.000		
			SY	0.000	0.00	
			117.00000	791.000		92,547.00
0805	412-00800	Conc Pvmnt (8 In) (Patterned Colored Concrete)	116.000	116.000		
			SY	0.000	0.00	
			195.00000	116.000		22,620.00
0820	630-80380	Traffic Cone MCR 003	50.000	50.000		
			EACH	0.000	0.00	
			7.00000	50.000		350.00
0825	900-00006	Added Item (Dollar)/ Concrete Price Reduction	-712.800	-712.800		
			DOL	0.000	0.00	
			1.00000	-712.800		-712.80
0830	626-00000	Mobilization Install End Sections and Luminaire Arms	1.000	1.000		
			L S	0.000	0.00	
			10,622.10000	1.000		10,622.10

CONTID: C21416S
PCN: 21416S-BID
PROJECT: STAR500-190

COLORADO DEPARTMENT OF TRANSPORTATION

Page 17
ESTIMATE RUN 03/12/2019
16:57:57

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0835	700-70034	F/A Change Mast Arm Bolts at US 50 and CR 111	266.090	266.090		
			F A	0.000	0.00	
			1.00000	266.090		266.09

			CAT 0200	CURRENT AMT \$	3,670,388.02 \$	181.32 \$ 3,670,388.02
CAT NO0400 CE Bid Items						
0755	620-00020	Sanitary Facility	5.000	5.000		
			EACH	0.000	0.00	
			1,200.00000	5.000		6,000.00

			CAT 0400	CURRENT AMT \$	6,000.00 \$	0.00 \$ 6,000.00

			PROJECT TOTAL	CURRENT AMT \$	3,676,388.02 \$	181.32 \$ 3,676,388.02