

ESTIMATE SUMMARY

CONTID: C21506-COMBO ESTIMATE NO: 0036 PROG SPEC YR: 2005  
 PCN: 21506-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: I-25 NORTH: SH 402 TO SH 14  
 TIME CHARGED: 1058.0 DAYS PERCENT TIME: 74.40  
 TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE  
 ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE

PROJECT NO: IM0253-255  
 I-25 NORTH: SH 402 TO SH 14  
 NAME OF ROAD: 0200  
 PROJECT COUNTIES: LARIMER

CONTRACTOR: KRAEMER - IHC JOINT VENTURE  
 900 W. Castleton Road, Suite 220  
 Castle Rock CO 80109 (303)688-7500

PAY PERIOD ENDING	02/25/2021	DATE TIME STARTED	04/05/2018
DATE LET	05/03/2018	DATE WORK BEGAN	04/05/2018
DATE AWARDED	05/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/08/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/05/2018		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 475,280,054.28 PARTICIPATING	\$ 01,051,945.53	\$ 3,690,141.10
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 42.30% TOTAL EARNINGS	01,051,945.53	3,690,141.10
FUNDS AVAILABLE: \$ 274,228,108.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	01,051,945.53
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,873,578.40	-110,665.04
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	96,178,367.13
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	96,178,367.13
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 3,579,476.06

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/25/2021

ESTIMATE NO: 0036

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 FORCE ACCOUNTS						
0075	700-70034	F/A Utility	1,243,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0080	700-70010	F/A Minor Contract Revisions	10,081,345.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$11,324,345.57 \$	0.00 \$
						0.00
CAT NO0201 PROJECT MANAGEMENT						
0005	950-01000	Project Management	27,190,725.520	26,794,153.750		
			DOL	396,571.770	396,571.77	
			1.00000	27,190,725.520		27,190,725.52
0006	900-00006	Added Item (Dollar)/ Retainage	490,682.090	214,846.740		
			DOL	0.000	0.00	
			1.00000	214,846.740		214,846.74
0007	900-00006	Added Item (Dollar)/ RETAINAGE INVOICE #2 MAY	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0008	900-00006	Added Item (Dollar)/ RETAINAGE ADJUSTMENT INVOICE #2	269,341.610	269,341.610		
			DOL	0.000	0.00	
			1.00000	269,341.610		269,341.61
0009	900-00006	Added Item (Dollar)/	7,299.230	7,299.230		
			DOL	0.000	0.00	
			1.00000	7,299.230		7,299.23
0011	626-00100	Mobilization (w/o Autopay) 21506	17,500,000.000	17,500,000.000		
			L S	0.000	0.00	
			1.00000	17,500,000.000		17,500,000.00
-----						
			CAT 0201	CURRENT AMT	\$45,458,048.45 \$	396,571.77 \$45,182,213.10
CAT NO0202 UTILITIES						
0010	950-01100	Utilities	2,330,581.930	1,844,669.750		
			DOL	485,912.180	485,912.18	
			1.00000	2,330,581.930		2,330,581.93
0127	900-00007	Added Item (Each)/ Dedicated Short Range Communications (DSRC) (Roadside Unit)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
0225	210-04050	Adj Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0486	613-00050	1/2 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0487	613-00200	2 In Elec Cond	11,244.000	11,214.000		
			LF	30.000	0.00	
			0.00000	11,244.000		0.00
0488	613-01100	1 In Elec Cond (P)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0489	613-00100	1 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0490	613-00206	2 In Elec Cond (Bored)	17,138.000	17,138.000		
			LF	0.000	0.00	
			0.00000	17,138.000		0.00
0495	613-00306	3 In Elec Cond (Bored)	8,191.000	8,191.000		
			LF	0.000	0.00	
			0.00000	8,191.000		0.00
0496	613-01300	3 In Elec Cond (P)	3,748.000	3,748.000		
			LF	0.000	0.00	
			0.00000	3,748.000		0.00
0500	613-01200	2 In Elec Cond (P)	23,709.000	23,709.000		
			LF	0.000	0.00	
			0.00000	23,709.000		0.00
0501	613-07001	Type One Pull Box	163.000	158.000		
			EACH	5.000	0.00	
			0.00000	163.000		0.00
0502	613-07002	Type Two Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 4  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
0503	613-07000	Pull Box (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0504	613-07040	Pull Box (30"x48"x24")	8.000	7.000		
			EACH	1.000	0.00	
			0.00000	8.000		0.00
0505	613-07023	Pull Box (24"x36"x24")	43.000	39.000		
			EACH	1.000	0.00	
			0.00000	40.000		0.00
0506	613-10010	Wiring (Spec) #10, #8, #3/0,#4,#2	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0509	613-34300	Light Std Metal (30 Ft)	15.000	15.000		
			EACH	0.000	0.00	
			0.00000	15.000		0.00
0510	613-10000	Wiring	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0511	613-34400	Light Std Metal (40 Ft)	40.000	36.000		
			EACH	4.000	0.00	
			0.00000	40.000		0.00
0512	613-40010	Light Std Foundation	9.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0513	613-40012	Light Std Foundation Spec	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0516	613-50100	Lighting Ctrl Center	27.000	20.000		
			EACH	7.000	0.00	
			0.00000	27.000		0.00
0517	613-50150	Secondary Serv Pedestal	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
0518	613-50106	Light Cont Center (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0519	613-81700	Safe Switch NEMA 3R 60A 2 Pole 240V sconnect	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0616	619-50080	1 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0617	619-50120	1-1/2 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0618	619-50160	2 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0619	619-10240	24 In Weld Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0621	619-50960	12 In Plastic Pipe	6,171.000	6,171.000		
			LF	0.000	0.00	
			0.00000	6,171.000		0.00
0622	619-75096	12 In Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0646	900-00007	Added Item (Each)/ 12 In AC to PVC Adapter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0647	900-00007	Added Item (Each)/ 12 In 11.25 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0648	900-00007	Added Item (Each)/ 12 In 22.5 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
0649	900-00007	Added Item (Each)/ 12 In 45 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0650	900-00007	Added Item (Each)/ 12 In Horizontal Thrust Block	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0651	900-00007	Added Item (Each)/ 12 In Vertical Thrust Block	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0833	210-00035	Res Water Meter 6 Inch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0834	900-00007	Added Item (Each)/ Reset Irrigation Vaccuum Breaker/Backflow Preventer	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0835	619-50480	6 In Plastic Pipe PVC	1,663.000	1,663.000		
			LF	0.000	0.00	
			0.00000	1,663.000		0.00
0836	619-51280	16 In Plastic Pipe PVC C900 DR18	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0837	619-75048	6 In Gate Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0838	619-76128	16 In Btrfly Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0839	900-00007	Added Item (Each)/ 16 Inch 11 1/4 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0840	900-00007	Added Item (Each)/ 16 Inch 45 Degree Bends	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
0841	900-00007	Added Item (Each)/ 16 Inch Horizontal Thrust Blocks	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0842	900-00007	Added Item (Each)/ 16 Inch x 6 Inch Tee	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0843	900-00007	Added Item (Each)/ 16 Inch x 16 Inch Tee	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0844	900-00007	Added Item (Each)/ 16 Inch Plug	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0845	900-00007	Added Item (Each)/ Butterfly Valve Vault	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0846	900-00007	Added Item (Each)/ 6 Inch Meter Vault	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1009	607-53220	Fence CL (120 In) Special	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1013	613-07011	Pull Box (11"x18"x12")	10.000	4.000		
			EACH	6.000	0.00	
			0.00000	10.000		0.00
1020	614-72829	Communications Cabinet (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1021	614-72830	Communications Cabinet Ramp Meter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1022	614-73005	Piezo (Elec)(CL II)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
1023	614-81135	Sig-Light Pole Steel (1-35 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1024	614-81145	Sig-Light Pole Steel (1-45 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1025	614-84000	Traf Sig Ped Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1026	614-86007	Serial to IP Converter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1028	614-86250	Ctrlr (Ramp Metering)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1029	614-86734	WIM Station (Ty III)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1050	900-00007	Added Item (Each)/ Rem Ethernet Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1055	210-00477	Reset Weather Station	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1060	614-86741	Weather Monitor System	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1061	614-87407	Fiber Optic Cable (M Mode) (6 S)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1070	613-13065	Lumin (LED) (5400 Lumen)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 9  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
1071	613-32300	Light Std Steel (30 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1072	613-81699	Safe Switch NEMA 3R, 30A, 2-pole, 240 V	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1073	900-00012	Added Item (Foot)/ Telspar Post (20F12P-03PG)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1074	900-00007	Added Item (Each)/ Post Anchor (22F12A-03PG)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1075	900-00007	Added Item (Each)/ CWDM Fiber Optic Splice Closure	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1076	614-72855	Traf Sig Ctrl Cabinet	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1077	614-72884	Detect (Micro Wave) Traffic Signal Vechicle	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1078	614-72854	Traf Ctrl Cabinet (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1079	614-80000	Flash Beacon	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1105	613-00150	1-1/2 In Elec Cond	515.000	515.000		
			LF	0.000	0.00	
			0.00000	515.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/25/2021

ESTIMATE NO: 0036

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 UTILITIES						
1106	613-00300	3 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
			CAT 0202	CURRENT AMT	\$ 2,330,581.93 \$	485,912.18 \$ 2,330,581.93
CAT NO0203 DESIGN						
0015	950-01200	Design	41,273,043.690	40,658,816.060		
			DOL	614,227.630	614,227.63	
			1.00000	41,273,043.690		41,273,043.69
-----						
			CAT 0203	CURRENT AMT	\$41,273,043.69 \$	614,227.63 \$41,273,043.69
CAT NO0204 ROADWAY						
0020	950-01300	Roadway	252,305,514.970	30,211,740.260		
			DOL	239,470.420	239,470.42	
			1.00000	30,451,210.680		30,451,210.68
-----						
0087	202-00010	Rem Tree	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
-----						
0088	202-00027	Rem Riprap	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
-----						
0089	202-01200	Rem Tensioned Cable Barrier	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
0091	202-00246	Rem Asphalt Mat (Planing)(Special) 1"- 4"	65,042.000	65,042.000		
			SY	0.000	0.00	
			0.00000	65,042.000		0.00
-----						
0092	202-01000	Rem Fence	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
0094	202-01170	Rem Gdrail Ty 7	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
0095	202-00019	Rem Inlet	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 11  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0096	202-00700	Rem Light Standard	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0097	202-00705	Rem Light Standard Foundation	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0098	202-00020	Rem CBC	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0100	202-00033	Rem Pipe	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0105	202-00037	Rem of End Section	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0110	202-00195	Rem of Median Cover	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0115	202-00200	Rem Sidewalk	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0120	202-00203	Rem Curb and Gutter	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0125	202-00220	Rem Asphalt Mat	25,886.000	25,886.000		
			SY	0.000	0.00	
			0.00000	25,886.000		0.00
0130	202-00240	Rem Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0135	202-00810	Rem Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 12  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0140	202-00821	Rem Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0145	202-00828	Rem Traf Sig Equipment	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0150	202-01130	Rem Gd rail Ty 3	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0155	202-01300	Rem End Anchorage	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0270	403-09210	SMA	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0275	403-33841	HMA (Gr S) (100) (PG 64-22)	41,894.740	41,894.740		
			TON	0.000	0.00	
			0.00000	41,894.740		0.00
0280	403-34871	HMA (Gr SX) (100) (PG 76-28)	9,219.610	9,219.610		
			TON	0.000	0.00	
			0.00000	9,219.610		0.00
0285	403-40000	HMA Safety Edge	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0290	411-10255	Emul Asph (SS)	0.000	0.000		
			GAL	0.000	0.00	
			0.00000	0.000		0.00
0291	412-00800	Conc Pvmt (8 In)	155,093.000	152,442.000		
			SY	2,651.000	0.00	
			0.00000	155,093.000		0.00
0292	412-00850	Conc Pvmt (8-1/2 In)	9,649.000	9,649.000		
			SY	0.000	0.00	
			0.00000	9,649.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0293	412-01150	Conc Pvmt (11-1/2 In)	220,230.000	220,200.000		
			SY	30.000	0.00	
			0.00000	220,230.000		0.00
0332	507-00000	Conc S and D Pave	787.000	671.000		
			CY	116.000	0.00	
			0.00000	787.000		0.00
0335	515-00120	Waterproofing (Membrane)	8,148.310	8,148.310		
			SY	0.000	0.00	
			0.00000	8,148.310		0.00
0345	601-06100	Conc (Patching)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0347	601-03000	Conc CL D	1,853.000	1,640.000		
			CY	213.000	0.00	
			0.00000	1,853.000		0.00
0350	601-25735	Precast Deck Panel (3.5 In)	48,668.000	48,668.000		
			SY	0.000	0.00	
			0.00000	48,668.000		0.00
0355	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0360	602-00000	Reinf Steel	914,798.000	914,798.000		
			LB	0.000	0.00	
			0.00000	914,798.000		0.00
0365	602-00020	Reinf Steel (Epoxy)	2,251,388.000	2,248,410.000		
			LB	2,978.000	0.00	
			0.00000	2,251,388.000		0.00
0415	606-00301	Gdrail Ty 3 (6-3)	22,885.750	22,885.750		
			LF	0.000	0.00	
			0.00000	22,885.750		0.00
0416	606-00740	Gdrail Ty 7 (Sty CE)	315.000	315.000		
			LF	0.000	0.00	
			0.00000	315.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 14  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0417	606-00741	Gdrail Ty 7 (Sty CE) (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0420	606-00710	Gdrail Ty 7 (Sty CA)	198.000	198.000		
			LF	0.000	0.00	
			0.00000	198.000		0.00
0425	606-01370	Transition Ty 3G	14.000	14.000		
			EACH	0.000	0.00	
			0.00000	14.000		0.00
0427	606-01340	End Anchor Ty 3D	29.000	29.000		
			EACH	0.000	0.00	
			0.00000	29.000		0.00
0428	606-01460	Median Terminal	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0429	606-02003	End Anchor (Nonflared)	37.000	37.000		
			EACH	0.000	0.00	
			0.00000	37.000		0.00
0430	606-02005	End Anchor (Flared)	15.000	15.000		
			EACH	0.000	0.00	
			0.00000	15.000		0.00
0431	606-21010	End Anchor (Tens Cab Bar)	24.000	24.000		
			EACH	0.000	0.00	
			0.00000	24.000		0.00
0432	607-01000	Fence BW MP	27,232.000	26,296.000		
			LF	936.000	0.00	
			0.00000	27,232.000		0.00
0433	607-11530	Fence (Spec)	2,350.500	2,350.500		
			LF	0.000	0.00	
			0.00000	2,350.500		0.00
0434	606-01380	Transition Ty 3H	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 15  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0435	608-00000	Conc Sidewalk	4,114.000	4,114.000		
			SY	0.000	0.00	
			0.00000	4,114.000		0.00
0436	609-23000	Gutter (Special)	1,145.000	1,145.000		
			LF	0.000	0.00	
			0.00000	1,145.000		0.00
0440	608-00010	Conc Curb Ramp	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0449	609-20010	Curb Ty 2 B	1,263.000	816.000		
			LF	0.000	0.00	
			0.00000	816.000		0.00
0450	609-21010	C and G Ty 2 I-B	2,767.000	2,767.000		
			LF	0.000	0.00	
			0.00000	2,767.000		0.00
0451	609-21011	C and G Ty 2 I-M	4,038.000	4,038.000		
			LF	0.000	0.00	
			0.00000	4,038.000		0.00
0452	609-21021	C and G Ty 2 II-M	939.000	939.000		
			LF	0.000	0.00	
			0.00000	939.000		0.00
0455	609-21020	C and G Ty 2 II-B	5,504.000	5,504.000		
			LF	0.000	0.00	
			0.00000	5,504.000		0.00
0460	609-40011	Curb Ty 4 M	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0465	610-00020	Median Cover (Pattern Conc)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0470	610-00030	Median Cover Mat1 (Conc)	66,142.000	66,142.000		
			SF	0.000	0.00	
			0.00000	66,142.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0475	612-00111	Delin (Drv)(Ty I)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0476	612-00060	Reflector (Median Barrier)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0477	612-00260	Loc Mark (Fib Opt)(Dome)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0480	612-00112	Delin (Drv)(Ty II)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0485	612-00113	Delin (Drv)(Ty III)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0680	641-10000	Shotcrete	469.000	469.000		
			SY	0.000	0.00	
			0.00000	469.000		0.00
0685	403-34841	HMA (Gr SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0816	403-00721	HMA (Patching) (Asph)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0817	412-00850	Conc Pvmt (8-1/2 In) 8 Inch Red	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0818	412-00801	Conc Pvmt (8 In) (Spec)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0819	412-02000	Conc Safety Edge	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 17  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0820	606-00910	Guardrail Type 9 (Style CA)	1,964.000	1,964.000		
			LF	0.000	0.00	
			0.00000	1,964.000		0.00
0821	606-00916	Guardrail Type 9 (Style CA) (Special)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0822	606-00930	Guardrail Type 9 (Style CD)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0823	606-00940	Guardrail Type 9 (Style CE)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0824	606-00943	Guardrail Type 9 (Style CGE) (Special)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0825	606-20010	Tensioned Cable Barrier	18,486.000	18,486.000		
			LF	0.000	0.00	
			0.00000	18,486.000		0.00
0826	900-00012	Added Item (Foot)/ Rail Anchor Slab	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0827	607-01100	Fence BW TWP	3,596.000	3,596.000		
			LF	0.000	0.00	
			0.00000	3,596.000		0.00
0828	607-60203	3 Ft Gate S (CL)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0829	900-00007	Added Item (Each)/ 6 Foot Gate Single (CL)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0830	607-53148	Fence CL (48 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 18  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
0831	614-85001	Impact Atten	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0832	622-00096	Shelter (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1002	403-01000	HMA (Asph) (3 Yr Warranty)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
1007	606-01390	End Anchor Ty 3K	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1033	610-00030	Median Cover Matl (Conc) (Truck Apron)	1,716.000	1,716.000		
			SF	0.000	0.00	
			0.00000	1,716.000		0.00
1036	304-08002	ABC (Shoulder Material) Class 7	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
1058	412-00900	Conc Pvmnt (9 In)	29,629.000	29,629.000		
			SY	0.000	0.00	
			0.00000	29,629.000		0.00
1063	412-00600	Conc Pvmnt (6 In)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
1100	900-00012	Added Item (Foot)/ Guardrail Type 7 (Style CC)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1102	606-01340	End Anchor Ty 3D	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/25/2021

ESTIMATE NO: 0036

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ROADWAY						
1103	516-00000	Dampproofing (Asphalt)	788.000	788.000		
			SY	0.000	0.00	
			0.00000	788.000		0.00
-----						
			CAT 0204	CURRENT AMT	\$52,305,514.97 \$	239,470.42 \$30,451,210.68
CAT NO0205 EARTHWORK						
0025	950-01400	Earthwork	28,500,000.000	23,420,990.650		
			DOL	140,530.000	140,530.00	
			1.00000	23,561,520.650		23,561,520.65
0086	201-00000	Clear and Grub	0.400	0.400		
			L S	0.000	0.00	
			0.00000	0.400		0.00
0169	203-00000	Uncl Excav	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0170	203-00010	Uncl Excav (CIP)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0171	206-01750	Shoring	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0172	207-00205	Topsoil	32,714.000	32,526.000		
			CY	188.000	0.00	
			0.00000	32,714.000		0.00
0173	207-00210	Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0174	207-00305	Wetland Topsoil	2,730.000	2,730.000		
			CY	0.000	0.00	
			0.00000	2,730.000		0.00
0175	203-00060	Emb Matl (CIP)	1,335,144.000	1,335,144.000		
			CY	-29,412.000	0.00	
			0.00000	1,305,732.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/25/2021

ESTIMATE NO: 0036

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0205 EARTHWORK						
0176	207-00310	Stockpile Wetland Topsoil	4,459.000	4,459.000		
			CY	0.000	0.00	
			0.00000	4,459.000		0.00
0180	206-00000	Str Excav	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0185	206-00100	Str Bkfl (CL 1)	75,538.000	75,538.000		
			CY	-24,721.000	0.00	
			0.00000	50,817.000		0.00
0190	206-00200	Str Bkfl (CL 2)	16,360.000	16,250.000		
			CY	110.000	0.00	
			0.00000	16,360.000		0.00
0195	206-00360	Mechanical Reinforcement of Soil	30,057.000	30,057.000		
			CY	0.000	0.00	
			0.00000	30,057.000		0.00
0255	304-06007	ABC (CL 6)	92,162.000	91,473.000		
			CY	689.000	0.00	
			0.00000	92,162.000		0.00
1037	206-00510	Filter Matl (CL A)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
-----						
			CAT 0205	CURRENT AMT	\$28,500,000.00 \$	140,530.00 \$23,561,520.65
CAT NO0206 DRAINAGE						
0030	950-00504	Drainage	11,300,000.000	6,419,449.910		
			DOL	28,462.000	28,462.00	
			1.00000	6,447,911.910		6,447,911.91
0031	420-00112	Geotextile (Drain) (CL 1)	103,248.000	8,478.000		
			SY	0.000	0.00	
			0.00000	8,478.000		0.00
0369	603-01180	18 In RCP	8,105.000	8,033.000		
			LF	72.000	0.00	
			0.00000	8,105.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 21  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0370	603-01185	18 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0374	603-01240	24 In RCP	6,474.000	5,994.000		
			LF	480.000	0.00	
			0.00000	6,474.000		0.00
0375	603-01245	24 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0376	603-01300	30 In RCP	1,528.000	1,528.000		
			LF	0.000	0.00	
			0.00000	1,528.000		0.00
0377	603-01360	36 In RCP	1,171.000	1,171.000		
			LF	0.000	0.00	
			0.00000	1,171.000		0.00
0378	603-01420	42 In RCP	863.000	863.000		
			LF	0.000	0.00	
			0.00000	863.000		0.00
0379	603-01480	48 In RCP	1,506.000	1,482.000		
			LF	24.000	0.00	
			0.00000	1,506.000		0.00
0380	603-05018	18 In RCES	36.000	36.000		
			EACH	0.000	0.00	
			0.00000	36.000		0.00
0381	603-01540	54 In RCP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0382	603-05015	15 In RCES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0383	603-05036	36 In RCES	11.000	11.000		
			EACH	0.000	0.00	
			0.00000	11.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 22  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0384	603-05042	42 In RCES	8.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0385	603-05024	24 In RCES	19.000	19.000		
			EACH	0.000	0.00	
			0.00000	19.000		0.00
0386	603-05048	48 In RCES	7.000	6.000		
			EACH	1.000	0.00	
			0.00000	7.000		0.00
0387	603-05054	54 In RCES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0388	603-05118	23x14 In RCES	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0389	603-05124	30x19 In RCES	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0390	603-10120	12 In CSP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0391	603-05130	38x24 In RCES	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0392	603-10180	18 In CSP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0393	603-05136	45x29 In RCES	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0395	603-10240	24 In CSP	12.000	12.000		
			LF	0.000	0.00	
			0.00000	12.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 23  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0396	603-02180	23x14 In RCP	275.000	275.000		
			LF	0.000	0.00	
			0.00000	275.000		0.00
0397	603-02240	30x19 In RCP	334.000	334.000		
			LF	0.000	0.00	
			0.00000	334.000		0.00
0398	603-02270	34x22 In RCP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0399	603-02272	34x22 In RCES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0400	603-30024	24 In SES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0401	603-02300	38x24 In RCP	491.000	491.000		
			LF	0.000	0.00	
			0.00000	491.000		0.00
0402	603-02360	45x29 In RCP	232.000	232.000		
			LF	0.000	0.00	
			0.00000	232.000		0.00
0403	603-05030	30 In RCES	12.000	12.000		
			EACH	0.000	0.00	
			0.00000	12.000		0.00
0404	604-19000	Inlet Spec	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0405	604-00305	Inlet Ty C (5 Ft)	14.000	14.000		
			EACH	0.000	0.00	
			0.00000	14.000		0.00
0406	604-00310	Inlet Ty C (10 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0407	604-00505	Inlet Ty D (5 Ft)	14.000	14.000		
			EACH	0.000	0.00	
			0.00000	14.000		0.00
0408	604-00506	Inlet Ty D (Spec) (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0409	604-00510	Inlet Ty D (10 Ft)	9.000	9.000		
			EACH	0.000	0.00	
			0.00000	9.000		0.00
0410	604-19105	Inlet Ty R L5 (5 Ft)	25.000	25.000		
			EACH	0.000	0.00	
			0.00000	25.000		0.00
0411	604-00511	Inlet Ty D (Spec) (10 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0412	604-26005	Vane Grate Inlet (D) (5 Ft)	9.000	9.000		
			EACH	0.000	0.00	
			0.00000	9.000		0.00
0413	604-30010	MH Slab Base (10 Ft)	15.000	15.000		
			EACH	0.000	0.00	
			0.00000	15.000		0.00
0414	604-30015	MH Slab Base (15 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0418	604-19110	Inlet Ty R L5 (10 Ft)	12.000	12.000		
			EACH	0.000	0.00	
			0.00000	12.000		0.00
0419	604-19205	Inlet Ty R L10 (5 Ft)	9.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0421	604-19210	Inlet Ty R L10 (10 Ft)	6.000	6.000		
			EACH	0.000	0.00	
			0.00000	6.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 25  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0422	604-30005	MH Slab Base (5 Ft)	5.000	5.000		
			EACH	0.000	0.00	
			0.00000	5.000		0.00
0423	604-30020	MH Slab Base (20 Ft)	4.000	3.000		
			EACH	1.000	0.00	
			0.00000	4.000		0.00
0627	623-00602	2 In Plastic Pipe (Irrig/Sleve)	1,944.000	1,944.000		
			LF	0.000	0.00	
			0.00000	1,944.000		0.00
0628	623-00604	4 Inch Plastic Pipe (Irrig/Sleve)	506.000	506.000		
			LF	0.000	0.00	
			0.00000	506.000		0.00
0629	623-00162	Drip Emit Tubing	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0631	623-03004	3/4 In Drip Zone Ctrl Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0632	623-03108	1 In Auto Ctrl Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0633	623-03112	1-1/2 In Auto Ctrl Val	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0634	623-00186	3/4 In Flush Unit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0636	623-04000	Ctrl Wire 24 Volt	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0637	623-04008	1 In Quick-Coupler	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 26  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0638	616-23240	24 In Plastic Siphon Pipe	733.000	733.000		
			LF	0.000	0.00	
			0.00000	733.000		0.00
0674	603-02420	53x34 In RCP	765.000	765.000		
			LF	0.000	0.00	
			0.00000	765.000		0.00
0675	603-05142	53x34 In RCES	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0676	603-02480	60x38 In RCP	1,118.000	1,118.000		
			LF	0.000	0.00	
			0.00000	1,118.000		0.00
0677	603-05148	60x38 In RCES	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0678	619-51200	15 In Plastic Pipe	9,614.000	1,164.000		
			LF	0.000	0.00	
			0.00000	1,164.000		0.00
0679	616-23180	18 In Plastic Siphon Pipe	1,959.000	1,959.000		
			LF	0.000	0.00	
			0.00000	1,959.000		0.00
0681	619-50960	12 In Plastic Pipe	424.000	424.000		
			LF	0.000	0.00	
			0.00000	424.000		0.00
0682	900-00012	Added Item (Foot)/ 24 Inch PVC Waterline DR18	705.000	705.000		
			LF	0.000	0.00	
			0.00000	705.000		0.00
0683	900-00012	Added Item (Foot)/ 8 Inch Gate Valve w/ Box	1.000	1.000		
			LF	0.000	0.00	
			0.00000	1.000		0.00
0684	900-00007	Added Item (Each)/ 24 Inch Butterfly Valve w/ Box	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
0800	604-19305	Inlet Ty R L15 (5 Ft)	2.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0801	619-78048	6 In Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0807	202-00026	Rem S and D Pave	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0808	420-00102	Geotextile (Er Cont) (CL 1)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0809	506-00212	Riprap (12 In)	225.000	225.000		
			CY	0.000	0.00	
			0.00000	225.000		0.00
0810	603-01305	30 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0811	604-25005	Vane Grate Inlet (5 Ft)	4.000	3.000		
			EACH	1.000	0.00	
			0.00000	4.000		0.00
0812	604-25010	Vane Grate Inlet (10 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0813	604-25015	Vane Grate Inlet (15 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0814	604-25020	Vane Grate Inlet (20 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0815	605-00040	4 In PP Underdrain	2,513.130	2,513.130		
			LF	0.000	0.00	
			0.00000	2,513.130		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
1005	507-00100	Conc S and D Pave (Reinf)	0.000 CY	0.000 0.000	0.00	0.00
			0.00000	0.000		0.00
1010	609-24002	Gutter Ty 2 (2 Ft)	1,375.000 LF	1,375.000 0.000	0.00	0.00
			0.00000	1,375.000		0.00
1030	506-00224	Riprap (24 In)	152.000 CY	152.000 0.000	0.00	0.00
			0.00000	152.000		0.00
1031	604-31000	MH Box Base (Spec)	1.000 EACH	1.000 0.000	0.00	0.00
			0.00000	1.000		0.00
1034	609-21013	C and G Ty 2 I-M (Spec)	0.000 LF	0.000 0.000	0.00	0.00
			0.00000	0.000		0.00
1035	609-21023	C and G Ty 2 II-B (Spec)	0.000 LF	0.000 0.000	0.00	0.00
			0.00000	0.000		0.00
1042	605-00040	4 In PP Underdrain	0.000 LF	0.000 0.000	0.00	0.00
			0.00000	0.000		0.00
1066	609-24004	Gutter Ty 2 (4 Ft)	0.000 LF	0.000 0.000	0.00	0.00
			0.00000	0.000		0.00
1098	604-19215	Inlet Ty R L10 (15 Ft)	1.000 EACH	1.000 0.000	0.00	0.00
			0.00000	1.000		0.00
1099	604-16010	Inlet Ty 16 (10 Ft)	2.000 EACH	2.000 0.000	0.00	0.00
			0.00000	2.000		0.00
1110	604-26010	Vane Grate Inlet (D) (10 Ft)	10.000 EACH	10.000 0.000	0.00	0.00
			0.00000	10.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0206 DRAINAGE						
1111	604-26015	Vane Grate Inlet (D) (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
1112	900-00012	Added Item (Foot)/ Gurb and Gutter (Asphalt)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1113	609-60011	Curb Ty 6 M	1,375.000	1,375.000		
			LF	0.000	0.00	
			0.00000	1,375.000		0.00
1114	604-26010	Vane Grate Inlet (D) (10 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
-----						
			CAT 0206	CURRENT AMT	\$11,300,000.00 \$	28,462.00 \$ 6,447,911.91
CAT NO0207 ENVIRONMENTAL						
0045	950-01800	Environmental	7,325,000.000	2,045,678.410		
			DOL	0.000	0.00	
			1.00000	2,045,678.410		2,045,678.41
0160	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0165	202-04005	Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0196	208-00002	Erosion Log Type 1 (12 In)	15,470.000	15,470.000		
			LF	0.000	0.00	
			0.00000	15,470.000		0.00
0197	208-00020	Silt Fence	52,551.000	45,730.000		
			LF	6,821.000	0.00	
			0.00000	52,551.000		0.00
0198	208-00045	Conc Washout Str	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 30  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0207 ENVIRONMENTAL						
0199	208-00300	Temporary Berms	34,633.000	34,633.000		
			LF	0.000	0.00	
			0.00000	34,633.000		0.00
0204	210-02900	Relay Riprap	389.000	389.000		
			CY	0.000	0.00	
			0.00000	389.000		0.00
0226	212-00006	Seeding (Native)	102.840	102.840		
			ACRE	0.000	0.00	
			0.00000	102.840		0.00
0227	212-00028	Seeding (Wetlands)	3.300	3.300		
			ACRE	0.000	0.00	
			0.00000	3.300		0.00
0228	212-00032	Soil Conditioning	104.620	104.620		
			ACRE	0.000	0.00	
			0.00000	104.620		0.00
0229	213-00705	Landscape Boulder (Special)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0230	214-00350	Deciduous Shrub (5 Gal)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0231	214-00506	Evergreen Tree (6 Ft)(B-B)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0232	217-00020	Herbicide Treatment	585.000	585.000		
			HOURL	0.000	0.00	
			0.00000	585.000		0.00
0295	420-00103	Geotextile (Er Cont) (CL 2)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0296	420-00520	Geogrid Pvmt Reinf	419,934.000	419,934.000		
			SY	0.000	0.00	
			0.00000	419,934.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0207 ENVIRONMENTAL						
0330	506-00209	Riprap (9 In)	233.000	233.000		
			CY	0.000	0.00	
			0.00000	233.000		0.00
0331	506-00010	Riprap (Special) Buried	782.000	782.000		
			CY	0.000	0.00	
			0.00000	782.000		0.00
0333	506-00005	Riprap	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0336	518-00100	Waterstop	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0670	208-00070	Vehicle Tracking Pad	47.000	46.000		
			EACH	1.000	0.00	
			0.00000	47.000		0.00
0671	208-00019	Silt Fence (Reinforced)(Special)	890.000	890.000		
			LF	0.000	0.00	
			0.00000	890.000		0.00
0672	213-00061	Mulch Tackifier	18,569.000	18,569.000		
			LB	0.000	0.00	
			0.00000	18,569.000		0.00
0804	216-00015	Soil Reten Blanket (Excel)	117,877.000	117,877.000		
			SY	0.000	0.00	
			0.00000	117,877.000		0.00
0805	208-00075	Pre-fab Vehicle Track Pad ECO	7.000	7.000		
			EACH	0.000	0.00	
			0.00000	7.000		0.00
0806	208-00075	Pre-fab Vehicle Track Pad FOD	24.000	24.000		
			EACH	0.000	0.00	
			0.00000	24.000		0.00
1032	213-00011	Mulching (Hydraulic)	47.930	47.930		
			ACRE	0.000	0.00	
			0.00000	47.930		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 32  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0207 ENVIRONMENTAL						
1038	208-00035	Aggregate Bag	974.000	974.000		
			LF	0.000	0.00	
			0.00000	974.000		0.00
1039	213-00003	Mulching (Weed Free)	51.560	51.560		
			ACRE	0.000	0.00	
			0.00000	51.560		0.00
1040	213-00012	Spray-on Mulch Blanket	48.850	48.850		
			ACRE	0.000	0.00	
			0.00000	48.850		0.00
1041	216-00301	Turf Reinf Mat (Cl 1)	3,277.000	3,277.000		
			SY	0.000	0.00	
			0.00000	3,277.000		0.00
1065	607-53136	Fence CL (36 In)	526.000	526.000		
			LF	0.000	0.00	
			0.00000	526.000		0.00
1091	208-00011	Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1092	212-00701	Compost (Mech App)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
1093	212-00900	Compost	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
			CAT 0207	CURRENT AMT	\$ 7,325,000.00	\$ 0.00
						\$ 2,045,678.41
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0050	950-01900	Signing, Pavement Marking, Signalization, Lighting	8,500,000.000	2,043,926.100		
			DOL	27,360.000	27,360.00	
			1.00000	2,071,286.100		2,071,286.10
0090	202-00090	Rem Delineator	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

Page 33  
 ESTIMATE RUN 02/25/2021  
 14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0215	210-00810	Res Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0220	210-00815	Res Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0300	502-00460	Pile Tip	147.000	147.000		
			EACH	0.000	0.00	
			0.00000	147.000		0.00
0305	502-11274	Steel Pile (HP 12x74)	4,445.000	4,445.000		
			LF	0.000	0.00	
			0.00000	4,445.000		0.00
0310	503-00036	Drilled Caisson (36 In)	8,066.170	8,066.170		
			LF	0.000	0.00	
			0.00000	8,066.170		0.00
0311	503-00042	Drilled Caisson (42 In)	575.100	575.100		
			LF	0.000	0.00	
			0.00000	575.100		0.00
0312	503-00018	Drilled Caisson (18 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0313	503-00024	Drilled Caisson (24 In)	863.000	863.000		
			LF	0.000	0.00	
			0.00000	863.000		0.00
0315	503-00048	Drilled Caisson (48 In)	353.600	353.600		
			LF	0.000	0.00	
			0.00000	353.600		0.00
0325	503-00054	Drilled Caisson (54 In)	122.500	122.500		
			LF	0.000	0.00	
			0.00000	122.500		0.00
0326	504-04420	Precast Panel Facing	70,004.000	70,004.000		
			SF	0.000	0.00	
			0.00000	70,004.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0514	613-13014	Lumin (LED) (14,000 Lumens)	29.000	29.000		
			EACH	0.000	0.00	
			0.00000	29.000		0.00
0515	613-13000	Luminaire (LED)	22.000	22.000		
			EACH	0.000	0.00	
			0.00000	22.000		0.00
0520	614-00011	Sign Panel (CL I)	294.000	294.000		
			SF	0.000	0.00	
			0.00000	294.000		0.00
0521	614-00612	Steel Sign Post (W 6x12)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0522	614-00615	Steel Sign Post (W 6x15)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0523	614-00818	Steel Sign Post (W 8x18)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0524	614-01022	Steel Sign Post (W 10x22)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0525	614-00012	Sign Panel (CL II)	1,834.000	1,834.000		
			SF	0.000	0.00	
			0.00000	1,834.000		0.00
0530	614-00013	Sign Panel (CL III)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0531	614-10145	VMS LED (Single Faced)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0532	614-10147	VMS LED (Overhead)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

ESTIMATE RUN 02/25/2021

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0535	614-01512	Steel Sign Supp (2-In Rd)(Post)	450.000	450.000		
			LF	0.000	0.00	
			0.00000	450.000		0.00
0536	614-01578	Steel Sign Supp (2-1/2 In Rd NP40)(Slip)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0540	614-01522	Steel Sign Supp (2-In Rd)(Sock)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0545	614-01575	Steel Sign Supp (2-1/2 In Rd NP40)(Po)	2,000.000	2,000.000		
			LF	0.000	0.00	
			0.00000	2,000.000		0.00
0546	614-01582	Steel Sign Supp (2-1/2 In Rd)(Po&Slip)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0550	614-01578	Steel Sign Supp (2-1/2 In Rd NP40)(Slip)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0555	614-01585	Steel Sign Supp (2-1/2 In Rd 80) (Post)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0560	614-01588	Steel Sign Supp (2-1/2 In Rd 80)(Slip)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0561	614-03001	Conc Footing (Ty 1)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0562	614-03002	Conc Footing (Ty 2)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0563	614-03003	Conc Footing (Ty 3)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0564	614-03005	Conc Footing (Ty 5)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0565	614-70150	Ped Sig Face (16) (Countdown)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0570	614-70336	Traf Sig Face (12-12-12)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0575	614-72860	Ped Push Button	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0576	614-72830	Communications Cabinet FOR TOLL POINT TYPE M, TYPE 332D, TYPE 332	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0577	614-72832	Comm Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0580	614-72863	Ped Push Button Post Assem	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0581	614-72875	Loop Detect Wire	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0585	614-72864	Fire Preempt Unit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0590	614-72886	Intersection Detect Sys (Camera)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0594	614-31400	Monotube Overhead Sign Cant (14 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0595	614-81150	Sig-Light Pole Steel (1-50 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0596	614-32000	Monotube Overhead Sign Cant (20 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0597	614-32400	Monotube Overhead Sign Cant (24 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0598	614-32900	Inst Monotube Overhead Sign Cant	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0599	614-33000	Monotube Overhead Sign Cant (30 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0600	614-81155	Sig-Light Pole Steel (1-55 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0601	614-43000	Monotube Overhead Sign Brdg (30 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0604	614-42000	Monotube Overhead Sign Brdg (20 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0605	614-81160	Sig-Light Pole Steel (1-60 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0610	614-81170	Sig-Light Pole Steel (1-70 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0615	614-81175	Sig-Light Pole Steel (1-75 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0620	615-00030	Emb Prot Ty 3	6.000	6.000		
			EACH	0.000	0.00	
			0.00000	6.000		0.00
0625	618-01994	Prestress Conc Box (Depth 32" Thru 48")	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0626	622-00066	Inst Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0630	627-00008	Mod Epoxy Pvmt Mkg	33,604.000	33,604.000		
			GAL	0.000	0.00	
			0.00000	33,604.000		0.00
0635	627-01001	Preform Plastic Pvmt Mkg (Ty I)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0640	627-30324	Preform Plastic Pvmt Mkg (WS) (TY I)	3,391.500	3,391.500		
			SF	0.000	0.00	
			0.00000	3,391.500		0.00
0641	627-02010	Preform Plastic Pvmt Mkg (Ty II)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0645	627-30329	Preform Plastic Pvmt Mkg (XS) (TY I) )	2,118.000	2,118.000		
			SF	0.000	0.00	
			0.00000	2,118.000		0.00
0802	613-40012	Light Std Foundation Spec 24x7	95.000	87.000		
			EACH	8.000	0.00	
			0.00000	95.000		0.00
1000	202-00840	Rem Traf Sig Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1001	202-00855	Rem Traf Sig Control Cab	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
1014	614-01026	Steel Sign Post (W 10x26)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1015	614-03006	Conc Footing (Ty 6)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1016	614-31600	Monotube Overhead Sign Cant (16 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
1017	614-41600	Monotube Overhead Sign Brdg (16 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1018	614-41800	Monotube Overhead Sign Brdg (18 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1019	614-70225	Traf Sig Face (12-12)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1051	202-00823	Rem Dynamic Message Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1057	210-00820	Res Var Mesg Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1089	627-00013	Pvmt Mkg Paint (High Build)	0.000	0.000		
			GAL	0.000	0.00	
			0.00000	0.000		0.00
1090	627-00070	Preform Thermoplastic Pvmt Mkg	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
1107	614-32900	Inst Monotube Overhead Sign Cant	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
8003	613-40012	Light Std Foundation Spec 24x9	9.000	9.000		
			EACH	0.000	0.00	
			0.00000	9.000		0.00
-----						
			CAT 0208	CURRENT AMT \$ 8,500,000.00 \$	27,360.00 \$	2,071,286.10
CAT NO0209 ITS AND TOLLING						
0055	950-02000	ITS and Tolling	14,500,000.000	3,005,607.610		
			DOL	0.000	0.00	
			1.00000	3,005,607.610		3,005,607.61
0200	210-00473	Res TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0201	210-00827	Res Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0202	210-00848	Res Traf Sig Control+Cab	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0203	210-00858	Res Pedestal Pole	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0205	210-00476	Reset MVRD	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0210	210-00750	Res Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0445	608-00015	Detectable Warnings	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0582	614-72887	Detect (Microwave Veh)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0036

ESTIMATE RUN 02/25/2021

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0209 ITS AND TOLLING						
0583	614-86010	DSRC (Roadside Unit)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0584	614-86800	Uninterrupted Power Supply	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0586	614-87010	Fiber Optic Cable (S Mode) (12 Fiber)	2,026.000	2,026.000		
			LF	0.000	0.00	
			0.00000	2,026.000		0.00
0587	614-87015	Buffer Tube Fan Out Kit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0588	614-87024	Fiber Optic Term Panel (24 Fiber)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0589	614-87320	CCTV	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0591	614-87364	CCTV Pole w Low Dev (50 Ft) )	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0592	614-87402	Brkaway Taper ITS Pole Steel (40 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0593	614-87692	Ethernet Switch Type II	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0602	202-00715	Rem CCTV Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0603	202-00827	Rem of Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0209 ITS AND TOLLING						
0855	614-00821	Steel Sign Post (W 8x21)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0856	614-03004	Conc Footing (Ty 4)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0857	614-31800	Monotube Overhead Sign Cant (18 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0858	614-42400	Monotube Overhead Sign Brdg (24 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1011	613-00075	3/4 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1012	613-00300	3 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1052	900-00007	Added Item (Each)/ Reset Atr Cabinet and Sensor	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1053	900-00007	Added Item (Each)/ Reset Ethernet Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1054	210-00475	Res CCTV Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1056	210-00766	Res Light Ctrl Cntr	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1081	614-81000	Sig-Light Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO  
 PCN: 21506-BID  
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/25/2021

ESTIMATE NO: 0036

14:12:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0209 ITS AND TOLLING						
1082	614-81020	Sig-Light Pole Steel (2)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1083	614-84000	Traf Sig Ped Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1084	614-86250	Ctrlr (Ramp Metering)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1085	614-86800	Uninterrupted Power Supply (For Tolling)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1086	614-86800	Uninterrupted Power Supply (For VTMS)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1087	614-86800	Uninterrupted Power Supply (For VMS)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
-----						
			CAT 0209	CURRENT AMT	\$14,500,000.00 \$	0.00 \$ 3,005,607.61
CAT NO0210 MAINTENANCE OF TRAFFIC						
0060	950-00505	Maintenance of Traffic	17,800,000.000	10,814,483.180		
			DOL	592,165.460	592,165.46	
			1.00000	11,406,648.640		11,406,648.64
1067	612-00041	Delin (Flex) (Ty I)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1068	612-00042	Delin (Flex) (Ty II)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1069	612-00043	Delin (Flex) (Ty III)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0210 MAINTENANCE OF TRAFFIC						
1080	614-80321	Barricade (Ty 3 M-A)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
-----						
			CAT 0210	CURRENT AMT	\$ 17,800,000.00 \$	592,165.46 \$11,406,648.64
CAT NO0211 MAINTENANCE DURING CONSTRUCTION						
0065	950-02100	Maintenance During Construction	3,300,000.000	1,591,024.700		
			DOL	321,698.440	321,698.44	
			1.00000	1,912,723.140		1,912,723.14
-----						
			CAT 0211	CURRENT AMT	\$ 3,300,000.00 \$	321,698.44 \$ 1,912,723.14
CAT NO0212 BUS RAPID TRANSIT FACILITIES						
0070	950-02200	Bus Rapid Transit Facilities	2,194,465.900	2,194,465.900		
			DOL	0.000	0.00	
			1.00000	2,194,465.900		2,194,465.90
-----						
			CAT 0212	CURRENT AMT	\$ 2,194,465.90 \$	0.00 \$ 2,194,465.90
CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0035	950-01500	Bridges and Major Structures	21,658,399.770	20,957,676.570		
			DOL	700,723.200	700,723.20	
			1.00000	21,658,399.770		21,658,399.77
-----						
0320	503-00048	Drilled Caisson (48 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
0338	602-00210	Welded Wire Fabric	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
-----						
0339	601-40401	Struct Conc Stain	121,892.000	121,892.000		
			SF	0.000	0.00	
			0.00000	121,892.000		0.00
-----						
0340	601-03040	Conc CL D (Bridge)	7,270.000	6,450.000		
			CY	820.000	0.00	
			0.00000	7,270.000		0.00
-----						
0341	601-03030	Conc CL D (Box)	3,718.000	3,557.000		
			CY	161.000	0.00	
			0.00000	3,718.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0342	601-03050	Conc CL D (Wall)	1,302.000	1,278.000		
			CY	24.000	0.00	
			0.00000	1,302.000		0.00
0343	601-40005	Cut Stone Veneer	2,996.000	2,996.000		
			SF	0.000	0.00	
			0.00000	2,996.000		0.00
0344	514-00200	Pedestrian Railing (Steel)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0346	518-01004	Br Expan Device (0-4 In)	1,086.000	1,086.000		
			LF	0.000	0.00	
			0.00000	1,086.000		0.00
0348	606-10705	Brdg Rail Ty 7 (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0349	618-00163	Prestress Conc I (BT63)	10,064.000	10,064.000		
			LF	0.000	0.00	
			0.00000	10,064.000		0.00
0534	641-10000	Shotcrete	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0673	641-10000	Shotcrete	4,773.000	4,773.000		
			SY	0.000	0.00	
			0.00000	4,773.000		0.00
0847	900-00007	Added Item (Each)/ Luminaire (LED) (Pedestrain Culvert)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0848	900-00007	Added Item (Each)/ Luminaire (LED) (Underdeck)	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0849	613-13010	Lumin(LED)(5000 Lumens)	35.000	35.000		
			EACH	0.000	0.00	
			0.00000	35.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0850	613-34302	Light Std Metal (30 Ft) (2)	7.000	7.000		
			EACH	0.000	0.00	
			0.00000	7.000		0.00
0851	613-34120	Light Std Metal (12 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0852	613-80274	Struct Mount Disc Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0853	601-25730	Precast Deck Panel (3 In)	11,985.000	11,985.000		
			SY	0.000	0.00	
			0.00000	11,985.000		0.00
0854	607-53005	Fence CL (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1003	502-11284	Steel Pile (HP 12x84)	3,520.000	3,520.000		
			LF	0.000	0.00	
			0.00000	3,520.000		0.00
1004	503-00060	Drilled Shaft (60 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1006	900-00022	Added Item (Square Yard)/ Precast Concrete Deck Panel (4 Inch)	48,385.000	48,385.000		
			SY	0.000	0.00	
			0.00000	48,385.000		0.00
1008	606-11035	Brdg Rail Ty 10 MASH	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1059	606-11030	Brdg Rail Ty 10M	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1062	618-01997	Prestress Conc Box (Spec) BX48	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
1088	618-01154	Prestress Conc I (CBT54)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1094	503-00072	Drilled Shaft (72 In)	53.300	53.300		
			LF	0.000	0.00	
			0.00000	53.300		0.00
1095	509-00001	Str Steel (Galv)	0.000	0.000		
			LB	0.000	0.00	
			0.00000	0.000		0.00
1096	509-00000	Str Steel	1,143,388.000	1,143,388.000		
			LB	0.000	0.00	
			0.00000	1,143,388.000		0.00
1097	512-00101	Bearing Device (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1101	606-11000	Brdg Rail Ty 10	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1104	517-00000	Waterproofing (Asphalt)	781.000	781.000		
			SY	0.000	0.00	
			0.00000	781.000		0.00
1108	900-00012	Added Item (Foot)/ Precast Box 72x48	29,810.000	29,810.000		
			LF	0.000	0.00	
			0.00000	29,810.000		0.00
1109	503-00096	Drilled Shaft (96 In)	18.000	18.000		
			LF	0.000	0.00	
			0.00000	18.000		0.00
1115	900-00012	Added Item (Foot)/ Railroad Bridge Deck Drain	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
-----						
CAT 0300			CURRENT AMT	\$21,658,399.77 \$	700,723.20	\$21,658,399.77

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 WALLS						
0040	950-01700	Walls	7,510,654.000	7,367,634.000		
			DOL	143,020.000	143,020.00	
			1.00000	7,510,654.000		7,510,654.00
0533	504-06406	Soil Nail	4,773.000	4,773.000		
			LF	0.000	0.00	
			0.00000	4,773.000		0.00
-----						
		CAT 0302	CURRENT AMT	\$ 7,510,654.00	\$ 143,020.00	\$ 7,510,654.00
		PROJECT TOTAL	CURRENT AMT	\$75,280,054.28	\$ 3,690,141.10	\$01,051,945.53

ESTIMATE SUMMARY

-----  
 CONTID: C21506-COMBO ESTIMATE NO: 0036 PROG SPEC YR: 2005  
 PCN: 22248-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-25 NORTH: SH 402 TO SH 14  
 TIME CHARGED: 1058.0 DAYS PERCENT TIME: 74.40  
 TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE  
 ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE

PROJECT NO: FBR0253-261  
 I-25 NORTH: PROSPECT - BRIDGE  
 NAME OF ROAD: 0200  
 PROJECT COUNTIES: LARIMER

CONTRACTOR: KRAEMER - IHC JOINT VENTURE  
 900 W. Castleton Road, Suite 220  
 Castle Rock CO 80109 (303)688-7500

PAY PERIOD ENDING	02/25/2021	DATE TIME STARTED	04/05/2018
DATE LET	05/03/2018	DATE WORK BEGAN	04/05/2018
DATE AWARDED	05/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/08/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/05/2018		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,150,000.00 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	10,154,841.22	252,175.88
PERCENT COMPLETE: 62.88% TOTAL EARNINGS	10,154,841.22	252,175.88
FUNDS AVAILABLE: \$ 5,995,158.78 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	10,154,841.22
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-269,626.21	-7,394.12
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,885,215.01
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,885,215.01
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 244,781.76

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 CBE ELIGIBLE PROSPECT ROAD BRIDGE INTERCHANGE						
0090	950-01600	CBE Eligible Prospect Road Bridge Interchange	16,150,000.000	9,902,665.340		
			DOL	252,175.880	252,175.88	
			1.00000	10,154,841.220		10,154,841.22
0091	900-00006	Added Item (Dollar)/ Prospect Retainage	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1500	626-00100	Mobilization (w/o Autopay) Retainage Holder Prospect	0.000	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00
-----						
		CAT 0301	CURRENT AMT	\$16,150,000.00	\$	252,175.88 \$10,154,841.22
		PROJECT TOTAL	CURRENT AMT	\$16,150,000.00	\$	252,175.88 \$10,154,841.22
-----						

ESTIMATE SUMMARY

-----  
 CONTID: C21506-COMBO ESTIMATE NO: 0036 PROG SPEC YR: 2005  
 PCN: 22482-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-25 NORTH: SH 402 TO SH 14  
 TIME CHARGED: 1058.0 DAYS PERCENT TIME: 74.40  
 TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE  
 ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE

PROJECT NO: FBR0253-263  
 I-25 NORTH: HILLSBORO-BRIDGE E

NAME OF ROAD:

PROJECT COUNTIES: LARIMER

CONTRACTOR:

KRAEMER - IHC JOINT VENTURE  
 900 W. Castleton Road, Suite 220

PAY PERIOD ENDING	02/25/2021	DATE TIME STARTED	04/05/2018
DATE LET	05/03/2018	DATE WORK BEGAN	04/05/2018
DATE AWARDED	05/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/08/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/05/2018		

Castle Rock CO 80109 (303)688-7500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,081,351.59 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	2,968,069.55	0.00
PERCENT COMPLETE: 96.32% TOTAL EARNINGS	2,968,069.55	0.00
FUNDS AVAILABLE: \$ 113,282.04 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,968,069.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-78,806.52	-209.35
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,889,263.03
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,889,263.03
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ -209.35

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0095	950-01601	CBE Eligible Hillsboro	3,081,345.570	2,968,347.960		
		DOL		0.000	0.00	
			1.00000	2,968,347.960		2,968,347.96
0096	900-00006	Added Item (Dollar)/ Hillsboro Retainage	0.000	-284.430		
		DOL		0.000	0.00	
			1.00000	-284.430		-284.43
1501	626-00100	Mobilization (w/o Autopay) Retainage Holder Hillsboro	6.020	6.020		
		L S		0.000	0.00	
			1.00000	6.020		6.02
-----						
		CAT 0300	CURRENT AMT	\$ 3,081,351.59	\$ 0.00	\$ 2,968,069.55
		PROJECT TOTAL	CURRENT AMT	\$ 3,081,351.59	\$ 0.00	\$ 2,968,069.55