

ESTIMATE SUMMARY

CONTID: C21506-COMBO

ESTIMATE NO: 0048 PROG

SPEC YR: 2005

PCN: 21506-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1428.0 DAYS

TIME ALLOW: 8/25/2024 FIXED COMPLETION DAT

I-25 NORTH: SH 402 TO SH 14

PERCENT TIME: 61.16

ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DAT

PROJECT NO: IM0253-255

I-25 NORTH: SH 402 TO SH 14

NAME OF ROAD: 0200

PROJECT COUNTIES: LARIMER

CONTRACTOR:

KRAEMER - IHC JOINT VENTURE
900 W. Castleton Road, Suite 220

PAY PERIOD ENDING	03/02/2022	DATE TIME STARTED	04/05/2018
DATE LET	05/03/2018	DATE WORK BEGAN	04/05/2018
DATE AWARDED	05/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/08/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/05/2018		

Castle Rock CO 80109 (303)688-7500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 467,708,476.93 PARTICIPATING	\$ 05,698,048.97	\$ 5,862,015.83
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 65.36% TOTAL EARNINGS	05,698,048.97	5,862,015.83
FUNDS AVAILABLE: \$ 162,010,427.96 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,862,015.83
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-6,045,088.61	-5,888.75
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	99,652,960.36
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	99,652,960.36
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 5,856,127.08

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 FORCE ACCOUNTS						
0075	700-70034	F/A Utility	1,243,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0080	700-70010	F/A Minor Contract Revisions	10,081,345.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	603-01120	12 In RCP CO 132	128.000	128.000		
			LF	0.000	0.00	
			0.00000	128.000		0.00
1130	603-70806	8x6 Ft CBC (Precast) CO 132	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1135	604-00515	Inlet Ty D (15 Ft) CO 132	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1140	900-00006	Added Item (Dollar)/ CO 140 Lien MG vs Leyva	0.000	-15,153.900		
			DOL	0.000	0.00	
			1.00000	-15,153.900		-15,153.90
			CAT 0200	CURRENT AMT	\$11,324,345.57 \$	0.00 \$ -15,153.90

CAT NO0201 PROJECT MANAGEMENT						
0005	950-01000	Project Management	81,407,067.180	44,649,984.540		
			DOL	1,150,645.830	1,150,645.83	
			1.00000	45,800,630.370		45,800,630.37
0006	900-00006	Added Item (Dollar)/ Retainage	490,682.090	214,846.740		
			DOL	0.000	0.00	
			1.00000	214,846.740		214,846.74
0007	900-00006	Added Item (Dollar)/ RETAINAGE INVOICE #2 MAY	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0008	900-00006	Added Item (Dollar)/ RETAINAGE ADJUSTMENT INVOICE #2	269,341.610	269,341.610		
			DOL	0.000	0.00	
			1.00000	269,341.610		269,341.61

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 PROJECT MANAGEMENT						
0009	900-00006	Added Item (Dollar)/	7,299.230	7,299.230		
			DOL	0.000	0.00	
			1.00000	7,299.230		7,299.23
0011	626-00100	Mobilization (w/o Autopay) 21506	17,500,000.010	17,500,000.000		
			L S	0.000	0.00	
			1.00000	17,500,000.000		17,500,000.00
			CAT 0201	CURRENT AMT	\$99,674,390.12 \$	1,150,645.83 \$63,792,117.95

CAT NO0202 UTILITIES						
0010	950-01100	Utilities	5,627,923.340	5,487,525.310		
			DOL	140,398.030	140,398.03	
			1.00000	5,627,923.340		5,627,923.34
0127	900-00007	Added Item (Each)/ Dedicated Short Range Communications (DSRC) (Roadside Unit)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0225	210-04050	Adj Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0486	613-00050	1/2 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0487	613-00200	2 In Elec Cond	51,234.000	19,584.000		
			LF	31,650.000	0.00	
			0.00000	51,234.000		0.00
0488	613-01100	1 In Elec Cond (P)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0489	613-00100	1 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0490	613-00206	2 In Elec Cond (Bored)	23,063.000	19,038.000		
			LF	4,025.000	0.00	
			0.00000	23,063.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
0495	613-00306	3 In Elec Cond (Bored)	9,591.000	9,591.000		
			LF	-5,539.000	0.00	
			0.00000	4,052.000		0.00
0496	613-01300	3 In Elec Cond (P)	4,353.000	4,353.000		
			LF	0.000	0.00	
			0.00000	4,353.000		0.00
0500	613-01200	2 In Elec Cond (P)	34,559.000	34,559.000		
			LF	0.000	0.00	
			0.00000	34,559.000		0.00
0501	613-07001	Type One Pull Box	255.000	255.000		
			EACH	0.000	0.00	
			0.00000	255.000		0.00
0502	613-07002	Type Two Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0503	613-07000	Pull Box (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0504	613-07040	Pull Box (30"x48"x24")	8.000	8.000		
			EACH	-5.000	0.00	
			0.00000	3.000		0.00
0505	613-07023	Pull Box (24"x36"x24")	44.000	42.000		
			EACH	2.000	0.00	
			0.00000	44.000		0.00
0506	613-10010	Wiring (Spec) #10, #8, #3/0,#4,#2	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0509	613-34300	Light Std Metal (30 Ft)	15.000	15.000		
			EACH	0.000	0.00	
			0.00000	15.000		0.00
0510	613-10000	Wiring	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
0511	613-34400	Light Std Metal (40 Ft)	40.000	40.000		
			EACH	0.000	0.00	
			0.00000	40.000		0.00
0512	613-40010	Light Std Foundation	130.000	2.000		
			EACH	128.000	0.00	
			0.00000	130.000		0.00
0513	613-40012	Light Std Foundation Spec	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0516	613-50100	Lighting Ctrl Center	31.000	31.000		
			EACH	0.000	0.00	
			0.00000	31.000		0.00
0517	613-50150	Secondary Serv Pedestal	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0518	613-50106	Light Cont Center (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0519	613-81700	Safe Switch NEMA 3R 60A 2 Pole 240V sconnect	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0616	619-50080	1 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0617	619-50120	1-1/2 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0618	619-50160	2 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0619	619-10240	24 In Weld Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
0621	619-50960	12 In Plastic Pipe	6,595.000	6,171.000		
			LF	424.000	0.00	
			0.00000	6,595.000		0.00
0622	619-75096	12 In Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0646	900-00007	Added Item (Each)/ 12 In AC to PVC Adapter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0647	900-00007	Added Item (Each)/ 12 In 11.25 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0648	900-00007	Added Item (Each)/ 12 In 22.5 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0649	900-00007	Added Item (Each)/ 12 In 45 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0650	900-00007	Added Item (Each)/ 12 In Horizontal Thrust Block	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0651	900-00007	Added Item (Each)/ 12 In Vertical Thrust Block	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0833	210-00035	Res Water Meter 6 Inch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0834	900-00007	Added Item (Each)/ Reset Irrigation Vaccuum Breaker/Backflow Preventer	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0835	619-50480	6 In Plastic Pipe PVC	1,663.000	1,663.000		
			LF	0.000	0.00	
			0.00000	1,663.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
0836	619-51280	16 In Plastic Pipe PVC C900 DR18	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0837	619-75048	6 In Gate Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0838	619-76128	16 In Btrfly Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0839	900-00007	Added Item (Each)/ 16 Inch 11 1/4 Degree Bend	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0840	900-00007	Added Item (Each)/ 16 Inch 45 Degree Bends	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0841	900-00007	Added Item (Each)/ 16 Inch Horizontal Thrust Blocks	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0842	900-00007	Added Item (Each)/ 16 Inch x 6 Inch Tee	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0843	900-00007	Added Item (Each)/ 16 Inch x 16 Inch Tee	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0844	900-00007	Added Item (Each)/ 16 Inch Plug	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0845	900-00007	Added Item (Each)/ Butterfly Valve Vault	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0846	900-00007	Added Item (Each)/ 6 Inch Meter Vault	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
1009	607-53220	Fence CL (120 In) Special	2,493.000	2,493.000		
			LF	-2,059.000	0.00	
			0.00000	434.000		0.00
1013	613-07011	Pull Box (11"x18"x12")	17.000	16.000		
			EACH	1.000	0.00	
			0.00000	17.000		0.00
1020	614-72829	Communications Cabinet (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1021	614-72830	Communications Cabinet Ramp Meter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1022	614-73005	Piezo (Elec)(CL II)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1023	614-81135	Sig-Light Pole Steel (1-35 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1024	614-81145	Sig-Light Pole Steel (1-45 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1025	614-84000	Traf Sig Ped Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1026	614-86007	Serial to IP Converter	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1028	614-86250	Ctrlr (Ramp Metering)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1029	614-86734	WIM Station (Ty III)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
1050	900-00007	Added Item (Each)/ Rem Ethernet Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1055	210-00477	Reset Weather Station	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1060	614-86741	Weather Monitor System	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1061	614-87407	Fiber Optic Cable (M Mode) (6 S)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1070	613-13065	Lumin (LED) (5400 Lumen)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1071	613-32300	Light Std Steel (30 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1072	613-81699	Safe Switch NEMA 3R, 30A, 2-pole, 240 V	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1073	900-00012	Added Item (Foot)/ Telspar Post (20F12P-03PG)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1074	900-00007	Added Item (Each)/ Post Anchor (22F12A-03PG)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1075	900-00007	Added Item (Each)/ CWDM Fiber Optic Splice Closure	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1076	614-72855	Traf Sig Ctrl Cabinet	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 UTILITIES						
1077	614-72884	Detect (Micro Wave) Traffic Signal Vechicle	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1078	614-72854	Traf Ctrl Cabinet (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1079	614-80000	Flash Beacon	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1105	613-00150	1-1/2 In Elec Cond	670.000	515.000		
			LF	155.000	0.00	
			0.00000	670.000		0.00
1106	613-00300	3 In Elec Cond	5,258.000	20.000		
			LF	5,238.000	0.00	
			0.00000	5,258.000		0.00
1116	616-23300	30 In Plastic Siphon Pipe	380.000	380.000		
			LF	0.000	0.00	
			0.00000	380.000		0.00
1117	619-50640	8 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1118	619-51320	24 In Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0202	CURRENT AMT	\$ 5,627,923.34 \$	140,398.03 \$ 5,627,923.34
CAT NO0203 DESIGN						
0015	950-01200	Design	43,028,363.130	43,028,363.130		
			DOL	0.000	0.00	
			1.00000	43,028,363.130		43,028,363.13

			CAT 0203	CURRENT AMT	\$43,028,363.13 \$	0.00 \$43,028,363.13
CAT NO0204 ROADWAY						
0020	950-01300	Roadway	71,387,544.080	45,081,023.580		
			DOL	972,309.680	972,309.68	
			1.00000	46,053,333.260		46,053,333.26

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 11
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0087	202-00010	Rem Tree	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0088	202-00027	Rem Riprap	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0089	202-01200	Rem Tensioned Cable Barrier	51,400.000	0.000		
			LF	51,400.000	0.00	
			0.00000	51,400.000		0.00
0091	202-00246	Rem Asphalt Mat (Planing)(Special) 1"- 4"	65,042.000	29,061.000		
			SY	0.000	0.00	
			0.00000	29,061.000		0.00
0092	202-01000	Rem Fence	61,496.000	123.000		
			LF	61,373.000	0.00	
			0.00000	61,496.000		0.00
0094	202-01170	Rem Gdrail Ty 7	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0095	202-00019	Rem Inlet	1.000	0.000		
			EACH	1.000	0.00	
			0.00000	1.000		0.00
0096	202-00700	Rem Light Standard	58.000	0.000		
			EACH	58.000	0.00	
			0.00000	58.000		0.00
0097	202-00705	Rem Light Standard Foundation	2.000	0.000		
			EACH	2.000	0.00	
			0.00000	2.000		0.00
0098	202-00020	Rem CBC	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0100	202-00033	Rem Pipe	100.000	0.000		
			EACH	100.000	0.00	
			0.00000	100.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0105	202-00037	Rem of End Section	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0110	202-00195	Rem of Median Cover	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0115	202-00200	Rem Sidewalk	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0120	202-00203	Rem Curb and Gutter	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0125	202-00220	Rem Asphalt Mat	25,886.000	20,162.000		
			SY	4,200.000	0.00	
			0.00000	24,362.000		0.00
0130	202-00240	Rem Asphalt Mat (Planing)	29,061.000	0.000		
			SY	29,061.000	0.00	
			0.00000	29,061.000		0.00
0135	202-00810	Rem Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0140	202-00821	Rem Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0145	202-00828	Rem Traf Sig Equipment	0.000	0.000		
			L S	0.000	0.00	
			0.00000	0.000		0.00
0150	202-01130	Rem Gdrail Ty 3	3,745.250	562.500		
			LF	3,182.750	0.00	
			0.00000	3,745.250		0.00
0155	202-01300	Rem End Anchorage	120.000	0.000		
			EACH	120.000	0.00	
			0.00000	120.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0270	403-09210	SMA	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0275	403-33841	HMA (Gr S) (100) (PG 64-22)	62,524.490	55,855.210		
			TON	6,669.280	0.00	
			0.00000	62,524.490		0.00
0280	403-34871	HMA (Gr SX) (100) (PG 76-28)	16,981.410	16,794.980		
			TON	186.430	0.00	
			0.00000	16,981.410		0.00
0285	403-40000	HMA Safety Edge	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0290	411-10255	Emul Asph (SS)	0.000	0.000		
			GAL	0.000	0.00	
			0.00000	0.000		0.00
0291	412-00800	Conc Pvmnt (8 In)	174,017.000	169,175.000		
			SY	4,842.000	0.00	
			0.00000	174,017.000		0.00
0292	412-00850	Conc Pvmnt (8-1/2 In)	21,760.000	21,760.000		
			SY	-5,968.000	0.00	
			0.00000	15,792.000		0.00
0293	412-01150	Conc Pvmnt (11-1/2 In)	338,035.000	338,035.000		
			SY	0.000	0.00	
			0.00000	338,035.000		0.00
0332	507-00000	Conc S and D Pave	3,598.130	3,501.000		
			CY	97.130	0.00	
			0.00000	3,598.130		0.00
0335	515-00120	Waterproofing (Membrane)	27,969.430	26,650.210		
			SY	1,319.220	0.00	
			0.00000	27,969.430		0.00
0345	601-06100	Conc (Patching)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0347	601-03000	Conc CL D	3,668.000	3,469.000		
			CY	199.000	0.00	
			0.00000	3,668.000		0.00
0350	601-25735	Precast Deck Panel (3.5 In)	48,668.000	48,668.000		
			SY	0.000	0.00	
			0.00000	48,668.000		0.00
0355	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0360	602-00000	Reinf Steel	1,708,085.000	1,708,085.000		
			LB	0.000	0.00	
			0.00000	1,708,085.000		0.00
0365	602-00020	Reinf Steel (Epoxy)	4,840,183.910	2,942,462.000		
			LB	1,897,721.910	0.00	
			0.00000	4,840,183.910		0.00
0415	606-00301	Gdrail Ty 3 (6-3)	48,434.330	37,643.250		
			LF	10,791.080	0.00	
			0.00000	48,434.330		0.00
0416	606-00740	Gdrail Ty 7 (Sty CE)	315.000	315.000		
			LF	0.000	0.00	
			0.00000	315.000		0.00
0417	606-00741	Gdrail Ty 7 (Sty CE) (Spec)	82.000	82.000		
			LF	0.000	0.00	
			0.00000	82.000		0.00
0420	606-00710	Gdrail Ty 7 (Sty CA)	198.000	198.000		
			LF	0.000	0.00	
			0.00000	198.000		0.00
0425	606-01370	Transition Ty 3G	26.000	25.000		
			EACH	1.000	0.00	
			0.00000	26.000		0.00
0427	606-01340	End Anchor Ty 3D	42.000	42.000		
			EACH	-1.000	0.00	
			0.00000	41.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 15
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0428	606-01460	Median Terminal	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0429	606-02003	End Anchor (Nonflared)	48.000	48.000		
			EACH	0.000	0.00	
			0.00000	48.000		0.00
0430	606-02005	End Anchor (Flared)	21.000	20.000		
			EACH	1.000	0.00	
			0.00000	21.000		0.00
0431	606-21010	End Anchor (Tens Cab Bar)	27.000	27.000		
			EACH	0.000	0.00	
			0.00000	27.000		0.00
0432	607-01000	Fence BW MP	28,249.000	28,249.000		
			LF	-1,009.000	0.00	
			0.00000	27,240.000		0.00
0433	607-11530	Fence (Spec)	2,783.500	2,783.500		
			LF	-1,202.500	0.00	
			0.00000	1,581.000		0.00
0434	606-01380	Transition Ty 3H	7.000	6.000		
			EACH	1.000	0.00	
			0.00000	7.000		0.00
0435	608-00000	Conc Sidewalk	5,112.000	5,112.000		
			SY	0.000	0.00	
			0.00000	5,112.000		0.00
0436	609-23000	Gutter (Special)	1,145.000	1,145.000		
			LF	0.000	0.00	
			0.00000	1,145.000		0.00
0440	608-00010	Conc Curb Ramp	837.000	837.000		
			SY	0.000	0.00	
			0.00000	837.000		0.00
0449	609-20010	Curb Ty 2 B	1,263.000	1,173.000		
			LF	0.000	0.00	
			0.00000	1,173.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0450	609-21010	C and G Ty 2 I-B	5,963.000	5,963.000		
			LF	0.000	0.00	
			0.00000	5,963.000		0.00
0451	609-21011	C and G Ty 2 I-M	4,293.000	4,142.000		
			LF	151.000	0.00	
			0.00000	4,293.000		0.00
0452	609-21021	C and G Ty 2 II-M	1,001.500	939.000		
			LF	62.500	0.00	
			0.00000	1,001.500		0.00
0455	609-21020	C and G Ty 2 II-B	8,659.500	7,912.500		
			LF	747.000	0.00	
			0.00000	8,659.500		0.00
0460	609-40011	Curb Ty 4 M	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0465	610-00020	Median Cover (Pattern Conc)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0470	610-00030	Median Cover Matl (Conc)	66,142.000	66,142.000		
			SF	0.000	0.00	
			0.00000	66,142.000		0.00
0475	612-00111	Delin (Drv)(Ty I)	180.000	180.000		
			EACH	0.000	0.00	
			0.00000	180.000		0.00
0476	612-00060	Reflector (Median Barrier)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0477	612-00260	Loc Mark (Fib Opt)(Dome)	9.000	0.000		
			EACH	9.000	0.00	
			0.00000	9.000		0.00
0480	612-00112	Delin (Drv)(Ty II)	29.000	29.000		
			EACH	0.000	0.00	
			0.00000	29.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0485	612-00113	Delin (Drv)(Ty III)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0680	641-10000	Shotcrete	469.000	-27.000		
			SY	0.000	0.00	
			0.00000	-27.000		0.00
0685	403-34841	HMA (Gr SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0816	403-00721	HMA (Patching) (Asph)	22,118.370	0.000		
			SY	22,118.370	0.00	
			0.00000	22,118.370		0.00
0817	412-00850	Conc Pvmnt (8-1/2 In) 8 Inch Red	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0818	412-00801	Conc Pvmnt (8 In) (Spec)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0819	412-02000	Conc Safety Edge	1,180.000	0.000		
			LF	1,180.000	0.00	
			0.00000	1,180.000		0.00
0820	606-00910	Guardrail Type 9 (Style CA)	4,377.000	2,968.000		
			LF	1,409.000	0.00	
			0.00000	4,377.000		0.00
0821	606-00916	Guardrail Type 9 (Style CA) (Special)	355.000	355.000		
			LF	0.000	0.00	
			0.00000	355.000		0.00
0822	606-00930	Guardrail Type 9 (Style CD)	1,313.000	111.000		
			LF	1,202.000	0.00	
			0.00000	1,313.000		0.00
0823	606-00940	Guardrail Type 9 (Style CE)	1,452.000	781.000		
			LF	671.000	0.00	
			0.00000	1,452.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
0824	606-00943	Guardrail Type 9 (Style CGE) (Special)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0825	606-20010	Tensioned Cable Barrier	18,486.000	18,486.000		
			LF	0.000	0.00	
			0.00000	18,486.000		0.00
0826	900-00012	Added Item (Foot)/ Rail Anchor Slab	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0827	607-01100	Fence BW TWP	3,596.000	3,596.000		
			LF	0.000	0.00	
			0.00000	3,596.000		0.00
0828	607-60203	3 Ft Gate S (CL)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0829	900-00007	Added Item (Each)/ 6 Foot Gate Single (CL)	1.000	0.000		
			EACH	1.000	0.00	
			0.00000	1.000		0.00
0830	607-53148	Fence CL (48 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0831	614-85001	Impact Atten	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0832	622-00096	Shelter (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1002	403-01000	HMA (Asph) (3 Yr Warranty)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
1007	606-01390	End Anchor Ty 3K	2.000	1.000		
			EACH	1.000	0.00	
			0.00000	2.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY						
1033	610-00030	Median Cover Matl (Conc) (Truck Apron)	1,716.000	1,716.000		
			SF	0.000	0.00	
			0.00000	1,716.000		0.00
1036	304-08002	ABC (Shoulder Material) Class 7	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
1058	412-00900	Conc Pvmt (9 In)	33,270.000	33,270.000		
			SY	-1,102.000	0.00	
			0.00000	32,168.000		0.00
1063	412-00600	Conc Pvmt (6 In)	603.000	603.000		
			SY	0.000	0.00	
			0.00000	603.000		0.00
1100	900-00012	Added Item (Foot)/ Guardrail Type 7 (Style CC)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1102	606-01340	End Anchor Ty 3D	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1103	516-00000	Dampproofing (Asphalt)	1,176.000	1,176.000		
			SY	0.000	0.00	
			0.00000	1,176.000		0.00
1120	950-02300	Port of Entry	4,004,943.160	3,256,988.550		
			DOL	747,954.610	747,954.61	
			1.00000	4,004,943.160		4,004,943.16

			CAT 0204	CURRENT AMT	\$75,392,487.24 \$	1,720,264.29 \$50,058,276.42

CAT NO0205 EARTHWORK						
0025	950-01400	Earthwork	59,051,987.440	38,368,479.640		
			DOL	87,503.080	87,503.08	
			1.00000	38,455,982.720		38,455,982.72
0086	201-00000	Clear and Grub	0.650	0.400		
			L S	0.250	0.00	
			0.00000	0.650		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 EARTHWORK						
0169	203-00000	Uncl Excav	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0170	203-00010	Uncl Excav (CIP)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0171	206-01750	Shoring	5.000	0.000		
			L S	5.000	0.00	
			0.00000	5.000		0.00
0172	207-00205	Topsoil	38,611.000	38,611.000		
			CY	0.000	0.00	
			0.00000	38,611.000		0.00
0173	207-00210	Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0174	207-00305	Wetland Topsoil	3,017.000	3,017.000		
			CY	-3,017.000	0.00	
			0.00000	0.000		0.00
0175	203-00060	Emb Matl (CIP)	2,042,611.000	2,042,611.000		
			CY	-48,945.000	0.00	
			0.00000	1,993,666.000		0.00
0176	207-00310	Stockpile Wetland Topsoil	6,056.000	6,056.000		
			CY	0.000	0.00	
			0.00000	6,056.000		0.00
0180	206-00000	Str Excav	6,933.000	0.000		
			CY	6,933.000	0.00	
			0.00000	6,933.000		0.00
0185	206-00100	Str Bkfl (CL 1)	217,190.700	81,598.000		
			CY	135,592.700	0.00	
			0.00000	217,190.700		0.00
0190	206-00200	Str Bkfl (CL 2)	21,650.650	21,467.000		
			CY	183.650	0.00	
			0.00000	21,650.650		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 EARTHWORK						
0195	206-00360	Mechanical Reinforcement of Soil	50,266.500	50,266.500		
			CY	0.000	0.00	
			0.00000	50,266.500		0.00
0255	304-06007	ABC (CL 6)	118,580.000	86,678.000		
			CY	2,605.000	0.00	
			0.00000	89,283.000		0.00
1037	206-00510	Filter Mat1 (CL A)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0205	CURRENT AMT	\$59,051,987.44 \$	87,503.08 \$38,455,982.72
CAT NO0206 DRAINAGE						
0030	950-00504	Drainage	26,033,165.550	11,378,402.630		
			DOL	0.000	0.00	
			1.00000	11,378,402.630		11,378,402.63
0031	420-00112	Geotextile (Drain) (CL 1)	103,248.000	8,478.000		
			SY	0.000	0.00	
			0.00000	8,478.000		0.00
0369	603-01180	18 In RCP	12,558.000	12,310.000		
			LF	248.000	0.00	
			0.00000	12,558.000		0.00
0370	603-01185	18 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0374	603-01240	24 In RCP	8,965.000	8,965.000		
			LF	0.000	0.00	
			0.00000	8,965.000		0.00
0375	603-01245	24 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0376	603-01300	30 In RCP	2,825.000	2,690.000		
			LF	135.000	0.00	
			0.00000	2,825.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 22
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0377	603-01360	36 In RCP	1,376.000	1,371.000		
			LF	5.000	0.00	
			0.00000	1,376.000		0.00
0378	603-01420	42 In RCP	955.000	955.000		
			LF	0.000	0.00	
			0.00000	955.000		0.00
0379	603-01480	48 In RCP	1,739.000	1,739.000		
			LF	0.000	0.00	
			0.00000	1,739.000		0.00
0380	603-05018	18 In RCES	49.000	47.000		
			EACH	2.000	0.00	
			0.00000	49.000		0.00
0381	603-01540	54 In RCP	247.000	0.000		
			LF	247.000	0.00	
			0.00000	247.000		0.00
0382	603-05015	15 In RCES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0383	603-05036	36 In RCES	13.000	12.000		
			EACH	1.000	0.00	
			0.00000	13.000		0.00
0384	603-05042	42 In RCES	8.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0385	603-05024	24 In RCES	38.000	36.000		
			EACH	2.000	0.00	
			0.00000	38.000		0.00
0386	603-05048	48 In RCES	10.000	10.000		
			EACH	0.000	0.00	
			0.00000	10.000		0.00
0387	603-05054	54 In RCES	1.000	0.000		
			EACH	1.000	0.00	
			0.00000	1.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 23
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0388	603-05118	23x14 In RCES	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0389	603-05124	30x19 In RCES	9.000	9.000		
			EACH	0.000	0.00	
			0.00000	9.000		0.00
0390	603-10120	12 In CSP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0391	603-05130	38x24 In RCES	7.000	7.000		
			EACH	0.000	0.00	
			0.00000	7.000		0.00
0392	603-10180	18 In CSP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0393	603-05136	45x29 In RCES	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0395	603-10240	24 In CSP	12.000	12.000		
			LF	0.000	0.00	
			0.00000	12.000		0.00
0396	603-02180	23x14 In RCP	531.000	531.000		
			LF	0.000	0.00	
			0.00000	531.000		0.00
0397	603-02240	30x19 In RCP	1,195.000	1,195.000		
			LF	0.000	0.00	
			0.00000	1,195.000		0.00
0398	603-02270	34x22 In RCP	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0399	603-02272	34x22 In RCES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 24
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0400	603-30024	24 In SES	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0401	603-02300	38x24 In RCP	931.500	893.000		
			LF	38.500	0.00	
			0.00000	931.500		0.00
0402	603-02360	45x29 In RCP	232.000	232.000		
			LF	0.000	0.00	
			0.00000	232.000		0.00
0403	603-05030	30 In RCES	27.500	25.000		
			EACH	2.500	0.00	
			0.00000	27.500		0.00
0404	604-19000	Inlet Spec	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0405	604-00305	Inlet Ty C (5 Ft)	17.100	15.000		
			EACH	2.100	0.00	
			0.00000	17.100		0.00
0406	604-00310	Inlet Ty C (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0407	604-00505	Inlet Ty D (5 Ft)	17.000	16.000		
			EACH	1.000	0.00	
			0.00000	17.000		0.00
0408	604-00506	Inlet Ty D (Spec) (5 Ft)	2.000	2.000		
			EACH	-1.000	0.00	
			0.00000	1.000		0.00
0409	604-00510	Inlet Ty D (10 Ft)	11.000	10.000		
			EACH	1.000	0.00	
			0.00000	11.000		0.00
0410	604-19105	Inlet Ty R L5 (5 Ft)	25.000	25.000		
			EACH	0.000	0.00	
			0.00000	25.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0411	604-00511	Inlet Ty D (Spec) (10 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0412	604-26005	Vane Grate Inlet (D) (5 Ft)	25.000	21.000		
			EACH	4.000	0.00	
			0.00000	25.000		0.00
0413	604-30010	MH Slab Base (10 Ft)	19.600	18.000		
			EACH	1.600	0.00	
			0.00000	19.600		0.00
0414	604-30015	MH Slab Base (15 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0418	604-19110	Inlet Ty R L5 (10 Ft)	12.000	12.000		
			EACH	0.000	0.00	
			0.00000	12.000		0.00
0419	604-19205	Inlet Ty R L10 (5 Ft)	9.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0421	604-19210	Inlet Ty R L10 (10 Ft)	6.000	6.000		
			EACH	0.000	0.00	
			0.00000	6.000		0.00
0422	604-30005	MH Slab Base (5 Ft)	7.000	7.000		
			EACH	-1.000	0.00	
			0.00000	6.000		0.00
0423	604-30020	MH Slab Base (20 Ft)	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0627	623-00602	2 In Plastic Pipe (Irrig/Sleve)	2,212.000	1,944.000		
			LF	268.000	0.00	
			0.00000	2,212.000		0.00
0628	623-00604	4 Inch Plastic Pipe (Irrig/Sleve)	506.000	506.000		
			LF	0.000	0.00	
			0.00000	506.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 26
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0629	623-00162	Drip Emit Tubing	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0631	623-03004	3/4 In Drip Zone Ctrl Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0632	623-03108	1 In Auto Ctrl Valve	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0633	623-03112	1-1/2 In Auto Ctrl Val	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0634	623-00186	3/4 In Flush Unit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0636	623-04000	Ctrl Wire 24 Volt	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0637	623-04008	1 In Quick-Coupler	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0638	616-23240	24 In Plastic Siphon Pipe	733.000	733.000		
			LF	0.000	0.00	
			0.00000	733.000		0.00
0674	603-02420	53x34 In RCP	765.000	765.000		
			LF	0.000	0.00	
			0.00000	765.000		0.00
0675	603-05142	53x34 In RCES	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0676	603-02480	60x38 In RCP	1,118.000	1,118.000		
			LF	0.000	0.00	
			0.00000	1,118.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 27
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0677	603-05148	60x38 In RCES	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0678	619-51200	15 In Plastic Pipe	9,614.000	1,164.000		
			LF	0.000	0.00	
			0.00000	1,164.000		0.00
0679	616-23180	18 In Plastic Siphon Pipe	1,959.000	132.000		
			LF	0.000	0.00	
			0.00000	132.000		0.00
0681	619-50960	12 In Plastic Pipe	424.000	424.000		
			LF	0.000	0.00	
			0.00000	424.000		0.00
0682	900-00012	Added Item (Foot)/ 24 Inch PVC Waterline DR18	705.000	705.000		
			LF	0.000	0.00	
			0.00000	705.000		0.00
0683	900-00012	Added Item (Foot)/ 8 Inch Gate Valve w/ Box	5.000	1.000		
			LF	4.000	0.00	
			0.00000	5.000		0.00
0684	900-00007	Added Item (Each)/ 24 Inch Butterfly Valve w/ Box	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0800	604-19305	Inlet Ty R L15 (5 Ft)	2.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0801	619-78048	6 In Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0807	202-00026	Rem S and D Pave	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0808	420-00102	Geotextile (Er Cont) (CL 1)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
0809	506-00212	Riprap (12 In)	1,554.000	1,554.000		
			CY	0.000	0.00	
			0.00000	1,554.000		0.00
0810	603-01305	30 In RCP (CIP)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0811	604-25005	Vane Grate Inlet (5 Ft)	19.500	17.000		
			EACH	2.500	0.00	
			0.00000	19.500		0.00
0812	604-25010	Vane Grate Inlet (10 Ft)	13.000	13.000		
			EACH	0.000	0.00	
			0.00000	13.000		0.00
0813	604-25015	Vane Grate Inlet (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0814	604-25020	Vane Grate Inlet (20 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0815	605-00040	4 In PP Underdrain	4,326.130	4,326.130		
			LF	0.000	0.00	
			0.00000	4,326.130		0.00
1005	507-00100	Conc S and D Pave (Reinf)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
1010	609-24002	Gutter Ty 2 (2 Ft)	2,120.000	1,965.000		
			LF	155.000	0.00	
			0.00000	2,120.000		0.00
1030	506-00224	Riprap (24 In)	469.000	469.000		
			CY	0.000	0.00	
			0.00000	469.000		0.00
1031	604-31000	MH Box Base (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
1034	609-21013	C and G Ty 2 I-M (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1035	609-21023	C and G Ty 2 II-B (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1042	605-00040	4 In PP Underdrain	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1066	609-24004	Gutter Ty 2 (4 Ft)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1098	604-19215	Inlet Ty R L10 (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
1099	604-16010	Inlet Ty 16 (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
1110	604-26010	Vane Grate Inlet (D) (10 Ft)	13.000	13.000		
			EACH	0.000	0.00	
			0.00000	13.000		0.00
1111	604-26015	Vane Grate Inlet (D) (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
1112	900-00012	Added Item (Foot)/ Gurb and Gutter (Asphalt)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1113	609-60011	Curb Ty 6 M	3,619.000	1,375.000		
			LF	2,244.000	0.00	
			0.00000	3,619.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 DRAINAGE						
1114	604-26010	Vane Grate Inlet (D) (10 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0206	CURRENT AMT \$26,033,165.55 \$	0.00	\$11,378,402.63
CAT NO0207 ENVIRONMENTAL						
0045	950-01800	Environmental	9,930,468.120	3,256,116.690		
			DOL	27,900.000	27,900.00	
			1.00000	3,284,016.690		3,284,016.69
0160	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0165	202-04005	Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0196	208-00002	Erosion Log Type 1 (12 In)	16,650.000	15,850.000		
			LF	800.000	0.00	
			0.00000	16,650.000		0.00
0197	208-00020	Silt Fence	79,783.000	79,468.000		
			LF	315.000	0.00	
			0.00000	79,783.000		0.00
0198	208-00045	Conc Washout Str	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0199	208-00300	Temporary Berms	34,633.000	34,633.000		
			LF	0.000	0.00	
			0.00000	34,633.000		0.00
0204	210-02900	Relay Riprap	389.000	389.000		
			CY	0.000	0.00	
			0.00000	389.000		0.00
0226	212-00006	Seeding (Native)	143.380	135.250		
			ACRE	8.130	0.00	
			0.00000	143.380		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0207 ENVIRONMENTAL						
0227	212-00028	Seeding (Wetlands)	3.300	3.300		
			ACRE	0.000	0.00	
			0.00000	3.300		0.00
0228	212-00032	Soil Conditioning	141.120	137.760		
			ACRE	3.360	0.00	
			0.00000	141.120		0.00
0229	213-00705	Landscape Boulder (Special)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0230	214-00350	Deciduous Shrub (5 Gal)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0231	214-00506	Evergreen Tree (6 Ft)(B-B)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0232	217-00020	Herbicide Treatment	839.000	839.000		
			HOUR	0.000	0.00	
			0.00000	839.000		0.00
0295	420-00103	Geotextile (Er Cont) (CL 2)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0296	420-00520	Geogrid Pvmt Reinf	644,983.000	644,983.000		
			SY	0.000	0.00	
			0.00000	644,983.000		0.00
0330	506-00209	Riprap (9 In)	748.000	748.000		
			CY	-387.000	0.00	
			0.00000	361.000		0.00
0331	506-00010	Riprap (Special) Buried	782.000	782.000		
			CY	0.000	0.00	
			0.00000	782.000		0.00
0333	506-00005	Riprap	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0207 ENVIRONMENTAL						
0336	518-00100	Waterstop	725.500	725.500		
			LF	0.000	0.00	
			0.00000	725.500		0.00
0670	208-00070	Vehicle Tracking Pad	47.000	47.000		
			EACH	0.000	0.00	
			0.00000	47.000		0.00
0671	208-00019	Silt Fence (Reinforced)(Special)	890.000	890.000		
			LF	0.000	0.00	
			0.00000	890.000		0.00
0672	213-00061	Mulch Tackifier	27,307.000	27,307.000		
			LB	0.000	0.00	
			0.00000	27,307.000		0.00
0804	216-00015	Soil Reten Blanket (Excel)	145,012.000	145,012.000		
			SY	0.000	0.00	
			0.00000	145,012.000		0.00
0805	208-00075	Pre-fab Vehicle Track Pad ECO	7.000	7.000		
			EACH	-7.000	0.00	
			0.00000	0.000		0.00
0806	208-00075	Pre-fab Vehicle Track Pad FOD	31.000	24.000		
			EACH	7.000	0.00	
			0.00000	31.000		0.00
1032	213-00011	Mulching (Hydraulic)	111.850	108.850		
			ACRE	3.000	0.00	
			0.00000	111.850		0.00
1038	208-00035	Aggregate Bag	974.000	974.000		
			LF	0.000	0.00	
			0.00000	974.000		0.00
1039	213-00003	Mulching (Weed Free)	71.970	71.970		
			ACRE	0.000	0.00	
			0.00000	71.970		0.00
1040	213-00012	Spray-on Mulch Blanket	61.650	51.850		
			ACRE	9.800	0.00	
			0.00000	61.650		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0207 ENVIRONMENTAL						
1041	216-00301	Turf Reinf Mat (Cl 1)	3,277.000	3,277.000		
			SY	0.000	0.00	
			0.00000	3,277.000		0.00
1065	607-53136	Fence CL (36 In)	4,295.500	779.000		
			LF	3,516.500	0.00	
			0.00000	4,295.500		0.00
1091	208-00011	Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1092	212-00701	Compost (Mech App)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
1093	212-00900	Compost	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0207	CURRENT AMT	\$ 9,930,468.12 \$	27,900.00 \$ 3,284,016.69
CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0050	950-01900	Signing, Pavement Marking, Signalization, Lighting	9,034,266.500	5,630,174.870		
			DOL	507,186.540	507,186.54	
			1.00000	6,137,361.410		6,137,361.41
0090	202-00090	Rem Delineator	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0215	210-00810	Res Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0220	210-00815	Res Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0300	502-00460	Pile Tip	258.000	242.000		
			EACH	16.000	0.00	
			0.00000	258.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0305	502-11274	Steel Pile (HP 12x74)	6,315.000	6,315.000		
			LF	0.000	0.00	
			0.00000	6,315.000		0.00
0310	503-00036	Drilled Caisson (36 In)	8,860.170	4,025.670		
			LF	4,834.500	0.00	
			0.00000	8,860.170		0.00
0311	503-00042	Drilled Caisson (42 In)	1,003.100	848.100		
			LF	155.000	0.00	
			0.00000	1,003.100		0.00
0312	503-00018	Drilled Caisson (18 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0313	503-00024	Drilled Caisson (24 In)	1,080.000	1,052.000		
			LF	28.000	0.00	
			0.00000	1,080.000		0.00
0315	503-00048	Drilled Caisson (48 In)	687.400	687.400		
			LF	0.000	0.00	
			0.00000	687.400		0.00
0325	503-00054	Drilled Caisson (54 In)	122.500	122.500		
			LF	0.000	0.00	
			0.00000	122.500		0.00
0326	504-04420	Precast Panel Facing	125,445.170	119,912.170		
			SF	5,533.000	0.00	
			0.00000	125,445.170		0.00
0514	613-13014	Lumin (LED) (14,000 Lumens)	29.000	29.000		
			EACH	0.000	0.00	
			0.00000	29.000		0.00
0515	613-13000	Luminaire (LED)	114.000	27.000		
			EACH	87.000	0.00	
			0.00000	114.000		0.00
0520	614-00011	Sign Panel (CL I)	1,085.500	1,085.500		
			SF	0.000	0.00	
			0.00000	1,085.500		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 35
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0521	614-00612	Steel Sign Post (W 6x12)	56.000	56.000		
			LF	0.000	0.00	
			0.00000	56.000		0.00
0522	614-00615	Steel Sign Post (W 6x15)	67.000	67.000		
			LF	0.000	0.00	
			0.00000	67.000		0.00
0523	614-00818	Steel Sign Post (W 8x18)	67.000	67.000		
			LF	0.000	0.00	
			0.00000	67.000		0.00
0524	614-01022	Steel Sign Post (W 10x22)	49.000	49.000		
			LF	0.000	0.00	
			0.00000	49.000		0.00
0525	614-00012	Sign Panel (CL II)	4,112.000	4,112.000		
			SF	0.000	0.00	
			0.00000	4,112.000		0.00
0530	614-00013	Sign Panel (CL III)	3,045.500	3,045.500		
			SF	0.000	0.00	
			0.00000	3,045.500		0.00
0531	614-10145	VMS LED (Single Faced)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0532	614-10147	VMS LED (Overhead)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0535	614-01512	Steel Sign Supp (2-In Rd)(Post)	1,656.000	1,656.000		
			LF	0.000	0.00	
			0.00000	1,656.000		0.00
0536	614-01578	Steel Sign Supp (2-1/2 In Rd NP40)(Slip)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0540	614-01522	Steel Sign Supp (2-In Rd)(Sock)	44.000	44.000		
			EACH	0.000	0.00	
			0.00000	44.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 36
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0545	614-01575	Steel Sign Supp (2-1/2 In Rd NP40)(Po)	4,833.000	4,833.000		
			LF	0.000	0.00	
			0.00000	4,833.000		0.00
0546	614-01582	Steel Sign Supp (2-1/2 In Rd)(Po&Slip)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0550	614-01578	Steel Sign Supp (2-1/2 In Rd NP40)(Slip)	492.000	492.000		
			EACH	0.000	0.00	
			0.00000	492.000		0.00
0555	614-01585	Steel Sign Supp (2-1/2 In Rd 80) (Post)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0560	614-01588	Steel Sign Supp (2-1/2 In Rd 80)(Slip)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0561	614-03001	Conc Footing (Ty 1)	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0562	614-03002	Conc Footing (Ty 2)	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0563	614-03003	Conc Footing (Ty 3)	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0564	614-03005	Conc Footing (Ty 5)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0565	614-70150	Ped Sig Face (16) (Countdown)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0570	614-70336	Traf Sig Face (12-12-12)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0575	614-72860	Ped Push Button	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0576	614-72830	Communications Cabinet FOR TOLL POINT TYPE M, TYPE 332D, TYPE 332	14.000	1.000		
			EACH	13.000	0.00	
			0.00000	14.000		0.00
0577	614-72832	Comm Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0580	614-72863	Ped Push Button Post Assem	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0581	614-72875	Loop Detect Wire	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0585	614-72864	Fire Preempt Unit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0590	614-72886	Intersection Detect Sys (Camera)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0594	614-31400	Monotube Overhead Sign Cant (14 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0595	614-81150	Sig-Light Pole Steel (1-50 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0596	614-32000	Monotube Overhead Sign Cant (20 In Dia)	2.750	1.750		
			EACH	1.000	0.00	
			0.00000	2.750		0.00
0597	614-32400	Monotube Overhead Sign Cant (24 In Dia)	1.500	1.500		
			EACH	0.000	0.00	
			0.00000	1.500		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0598	614-32900	Inst Monotube Overhead Sign Cant	1.750	1.000		
			EACH	0.750	0.00	
			0.00000	1.750		0.00
0599	614-33000	Monotube Overhead Sign Cant (30 In Dia)	1.750	1.000		
			EACH	0.750	0.00	
			0.00000	1.750		0.00
0600	614-81155	Sig-Light Pole Steel (1-55 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0601	614-43000	Monotube Overhead Sign Brdg (30 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0604	614-42000	Monotube Overhead Sign Brdg (20 In Dia)	1.500	1.500		
			EACH	0.000	0.00	
			0.00000	1.500		0.00
0605	614-81160	Sig-Light Pole Steel (1-60 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0610	614-81170	Sig-Light Pole Steel (1-70 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0615	614-81175	Sig-Light Pole Steel (1-75 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0620	615-00030	Emb Prot Ty 3	6.000	6.000		
			EACH	0.000	0.00	
			0.00000	6.000		0.00
0625	618-01994	Prestress Conc Box (Depth 32" Thru 48")	4,770.000	0.000		
			SF	4,770.000	0.00	
			0.00000	4,770.000		0.00
0626	622-00066	Inst Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

ESTIMATE RUN 03/02/2022

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
0630	627-00008	Mod Epoxy Pvmt Mkg	33,604.000	1,073.000		
			GAL	56.410	0.00	
			0.00000	1,129.410		0.00
0635	627-01001	Preform Plastic Pvmt Mkg (Ty I)	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0640	627-30324	Preform Plastic Pvmt Mkg (WS) (TY I)	5,207.500	5,207.500		
			SF	0.000	0.00	
			0.00000	5,207.500		0.00
0641	627-02010	Preform Plastic Pvmt Mkg (Ty II)(Inlaid)	119.000	119.000		
			SF	0.000	0.00	
			0.00000	119.000		0.00
0645	627-30329	Preform Plastic Pvmt Mkg (XS) (TY I))	4,791.000	4,791.000		
			SF	0.000	0.00	
			0.00000	4,791.000		0.00
0802	613-40012	Light Std Foundation Spec 24x7	120.000	120.000		
			EACH	0.000	0.00	
			0.00000	120.000		0.00
1000	202-00840	Rem Traf Sig Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1001	202-00855	Rem Traf Sig Control Cab	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1014	614-01026	Steel Sign Post (W 10x26)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1015	614-03006	Conc Footing (Ty 6)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1016	614-31600	Monotube Overhead Sign Cant (16 In Dia)	1.750	1.750		
			EACH	0.000	0.00	
			0.00000	1.750		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 SIGNING, PAVEMENT MARKING, SIGNALIZATION, LIGHTING						
1017	614-41600	Monotube Overhead Sign Brdg (16 In Dia)	0.720	0.720		
			EACH	0.000	0.00	
			0.00000	0.720		0.00
1018	614-41800	Monotube Overhead Sign Brdg (18 In Dia)	0.750	0.750		
			EACH	0.000	0.00	
			0.00000	0.750		0.00
1019	614-70225	Traf Sig Face (12-12)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1051	202-00823	Rem Dynamic Message Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1057	210-00820	Res Var Mesg Sign	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1089	627-00013	Pvmt Mkg Paint (High Build)	0.000	0.000		
			GAL	0.000	0.00	
			0.00000	0.000		0.00
1090	627-00070	Preform Thermoplastic Pvmt Mkg	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
1107	614-32900	Inst Monotube Overhead Sign Cant	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
8003	613-40012	Light Std Foundation Spec 24x9	18.000	18.000		
			EACH	0.000	0.00	
			0.00000	18.000		0.00

			CAT 0208	CURRENT AMT	\$ 9,034,266.50	\$ 507,186.54
						\$ 6,137,361.41

CAT NO0209 ITS AND TOLLING						
0055	950-02000	ITS and Tolling	20,705,631.300	4,006,236.070		
			DOL	0.000	0.00	
			1.00000	4,006,236.070		4,006,236.07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0209 ITS AND TOLLING						
0200	210-00473	Res TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0201	210-00827	Res Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			0.00000	8.000		0.00
0202	210-00848	Res Traf Sig Control+Cab	1.000	1.000		
			EACH	0.000	0.00	
			0.00000	1.000		0.00
0203	210-00858	Res Pedestal Pole	4.000	4.000		
			EACH	0.000	0.00	
			0.00000	4.000		0.00
0205	210-00476	Reset MVRD	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0210	210-00750	Res Light Standard	15.000	15.000		
			EACH	0.000	0.00	
			0.00000	15.000		0.00
0445	608-00015	Detectable Warnings	0.000	0.000		
			SF	0.000	0.00	
			0.00000	0.000		0.00
0582	614-72887	Detect (Microwave Veh)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0583	614-86010	DSRC (Roadside Unit)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0584	614-86800	Uninterrupted Power Supply	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0586	614-87010	Fiber Optic Cable (S Mode) (12 Fiber)	2,026.000	2,026.000		
			LF	0.000	0.00	
			0.00000	2,026.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0209 ITS AND TOLLING						
0587	614-87015	Buffer Tube Fan Out Kit	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0588	614-87024	Fiber Optic Term Panel (24 Fiber)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0589	614-87320	CCTV	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0591	614-87364	CCTV Pole w Low Dev (50 Ft))	3.000	0.000		
			EACH	3.000	0.00	
			0.00000	3.000		0.00
0592	614-87402	Brkaway Taper ITS Pole Steel (40 Ft)	3.000	3.000		
			EACH	0.000	0.00	
			0.00000	3.000		0.00
0593	614-87692	Ethernet Switch Type II	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0602	202-00715	Rem CCTV Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0603	202-00827	Rem of Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0855	614-00821	Steel Sign Post (W 8x21)	41.000	41.000		
			LF	0.000	0.00	
			0.00000	41.000		0.00
0856	614-03004	Conc Footing (Ty 4)	2.000	2.000		
			EACH	0.000	0.00	
			0.00000	2.000		0.00
0857	614-31800	Monotube Overhead Sign Cant (18 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0048

Page 43
 ESTIMATE RUN 03/02/2022
 10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0209 ITS AND TOLLING						
0858	614-42400	Monotube Overhead Sign Brdg (24 In Dia)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1011	613-00075	3/4 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1012	613-00300	3 In Elec Cond	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1052	900-00007	Added Item (Each)/ Reset Atr Cabinet and Sensor	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1053	900-00007	Added Item (Each)/ Reset Ethernet Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1054	210-00475	Res CCTV Pole	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1056	210-00766	Res Light Ctrl Cntr	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1081	614-81000	Sig-Light Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1082	614-81020	Sig-Light Pole Steel (2)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1083	614-84000	Traf Sig Ped Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1084	614-86250	Ctrlr (Ramp Metering)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0209 ITS AND TOLLING						
1085	614-86800	Uninterrupted Power Supply (For Tolling)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1086	614-86800	Uninterrupted Power Supply (For VTMS)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1087	614-86800	Uninterrupted Power Supply (For VMS)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0209	CURRENT AMT	\$20,705,631.30 \$	0.00 \$ 4,006,236.07
CAT NO0210 MAINTENANCE OF TRAFFIC						
0060	950-00505	Maintenance of Traffic	29,546,149.840	18,817,780.680		
			DOL	841,600.000	841,600.00	
			1.00000	19,659,380.680		19,659,380.68
1067	612-00041	Delin (Flex) (Ty I)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1068	612-00042	Delin (Flex) (Ty II)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1069	612-00043	Delin (Flex) (Ty III)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1080	614-80321	Barricade (Ty 3 M-A)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0210	CURRENT AMT	\$29,546,149.84 \$	841,600.00 \$19,659,380.68
CAT NO0211 MAINTENANCE DURING CONSTRUCTION						
0065	950-02100	Maintenance During Construction	6,776,291.050	3,354,869.090		
			DOL	107,464.320	107,464.32	
			1.00000	3,462,333.410		3,462,333.41

			CAT 0211	CURRENT AMT	\$ 6,776,291.05 \$	107,464.32 \$ 3,462,333.41

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0212 BUS RAPID TRANSIT FACILITIES						
0070	950-02200	Bus Rapid Transit Facilities	6,784,101.930	3,968,301.640		
		DOL		0.000	0.00	
			1.00000	3,968,301.640		3,968,301.64

			CAT 0212	CURRENT AMT \$ 6,784,101.93 \$	0.00 \$	3,968,301.64
CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0035	950-01500	Bridges and Major Structures	46,009,236.930	37,183,816.610		
		DOL		1,028,232.260	1,028,232.26	
			1.00000	38,212,048.870		38,212,048.87
0320	503-00048	Drilled Caisson (48 In)	0.000	0.000		
		LF		0.000	0.00	
			0.00000	0.000		0.00
0338	602-00210	Welded Wire Fabric	0.000	0.000		
		SY		0.000	0.00	
			0.00000	0.000		0.00
0339	601-40401	Struct Conc Stain	190,135.000	22,140.000		
		SF		4,190.020	0.00	
			0.00000	26,330.020		0.00
0340	601-03040	Conc CL D (Bridge)	11,525.000	10,726.000		
		CY		799.000	0.00	
			0.00000	11,525.000		0.00
0341	601-03030	Conc CL D (Box)	4,428.000	4,428.000		
		CY		0.000	0.00	
			0.00000	4,428.000		0.00
0342	601-03050	Conc CL D (Wall)	3,164.500	3,126.500		
		CY		38.000	0.00	
			0.00000	3,164.500		0.00
0343	601-40005	Cut Stone Veneer	2,996.000	2,996.000		
		SF		0.000	0.00	
			0.00000	2,996.000		0.00
0344	514-00200	Pedestrian Railing (Steel)	1,027.000	1,027.000		
		LF		0.000	0.00	
			0.00000	1,027.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0346	518-01004	Br Expan Device (0-4 In)	1,838.250	1,734.000		
			LF	104.250	0.00	
			0.00000	1,838.250		0.00
0348	606-10705	Brdg Rail Ty 7 (Spec)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
0349	618-00163	Prestress Conc I (BT63)	11,123.000	11,123.000		
			LF	0.000	0.00	
			0.00000	11,123.000		0.00
0534	641-10000	Shotcrete	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0673	641-10000	Shotcrete	4,985.000	348.000		
			SY	-71.680	0.00	
			0.00000	276.320		0.00
0847	900-00007	Added Item (Each)/ Luminaire (LED) (Pedestrian Culvert)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0848	900-00007	Added Item (Each)/ Luminaire (LED) (Underdeck)	8.000	4.000		
			EACH	4.000	0.00	
			0.00000	8.000		0.00
0849	613-13010	Lumin(LED)(5000 Lumens)	35.000	35.000		
			EACH	0.000	0.00	
			0.00000	35.000		0.00
0850	613-34302	Light Std Metal (30 Ft) (2)	7.000	7.000		
			EACH	0.000	0.00	
			0.00000	7.000		0.00
0851	613-34120	Light Std Metal (12 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
0852	613-80274	Struct Mount Disc Switch	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
0853	601-25730	Precast Deck Panel (3 In)	11,985.000	11,985.000		
			SY	0.000	0.00	
			0.00000	11,985.000		0.00
0854	607-53005	Fence CL (Spec)	1.000	0.000		
			LF	1.000	0.00	
			0.00000	1.000		0.00
1003	502-11284	Steel Pile (HP 12x84)	7,974.000	6,514.000		
			LF	1,460.000	0.00	
			0.00000	7,974.000		0.00
1004	503-00060	Drilled Shaft (60 In)	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1006	900-00022	Added Item (Square Yard)/ Precast Concrete Deck Panel (4 Inch)	66,020.000	66,020.000		
			SY	0.000	0.00	
			0.00000	66,020.000		0.00
1008	606-11035	Brdg Rail Ty 10 MASH	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1059	606-11030	Brdg Rail Ty 10M	2,968.600	2,526.000		
			LF	442.600	0.00	
			0.00000	2,968.600		0.00
1062	618-01997	Prestress Conc Box (Spec) BX48	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1088	618-01154	Prestress Conc I (CBT54)	1,086.000	1,086.000		
			LF	0.000	0.00	
			0.00000	1,086.000		0.00
1094	503-00072	Drilled Shaft (72 In)	53.300	53.300		
			LF	0.000	0.00	
			0.00000	53.300		0.00
1095	509-00001	Str Steel (Galv)	2.000	0.000		
			LB	2.000	0.00	
			0.00000	2.000		0.00

CONTID: C21506-COMBO
 PCN: 21506-BID
 PROJECT: IM0253-255

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2022

ESTIMATE NO: 0048

10:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE AND MAJOR STRUCTURES						
1096	509-00000	Str Steel	1,881,898.000	1,881,898.000		
			LB	-738,510.000	0.00	
			0.00000	1,143,388.000		0.00
1097	512-00101	Bearing Device (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			0.00000	0.000		0.00
1101	606-11000	Brdg Rail Ty 10	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1104	517-00000	Waterproofing (Asphalt)	7,224.500	7,224.500		
			SY	0.000	0.00	
			0.00000	7,224.500		0.00
1108	900-00012	Added Item (Foot)/ Precast Box 72x48	44,302.000	44,302.000		
			LF	0.000	0.00	
			0.00000	44,302.000		0.00
1109	503-00096	Drilled Shaft (96 In)	18.000	18.000		
			LF	0.000	0.00	
			0.00000	18.000		0.00
1115	900-00012	Added Item (Foot)/ Railroad Bridge Deck Drain	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00

			CAT 0300	CURRENT AMT	\$46,009,236.93	\$1,028,232.26 \$38,212,048.87
CAT NO0302 WALLS						
0040	950-01700	Walls	18,789,668.870	14,391,636.430		
			DOL	250,821.480	250,821.48	
			1.00000	14,642,457.910		14,642,457.91
0533	504-06406	Soil Nail	6,438.720	6,438.720		
			LF	0.000	0.00	
			0.00000	6,438.720		0.00

			CAT 0302	CURRENT AMT	\$18,789,668.87	\$250,821.48 \$14,642,457.91

			PROJECT TOTAL	CURRENT AMT	\$67,708,476.93	\$5,862,015.83 \$05,698,048.97

ESTIMATE SUMMARY

 CONTID: C21506-COMBO ESTIMATE NO: 0048 PROG SPEC YR: 2005
 PCN: 22248-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 1428.0 DAYS TIME ALLOW: 8/25/2024 FIXED COMPLETION DAT
 I-25 NORTH: SH 402 TO SH 14 PERCENT TIME: 61.16 ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DAT

PROJECT NO: FBR0253-261
 I-25 NORTH: PROSPECT - BRIDGE
 NAME OF ROAD: 0200
 PROJECT COUNTIES: LARIMER

CONTRACTOR:
 KRAEMER - IHC JOINT VENTURE PAY PERIOD ENDING 03/02/2022 DATE TIME STARTED 04/05/2018
 900 W. Castleton Road, Suite 220 DATE LET 05/03/2018 DATE WORK BEGAN 04/05/2018
 DATE AWARDED 05/07/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/08/2018 DATE ACCEPTED
 Castle Rock CO 80109 (303)688-7500 DATE NOTICE TO PROCEED 04/05/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,149,496.22 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	11,233,781.22	0.00
PERCENT COMPLETE: 69.56% TOTAL EARNINGS	11,233,781.22	0.00
FUNDS AVAILABLE: \$ 4,915,715.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	11,233,781.22
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-235,633.80	4,658.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	10,998,147.42
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	10,998,147.42
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 4,658.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 CBE ELIGIBLE PROSPECT ROAD BRIDGE INTERCHANGE						
0090	950-01600	CBE Eligible Prospect Road Bridge Interchange	16,149,496.220	11,233,781.220		
			DOL	0.000	0.00	
			1.00000	11,233,781.220		11,233,781.22
0091	900-00006	Added Item (Dollar)/ Prospect Retainage	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1500	626-00100	Mobilization (w/o Autopay) Retainage Holder Prospect	0.000	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0301	CURRENT AMT	\$16,149,496.22 \$	0.00	\$11,233,781.22
		PROJECT TOTAL	CURRENT AMT	\$16,149,496.22 \$	0.00	\$11,233,781.22

ESTIMATE SUMMARY

CONTID: C21506-COMBO ESTIMATE NO: 0048 PROG SPEC YR: 2005
 PCN: 22482-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: I-25 NORTH: SH 402 TO SH 14
 TIME CHARGED: 1428.0 DAYS PERCENT TIME: 61.16
 TIME ALLOW: 8/25/2024 FIXED COMPLETION DATE
 ORIG TIME ALLOW: 2/24/2022 FIXED COMPLETION DATE

PROJECT NO: FBR0253-263
 I-25 NORTH: HILLSBORO-BRIDGE E
 NAME OF ROAD:
 PROJECT COUNTIES: LARIMER

CONTRACTOR: KRAEMER - IHC JOINT VENTURE
 900 W. Castleton Road, Suite 220
 Castle Rock CO 80109 (303)688-7500

PAY PERIOD ENDING	03/02/2022	DATE TIME STARTED	04/05/2018
DATE LET	05/03/2018	DATE WORK BEGAN	04/05/2018
DATE AWARDED	05/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/08/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/05/2018		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,080,959.98 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 248,287,287.00 NON-PARTICIPATING	2,968,069.55	0.00
PERCENT COMPLETE: 96.34% TOTAL EARNINGS	2,968,069.55	0.00
FUNDS AVAILABLE: \$ 112,890.43 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,968,069.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-62,256.52	1,230.70
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,905,813.03
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,905,813.03
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,230.70

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0095	950-01601	CBE Eligible Hillsboro	3,080,953.960	2,968,347.960		
		DOL		0.000	0.00	
			1.00000	2,968,347.960		2,968,347.96
0096	900-00006	Added Item (Dollar)/ Hillsboro Retainage	0.000	-284.430		
		DOL		0.000	0.00	
			1.00000	-284.430		-284.43
1501	626-00100	Mobilization (w/o Autopay) Retainage Holder Hillsboro	6.020	6.020		
		L S		0.000	0.00	
			1.00000	6.020		6.02

		CAT 0300	CURRENT AMT	\$ 3,080,959.98	0.00	\$ 2,968,069.55
		PROJECT TOTAL	CURRENT AMT	\$ 3,080,959.98	0.00	\$ 2,968,069.55