

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 9/5/2025 2:42 PM

Contid: C21506COMBO	Estimate No: 0080	FINAL	Item Code	Yr: 05
Contract Description: I-25 NORTH: SH 402 TO SH 14	Percent Time:	192.53%	Fixed Completion Date:	2/24/2022
Project No: IM 0253-255	Pay Period Start:	6/3/2025	Revised Date:	
Project Counties: C006 - LARIMER	Pay Period Ending:	09/04/2025	Final Acceptance:	08/23/2024
Region 4	Date Let:	05/03/2018	Date Time Started:	05/05/2018
Contractor:	Date Awarded:	05/07/2018	Date Work Began:	
KRAEMER - IHC JOINT VENTURE	Date Contract Executed:	03/08/2018	Days Charged:	2681.00000
900 W. Castleton Road, Suite 220	Date Notice to Proceed:	05/05/2018		
Castle Rock, CO 80109				

21506-BID

			Current Total	This Estimate
Current Projected Amt:	\$466,081,799.44	Participating	\$ 468,699,539.18	\$ 404,281.06
Award Project Amt:	\$229,055,941.43	Non-Participating	0.00	
Percent Complete:	100.56%	Total Earnings	468,699,539.18	404,281.06
Remaining Projected Funds:	(\$2,617,739.75)	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	(\$493,612.02)	Gross Earnings	468,699,539.18	404,281.06
		Retainage	0.00	0.00
		Securities Encumbered		
		Net Earnings	468,699,539.18	404,281.06
		Amount Due	468,699,539.18	404,281.06
Total for 21506-BID			\$	404,281.06

Current Projected Amt:	\$16,070,578.02	Participating	\$ 16,070,578.02	\$ 0.00
Award Project Amt:	\$16,150,000.00	Non-Participating	0.00	0.00
Percent Complete:	100.00%	Total Earnings	16,070,578.02	0.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	\$88,994.98	Gross Earnings	16,070,578.02	0.00
		Retainage	0.00	0.00
		Securities Encumbered		
		Net Earnings	16,070,578.02	0.00
		Amount Due	16,070,578.02	0.00

Total for 22248-BID	\$	0.00
----------------------------	-----------	-------------

22482-BID

Current Projected Amt:	\$3,079,743.57	Participating	\$	0.00	\$	0.00
Award Project Amt:	\$3,081,345.57	Non-Participating		3,079,743.57		0.00
Percent Complete:	100.00%	Total Earnings		3,079,743.57		0.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials		0.00		0.00
Remaining Contract Amt:	\$391.61	Gross Earnings		3,079,743.57		0.00
		Retainage		0.00		0.00
		Securities Encumbered				
		Net Earnings		3,079,743.57		0.00
		Amount Due		3,079,743.57		0.00
				Total for 22482-BID	\$	0.00
				Payment Due	\$	404,281.06

Approved for Payment By Christopher Trujillo 09/04/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C21506COMBO

PCN: 21506-BID

ESTIMATE NO: 80

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21506-BID									
0200									
036		djusting final value to match SM.	0	(\$404,673.1/DOL 4)	0.00	0.00	0.00	\$0.00	\$0.00
037		Reconciliation of Change Order	0	\$0.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
016	700-70010	F/A Minor Contract Revisions F A	10,081,346	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
015	700-70034	F/A F A Utility	1,243,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
025	950-00504	Drainage DOL	0	\$11,815,105/DOL .89	1.00	0.00	1.00	\$0.00	\$11,815,105.89
032	950-00505	Maintenance of Traffic DOL	0	\$11,653,049/DOL .84	1.00	0.00	1.00	\$0.00	\$11,653,049.84
020	950-01000	Project Management DOL	0	\$39,393,767/DOL .83	1.00	0.00	1.00	\$0.00	\$39,393,767.83
021	950-01100	Utilities DOL	0	\$5,836,090./DOL 13	5.02	0.00	5.02	\$0.00	\$29,297,172.45
022	950-01200	Design DOL	0	\$25,152,914/DOL .76	1.00	0.00	1.00	\$0.00	\$25,152,914.76
023	950-01300	Roadway DOL	0	\$13,403,654/DOL .91	1.00	0.00	1.00	\$0.00	\$13,403,654.91
024	950-01400	Earthwork DOL	0	\$33,938,912/DOL .79	1.00	0.00	1.00	\$0.00	\$33,938,912.79
019	950-01500	Bridges and Major Structures DOL	0	\$38,680,552/DOL .31	1.00	0.00	1.00	\$0.00	\$38,680,552.31
028	950-01700	Walls DOL	0	\$17,633,358/DOL .21	1.00	0.00	1.00	\$0.00	\$17,633,358.21

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C21506COMBO

PCN: 21506-BID

ESTIMATE NO: 80

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21506-BID									
0200									
029	950-01800	Environmental DOL	0	\$4,146,428./DOL 76	3.80	0.00	3.80	\$0.00	\$15,756,429.29
030	950-01900	Signing, Pavement Marking, Signalization, Lighting DOL	0	\$10,847,854/DOL .02	19.00	0.00	19.00	\$0.00	\$206,109,226.38
031	950-02000	ITS and Tolling DOL	0	\$2,148,294./DOL 55	4.50	0.00	4.50	\$0.00	\$9,667,325.48
033	950-02100	Maintenance During Construction DOL	0	\$3,751,624./DOL 89	1.59	0.00	1.59	\$0.00	\$5,965,083.58
034	950-02200	Bus Rapid Transit Facilities DOL	0	\$5,333,698./DOL 44	1.00	0.00	1.00	\$0.00	\$5,333,698.44
035	950-02300	Port of Entry DOL	0	\$4,495,005./DOL 97	1.00	0.00	1.00	\$0.00	\$4,495,005.97
0200 Total								\$0.00	\$468,295,258.12
0201									
001	950-01000	Project Management DOL	42,020,000	\$1.00/DOL	0.00	404,281.06	404,281.06	\$404,281.06	\$404,281.06
0201 Total								\$404,281.06	\$404,281.06
0202									
002	950-01100	Utilities DOL	100,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0202 Total								\$0.00	\$0.00
0203									
003	950-01200	Design DOL	20,455,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0203 Total								\$0.00	\$0.00
0204									
004	950-01300	Roadway DOL	50,605,941	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C21506COMBO

PCN: 21506-BID

ESTIMATE NO: 80

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21506-BID									
0204									
0204 Total								\$0.00	\$0.00
0205									
005	950-01400	Earthwork DOL	28,500,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0205 Total								\$0.00	\$0.00
0206									
006	950-00504	Drainage DOL	11,300,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0206 Total								\$0.00	\$0.00
0207									
009	950-01800	Environmental DOL	7,325,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0207 Total								\$0.00	\$0.00
0208									
010	950-01900	Signing, Pavement Marking, Signalization, Lighting DOL	8,500,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0208 Total								\$0.00	\$0.00
0209									
011	950-02000	ITS and Tolling DOL	14,500,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0209 Total								\$0.00	\$0.00
0210									
012	950-00505	Maintenance of Traffic DOL	17,800,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0210 Total								\$0.00	\$0.00
0211									
013	950-02100	Maintenance During Construction DOL	3,300,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C21506COMBO

PCN: 21506-BID

ESTIMATE NO: 80

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
21506-BID									
0211									
0211 Total								\$0.00	\$0.00
0212									
014	950-02200	Bus Rapid Transit Facilities DOL	1,850,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0212 Total								\$0.00	\$0.00
0300									
007	950-01500	Bridges and Major Structures DOL	17,300,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$0.00
0302									
008	950-01700	Walls DOL	5,500,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0302 Total								\$0.00	\$0.00
21506-BID Total								\$404,281.06	\$404,281.06
22248-BID									
0200									
026	950-01600	CBE Eligible Prospect Road Bridge Interchange DOL	0	\$9,573.00/DOL	1,678.74	0.00	1,678.74	\$0.00	\$16,070,578.02
0200 Total								\$0.00	\$16,070,578.02
0301									
017	950-01600	CBE Eligible Prospect Road Bridge Interchange DOL	16,150,000	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0301 Total								\$0.00	\$0.00
22248-BID Total								\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C21506COMBO

PCN: 21506-BID

ESTIMATE NO: 80

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22482-BID									
0200									
027	950-01601	CBE Eligible Hillsboro DOL	0	(\$1,210.39)/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$0.00	\$0.00
0300									
018	950-01601	CBE Eligible Hillsboro DOL	3,081,346	\$1.00/DOL	3,079,743.57	0.00	3,079,743.57	\$0.00	\$3,079,743.57
0300 Total								\$0.00	\$3,079,743.57
22482-BID Total								\$0.00	\$0.00
Invoice Total								\$404,281.06	\$487,849,860.77